



**National Highway Authority of India  
(Ministry of Road Transport & Highways)**

**PATEL SETHIYAHOPU - CHOLOPURAM HIGHWAY PRIVATE LIMITED**

**Four laning of Sethiyahopu - Cholopuram from Km 65.960 to  
Km.116.440 section of NH-45C in the state of Tamil Nadu under  
NHDP Phase-IV on Hybrid Annuity Mode.**

**INDEPENDENT ENGINEER  
M/s. Theme Engineering Services Pvt. Ltd**

**MONTHLY PROGRESS REPORT  
AUGUST 2019**

## Table of Content

---

Table of Content .....	02
List of Tables .....	03
List of Figures .....	03
Executive Summary .....	04
Project Synopsis .....	04
1. Background and Project Details .....	10
1.1. Project Overview.....	10
1.2. Salient Project Features .....	11
1.3. Contractual Project Milestones .....	12
1.4. Payment Milestones During Construction Period.....	12
1.5. Permits & Approvals.....	12
2. Right of Way Status .....	14
2.1. Land Acquisition .....	14
2.2. Removal of Religious Structures.....	51
2.3. Shifting of Utilities and Electrical HT/LT Lines .....	51
2.4. Tree felling.....	52
3. Progress Briefing – Contractor Activities .....	53
3.1. Pre-Construction Activities .....	53
4. Physical Progress of Work .....	54
4.1 Physical Progress of Work .....	54
5. Financial & Physical Progress of Work .....	84
6. Quality Control and Quality Assurance .....	87
6.1 List of Lab Equipment's .....	87
6.2 Quality Control Test Summary .....	92
7. Weather Report.....	98
8. Safety .....	99
9. Support required from NHA1 .....	100
10. Important Events.....	103
11. Organization Chart.....	104
12. List of Plants, Machinery and Equipments.....	107
13 Change of Scope Proposals .....	108
14 Details of Correspondences .....	109
15 Progress Photographs.....	110

## List of Tables

---

Table 1.1: Details of Project Alignment	06
Table 2.1-1: Details of proposed ROW as per Schedule-A	14
Table 2.1-2: Status of Land Acquisition	14
Table 2.1-3: Compensation disbursement for land	15
Table 2.1-4: Compensation disbursement for Structures	15
Table 2.1-5: Details of Stretches under Hindrance	15
Table 2.1-6: Hindrance Photographs	18
Table 2.2-1: Status of Removal of Religious structures	51
Table 2.3-1: Status of sanction of Estimates-Relocation of RWS Pipe Line	51
Table 2.3-2: Status of sanction of Estimates- Electrical Lines Relocation	51
Table 2.3-3: Status of Utility Relocation	52
Table 2.4-1: Status of Tree Cutting	52
Table 3.1-1: Status of Design and Drawings - Highway	53
Table 3.1-2: Status of Design and Drawings - Structures	53
Table 4.1 : Strip Chart for Highway Works	58
Table 4.2 - 1 : Strip Chart for status of Box Culverts on Existing Road	72
Table 4.2 - 2 : Strip Chart for status of Box Culverts on Bypass	75
Table 4.2 - 3 : Strip Chart for status of MNB - Box	78
Table 4.2 - 4 : Strip Chart for status of LVUP	79
Table 4.2 - 5 : Strip Chart for status of MNB (> 15m Span)	77
Table 4.2 - 6 : Strip Chart for status of MJB	81
Table 4.2 - 7 : Strip Chart for status of FLYOVER	80
Table 4.2 - 8 : Strip Chart for status of VUP	83
Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab	87
Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab	88
Table 6.2-1: Summary of Quality Control Tests	92
Table 10.1 : Details of Important Events	103
Table 12.1 - List of Plants, Machinery and Equipment's	107
Table 13.1 - Status of Change of Scope Proposals	108
Table 14.1. - Concessionaire to NHAI	109
Table 14.2. - NHAI to Concessionaire	110
Table 14.3. - Concessionaire to Independent Engineer	111
Table 14.4. - Independent Engineer to Concessionaire	112

## List of Figures

---

Figure 1 : Project Location Map	05
Figure 2 : Project Alignment Map	06
Figure 3a : Financial Progress - Planned vs Achieved	85
Figure 3b : Physical Progress - Planned vs Achieved	86
Figure 4 : Organization Chart - EPC Team	106
Figure 5 : Organization Chart - SPV Team	105

## Executive Summary

---

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

## Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Figure 2: Project Alignment Map



Pinnaluru / Sethiyathopu Bypass  
Km: 66+000 to 74+650

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	05
2.	Minor Bridge	Nos.	06
3.	Major Bridge	Nos.	02
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	02

Widening of Existing Road  
Km: 74+650 to 104+500

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	29
2.	Minor Bridge	Nos.	10
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	08
5.	Grade Separator	Nos.	04

Analkarai Bypass  
Km: 104+500 to 109+700

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	12
2.	Minor Bridge	Nos.	05
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	01

Widening of Existing Road  
Km: 109+700 to 111+200

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	6
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	01

Thirupanandal Bypass  
Km: 111+200 to 113+600

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	-
2.	Minor Bridge	Nos.	04
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	-

Widening of Existing Road  
Km: 113+600 to 116+440

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	08
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Toll Plaza	Nos.	01

Drawing Title  
Strip Plan - Sethiyahopu to Cholapuram Highway Project

Date: 31-08-2018  
Project No. PSCHP/NHA/TN/001

Salient Features of Project:

SI No	Description	Unit	Scope
1.	Total Length of Project	Km	50.480
2.	Length of Widening Portion	Km	34.230
3.	Length of Bypass	Km	16.250
4.	Length of service/Slip Road	Km	27.100
5.	Culverts	Nos.	53
6.	Slab Culvert	Nos.	01
7.	Minor Bridge	Nos.	07
8.	Major Bridge	Nos.	25
9.	VUP/LVUP	Nos.	04
10.	Grade Separated Structure	Nos.	15
11.	Minor Intersection	Nos.	09
12.	Major Intersection	Nos.	07
13.	Bus Bays and Shelters	Nos.	09
14.	Toll Plaza	Nos.	01

**LEGEND:**

- Major Bridge (MJB)
- Minor Bridge (MB)
- Grade Separated Structure
- Toll Plaza
- Vehicle Under Pass (LVUP/VUP)
- Reconstruction of Existing Road
- Bypass/Newconstruction

Table - 1.1 : Details of Project Alignments

Existing and Proposed Alignments							
Sl. no.	Existing Chainage (Km)		Design Chainage (Km)		LENGTH (Km)	TCS Type	Remarks
	From	To	From	To			
1	60.250	Bypass	65.960	69.460	3.500	Type-A-3 (Fig 2.4 of the manual)	Bypass
2	Bypass	Bypass	69.460	70.090	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
3	Bypass	Bypass	70.090	72.350	2.260	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	Bypass	Bypass	72.350	72.775	0.425	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
5	Bypass	Bypass	72.775	74.335	1.560	Type-A-3 (Fig 2.4 of the manual)	Bypass
6	Bypass	69.820	74.335	74.960	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
7	69.820	70.375	74.960	75.520	0.560	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
8	70.375	71.010	75.520	76.150	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
9	71.010	71.855	76.150	76.900	0.750	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
10	71.855	72.170	76.900	77.220	0.320	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
11	72.170	72.570	77.220	77.620	0.400	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
12	72.570	72.800	77.620	77.850	0.230	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
13	72.800	73.230	77.850	78.300	0.450	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
14	73.230	75.105	78.300	80.150	1.850	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
15	75.105	76.080	80.150	81.120	0.970	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
16	76.080	76.460	81.120	81.500	0.380	TCS-1	Concentric Widening
17	76.460	77.000	81.500	82.240	0.740	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
18	77.000	78.115	82.240	83.150	0.910	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
19	78.115	79.110	83.150	84.150	1.000	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
20	79.110	79.510	84.150	84.550	0.400	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
21	79.510	80.610	84.550	85.650	1.100	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
22	80.610	81.555	85.650	86.580	0.930	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
23	81.555	82.170	86.580	87.210	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	

24	82.170	82.320	87.210	87.360	0.150	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
25	82.320	82.910	87.360	87.990	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
26	82.910	83.180	87.990	88.265	0.275	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
27	83.180	83.660	88.265	88.745	0.480	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
28	83.660	85.220	88.745	90.265	1.520	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
29	85.220	85.850	90.265	90.895	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
30	85.850	86.555	90.895	91.600	0.705	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
31	86.555	87.015	91.600	92.050	0.450	TCS-1	Concentric Widening
32	87.015	87.525	92.050	92.560	0.510	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
33	87.525	90.000	92.560	95.035	2.475	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
34	90.000	90.830	95.035	95.865	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
35	90.830	91.350	95.865	96.400	0.535	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
36	91.350	91.970	96.400	96.910	0.510	TCS-1	Concentric Widening
37	91.970	92.460	96.910	97.535	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
38	92.460	93.550	97.535	98.535	1.000	TCS-1	Concentric Widening
39	93.550	94.370	98.535	99.335	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
39A	94.370	94.875	99.335	99.840	0.505	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
40	94.875	95.350	99.840	100.300	0.460	Type-B (Fig 2.6 of the manual) with both side service road	
41	95.350	96.630	100.300	101.590	1.290	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
42	96.630	97.260	101.590	102.225	0.635	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
43	97.260	97.720	102.225	102.685	0.460	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
44	97.720	98.360	102.685	103.315	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
45	98.360	99.190	103.315	104.160	0.845	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
46	99.190	Bypass	104.160	104.990	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
47	Bypass	Bypass	104.990	106.000	1.010	Type-A-3 (Fig 2.4 of the manual)	Bypass

48	Bypass	Bypass	106.000	106.625	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
49	Bypass	Bypass	106.625	109.035	2.410	Type-A-3 (Fig 2.4 of the manual)	Bypass
50	Bypass	104.260	109.035	109.660	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
51	104.260	105.015	109.660	110.515	0.855	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
52	105.015	105.390	110.515	110.890	0.375	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
53	105.390	Bypass	110.890	111.515	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
54	Bypass	Bypass	111.515	112.430	0.915	Type-A-3 (Fig 2.4 of the manual)	Bypass
55	Bypass	Bypass	112.430	112.840	0.410	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
56	Bypass	Bypass	112.840	113.225	0.385	Type-A-3 (Fig 2.4 of the manual)	Bypass
57	Bypass	108.410	113.225	113.850	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
58	108.410	109.395	113.850	114.835	0.985	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
59	109.395	110.220	114.835	115.660	0.825	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
60	110.220	111.000	115.660	116.440	0.780	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening

## 1.1. Project Overview

<b>Name of Work</b>	Four Laning of Sethiyahopu-Cholopuram from km. 65.960 to Km.116.440 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.
<b>Name of Employer</b>	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
<b>Name of Concessionaire</b>	Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Independent Engineer</b>	M/s. Theme Engineering Services Pvt. Ltd, S.F B1&B2, gateway Apartments, koranattu Karuppur, Kumbakonam – 612501.
<b>EPC Contractor</b>	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Design Consultant</b>	CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
<b>Senior Lender</b>	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
<b>Lenders Independent Engineers</b>	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
<b>Length of Road (Design Length)</b>	50.480 Kms
<b>Total Bid Cost</b>	Rs. 1461.00 Crores (as per concession agreement)
<b>Date of Concession Agreement</b>	November 9, 2017
<b>Concession Period</b>	17 Years ( Construction Period 2 Years from Appointed date, Operation period 15 years from COD)
<b>Appointed Date</b>	16.08.2018
<b>Construction Period</b>	2 years from Appointed date
<b>Completion Date</b>	15.08.2020
<b>Maintenance Period</b>	15 years from COD

## 1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

4 - Lane Divided Carriage Way	50.48 Km.
Service Road/ Slip Road	26.595 Km
Major Bridge	04 Nos.
Minor Bridge	25 Nos.
Grade Separate Intersection	08 Nos.
Vehicular Underpass	13 Nos.
Light Vehicular Underpass	2 Nos.
Culverts	60 Nos.
Major Intersections	07 Nos.
Minor Intersections	100 Nos.
Bus Bays	09 Nos.
Toll Plaza	01 Nos.

### 1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

Mile Stone	Description	Target Date
Mile Stone-I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 <sup>th</sup> day from the Appointed Date.	18 <sup>th</sup> March 2019
Mile Stone-II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 <sup>th</sup> day from the Appointed Date.	16 <sup>th</sup> July 2019
Mile Stone-III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 <sup>th</sup> day from the Appointed Date.	22 <sup>nd</sup> March 2020
Scheduled Completion	Concessionaire shall have completed Project on 730 <sup>th</sup> day from the Appointed Date.	15 <sup>th</sup> August 2020

### 1.4. Payment milestone during Construction Period

Payment Mile Stone	Eligibility Criteria	Payment Amount (Rs.)
Mile Stone-I	On Achievement of 10% of Physical Progress	116.88 Crs.
Mile Stone-II	On Achievement of 30% of Physical Progress	116.88 Crs.
Mile Stone-III	On Achievement of 50% of Physical Progress	116.88 Crs.
Mile Stone-IV	On Achievement of 75% of Physical Progress	116.88 Crs.
Mile Stone-V	On Achievement of 90% of Physical Progress	116.88 Crs.

### 1.5. Permits & Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District.
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	District Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	
6	Environmental Clearance		NA	

Sr. No.	Details	Authority	Current Status	Remarks
7	Trees Cutting Permission	Forest department through NHAI	Obtained	Work in Progress
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work in Progress
9	Water Pipes Shifting	Tamilnadu Water Supply and Drainage Board	Obtained	Work in Progress
10	Drawing Water from river/ reservoir		NA	

## 2. Right of Way Status

## 2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
<b>Full Right of Way (full width)</b>				
Stretch	65.960 to 75.150	9.190	60.00	Within 15 days of date of Agreement.
Stretch	75.150 to 82.380	7.230	45.00	
Stretch	82.380 to 83.080	0.700	60.00	
Stretch	83.080 to 84.050	0.970	45.00	
Stretch	84.050 to 86.440	2.390	60.00	
Stretch	86.440 to 87.660	1.220	52.50	
Stretch	87.660 to 91.730	4.070	45.00	
Stretch	91.730 to 93.730	2.000	52.50	
Stretch	93.730 to 95.900	2.170	45.00	
Stretch	95.900 to 99.700	3.800	60.00	
Stretch	99.700 to 104.500	4.800	30.00	
Stretch	104.500 to 109.700	5.200	60.00	
Stretch	109.700 to 110.980	1.280	30.00	
Stretch	110.980 to 113.700	2.720	60.00	
Stretch	113.700 to 116.440	2.740	30.00	
<b>Total Length</b>		<b>50.480</b>		

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Stretch	099.700 to 104.500	4.800	15.00	Within 90(Ninety) days of the Appointed date
Stretch	109.700 to 110.980	1.280	15.00	
Stretch	113.700 to 116.400	2.740	15.00	

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, Turning radius at Major junctions.

Sl. No.	Description	Unit	Present Status	Remarks
<b>A)</b>	<b>Total Length of the Project Highway</b>	<b>Km</b>	<b>50.48</b>	
1	Use of Existing Road Portion	Km	34.23	
2	Proposed Bypass / Realignment portion	Km	16.25	
<b>B)</b>	<b>Hindered Length</b>			
1.	LA pending	Km	7.56	
2.	Payment Pending	Km	9.600	
3.	Existing Buildings	Km	4.505	
4.	Temple & Bus stand	Km	0.100	
5.	Electrical Lines	Km	2.155	
6.	Rural Water Supply lines	Km	19.84	
7.	NOC Irrigation Dept.	Km	0.960	
8.	Paddy/Cotton fields	Km	0	
9.	Trees	Km	0.736	
10.	Net Hindered Length (both Side)	Km	41.685	
<b>C)</b>	<b>Total Project Length (both Side)</b>	<b>Km</b>	<b>100.96</b>	
<b>D)</b>	<b>% Hindered Length</b>	<b>%</b>	<b>41.288%</b>	

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

SL. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	710	574	136	
2	Ariyalur	355	287	68	
3	Thanjavur	102	91	11	
	<b>Total in Nos.</b>	<b>1167</b>	<b>952</b>	<b>215</b>	
		<b>Total in %</b>	<b>81.57%</b>	<b>18.43%</b>	

Sl. No.	Name of the District	Total No. of structures	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	383	320	63	
2	Ariyalur	359	323	36	
3	Thanjavur	153	82	71	
	<b>Total in Nos.</b>	<b>895</b>	<b>725</b>	<b>170</b>	
		<b>Total in %</b>	<b>81.00%</b>	<b>19.0%</b>	

The details of chainages under hindrance due to such balance compensation issues to their land owners, structure payment issues, standing crops, water pipe lines etc. are as below –

1) Details of Stretches Under Hindrance (RHS):-

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
1	066+100	066+260	160	160	RHS	Veeranam Pipe Line
2	066+700	067+300	600	600	RHS	Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner
3	068+550	068+620	70	70	RHS	Compensation Disbursement balance - Not allowed to work by owner
4	072+540	072+600	60	60	RHS	Compensation Disbursement balance - Not allowed to work by owner
5	072+600	072+700	100	100	RHS	Compensation Disbursement balance - Not allowed to work by owner
6	072+800	073+100	300	300	RHS	Compensation Disbursement balance - Not allowed to work by owner
7	073+700	073+800	100	100	RHS	Compensation Disbursement balance - Not allowed to work by owner
8	073+900	074+200	300	300	RHS	Compensation Disbursement balance - Not allowed to work by owner
9	074+680	074+930	250	250	RHS	<b>RE Wall Location:</b> RE wall A2/RHS side WIP, LHS side school compound wall payment pending.
10	075+500	075+550	50	50	RHS	EB & Water Tap
11	075+550	076+120	570	570	RHS	<b>RE Wall Location:</b> RHS - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. LHS - 03 building under revaluation, 01nos unpaid, EP Lines & Trnasformer.
12	076+120	076+150	30	30	RHS	EB, Water Tap & House
13	077+200	077+250	50	50	RHS	EB, Water Tap & House

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
14	077+250	077+590	340	340	RHS	<b>RE Wall Location:</b> RHS - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. LHS - 02 nos of unauthorised building Structure works not started.
15	077+590	077+800	210	210	RHS	EB, Water Tap & House
16	078+550	078+760	210	210	RHS	EB & Tree
17	079+700	080+180	480	480	RHS	Land, EB & House
18	080+180	081+090	910	910	RHS	<b>RE Wall Location:</b> Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started.
19	081+090	081+120	30	30	RHS	Land, EB & House
20	083+400	084+200	800	800	RHS	Land, EB & House
21	085+800	086+200	400	400	RHS	Land, EB & House
22	086+400	086+610	210	210	RHS	Land, EB & House
23	086+610	087+180	570	570	RHS	<b>RE Wall Location:</b> RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and EP lines to be removed. Structure works not started.
24	087+390	087+960	570	570	RHS	<b>RE Wall Location:</b> RHS - 01 OHT, 01 unauthorised building, 01 Temple, LHS - EP Lines to be removed. Structure works not started.
25	088+150	088+220	70	70	RHS	EB & Transfomer
26	088+870				RHS	Temple
27	089+930	090+265	335	335	RHS	EB, Temple & Transfomer
28	090+265	090+865	600	600	RHS	RE Wall Location
29	091+120	091+170	50	50	RHS	Power Grid Main Gate
30	091+580	091+780	200	200	RHS	House, EB & Water Tap
31	092+750	093+750	1000	1000	RHS	House, EB & Water Tap
32	095+050	095+065	15	15	RHS	House, EB & Fencing Wire
33	095+065	095+835	770	770	RHS	<b>RE Wall Location:</b> RHS - Polie station arch, Hounse compound wall, 01 building, 01 Temple, LHS - School compound wall,02 building under revaluation, 01 trees and 14 nos o commerical building(shops) & EP poles to be removed.
34	095+835	096+400	565	565	RHS	House, EB & Water Tap
35	096+940	097+505	565	565	RHS	<b>RE Wall Location:</b> RHS - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buldings to be removed. LHS - 01 building under revaluation & 01 building paid to be dismantled.
36	097+950	098+200	250	250	RHS	Land, EB & House
37	098+500	098+565	65	65	RHS	Land, EB & House
38	098+565	099+305	740	740	RHS	<b>RE Wall Location:</b> RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed.
39	099+305	099+400	95	95	RHS	Land, EB, Water Tap & House
40	099+500	099+900	400	400	RHS	Land, EB, Water Tap & House
41	099+900	100+300	400	400	RHS	Land, EB, Water Tap & House

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
42	100+300	101+600	1300	1300	RHS	Land, EB, Water Tap & House
43	101+600	101+620	20	20	RHS	Land, EB, Water Tap & House
44	101+620	102+195	575	575	RHS	<b>RE Wall Location:</b> Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
45	102+195	102+230	35	35	RHS	Land, EB, Water Tap & House
46	102+230	102+700	470	470	RHS	Land, EB, Water Tap & House
47	102+700	102+715	15	15	RHS	Land, EB, Water Tap & House
48	102+715	103+285	570	570	RHS	<b>RE Wall Location:</b> Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
49	103+285	103+320	35	35	RHS	Land, EB, Water Tap & House
50	103+320	104+190	870	870	RHS	Land, EB, Water Tap & House
51	104+190	104+500	310	310	RHS	<b>RE Wall Location:</b> <b>A1/LHS - Marriage hall to be removed (under revaluation) &amp; EP lines to be removed.</b>
52	109+500	109+700	200	200	RHS	Compensation Disbursement balance - Not allowed to work by owner
53	109+700	110+485	785	785	RHS	<b>RE Wall Location:</b> <b>RHS - 01 Temple, 02 building &amp; 01 shops to be removed - Police force requested.</b> <b>LHS - 04 unpaid buildings</b>
54	110+485	110+920	435	435	RHS	Land, EB, Water Tap & House
55	110+920	111+200	280	280	RHS	<b>RE Wall Location:</b> <b>RHS - 02 nos. of buildings to be removed - Police force requested.</b> <b>LHS - Land &amp; borewell payment pending, bus stop to be removed.</b>
56	113+250	113+450	200	200	RHS	Temple Land, Local not allowing to Work
57	113+600	113+820	220	220	RHS	<b>RE Wall Location:</b> Under relocation proposal due to hindrance of substation.
58	113+820	114+650	830	830	RHS	Power Sub Station, Land, Water Tap & EB
59	114+865	115+630	765	765	RHS	RE Wall Location: Electrical poles to be removed
60	115+630	116+440	810	810	RHS	OHT, Shop, Light Pole, Houses
<b>Total Hindered Length RHS (Km.)</b>				<b>22.215</b>		

## 2) Details of Stretches Under Hindrance (LHS):-

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
1	066+100	066+260	160	160	LHS	Veeranam Pipe Line
2	066+700	067+300	600	600	LHS	Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner
3	068+550	068+620	70	70	LHS	Compensation Disbursement balance - Not allowed to work by owner
4	072+540	072+600	60	60	LHS	Compensation Disbursement balance - Not allowed to work by owner
5	072+600	072+700	100	100	LHS	Compensation Disbursement balance - Not allowed to work by owner
6	072+800	073+100	300	300	LHS	Compensation Disbursement balance - Not allowed to work by owner
7	073+700	073+800	100	100	LHS	Compensation Disbursement balance - Not allowed to work by owner
8	073+900	074+200	300	300	LHS	Compensation Disbursement balance - Not allowed to work by owner

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
9	074+680	074+930	250	250	LHS	<b>RE Wall Location:</b> RE wall A2/RHS side WIP, LHS side school compund wall payment pending to be removed.
10	075+500	075+550	50	50	LHS	EB, Water Tap & Pond
11	075+550	076+120	570	570	LHS	<b>RE Wall Location:</b> <b>RHS</b> - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. <b>LHS</b> - 03 building under revaluation, 01nos unpaid, EP Lines & Trnasformer.
12	076+120	076+150	30	30	LHS	EB, Water Tap & House
13	077+000	077+250	250	250	LHS	EB, Water Tap & House
14	077+250	077+590	340	340	LHS	<b>RE Wall Location:</b> <b>RHS</b> - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. <b>LHS</b> - 02 nos of unauthorised building. Structure works not started.
15	077+590	077+800	210	210	LHS	EB, Water Tap & House
16	078+600	078+700	100	100	LHS	House & EB
17	079+700	080+180	480	480	LHS	Land, EB & House
18	080+180	081+090	910	910	LHS	<b>RE Wall Location:</b> Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started.
19	081+090	081+200	110	110	LHS	Land, EB & House
20	083+400	084+200	800	800	LHS	Land, EB & House
21	084+450	084+550	100	100	LHS	Land, EB & House
22	085+800	086+610	810	810	LHS	Land, EB & House
23	086+610	087+180	570	570	LHS	<b>RE Wall Location:</b> <b>RHS</b> - 01 unauthorised building, 01 trees to be removed. <b>LHS</b> - 01 building unpaid and EP lines to be removed. Structure works not started.
24	087+390	087+960	570	570	LHS	<b>RE Wall Location:</b> <b>RHS</b> - 01 OHT, 01 unauthorised building, 01 Temple., <b>LHS</b> - EP Lines to be removed. Structure works not started.
25	089+000	090+000	1000	1000	LHS	Land, EB & House
26	090+220	090+265	45	45	LHS	House & Hut
27	090+265	090+865	600	600	LHS	RE Wall Location
28	091+640	091+860	220	220	LHS	House, EB & Water Tap
29	092+750	093+400	650	650	LHS	House, EB & Water Tap
30	094+650	094+800	150	150	LHS	House, EB & Fencing Wire
31	095+050	095+065	15	15	LHS	House, EB & Fencing Wire
32	095+065	095+835	770	770	LHS	<b>RE Wall Location:</b> <b>RHS</b> - Polie station arch, Hounse compound wall, 01 building, 01 Temple, <b>LHS</b> - School compound wall,02 building under revaluation, 01 trees and 14 nos o commerical building(shops) & EP poles to be removed.
33	096+940	097+505	565	250	LHS	<b>RE Wall Location:</b> <b>RHS</b> - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buldings to be removed. <b>LHS</b> - 01 building under revaluation & 01 building paid to be dismantled.

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
34	097+900	098+100	200	200	LHS	Land, EB & House
35	098+500	098+565	65	65	LHS	Land, EB & House
36	098+565	099+305	740	250	LHS	<b>RE Wall Location:</b> RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed.
37	099+305	099+400	95	95	LHS	Land, EB, Water Tap & House
38	099+500	099+900	400	400	LHS	Land, EB, Water Tap & House
39	099+900	100+300	400	400	LHS	Land, EB, Water Tap & House
40	100+300	101+600	1300	1300	LHS	Land, EB, Water Tap & House
41	101+600	101+620	20	20	LHS	Land, EB, Water Tap & House
42	101+620	102+195	575	250	LHS	<b>RE Wall Location:</b> Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
43	102+195	102+230	35	35	LHS	Land, EB, Water Tap & House
44	102+230	102+700	470	470	LHS	Land, EB, Water Tap & House
45	102+700	102+715	15	15	LHS	Land, EB, Water Tap & House
46	102+715	103+285	570	250	LHS	<b>RE Wall Location:</b> Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
47	103+285	103+320	35	35	LHS	Land, EB, Water Tap & House
48	103+320	104+190	870	870	LHS	Land, EB, Water Tap & House
49	104+190	104+500	310	250	LHS	<b>RE Wall Location:</b> A1/LHS - Marriage hall to be removed(under revaluation) & EP lines to be removed.
50	109+500	109+700	200	200	LHS	Compensation Disbursement balance - Not allowed to work by owner
51	109+700	110+485	785	250	LHS	<b>RE Wall Location:</b> RHS - 01 Temple, 02 building & 01 shops to be removed - Police force requested. LHS - 04 unpaid buildings
52	110+485	110+920	435	435	LHS	Land, EB, Water Tap & House
53	110+920	111+200	280	250	LHS	<b>RE Wall Location:</b> RHS - 02 nos. of buildings to be removed - Police force requested. LHS - Land & bore well payment-pending, bus stop to be removed.
54	113+250	113+450	200	200	LHS	Temple Land, Local not allowing to Work
55	113+570	113+820	250	250	LHS	<b>RE Wall Location:</b> Under relocation proposal due to hindrance of substation.
56	113+820	114+000	180	180	LHS	Land, EB, Water Tap & House
57	114+450	114+650	200	200	LHS	OHT, Shop, Light Pole, Houses
58	114+865	115+630	765	250	LHS	<b>RE Wall Location:</b> Electrical poles to be removed
59	115+630	116+440	810	810	LHS	OHT, Shop, Light Pole, Houses
<b>Total Hindered Length LHS (Km.)</b>				<b>19.470</b>		

Table 2.1.6 - Hindrance Photographs

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	240	Veeranam Pipe Line	65+960	66+200	Veeranam Pipe Line	240		
			68+600		Sluice Gate (2 Nos)	40		
	150	HT Line Crossing	70+030	70+200				
			70+700		Building			
	550	Agriculture Land & Trees	71+000	71+550				
		Teek Farm, Pump Set & 5 Poles	71+250					
		Bore Well	71+300					
		Borewell	71+550		Borewell			
		Pump Set	72+200					Damaged
	100	Veera mudaiyaan natham Village	72+450	72+550	Veera mudaiyaan natham Village	100		
	10	Hand Pump	72+550		Hand Pump	10		
	50	Pump Set & Trees	72+700					
			72+850		Pump Set, Bore Well & Trees			
			72+900		Bore & Pump Set			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Bore & Pump Set	72+950					
			73+400		HT Line Tower	20		
			73+450		Bore Well, Pump Set & Tree EB Pole	50		
			74+500		Bore Well			
		Telephone Poles	74+710	74+850	Telephone Poles			2 - Telephone Pole
		Temple, Hand Pump,	74+710					
		Hut	75+210					
		Huts	75+270	75+350	Huts			
		Flag Poles	75+390					
			75+520		Huts			
			75+560		Huts			
			75+565	75+640	Pond			
		Building	75+640					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			75 + 650		Temple			
			75 + 660		Water Tap			
		Building	75 + 680					
			75 + 700		OFC			
		Bore Well & Water Tank	75 + 700					
		Kothanda vilagam Village	75 + 700	76 + 200	Kothanda vilagam Village			
		Hand Pump	75 + 710					
		Water Tap	75 + 810					
		Street Light	75 + 840					
		Flag Pole	75 + 840		Existing Culvert			
		Water Tap	75 + 880					
		Bore Well & Water Tank	76 + 025					
		Pump Set	76 + 260					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			76+600		Temple			
			76+695		OFC & Compound Wall			
			76+800	77+300	Telephone Pole			3 nos
			76+850		OFC			
			76+940		Bore & Water Tank			
		Buildings	76+980		Buildings			
			77+060		Bore & Water Tank			
			77+080	77+190	School Compound Wall			
		Building	77+100	77+300				
			77+220		Building			
			77+240		OFC			
			77+280		Compound Wall			
	300	Buildings	77+300	77+600	Buildings	300		

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Flag Pole	77+390	77+420				4 Nos
		Hand Pump	77+505					
		Telephone Pole	77+390	77+510				3 Nos
		Hand Pump	77+590					
			77+700		OFC			
		Building	77+730					
			77+760		Water Tank & Motor Room			
		Water Tap	77+975					
			78+120		OFC			
			78+390		EB Pole, Bore Well			
			78+725		Transformer			
			79+080		OFC			
		Hand Pump	79+105					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Existing Culvert	79+110					
			79+220		Flag Pole			
		Water Tank & Motor Room	79+240					
			79+260		OFC			
			79+565		OFC			
		Hut	79+955					
	400	EB Pole, Water Tap, Trees, Telephone Pole	80+000	80+500	EB Pole, Water Tap, Trees, Telephone Pole	400		
		Water Tank, Motor Room, Hand Pump & Existing Culvert	80+120					
			80+125		Temple			
			80+170		Existing Culvert			
			80+190		OFC			
			80+300	80+390	Pond			
		Transformer	80+340					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Flag Poles	80+530	80+570	Flag Poles			6nos
			80+710		Existing Culvert			
		Bore Well	80+740					
			80+900		OFC			
			81+325	81+360	Existing Culvert & Compound Wall			
		Pond	81+360	81+460				
		OFC & Temple	81+445					
			81+585		OFC			
		Transformer	81+715					
			82+875		Existing Culvert			
			82+890		OFC			
		Existing Culvert	82+975					
	450	Water Tap	83+000	83+500	Water Tap	450		Tap - 6

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			83+060		OFC			
		Existing Culvert	83+205					
		OFC	83+265					
			83+310		OFC			
		Flag Post	83+385					
			83+425		Transformer			25
	450	EB Pole, Water Tap, Trees, Telephone Pole	83+500	84+000	EB Pole, Water Tap, Trees, Telephone Pole	450		Pole - 13, Tap - 37, Tree - 239
			83+615		Temple			
			83+625		OFC			
		EB, Transformer	83+850					
			83+890		Flag Poles			4 nos
			83+935		Water Tank			
			83+995		Hand Pump			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Temple & Well	84+070					
			84+110		OFC & Flag Pole			
			84+280		Transformer			
		Transformer	84+480					
			84+560		Flag & Ex Culvert			Pole 2 Nos
			84+650		OFC			
			84+920		OFC			
		Building	84+930	84+980				
		Hut	85+045					
			85+060		EB, Transformer			
			85+090		OFC			
		Transformer	85+865					
		Building	85+910					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Hut	85 + 930					
			85 + 955		Temple			
			86 + 280		Temple			
			86 + 350		Bore Well			
		Temple	86 + 390					
			86 + 585		Motor Room			
		Buildings	86 + 000	86 + 700	Buildings			
	700	Building & Huts	86 + 700	87 + 500	Building & Huts	700		
			86 + 720		Flag Pole			
			86 + 830		OFC, Transformer			
		Transformer	86 + 915					
			86 + 985		OFC			
		Existing Culvert	87 + 080					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			87+155		OFC			
		Transformer	87+330					
			87+360		OFC			
	400	EB Pole, Tree, Tap, Telephone Pole	87+500	88+000	EB Pole, Tree, Tap, Telephone Pole	400		EB - 24, Tree - 163, Tap - 13, T Pole - 5
		Buildings & Huts	87+500	88+000	Buildings & Huts			
		Temple	87+500					
			87+640		OFC			
			87+670		Water Tank, Motor Room			
			87+690		Temple			
			87+735		Flag Pole			
			87+835		Water Tank			
			87+990		OFC			
			88+225		Transformer			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		House	88+500	89+000	House			
			88+910		Temple			
		Existing Culvert	88+965					
	450	water Tap, Telephone Pole	89+000	89+500	water Tap, Telephone Pole	450		Tap - 15, T Pole - 5, Tree - 195
		Flag Post Pedestal	89+110					
			89+355		Temple			
		Water Tank	89+515					
	400	EB Pole, Water Tap, House	90+000	90+500	EB Pole, Water Tap, House	400		EB - 34, Tap - 4
			90+180		Transformer			
			90+195		OFC			
			90+230		Transformer			
			90+325		Temple			
			90+375		Existing Culvert			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	400	EB Pole, Telephone Pole, Water Tap	90+500	91+000	EB Pole, Telephone Pole, Water Tap	400		EB - 14, Tap - 5, T. Pole 7
			90+560		OFC			
			90+610		Water Tank			
			90+830	90+860	Pond			
			91+080		OFC			
			91+480		OFC			
	450	EB Pole, Water Tap, Telephone Pole, Trees	91+500	92+000	EB Pole, Water Tap, Telephone Pole, Trees	450		
			91+600		OFC			
			91+730		OFC			
			91+780		Temple			
		Pond	91+780	91+860				
	700	EB Pole, Water Tap, Telephone Pole	92+000	93+000	EB Pole, Water Tap, Telephone Pole	700		EB - 16, Tap - 10, T. Pole - 7
		Temple	92+135					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			92+300	92+380	Water Pipe Crossing			
			92+390		OFC			
		Temple	92+455					
			92+570		Temple			
			92+600		OFC			2 Nos
			92+770		OFC			2 Nos
		OFC	92+995					
	750	EB Pole, Water Tap, Tree	93+000	94+000	EB Pole, Water Tap, Tree	750		EB - 44, Tape - 14, Tree - 270
			93+045		OFC			
			93+115		Transformer			
			93+200		OFC			
			93+360		OFC			
			93+660		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			93+930		Hand Pump			
			93+975		OFC			
		TEMPLE	94+440					
			94+530		OFC			
			94+780		OFC, Transformer			
		Pond, Pipe Line	94+830	94+900				
	450	EB Pole, Tape, Telephone Pole	95+000	95+500	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - , Tap 5
			95+130	95+230	Compound Wall			
			95+210		Telephone Panel, Water Tank With Well			
			95+255		Police Station Arch			
			95+290		OFC			
			95+435		Street Light			
	400	EB Pole, Tape, Telephone Pole	95+500	96+000	EB Pole, Tape, Telephone Pole	400		EB - 25, T Pole - 7, Tap - 6,

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			95+570		Temple			
		Pond	95+950					
	400	EB Pole, Tape, Telephone Pole	96+000	96+500	EB Pole, Tape, Telephone Pole	400		EB - 39, T Pole - 5, Tap - 6,
			96+120		OFC			
			96+150		Transformer			
			96+480		Transformer			
	450	EB Pole, Tape, Telephone Pole	96+500	97+000	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - 3,
			97+195		OFC			
			97+395		OFC			
			97+390	97+500	Pond			
	300	EB Pole, Tape, Telephone Pole	97+500	98+000	EB Pole, Tape, Telephone Pole	300		EB - 16, Tap - 5,
		Temple	97+520					
			97+600		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			97+680		Motor Room With Bore			
	350	EB Pole, Tape, Telephone Pole	98+500	99+000	EB Pole, Tape, Telephone Pole	350		EB - 19, T Pole - 3
			98+620		Transformer			
		OFC	98+635		Temple			
		Water Tank with Bore	98+735					
		OFC	98+825					
	750	EB Pole, Tree, Tape, Telephone Pole	99+000	100+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 47, T Pole - 4, Tap - 5, Tree 118
			99+120		Temple			
		Motor Room With Bore	99+150					
			99+160		Transformer			
			99+195		Temple With Water Tank			
		OFC	99+300					
		OFC	99+490					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	650	EB Pole, Tree, Tape, Telephone Pole	100+000	101+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 32, Tap - 12, Tree 210, T Pole - 3
		Transformer	100+150					
			100+195		Bore Well			
			100+200		OFC			
		OFC	100+320					
		Pond	100+350					
		Motor Room With Tank	100+390					
			100+475		Water Tank			
		OFC	100+600					
		OFC	100+670					
		OFC	100+720					
		OFC	100+740					
		Pond	100+740	100+820				

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	650	EB Pole, Tree, Tape, Telephone Pole	101+000	102+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 42, T Pole - 5, Tap - 6 Tree 100
			101+005		OFC			
		OFC	101+125					
			101+120	101+300	Pond			
		OFC	101+330					
			101+480		Hand Pump			
			101+805		OFC			
		Transformer	101+835					
	750	EB Pole, Tree, Tape, Telephone Pole	102+000	103+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 30, T Pole - 2, Tap - 13, Tree 110
		OFC	102+100					
			102+240		Temple			
			102+365		Transformer			
		OFC	102+390					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		OFC	102+435					
		OFC	102+575					
		OFC	102+730					
		School Arch	102+960					
	800	Tape, Telephone Pole	103+000	104+000	Tape, Telephone Pole	800		T Pole - 2, Tap - 13
		OFC	103+025					
		Pond	103+090	103+300				
		OFC	103+530					
			103+590		Temple			
		OFC & Flag Pole	103+720					
		Pond	103+775	103+815				
			103+860	103+910	Pond			
		Pond	103+935	104+250				

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Existing Irrigation Sluice	103+990					
	400	EB Pole, Tree	104+000	104+500	EB Pole, Tree	400		EB - 4 , Tree - 3
		House	104+500		House			
	350	EB Pole, Tree, Tape	104+500	105+200	EB Pole, Tree, Tape	350		Tree - 21, EB - 23, Tap - 3
	500	EB Pole, Tree, Tape	105+200	105+900	EB Pole, Tree, Tape	500		Tree - 42, EB - 4, Tap - 4
			105+850		Motor Room			
	750	EB Pole, Tree, Tape	105+900	106+900	EB Pole, Tree, Tape	750		Tree - 100, EB - 1, Tap - 7
			105+920		Well			
		Motor Room	106+900					
	1150	EB Pole, Tree, Tape	107+900	109+700	EB Pole, Tree, Tape	1150		Tree - 94, EB - 9, Tap - 6
	1350	Tape	109+700	111+200	Tape	1350		Tap - 18
		OFC	109+705					
		OFC	109+710					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			109+720		Motor Room			
			109+985		Water Pipe			
		OFC	110+330					
		Water Tank	110+450					
			110+725		OFC			
			110+740		Motor Room with well			
	1750	EB Pole, Tree, Tape	111+200	113+500	EB Pole, Tree, Tape	1750		Tree - 460, EB -23, Tap - 12
		OFC	111+230		OFC			
			111+450		Motor Room With Bore			
		Gate Valve	111+500					
		Motor Room With Bore	111+600					
			111+680		Motor Room With Bore			
		Motor Room With Bore	112+300					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			112+310		House & Hand Pump			
			112+390		Motor Room With Bore			
			113+220		Motor Room With Bore			
			113+250		House			
			113+330		Motor Room With Bore			
	750	EB Pole, Telephone Pole, Tape	113+500	114+600	EB Pole, Telephone Pole, Tape	750		Tree - 280, EB -38, T Pole - 9, Tap - 6
			113+670	113+720	Sub Station			
			113+700		HT Line Crossing			
			114+060		Flag Pole			
			114+090		Flag Pole, Water Tank			
		HT Line	114+130					
		Transformer	114+460					
		Water Tank	114+450					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Water Tank	114+495					
		OFC	114+520		Temple			
		Pond	114+540	114+580				
	650	EB Pole, Telephone Pole, Tree, Tape	114+600	115+600	EB Pole, Telephone Pole, Tree, Tape	650		Tree - 80, EB - 18, Tap - 2
		Hand Pump	114+610					
		Transformer	114+950					
		Transformer	115+210					
			115+230		Flag Pole			5 Nos
	700	Telephone Pole, Tape	115+600	116+440	Telephone Pole, Tape	700		EB - 26, T Pole - 2 Tap - 16
			115+650		Motor Room			
		OFC	115+820					
		Transformer	115+970					
		OFC	116+095					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		OFC	116+170					
		Hand Pump	116+200					
		Water Tank & Motor Room	116+210					
		OFC	116+275					
		OFC	116+410					
			116+560		Flag Pole			
		House	115+600	116+440	House			

## 2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

SI No.	Name of the District	Total No. Of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Cuddalore	10	2	8
2	Ariyalur	10	1	9
3	Thanjavur	2	1	1
	<b>Total in Nos.</b>	<b>22</b>	<b>4</b>	<b>18</b>

## 2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Sr. No.	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Cuddalore	65+960	86+440	20.48	25	Work in Progress
2	Ariyalur	86+440	106+860	20.42	46	
3	Thanjavur	106+860	116+440	9.58	4	

Sr. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Cuddalore	65+960	86+440	20.48	10	Estimate Approved	Supervision charges are paid and work in progress
2	Ariyalur	86+440	106+860	20.42	5	Estimate Approved	
3	Thanjavur	106+860	116+440	9.58	5	Estimate Approved	
4	Cuddalore & Thanjavur	Km:70+020, Km:73+470 and Km:113+720			3	Estimate Approved	Supervision Charges paid

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs.15.87 Crores sanctioned by RO, NHA, Madurai.

Table 2.3-3: Status of Utility Relocation

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE, TWAD	Water Supply Pipe Line	Kms.	72.695	10.264	62.431	Work in progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	24	11	13	
3	BDO of Concern Union	Over Head Tank	Nos.	15	9 Nos Completed	6	
4	TNEB	Electrical Lines	Kms.	6.83	4.675	2.155	

## 2.4. Tree felling

Table 2.4-1: Status of Tree felling

Sl.N o.	Name of the District	Chainages			Effectd Length in Kms.	Completed as on Date	Balance as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Cuddalore	65+960	86+440	20.48	6.535	6.299	0.236	10	In addition of 123 nos of teak wood trees to be removed and Permission of the same is awaited from DFO, Cuddalore.
2	Ariyalur	86+440	106+860	20.42	8.385	8.225	0.160	9	
3	Thanjavur	106+860	116+440	9.58	2.515	2.225	0.290	11	
<b>Total</b>				<b>50.48</b>	<b>17.435</b>	<b>16.749</b>	<b>0.686</b>	<b>30</b>	

### 3. Progress Briefing – Contractor Activities

#### 3.1. Pre-construction Activities

##### Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

**Table 3.1-1: Status of Design and Drawings-Highway**

Sl No.	Description	Unit	Total Scope as per Sch.-B As per Sch. B	Design submitted	Drawing Approved
1	Pavement Design	Km	50.480	50.48	50.48
2	Plan & Profile	Km	50.480	50.48	48.48
3	Typical Cross Sections	Type	7	7	7
4	Major Intersections	No	07	-	-
5	Minor Intersections	No	100	-	-
6	Toll Plaza (Typical Details)	No	01	-	-
7	Service Roads	No	26.595	26.595	26.169

**Table 3.1-2 : Status of Design and Drawings –Structures**

Sr. No	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Major Bridges	No	04	04	1
2	Minor Bridges	No	25	25	22
3	Grade Separated Intersection	No	08	08	8
4	VUP/LVUP	No	15	15	12
5	Box /Slab Culvert	No	60	60	53

## 4. Physical Progress of Work

## 4.1. Physical Progress of Work

The Progress of the Major Works carried out at the Site in the Month of August 2019 is as follows.

**CUMMULATIVE STATEMENT****For Main Carriageway**

Sr. No.	Description	Total Length of Highway Excluding Toll Plaza (in. Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	<b>Clearing and Grubbing</b>							
	LHS	47.28	30.370	1.410	31.780	0.000	15.500	67.22%
	RHS	47.28	28.830	0.955	29.785	0.000	17.495	63.00%
2	<b>Embankment</b>							
	LHS	47.28	9.230	2.270	11.500	9.080	35.780	24.32%
	RHS	47.28	5.500	1.400	6.900	10.330	40.380	14.59%
3	<b>Sub grade</b>							
	LHS	47.28	7.170	1.850	9.020	1.370	38.260	19.08%
	RHS	47.28	1.330	3.660	4.990	1.170	42.290	10.55%
4	<b>GSB/ Cement Treated Base</b>							
	LHS	47.28	5.730	0.965	6.695	0.860	40.585	14.16%
	RHS	47.28	0.000	2.750	2.750	0.280	44.530	5.82%
5	<b>Wet Mix Macadam</b>							
	LHS	47.28	3.790	0.700	4.490	0.000	42.790	9.50%
	RHS	47.28	0.000	1.690	1.690	0.000	45.590	3.57%
6	<b>Dense Bitumen Macadam</b>							
	LHS	47.28	0	0	0	0	47.28	0.00%
	RHS	47.28	0	0	0	0	47.28	0.00%
7	<b>Bituminous Concrete</b>							
	LHS	47.28	0	0	0	0	47.28	0.00%
	RHS	47.28	0	0	0	0	47.28	0.00%

**For Service Road**

Sr. No.	Description	Total Length of Service Road (Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment	53.19	4.30	0.00	4.30	1.23	48.89	8.08%
2	Sub grade	53.19	3.50	0.00	3.50	0.60	49.69	6.58%
3	GSB/ Cement Treated Base	53.19	0.50	0.00	0.50	0.20	52.69	0.94%
4	Wet Mix Macadam	53.19	0.00	0.00	0.00	0.00	53.19	0.00%
5	Dense Bitumen Macadam	53.19	0.00	0.00	0.00	0.00	53.19	0.00%
6	Bituminous Concrete	53.19	0.00	0.00	0.00	0.00	53.19	0.00%

<b>Structure Work</b>					
Sr. No.	Type of Structure	Total No. of Structures	Nos. of Structures		
			Completed	In Progress	Balance to be taken up
1	Culvert	60	8.5	24	27.5
2	Light Vehicular Underpass	2	0	1	1
3	Vehicular Underpass	13	0	10	3
4	Minor Bridges	25	6	14	5
5	Major Bridge	4	0	4	0
6	Flyover	8	0	5	3

The Physical Progress of the Project up to August 2019 as per Approved Schedule G is as follows:-

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.08.2019	Physical Progress %
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	<b>A- Widening and strengthening of existing road</b>						
	(1) Earthwork up to top of the sub-grade	Km	66.96	9.517%	1,259,149,812	13.13	1.866%
	(2) Granular work (sub-base, base, shoulders)	Km					
	(a) GSB/ Cement Treated Base	Km	65.52	3.373%	446,275,589	9.45	0.486%
	(b) WMM/ Cement Treated Base	Km	65.52	4.046%	535,260,512	6.18	0.382%
	(3) Shoulders	Km	17.65	0.112%	14,871,740		
	(4) Bituminous work	Km					
	(a) DBM	Km	65.52	3.344%	442,462,500		
	(b) BC	Km	65.52	3.023%	399,958,951		
	(5) Rigid Pavement						
	(6) Widening and repair of culverts	Nos.	16	0.440%	58,232,176	0.50	0.014%
	(7) Widening and repair of minor bridges	Nos.	4	0.959%	126,889,505	1.00	0.240%
	<b>B- New realignment/bypass</b>						
	(1) Earthwork up to top of the sub-grade	Km	28.68	6.437%	851,600,859	0.88	0.198%
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km	28.68	1.615%	213,638,057		
	(b) WMM/ Cement Treated Base	Km	28.68	1.436%	189,985,659		
(3) Shoulders	Km	24.63	0.112%	14,871,740			
(4) Bituminous work							

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.08.2019	Physical Progress %
	(a) DBM	Km	28.68	1.279%	169,211,700		
	(b) BC	Km	28.68	1.158%	153,261,033		
	(5) Rigid Pavement						
	<b>C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:</b>						
	<b>(1) Culverts</b>	Nos.	44	2.070%	273,875,198	8.50	0.400%
	<b>(2) Minor bridges</b>						
	(a) Foundation	Nos.	58	3.953%	522,968,499	24.00	1.636%
	(b) Substructure	Nos.	134	2.623%	347,004,497	46.50	0.910%
	(c) Superstructure (including crash barrier etc. complete)	Nos.	50	1.559%	206,310,835	13.25	0.413%
	<b>(3) Cattle/Pedestrian underpasses</b>						
	(a) Foundation	Nos.					
	(b) Substructure	Nos.					
	(c) Superstructure (including crash barrier etc. complete)	Nos.					
	<b>(4) Pedestrian overpasses</b>						
	(a) Foundation	Nos.					
	(b) Substructure	Nos.					
	(c) Superstructure (including crash barrier etc. complete)	Nos.					
	<b>(5) Grade separated structures</b>						
	<b>(a) Underpass (13 VUP, 2 LVUP)</b>						
	(i) Foundation	Nos.	56	2.574%	340,568,361	14.00	0.644%
	(ii) Substructure	Nos.	60	0.751%	99,383,595	11.00	0.138%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	30	1.289%	170,483,790		
	<b>(b) Overpass</b>						
	(i) Foundation						
	(ii) Substructure						
	(iii) Superstructure (including crash barrier etc. complete)						
	<b>(c) Flyover</b>						
	(i) Foundation	Nos.	36	2.426%	320,913,747	11.00	0.741%
	(ii) Substructure	Nos.	36	0.470%	62,236,342	1.00	0.013%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	20	1.244%	164,644,019		
	(d) Foot over Bridge						
<b>Major Bridge works and ROB/RUB</b>	<b>A- Widening and repairs of Major Bridges</b>						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation						
	(2) Sub-structure						
	(3) Super-structure (including crash barriers etc. complete)						




Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.08.2019	Physical Progress %
	<b>C- New Major Bridges</b>						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation	Nos.	84	9.699%	1,283,209,938	21.00	2.425%
	(2) Sub-structure	Nos.	84	4.576%	605,363,085		
	(3) Super-structure (including crash barriers etc. complete)	Nos.	0	0.000%			
	(i) For MJB at Km. 107+400						
	(a) Casting of Superstructure (Box Segement)	Nos.	666	1.450%	191,835,000	42.00	0.091%
	(b) Erection of Superstructure (Box Segement)	Nos.	666	1.050%	138,915,000		
	(i) For other Major Bridges						
	(a) Super-structure (including crash barriers etc. complete)	Nos.	37	2.500%	330,750,000		
	<b>D- New rail-road bridges</b>						
	<b>(a) ROB</b>						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
	<b>(b) RUB</b>						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
<b>Structures (elevated sections, reinforced earth)</b>	<b>A- Elevated Structures</b>						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
	<b>B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)</b>	Sqm	196027	7.604%	1,006,000,614	16358.36	0.635%
<b>Other Works</b>	<b>(i) Service roads/ Slip Roads</b>	Km	53.19	4.690%	620,425,609		
	<b>(ii) Toll Plaza</b>	Nos.	1	1.821%	240,951,085		
	<b>(iii) Road side drains</b>	Km	28.85	5.429%	718,314,179	1.03	0.194%
	<b>(iv) Road signs, markings, km stones, safety devices, ....</b>						
	(a) Road signs, markings, km stones, ...	Km	100.96	2.558%	338,465,278		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km					
	(i) Concrete Crash Barrier	Km	26.5	1.179%	155,979,021		
(ii) W-Beam Crash Barrier	Km	10.03	0.788%	104,276,599			

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.08.2019	Physical Progress %
	<b>(v) Project facilities</b>						
	(a) Bus Bays	No.	18	0.009%	1,168,188		
	(b) Truck Lay-byes	No.					
	(c) Rest areas	No.					
	<b>(vi) Repairs to bridges/structures</b>	Nos.					
	<b>(vii) Road side plantation</b>	Km	23.66	0.451%	59,629,564		
	<b>(viii) Protection works</b>						
	(a) Boulder pitching on slopes	Km	10.03	0.218%	28,903,487		
	(b) Toe/Retaining wall	Km	10.03				
	<b>(x) Miscellaneous</b>	Ls.	100%	0.164%	21,754,637		
	<b>Total</b>			<b>100.000%</b>	<b>13,230,000,000</b>		<b>11.424%</b>

**Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode**

Sethiyahopu - Cholopuram Road Projects




**Strip Plan for MCW on 31-08-2019**



**Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode**

Sethiyahopu - Cholopuram Road Projects




**Strip Plan for MCW on 31-08-2019**



# Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-08-2019



# Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-08-2019



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-08-2019









# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-08-2019



# Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-08-2019









# Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-08-2019



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-08-2019



# Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-08-2019



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode




Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-08-2019



**Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode**  
Sethiyahopu - Cholopuram Road Projects

**Strip Plan for MCW on 31-08-2019**




# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for SR on 31-08-2019

<p><b>Legend</b></p> <div style="display: flex; flex-direction: column; gap: 5px;">  Work Front Available          LA Pending          Box/Slab Culverts          Minor Bridge          Hindrance Buildings          Temple/Bus Stand          Major Bridge          Utility Electrical          Utility Water Line          NOC Irrigation Dept          VUP/LVUP          GS          Work Completed          Work Inprogress     </div>	
--	--



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for SR on 31-08-2019

<p><b>Legend</b></p> <p>Work Front Available  Work Pending  Payment Pending  Minor Bridge  Hindrance Buildings  Major Bridge  Temple/Bus Stand  Utility Electrical  Utility Water Line  VUP/LVUP  GS  Work Completed  Work Inprogress  NOC Irrigation Dept </p>
---

LHS-MCW	RHS-MCW
<b>Chainage</b> C&G Embankment Sub-Grade C&G	<b>Chainage</b> C&G Embankment Sub-Grade C&G
85.650	85.650
85.670	85.670
85.680	85.680
85.690	85.690
85.700	85.700
85.710	85.710
85.720	85.720
85.730	85.730
85.740	85.740
85.750	85.750
85.760	85.760
85.770	85.770
85.780	85.780
85.790	85.790
85.800	85.800
85.810	85.810
85.820	85.820
85.830	85.830
85.840	85.840
85.850	85.850
85.860	85.860
85.870	85.870
85.880	85.880
85.890	85.890
85.900	85.900
85.910	85.910
85.920	85.920
85.930	85.930
85.940	85.940
85.950	85.950
85.960	85.960
85.970	85.970
85.980	85.980
85.990	85.990
86.000	86.000
86.010	86.010
86.020	86.020
86.030	86.030
86.040	86.040
86.050	86.050
86.060	86.060
86.070	86.070
86.080	86.080
86.090	86.090
86.100	86.100
86.110	86.110
86.120	86.120
86.130	86.130
86.140	86.140
86.150	86.150
86.160	86.160
86.170	86.170
86.180	86.180
86.190	86.190
86.200	86.200
86.210	86.210
86.220	86.220
86.230	86.230
86.240	86.240
86.250	86.250
86.260	86.260
86.270	86.270
86.280	86.280
86.290	86.290
86.300	86.300
86.310	86.310
86.320	86.320
86.330	86.330
86.340	86.340
86.350	86.350
86.360	86.360
86.370	86.370
86.380	86.380
86.390	86.390
86.400	86.400
86.410	86.410
86.420	86.420
86.430	86.430
86.440	86.440
86.450	86.450
86.460	86.460
86.470	86.470
86.480	86.480
86.490	86.490
86.500	86.500
86.510	86.510
86.520	86.520
86.530	86.530
86.540	86.540
86.550	86.550
86.560	86.560
86.570	86.570
86.580	86.580
86.590	86.590
86.600	86.600
86.610	86.610
86.620	86.620
86.630	86.630
86.640	86.640
86.650	86.650
86.660	86.660
86.670	86.670
86.680	86.680
86.690	86.690
86.700	86.700
86.710	86.710
86.720	86.720
86.730	86.730
86.740	86.740
86.750	86.750
86.760	86.760
86.770	86.770
86.780	86.780
86.790	86.790
86.800	86.800
86.810	86.810
86.820	86.820
86.830	86.830
86.840	86.840
86.850	86.850
86.860	86.860
86.870	86.870
86.880	86.880
86.890	86.890
86.900	86.900
86.910	86.910
86.920	86.920
86.930	86.930
86.940	86.940
86.950	86.950
86.960	86.960
86.970	86.970
86.980	86.980
86.990	86.990
87.000	87.000
87.010	87.010
87.020	87.020
87.030	87.030
87.040	87.040
87.050	87.050
87.060	87.060
87.070	87.070
87.080	87.080
87.090	87.090
87.100	87.100
87.110	87.110
87.120	87.120
87.130	87.130
87.140	87.140
87.150	87.150
87.160	87.160
87.170	87.170
87.180	87.180
87.190	87.190
87.200	87.200
87.210	87.210
87.220	87.220
87.230	87.230
87.240	87.240
87.250	87.250
87.260	87.260
87.270	87.270
87.280	87.280
87.290	87.290
87.300	87.300
87.310	87.310
87.320	87.320
87.330	87.330
87.340	87.340
87.350	87.350
87.360	87.360
87.370	87.370
87.380	87.380
87.390	87.390
87.400	87.400
87.410	87.410
87.420	87.420
87.430	87.430
87.440	87.440
87.450	87.450
87.460	87.460
87.470	87.470
87.480	87.480
87.490	87.490
87.500	87.500
87.510	87.510
87.520	87.520
87.530	87.530
87.540	87.540
87.550	87.550
87.560	87.560
87.570	87.570
87.580	87.580
87.590	87.590
87.600	87.600
87.610	87.610
87.620	87.620
87.630	87.630
87.640	87.640
87.650	87.650
87.660	87.660
87.670	87.670
87.680	87.680
87.690	87.690
87.700	87.700
87.710	87.710
87.720	87.720
87.730	87.730
87.740	87.740
87.750	87.750
87.760	87.760
87.770	87.770
87.780	87.780
87.790	87.790
87.800	87.800
87.810	87.810
87.820	87.820
87.830	87.830
87.840	87.840
87.850	87.850
87.860	87.860
87.870	87.870
87.880	87.880
87.890	87.890
87.900	87.900
87.910	87.910
87.920	87.920
87.930	87.930
87.940	87.940
87.950	87.950
87.960	87.960
87.970	87.970
87.980	87.980
87.990	87.990
88.000	88.000
88.010	88.010
88.020	88.020
88.030	88.030
88.040	88.040
88.050	88.050
88.060	88.060
88.070	88.070
88.080	88.080
88.090	88.090
88.100	88.100
88.110	88.110
88.120	88.120

LHS-MCW	RHS-MCW
<b>Chainage</b> C&G Embankment Sub-Grade C&G	<b>Chainage</b> C&G Embankment Sub-Grade C&G
86.130	86.130
86.140	86.140
86.150	86.150
86.160	86.160
86.170	86.170
86.180	86.180
86.190	86.190
86.200	86.200
86.210	86.210
86.220	86.220
86.230	86.230
86.240	86.240
86.250	86.250
86.260	86.260
86.270	86.270
86.280	86.280
86.290	86.290
86.300	86.300

# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for SR on 31-08-2019

- Legend
- Work Front Available
  - Box / Slab Culverts
  - LA Pending
  - Hindrance Buildings
  - Minor Bridge
  - Major Bridge
  - Temple/Bus Stand
  - Utility Electrical
  - Utility Water Line
  - NOC Irrigation Dept
  - Work Inprogress
  - GS
  - Work Completed

<table border="1" style="width: 100%; border-collapse: collapse;"> <tr><td style="text-align: right;">95.720</td></tr> <tr><td style="text-align: right;">95.730</td></tr> <tr><td style="text-align: right;">95.740</td></tr> <tr><td style="text-align: right;">95.750</td></tr> <tr><td style="text-align: right;">95.760</td></tr> <tr><td style="text-align: right;">95.770</td></tr> <tr><td style="text-align: right;">95.780</td></tr> <tr><td style="text-align: right;">95.790</td></tr> <tr><td style="text-align: right;">95.800</td></tr> <tr><td style="text-align: right;">95.810</td></tr> <tr><td style="text-align: right;">95.820</td></tr> <tr><td style="text-align: right;">95.830</td></tr> <tr><td style="text-align: right;">95.840</td></tr> <tr><td style="text-align: right;">95.850</td></tr> <tr><td style="text-align: right;">95.860</td></tr> <tr><td style="text-align: right;">95.870</td></tr> <tr><td style="text-align: right;">95.880</td></tr> <tr><td style="text-align: right;">95.890</td></tr> <tr><td style="text-align: right;">95.900</td></tr> <tr><td style="text-align: right;">95.910</td></tr> <tr><td style="text-align: right;">95.920</td></tr> <tr><td style="text-align: right;">95.930</td></tr> <tr><td style="text-align: right;">95.940</td></tr> <tr><td style="text-align: right;">95.950</td></tr> <tr><td style="text-align: right;">95.960</td></tr> <tr><td style="text-align: right;">95.970</td></tr> <tr><td style="text-align: right;">95.980</td></tr> <tr><td style="text-align: right;">95.990</td></tr> <tr><td style="text-align: right;">96.000</td></tr> <tr><td style="text-align: right;">96.010</td></tr> <tr><td style="text-align: right;">96.020</td></tr> <tr><td style="text-align: right;">96.030</td></tr> <tr><td style="text-align: right;">96.040</td></tr> <tr><td style="text-align: right;">96.050</td></tr> <tr><td style="text-align: right;">96.060</td></tr> <tr><td style="text-align: right;">96.070</td></tr> <tr><td style="text-align: right;">96.080</td></tr> <tr><td style="text-align: right;">96.090</td></tr> <tr><td style="text-align: right;">96.100</td></tr> <tr><td style="text-align: right;">96.110</td></tr> <tr><td style="text-align: right;">96.120</td></tr> <tr><td style="text-align: right;">96.130</td></tr> <tr><td style="text-align: right;">96.140</td></tr> <tr><td style="text-align: right;">96.150</td></tr> <tr><td style="text-align: right;">96.160</td></tr> <tr><td style="text-align: right;">96.170</td></tr> <tr><td style="text-align: right;">96.180</td></tr> <tr><td style="text-align: right;">96.190</td></tr> <tr><td style="text-align: right;">96.200</td></tr> <tr><td style="text-align: right;">96.210</td></tr> <tr><td style="text-align: right;">96.220</td></tr> <tr><td style="text-align: right;">96.230</td></tr> <tr><td style="text-align: right;">96.240</td></tr> <tr><td style="text-align: right;">96.250</td></tr> <tr><td style="text-align: right;">96.260</td></tr> <tr><td style="text-align: right;">96.270</td></tr> <tr><td style="text-align: right;">96.280</td></tr> <tr><td style="text-align: right;">96.290</td></tr> <tr><td style="text-align: right;">96.300</td></tr> <tr><td style="text-align: right;">96.310</td></tr> <tr><td style="text-align: right;">96.320</td></tr> <tr><td style="text-align: right;">96.330</td></tr> <tr><td style="text-align: right;">96.340</td></tr> <tr><td style="text-align: right;">96.350</td></tr> <tr><td style="text-align: right;">96.360</td></tr> <tr><td style="text-align: right;">96.370</td></tr> <tr><td style="text-align: right;">96.380</td></tr> <tr><td style="text-align: right;">96.390</td></tr> <tr><td style="text-align: right;">96.400</td></tr> </table>	95.720	95.730	95.740	95.750	95.760	95.770	95.780	95.790	95.800	95.810	95.820	95.830	95.840	95.850	95.860	95.870	95.880	95.890	95.900	95.910	95.920	95.930	95.940	95.950	95.960	95.970	95.980	95.990	96.000	96.010	96.020	96.030	96.040	96.050	96.060	96.070	96.080	96.090	96.100	96.110	96.120	96.130	96.140	96.150	96.160	96.170	96.180	96.190	96.200	96.210	96.220	96.230	96.240	96.250	96.260	96.270	96.280	96.290	96.300	96.310	96.320	96.330	96.340	96.350	96.360	96.370	96.380	96.390	96.400	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr><td style="text-align: right;">96.400</td></tr> <tr><td style="text-align: right;">96.390</td></tr> <tr><td style="text-align: right;">96.380</td></tr> <tr><td style="text-align: right;">96.370</td></tr> <tr><td style="text-align: right;">96.360</td></tr> <tr><td style="text-align: right;">96.350</td></tr> <tr><td style="text-align: right;">96.340</td></tr> <tr><td style="text-align: right;">96.330</td></tr> <tr><td style="text-align: right;">96.320</td></tr> <tr><td style="text-align: right;">96.310</td></tr> <tr><td style="text-align: right;">96.300</td></tr> <tr><td style="text-align: right;">96.290</td></tr> <tr><td style="text-align: right;">96.280</td></tr> <tr><td style="text-align: right;">96.270</td></tr> <tr><td style="text-align: right;">96.260</td></tr> <tr><td style="text-align: right;">96.250</td></tr> <tr><td style="text-align: right;">96.240</td></tr> <tr><td style="text-align: right;">96.230</td></tr> <tr><td style="text-align: right;">96.220</td></tr> <tr><td style="text-align: right;">96.210</td></tr> <tr><td style="text-align: right;">96.200</td></tr> <tr><td style="text-align: right;">96.190</td></tr> <tr><td style="text-align: right;">96.180</td></tr> <tr><td style="text-align: right;">96.170</td></tr> <tr><td style="text-align: right;">96.160</td></tr> <tr><td style="text-align: right;">96.150</td></tr> <tr><td style="text-align: right;">96.140</td></tr> <tr><td style="text-align: right;">96.130</td></tr> <tr><td style="text-align: right;">96.120</td></tr> <tr><td style="text-align: right;">96.110</td></tr> <tr><td style="text-align: right;">96.100</td></tr> <tr><td style="text-align: right;">96.090</td></tr> <tr><td style="text-align: right;">96.080</td></tr> <tr><td style="text-align: right;">96.070</td></tr> <tr><td style="text-align: right;">96.060</td></tr> <tr><td style="text-align: right;">96.050</td></tr> <tr><td style="text-align: right;">96.040</td></tr> <tr><td style="text-align: right;">96.030</td></tr> <tr><td style="text-align: right;">96.020</td></tr> <tr><td style="text-align: right;">96.010</td></tr> <tr><td style="text-align: right;">96.000</td></tr> <tr><td style="text-align: right;">95.990</td></tr> <tr><td style="text-align: right;">95.980</td></tr> <tr><td style="text-align: right;">95.970</td></tr> <tr><td style="text-align: right;">95.960</td></tr> <tr><td style="text-align: right;">95.950</td></tr> <tr><td style="text-align: right;">95.940</td></tr> <tr><td style="text-align: right;">95.930</td></tr> <tr><td style="text-align: right;">95.920</td></tr> <tr><td style="text-align: right;">95.910</td></tr> <tr><td style="text-align: right;">95.900</td></tr> <tr><td style="text-align: right;">95.890</td></tr> <tr><td style="text-align: right;">95.880</td></tr> <tr><td style="text-align: right;">95.870</td></tr> <tr><td style="text-align: right;">95.860</td></tr> <tr><td style="text-align: right;">95.850</td></tr> <tr><td style="text-align: right;">95.840</td></tr> <tr><td style="text-align: right;">95.830</td></tr> <tr><td style="text-align: right;">95.820</td></tr> <tr><td style="text-align: right;">95.810</td></tr> <tr><td style="text-align: right;">95.800</td></tr> <tr><td style="text-align: right;">95.790</td></tr> <tr><td style="text-align: right;">95.780</td></tr> <tr><td style="text-align: right;">95.770</td></tr> <tr><td style="text-align: right;">95.760</td></tr> <tr><td style="text-align: right;">95.750</td></tr> <tr><td style="text-align: right;">95.740</td></tr> <tr><td style="text-align: right;">95.730</td></tr> <tr><td style="text-align: right;">95.720</td></tr> </table>	96.400	96.390	96.380	96.370	96.360	96.350	96.340	96.330	96.320	96.310	96.300	96.290	96.280	96.270	96.260	96.250	96.240	96.230	96.220	96.210	96.200	96.190	96.180	96.170	96.160	96.150	96.140	96.130	96.120	96.110	96.100	96.090	96.080	96.070	96.060	96.050	96.040	96.030	96.020	96.010	96.000	95.990	95.980	95.970	95.960	95.950	95.940	95.930	95.920	95.910	95.900	95.890	95.880	95.870	95.860	95.850	95.840	95.830	95.820	95.810	95.800	95.790	95.780	95.770	95.760	95.750	95.740	95.730	95.720
95.720																																																																																																																																											
95.730																																																																																																																																											
95.740																																																																																																																																											
95.750																																																																																																																																											
95.760																																																																																																																																											
95.770																																																																																																																																											
95.780																																																																																																																																											
95.790																																																																																																																																											
95.800																																																																																																																																											
95.810																																																																																																																																											
95.820																																																																																																																																											
95.830																																																																																																																																											
95.840																																																																																																																																											
95.850																																																																																																																																											
95.860																																																																																																																																											
95.870																																																																																																																																											
95.880																																																																																																																																											
95.890																																																																																																																																											
95.900																																																																																																																																											
95.910																																																																																																																																											
95.920																																																																																																																																											
95.930																																																																																																																																											
95.940																																																																																																																																											
95.950																																																																																																																																											
95.960																																																																																																																																											
95.970																																																																																																																																											
95.980																																																																																																																																											
95.990																																																																																																																																											
96.000																																																																																																																																											
96.010																																																																																																																																											
96.020																																																																																																																																											
96.030																																																																																																																																											
96.040																																																																																																																																											
96.050																																																																																																																																											
96.060																																																																																																																																											
96.070																																																																																																																																											
96.080																																																																																																																																											
96.090																																																																																																																																											
96.100																																																																																																																																											
96.110																																																																																																																																											
96.120																																																																																																																																											
96.130																																																																																																																																											
96.140																																																																																																																																											
96.150																																																																																																																																											
96.160																																																																																																																																											
96.170																																																																																																																																											
96.180																																																																																																																																											
96.190																																																																																																																																											
96.200																																																																																																																																											
96.210																																																																																																																																											
96.220																																																																																																																																											
96.230																																																																																																																																											
96.240																																																																																																																																											
96.250																																																																																																																																											
96.260																																																																																																																																											
96.270																																																																																																																																											
96.280																																																																																																																																											
96.290																																																																																																																																											
96.300																																																																																																																																											
96.310																																																																																																																																											
96.320																																																																																																																																											
96.330																																																																																																																																											
96.340																																																																																																																																											
96.350																																																																																																																																											
96.360																																																																																																																																											
96.370																																																																																																																																											
96.380																																																																																																																																											
96.390																																																																																																																																											
96.400																																																																																																																																											
96.400																																																																																																																																											
96.390																																																																																																																																											
96.380																																																																																																																																											
96.370																																																																																																																																											
96.360																																																																																																																																											
96.350																																																																																																																																											
96.340																																																																																																																																											
96.330																																																																																																																																											
96.320																																																																																																																																											
96.310																																																																																																																																											
96.300																																																																																																																																											
96.290																																																																																																																																											
96.280																																																																																																																																											
96.270																																																																																																																																											
96.260																																																																																																																																											
96.250																																																																																																																																											
96.240																																																																																																																																											
96.230																																																																																																																																											
96.220																																																																																																																																											
96.210																																																																																																																																											
96.200																																																																																																																																											
96.190																																																																																																																																											
96.180																																																																																																																																											
96.170																																																																																																																																											
96.160																																																																																																																																											
96.150																																																																																																																																											
96.140																																																																																																																																											
96.130																																																																																																																																											
96.120																																																																																																																																											
96.110																																																																																																																																											
96.100																																																																																																																																											
96.090																																																																																																																																											
96.080																																																																																																																																											
96.070																																																																																																																																											
96.060																																																																																																																																											
96.050																																																																																																																																											
96.040																																																																																																																																											
96.030																																																																																																																																											
96.020																																																																																																																																											
96.010																																																																																																																																											
96.000																																																																																																																																											
95.990																																																																																																																																											
95.980																																																																																																																																											
95.970																																																																																																																																											
95.960																																																																																																																																											
95.950																																																																																																																																											
95.940																																																																																																																																											
95.930																																																																																																																																											
95.920																																																																																																																																											
95.910																																																																																																																																											
95.900																																																																																																																																											
95.890																																																																																																																																											
95.880																																																																																																																																											
95.870																																																																																																																																											
95.860																																																																																																																																											
95.850																																																																																																																																											
95.840																																																																																																																																											
95.830																																																																																																																																											
95.820																																																																																																																																											
95.810																																																																																																																																											
95.800																																																																																																																																											
95.790																																																																																																																																											
95.780																																																																																																																																											
95.770																																																																																																																																											
95.760																																																																																																																																											
95.750																																																																																																																																											
95.740																																																																																																																																											
95.730																																																																																																																																											
95.720																																																																																																																																											

96.400
96.390
96.380
96.370
96.360
96.350
96.340
96.330
96.320
96.310
96.300
96.290
96.280
96.270
96.260
96.250
96.240
96.230
96.220
96.210
96.200
96.190
96.180
96.170
96.160
96.150
96.140
96.130
96.120
96.110
96.100
96.090
96.080
96.070
96.060
96.050
96.040
96.030
96.020
96.010
96.000
95.990
95.980
95.970
95.960
95.950
95.940
95.930
95.920
95.910
95.900
95.890
95.880
95.870
95.860
95.850
95.840
95.830
95.820
95.810
95.800
95.790
95.780
95.770
95.760
95.750
95.740
95.730
95.720
95.710
95.700
95.690
95.680
95.670
95.660
95.650
95.640
95.630
95.620
95.610
95.600
95.590
95.580
95.570
95.560
95.550
95.540
95.530

98.530
98.540
98.550
98.560
98.570
98.580
98.590
98.600
98.610
98.620
98.630
98.640
98.650
98.660
98.670
98.680
98.690
98.700
98.710
98.720
98.730
98.740
98.750
98.760
98.770
98.780
98.790
98.800
98.810
98.820
98.830
98.840
98.850
98.860
98.870
98.880
98.890
98.900
98.910
98.920
98.930
98.940
98.950
98.960
98.970
98.980
98.990
99.000
99.010
99.020
99.030
99.040
99.050
99.060
99.070

99.080
99.090
99.100
99.110
99.120
99.130
99.140
99.150
99.160
99.170
99.180
99.190
99.200
99.210
99.220
99.230
99.240
99.250
99.260
99.270
99.280
99.290
99.300
99.310
99.320
99.330
99.340
99.350
99.360
99.370
99.380
99.390
99.400
99.410
99.420
99.430
99.440
99.450
99.460
99.470
99.480
99.490
99.500
99.510
99.520
99.530
99.540
99.550
99.560
99.570
99.580
99.590
99.600
99.610
99.620
99.630
99.640
99.650
99.660
99.670
99.680
99.690
99.700
99.710
99.720
99.730
99.740
99.750
99.760
99.770
99.780
99.790
99.800
99.810
99.820
99.830
99.840
99.850
99.860
99.870
99.880
99.890
99.900
99.910
99.920
99.930
99.940
99.950
99.960
99.970
99.980
99.990
100.000
100.010
100.020
100.030
100.040
100.050
100.060
100.070
100.080
100.090
100.100
100.110
100.120
100.130
100.140
100.150
100.160
100.170
100.180
100.190
100.200
100.210
100.220
100.230
100.240
100.250
100.260
100.270
100.280
100.290
100.300

100.310
100.320
100.330
100.340
100.350
100.360
100.370
100.380
100.390
100.400
100.410
100.420
100.430
100.440
100.450
100.460
100.470
100.480
100.490
100.500
100.510
100.520
100.530
100.540
100.550
100.560
100.570
100.580
100.590
100.600
100.610
100.620
100.630
100.640
100.650
100.660
100.670
100.680
100.690
100.700
100.710
100.720
100.730
100.740
100.750
100.760
100.770
100.780
100.790
100.800
100.810
100.820
100.830
100.840
100.850
100.860
100.870
100.880
100.890
100.900
100.910
100.920
100.930
100.940
100.950
100.960
100.970
100.980
100.990
101.000
101.010
101.020
101.030
101.040
101.050
101.060
101.070
101.080
101.090
101.100
101.110
101.120
101.130
101.140
101.150
101.160

101.160
101.170
101.180
101.190
101.200
101.210
101.220
101.230
101.240
101.250
101.260
101.270
101.280
101.290
101.300
101.310
101.320
101.330
101.340
101.350
101.360



SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW										Completed						In Progress					
Status Upto	31.08.2019									LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation		
1	74+675	74.670	EXISTING 1 x 3.0m x 2.0m	New Construction	BOX CULVERT																
2	74+800	74.808	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																
3	75+558	75.555	EXISTING 1x3.0m	Reconstruction	BOX CULVERT																
4	75+902	75.897	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
5	76+390	76.387	EXISTING 1 x 3.0m	Reconstruction	BOX CULVERT																
6	77+382	77.379	EXISTING 1 x 4.0m	Reconstruction	BOX CULVERT																
7	77+766	77.764	EXISTING 1 x 2.0m	Widening	BOX CULVERT																
8	81+868	81.867	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
9	81+913	81.910	EXISTING 1 x 1.95m x 1.0m	Widening	BOX CULVERT																
10	83+012	83.007	EXISTING 2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
11	83+065	83.062	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
12	89+973	89.969	EXISTING 4 x 0.75m	Widening	BOX CULVERT																
13	90+640	90.637	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																
14	94+509	94.509	EXISTING 1 x 3.6m x 1.6m	Widening	BOX CULVERT																
15	95+495	95.490	EXISTING 1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																
16	95+794	95.787	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																
17	96+511	96.505	EXISTING 1 x 5.0m	Reconstruction	BOX CULVERT																
18	97+530	97.534	EXISTING 1x2.0m	Reconstruction	BOX CULVERT																
19	97+742	97.738	EXISTING 1 x 3.0m x 1.0m	Widening	BOX CULVERT																
20	99+471	99.467	EXISTING 1 x 3.0m x 4.0m	Repair & Widening	BOX CULVERT																
21	99+776	99.769	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																
22	99+840	99.838	EXISTING 1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																
23	100+177	100.173	EXISTING 1 x 1m	Repair & Widening	BOX CULVERT																
24	100+364	100.358	EXISTING 1 x 10m	Repair & Widening	BOX CULVERT																
25	100+823	100.817	EXISTING 1 x 3.5m x 2.5m	Repair & Widening	BOX CULVERT																
26	101+851	101.851	EXISTING 1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																
27	103+220	103.214	EXISTING 1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																
28	104+197	104.190	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																
29	104+215	104.208	EXISTING 1 x 1.0m	Reconstruction	BOX CULVERT																
30	109+786	109.779	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																
31	109+975	109.967	EXISTING 1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																
32	110+167	110.160	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT																
33	110+795	110.785	EXISTING 1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																
34	110+980	110.971	EXISTING 1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																
35	113+897	113.885	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT																
36	114+313	114.300	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT																
37	114+703	114.703	EXISTING		BOX CULVERT																
38	114+954	114.952	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																
39	115+097	115.087	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT																
40	115+232	115.221	EXISTING 1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																
41	115+381	115.368	EXISTING 1 x 2.0m	Repair & Reconstruction	BOX CULVERT																
42	115+884	115.872	EXISTING 2 x 1.0m	Repair & Widening	BOX CULVERT																
43	115+978	115.978	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																

STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD											Completed						In Progress					
Status Upto	31.08.2019										LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation			
1	74+675	74.670	EXISTING 1 x 3.0m x 2.0m	New Construction	BOX CULVERT																	
2	74+800	74.808	EXISTING 1 x 1.20m	Reconstruction	PIPE CULVERT																	
3	75+558	75.555	EXISTING 1x3.0m	Reconstruction	BOX CULVERT																	
4	75+902	75.897	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
5	76+390	76.387	EXISTING 1 x 3.0m	Reconstruction	BOX CULVERT																	
6	77+382	77.379	EXISTING 1 x 4.0m	Reconstruction	BOX CULVERT																	
7	77+766	77.764	EXISTING 1 x 2.0m	Widening	BOX CULVERT																	
8	83+012	83.007	EXISTING 2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
9	83+065	83.062	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
10	89+973	89.969	EXISTING 4 x 0.75m	Widening	PIPE CULVERT																	
11	90+640	90.637	EXISTING 1 x 1.20m	Reconstruction	PIPE CULVERT																	
12	94+509	94.509	EXISTING 1 x 3.6m x 1.6m	Widening	BOX CULVERT																	
13	95+495	95.490	EXISTING 1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																	
14	95+794	95.787	EXISTING 1 x 1.20m	Reconstruction	PIPE CULVERT																	
15	96+511	96.505	EXISTING 1 x 5.0m	Reconstruction	BOX CULVERT																	
16	97+530	97.534	EXISTING 1x2.0m	Reconstruction	BOX CULVERT																	
17	99+776	99.769	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	
18	99+840	99.838	EXISTING 1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																	
19	100+177	100.173	EXISTING 1 x 1m	Repair & Widening	PIPE CULVERT																	
20	100+364	100.358	EXISTING 1 x 10m	Repair & Widening	BOX CULVERT																	
21	101+851	101.851	EXISTING 1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																	
22	103+220	103.214	EXISTING 1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																	
23	104+197	104.190	EXISTING 1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
24	104+215	104.208	EXISTING 1 x 1.0m	Reconstruction	PIPE CULVERT																	
25	109+786	109.779	EXISTING 1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
26	109+975	109.967	EXISTING 1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																	
27	110+167	110.160	EXISTING 2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
28	110+795	110.785	EXISTING 1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																	
29	110+980	110.971	EXISTING 1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
30	113+897	113.885	EXISTING 1 x 1.0m	Repair & Widening	PIPE CULVERT																	
31	114+313	114.300	EXISTING 1 x 1.0m	Repair & Widening	PIPE CULVERT																	
32	114+954	114.952	EXISTING 1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
33	115+097	115.087	EXISTING 2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
34	115+232	115.221	EXISTING 1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
35	115+381	115.368	EXISTING 1 x 2.0m	Repair & Reconstruction	BOX CULVERT																	
36	115+884	115.872	EXISTING 2 x 1.0m	Repair & Widening	PIPE CULVERT																	
37	115+978	115.978	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	

SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW																					
Status Upto	31.08.2019	Completed					In Progress														
		Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	Excavation										
Sr. No.	As Approved by IE	Design Chainage As per CA	Type of Structure	Number and Length of Spans (m)																	
1	66+357	66.383	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
2	67+068	67.068	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
3	69+357	69.357	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
4	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
5	73+755	73.755	BYPASS	1x1.2.0mx2.0m	PIPE CULVERT																
6	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
7	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																
8	105+440	105.440	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
9	105+536	105.525	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
10	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
11	108+002	107.994	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
12	108+080	108.070	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																
13	108+225	108.225	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
14	108+345	108.334	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
15	108+441	108.441	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																
16	108+540	108.500	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																
17	108+767	108.767	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																
18	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT																
19	111+452	111.452	BYPASS		PIPE CULVERT																

SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD																			
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Completed						In Progress								
					Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	
1	72+570	72.578	1 x 3.0m x 2.0m	BOX CULVERT															
2	104+622	104.618	1 x 2.0m x 2.0m	BOX CULVERT															
3	104+998	104.992	1 x 4.0m x 2.0m	BOX CULVERT															
4	106+442	106.432	1 x 2.0m x 2.0m	BOX CULVERT															
5	111+205	111.196	1 x 1.0m	PIPE CULVERT															

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - MCW										Completed		In Progress											
Status Upto	31.08.2019											LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work					
1	79+716	79.715	1 x 12.50m	MNBB	Widening																		
2	79+795	79.795	2 x 12.50m	MNBB	Re-Const.																		
3	82+007	82.006	2 x 12.50m	MNBB	Widening																		
4	85+144	85.144	2 x 12.50m	MNBB	Re-Const.																		
5	85+435	85.432	1 x 12.50m	MNBB	Widening																		
6	88+513	88.513	1 x 12.50m	MNBB	Widening																		
7	91+164	91.165	2 x 12.50m	MNBB	Re-Const.																		
8	92+343	92.342	1 x 12.50m	MNBB	Widening																		
9	101+101	101.100		MNBB	EXISTING																		
10	66+757	66.730	2 x 12.5m	MNBB	BYPASS																		
11	68+644	68.650	2 x 12.5m	MNBB	BYPASS																		
12	74+173	74.175	2 x 12.5m	MNBB	BYPASS																		
13	74+605	74.600	2 x 12.5m	MNBB	BYPASS																		
14	105+915	105.915	2 x 12.5m	MNBB	BYPASS																		
15	109+090	109.088	2 x 12.5m	MNBB	BYPASS																		
16	109+195	109.208	2 x 12.5m	MNBB	BYPASS																		
17	109+365	109.365	2 x 12.5m	MNBB	BYPASS																		
18	109+540	109.540	2 x 12.5m	MNBB	BYPASS																		
19	111+563	111.565	2 x 12.5m	MNBB	BYPASS																		
20	112+807	112.807	1 x 25m	MNBB	BYPASS																		
21	113+100	113.100	2 x 12.5m	MNBB	BYPASS																		
22	113+505	113.505	2 x 12.5m	MNBB	BYPASS																		

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD																					
Status Upto	31.08.2019																				
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Completed						In Progress										
					Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work			
1	74+605	74.600	2 x 12.5m	MNBB																	
2	105+915	105.915	2 x 12.5m	MNBB																	
3	109+090	109.088	2 x 12.5m	MNBB																	
4	109+195	109.208	2 x 12.5m	MNBB																	
5	109+365	109.365	2 x 12.5m	MNBB																	
6	109+540	109.540	2 x 12.5m	MNBB																	
7	111+563	111.565	2 x 12.5m	MNBB																	
8	112+807	112.807	1 x 25m	MNBB																	
9	113+100	113.100	2 x 12.5m	MNBB																	
10	113+505	113.505	2 x 12.5m	MNBB																	

SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF LVUP							Completed		In Progress					
Status Upto	31.08.2019			LHS					RHS					
Sr. No.	As Approved by IE	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Excavation	PCC	Raft	Wall	Slab	Protection Work
1	77+420	1X10.5	LVUP	EXISTING										
2	112+643	1X10.5	LVUP	BYPASS										

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (> 15m Span)										Completed		In Progress												
Status upto	31.08.2019									LHS							RHS							
SR.NO.	MNB at Chainage	Span								Crash Barrier	Slab	Girder	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	Open Foundation	Pier/Abt	Piercap /Abtcap	Girder	Slab	Crash Barrier	
1	70+185	2 x 20	BYPASS							A1 P1 A2														
2	73+815	1 x 15	BYPASS							A1 A2														
3	84+725	1 x 15	EXISTING							A1 A2														
4	84+987	2 x 15	EXISTING							A1 P1 A2														

MPR AUGUST 2019

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF MJB																			
MJB at Chainage 66 + 530 (8x30) - BYPASS																			
	LHS/LSR							RHS/LSR											
	Crash Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile	Crash Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile	
A1																			
P1																			
P2																			
P3																			
P4																			
P5																			
P6																			
P7																			
A2																			
MJB at Chainage 73 + 340 (9x30) - BYPASS																			
Completed																			
In Progress																			
	LHS/LSR							RHS/LSR											
	Crash Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile	Crash Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile	
A1																			
P1																			
P2																			
P3																			
P4																			
P5																			
P6																			
P7																			
P8																			
A2																			

MJB at Chainage 99 + 583 (3x25) - EXISTING ROAD												
Completed												
In Progress												
LHS/LSR						RHS/LSR						
Crash	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Ab	Cap/Abt	Pier	Pier/Ab	Pile Cap	Pile	Crash
A1												
P1												
P2												
A2												
MJB at Chainage 107 + 400 - BYPASS												
Completed												
In Progress												
LHS/LSR						RHS/LSR						
Crash	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Ab	Cap/Abt	Pier	Pier/Ab	Pile Cap	Pile	Crash
A1												
P1												
P2												
P3												
P4												
P5												
P6												
P7												
P8												
P9												
P10												
P11												
P12												
P13												
P14												
P15												
P16												
P17												
P18												
P19												
A2												

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF FLYOVER											Completed							In Progress																							
Sr.No.	Status upto	31.08.2019	FO at Chainage	Span			Crash Barrier	LHS							RHS																										
								Slab	Girder Casting	Percap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Crash Barrier	Slab	Girder Casting	Percap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile																			
1			69+785	1x30	BYPASS																																				
2			74+655	1x30	BYPASS+EXISTING																																				
3			80+556	1x30	EXISTING																																				
4			80+720	1x30	EXISTING																																				
5			95+455	2x30	EXISTING																																				
6			98+950	2x30	EXISTING																																				
7			104+570	1x30	BYPASS																																				
8			110+110	1x30	EXISTING																																				

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF VUP			Completed								In Progress								
Status upto	31.08.2019		LHS								RHS								
SR.NO.	VUP at Chainage	Span	Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	
1	72+545	1x25																	
2	75+830	1x25																	
3	86+677	1x25																	
4	87+670	1x25																	
5	90+580	1x25																	
6	97+225	1x25																	
7	101+910	1x25																	
8	102+975	1x25																	
9	106+318	1x25																	
10	109+350	1x25																	
11	111+235	1x25																	
12	113+550	1x25																	
13	115+258	1x25																	


5. Financial & Physical Progress of Work

---

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve


**Four Lining of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode**  
**Fig. 03a- Financial Progress (S-Curve)**



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	26.78	55.52	55.52	30.68	29.22	32.87	35.06	46.75	51.14	64.28	64.28	90.58	90.58	90.58	55.52	55.52	55.52	67.21	73.05	73.05	75.97	80.36	80.36	80.36	35.31
Monthly Achieved	55.65	39.48	4.17	2.15	15.41	5.26	2.27	12.31	10.03	29.92	43.15	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50	36.50
Cumulative Planned	26.78	82.30	137.82	168.50	197.72	230.59	265.66	321.18	367.93	419.06	483.35	547.63	638.21	728.79	784.31	839.83	895.35	962.55	1035.60	1108.65	1184.63	1264.98	1345.34	1425.69	1461.00
Cumulative Achieved	55.65	95.13	99.30	101.45	116.86	122.11	124.39	136.89	149.20	159.23	189.15	232.29	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79	268.79
Monthly Planned (%)	1.8%	3.8%	3.8%	2.1%	2.0%	2.3%	2.4%	3.2%	3.5%	4.4%	4.4%	4.4%	6.2%	6.2%	6.2%	3.8%	3.8%	4.6%	5.0%	5.0%	5.2%	5.5%	5.5%	5.5%	2.4%
Monthly Achieved (%)	3.8%	2.7%	0.3%	0.1%	1.1%	0.4%	0.2%	0.9%	0.7%	2.0%	3.0%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%	2.5%
Cumulative Planned (%)	1.8%	5.6%	9.4%	11.5%	13.5%	15.8%	18.2%	22.0%	25.2%	28.7%	33.1%	37.5%	43.7%	49.9%	53.7%	57.5%	61.3%	65.9%	70.9%	75.9%	81.1%	86.6%	92.1%	97.6%	100.0%
Cumulative Achieved (%)	3.8%	6.5%	6.8%	6.9%	8.0%	8.4%	8.5%	9.4%	10.2%	10.9%	12.9%	15.9%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%	18.4%

MFR AUGUST 2019

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode  
 Fig. 03b- Physical Progress (S-Curve)



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	0.20%	0.20%	0.40%	0.20%	0.30%	0.60%	1.20%	1.30%	1.40%	1.20%	3.14%	6.02%	8.49%	8.67%	5.80%	5.75%	4.68%	5.78%	8.69%	9.76%	9.45%	7.13%	5.38%	2.53%	1.73%
Monthly Achieved	0.20%	0.20%	0.30%	0.18%	0.25%	0.57%	1.09%	1.24%	1.36%	1.18%	3.59%	0.89%	0.37%												
Cumulative Planned	0.20%	0.40%	0.80%	1.00%	1.30%	1.90%	3.10%	4.40%	5.80%	7.00%	10.14%	16.16%	24.65%	33.32%	39.12%	44.87%	49.55%	55.33%	64.02%	73.78%	83.23%	90.36%	95.74%	98.27%	100.00%
Cumulative Achieved	0.20%	0.40%	0.70%	0.88%	1.13%	1.70%	2.79%	4.03%	5.39%	6.57%	10.16%	11.05%	11.42%												

## 6. Quality Control and Quality Assurance

## 6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab		
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	compression testing machine 2000 kN	1
2	cement mortar vibrating machine	1
3	AIV Apparatus	1
4	Electrronic weighing balance (50 kg)	1
5	Electrronic weighing balance (600 gm)	1
6	Hot Air Oven( 250° c)	1
7	Hot plate	1
8	Rain Gauge	1
9	Sieve: as per IS 460 -1962 200 dia Brass frame	
10	4.75 mm	1
11	1.18 mm	1
12	600 mic	1
13	300 mic	1
14	90 mic	1
15	75 mic	1
16	Pan with Lid	1
17	Sieve: as per IS 460 -1962 200 dia GI frame	
18	40 mm	1
19	20 mm	1
20	12.5 mm	1
21	10 mm	1
22	4.75 mm	1
23	2.36 mm	1
24	Pan with Lid	1
25	Thickness Gauge	1
26	Glass Rain measuring jar (200CM <sup>2</sup> )	2
27	GI Tray ( 18 x24 x50 )	5
28	Enamel Tray ( medium)	4
29	Enamel Tray ( small)	6
30	spactula wooden handle	8
31	GI Tray ()	1
32	Iron tray	1
33	slump cone apparatus with tamping rod	2

Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab		
Sl. NO	EQUIPEMENT LISTS	QUANTITY
1	Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes	
a	100mm	2 Nos
b	75mm	2 Nos
c	90mm	2 Nos
d	63mm	2 Nos
e	53mm	2 Nos
f	50mm	2 Nos
g	45mm	2 Nos
h	40mm	2 Nos
i	37.5mm	2 Nos
j	31.5mm	2 Nos
k	26.5mm	2 Nos
l	25mm	2 Nos
m	22.4mm	2 Nos
n	20.0mm	2 Nos
o	19.0mm	2 Nos
p	18mm	2 Nos
q	16mm	2 Nos
r	14mm	2 Nos
s	13.2mm	2 Nos
t	12.5mm	2 Nos
v	11.2mm	2 Nos
u	10mm	2 Nos
w	9.5mm	2 Nos
x	6.3mm	2 Nos
y	5.6mm	2 Nos
z	4.75mm	2 Nos
2	Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh ) as per IS complete with lid & pan of sieve	
a	37.5mm	2 Nos
b	26.5mm	2 Nos
c	22.4mm	2 Nos
d	19mm	2 Nos
e	16mm	2 Nos
f	14mm	2 Nos
g	13.2mm	2 Nos
h	12.5	2 Nos
i	11.2mm	2 Nos
j	10mm	2 Nos
k	9.5mm	2 Nos
l	4.75mm	2 Nos
m	2.8mm	2 Nos
n	2.36mm	2 Nos
o	2.0mm	2 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
p	1.80mm	2 Nos
q	1.7mm	2 Nos
r	1.4mm	2 Nos
s	1.18mm	2 Nos
t	1.0mm	3 Nos
v	0.600mm	2 Nos
u	0.425mm	2 Nos
w	0.355mm	2 Nos
x	0.300mm	2 Nos
y	0.180	2 Nos
z	0.090mm	2 Nos
aa	0.075mm	6 Nos
3	Measuring cylinder - Borosilicate glass - 100ML	40 Nos
4	Glass Thermometer 00c to 3000c	10 Nos
5	Flash filtering borosil glass - 2000ML	1 No
6	Flash filtering borosil glass - 5000ML	1 No
7	Round hot Plate	2 Nos
8	Measuring cylinder - Borosilicate glass - 1000ML	4 Nos
9	Measuring cylinder - Borosilicate glass - 250ML	4 Nos
10	Measuring cylinder- Borosilicate glass - 500ML	4 Nos
11	Beakers - glass borosil - low from cap 600ML	4 Nos
12	Compaction pedestal - 4"	4 Nos
13	Extractor plate - 6" dia for marshal test	1 No
14	Rammer marshal - 4"	4 Nos
15	Thermometer Infra red - MTX - 2	2 Nos
16	LE - Chatlier mould one set of six	2 Nos
17	Cone penetrometer	1 No
18	Los angeles abrasion testing machine	1 No
19	Marshal Mould - 4" dia	51 nos
20	G.I Tray - 1500*1500*100MM	4 Nos
21	Compaction pedestal - 6"	1 No
22	Marshal stability apparatus	1 No
23	Measuring cylinder- Plastic - 50ML	4 Nos
24	Measuring cylinder- Plastic - 250ML	2 Nos
25	Measuring cylinder- Plastic - 500ML	2 Nos
26	Measuring cylinder- Plastic - 1000ML	2 Nos
27	Vibrating machine with digital timer	1 No
28	Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM	1 No
29	Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM	1 No
30	Penetration cup - 55*70 MM	2 Nos
31	Penetration cup - 55*35MM	6 Nos
32	Standard Penetrometer - Automatic with digital timer	1 No
33	proctor compaction mould 100mm dia with 2.69kg Rammer mid steel	4 Nos
34	proctor compaction mould 150mm dia with 4.89kg Rammer mid steel	6 Nos
35	proving ring compression type 10kn	1 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
36	proving ring compression type 2.5kn	1 Nos
37	proving ring compression type 25kn	1 Nos
38	proving ring compression type 50kn	1 Nos
39	pycnometer bottle	4 Nos
40	Rapid moisture meter-0-25%	4 Nos
41	Riffle sample divider -G.I-20mm , no of slot ;16	1 nos
42	Riffle sample divider -G.I-40mm , no of slot ;12	1 Nos
43	Pipette borosilicate glass - 10 ml	4 Nos
44	Sant equivalent value test apparatus with accessories	1 Nos
45	fileld density test app - sand replacement method small	2 Set
46	shrinkage limit set W/O mercury	1 Nos
47	Mercury 250 Gm	1 Nos
48	Buoyancy balance	1 Nos
49	Spatula 8"	10 Nos
50	Spatula 4"	10 Nos
51	Standard sand - grade III - Bag of 25 kg	2 Nos
52	Standard sand - grade I - Bag of 25 kg	2 Bag
53	Standard sand - grade II - Bag of 25 kg	2 Bag
54	stanard penetrometer - automatic with digital timer	1 Nos
55	Beaking head assembly - 6'	1 Nos
56	Bulk density cylindrical metal measure - 15 LTR	1 Nos
57	Bulk density cylindrical metal measure - 5 LTR	1 Nos
58	Bulk density cylindrical metal measure - 30 LTR	1 Nos
59	Calcium carbide - 500 GM for rapid moisture meter	10 Nos
60	Liquid limits device - hand operated	1 Nos
61	CBR mould mild steel 150mm dia eith collar and base plate	60 Nos
62	Perforated plate - for CBR test AS per 1377	57 Nos
63	Spacer disc - for CBR test	4 nos
64	surcharge weight 2.5kg annular for cbr test	120 nos
65	cbr load frame electrical single speed	1 nos
66	chiesel 25mm wide *300mm long	20 nos
67	compression testing machine 2000kn digital manual pace	1 nos
68	cube moulds 7.06cm isi marked for cement	12
69	Concrete mixer - Tilting drum type	1 No
70	Constant temperature waterbath for marshal test with digital	2 Nos
71	Core drilling machine with disel engine	1 No
72	Electronic weighing balance - 10KG	1 No
73	Cube moulds - 10CM	18 Nos
74	Cube moulds - 5CM	12 Nos
75	Electronic weighing balance - 600Gms	2 Nos
76	Dial gauge 0.01*30mm	4 Nos
77	Electronic platform balance - 100KG	1 Nos
78	Electronic weighing balance - 30KG	2 Nos
79	Electronic weighing balance - 50KG	2 Nos
80	Electronic weighing balance - 5KG	1 No
81	Stop watch - digital	4 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
82	Direct shear apparatus	1 No
83	Bottle wash plastic - 1000ML	4 Nos
84	Length gauge	1 No
85	Tray - G.I 300*300MM (12"*12")	6 Nos
86	Enamel tray -300*250*40 mm (10"*12")	9 Nos
87	Tray G.I -300*250*40 mm (10"*12")	9 Nos
88	Enamel tray -450*600*40 mm (18"*12")	12 Nos
89	Field density test app -sand replacement method medium	2 Set
90	Field density test app -sand replacement method Large	2 Set
91	Filter paper for marshal test 100mm dia	10 PKT
92	Filter paper for CBR test 15cm dia PKT of 100 circles	10 PKT
93	Flakiness gauge - M.S .Chrome / powder coated	1 Nos
94	Pensky marten flash piot apparatus	1 Nos
95	Flexural strength testing machine curve	1 Nos
96	French curve	2 Nos
97	Slump test appratus with tamping rod 16mm dia *600mm long	9 Nos
98	Thermometer dial 100mm dia * 300mm long 00 - 3000c	10 Nos
99	Tripod stand for CBR test	4 Nos
100	Gauging trowel 6" (150mm)	4 Nos
101	U tube glass viscometer	1 Nos
102	Saybolt viscometer with energy regulator	1 Nos
103	Vacuum pump -Singal Stage	1 Nos
104	Vibrating table -60*60 CM	1 Nos
105	Needle final setting time for vicat needle appratus	1 Nos
106	Needle Intial setting time for vicat needle appratus	1 Nos
107	Vicat Needle apparatus	2 Nos
108	Hammer with Handle - 1000 GM	4 Nos
109	Aggregate Impact testing machine	1 Nos
110	Beakers - glass borosil - low form cap ; 600ML	2 Nos
111	Beam mould -15*15*70 CM - Mild steel	17 Nos

## 6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of August - 2019 are tabulated below -

**Four Laning of Sethiyahopu – Cholopuram From km 65.960 to km 116.440 Section of NH-45C in the State of TamilNadu  
Under NHDP Phase-IV on Hybrid Annuity Mode**

**Monthly Progress Report : Summary of Quality Control Report : Month of AUG-2019**

S. No.	Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous(July) month			Tests conducted during reporting month upto 31 <sup>st</sup> AUG-19			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>1.0 Tests on OGL</b>															
1.1	Grain size analysis	IS:2720 (Part4)	1 test / 250 meters	313	313	0	82	0	0	0	0	0	313	0	82
1.2	Atterberg Limits	IS:2720 (Part5)	1 test / 250 meters	313	313	0	82	0	0	0	0	0	313	0	82
1.3	Proctor	IS:2720 (Part8)	1 test / 250 meters	313	313	0	82	0	0	0	0	0	313	0	82
1.4	Free Swell index	IS:2720 (Part40)	1 test / 250 meters	313	308	5	82	0	0	0	0	0	313	308	5
1.5	California bearing ratio	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
<b>2.0 Borrow Area for EMB/Subgrade (MoRT&amp;H 305)</b>															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	455	455	0	315	44	44	0	27	499	499	0	342
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	455	455	0	315	44	44	0	27	499	499	0	342
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	455	455	0	315	44	44	0	27	499	499	0	342
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	455	455	0	315	44	44	0	27	499	499	0	342
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	65	63	2	34	10	10	0	6	75	73	2	40
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	10	10	0	4	12	12	0	5	22	22	0	9
<b>3.0 Cutting portion &amp; Existing for EMB/SG (MoRT&amp;H 305)</b>															
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	10	8	0	5	0	0	0	0	10	8	0	5
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	10	8	0	5	0	0	0	0	10	8	0	5
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	10	8	0	5	0	0	0	0	10	8	0	5
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	10	8	0	5	0	0	0	0	10	8	0	5
3.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	8	6	2	3	0	0	0	0	8	6	2	3
<b>4.0 FLYASH For Embankment</b>															
4.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m <sup>3</sup>	75	75	0	63	30	30	0	14	105	105	0	77
4.2	Maximum Dry Density	Clause 5.2	1 test /1500 m <sup>3</sup>	75	75	0	63	30	30	0	14	105	105	0	77
4.3	Grain size analysis	IS:2720 (Part4)	1 test /3000 m <sup>3</sup>	10	10	0	4	15	15	0	7	25	25	0	11
4.4	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	10	10	0	4	15	15	0	10	25	25	0	14
<b>5.0 Field Density Test MoRT&amp;H 305</b>															
5.1	Field density (OGL)	IS:2720 (Part28)	1 test /3000 sqm	2867	2771	96	838	206	206	0	76	3073	2977	96	914
5.2	EMB field density	IS:2720 (Part28)	1 test /3000 sqm	10647	10155	492	2248	5525	5498	27	1193	16172	15653	519	3441
5.3	SG field density	IS:2720 (Part28)	1 test / 2000 sqm	1632	1593	39	569	399	387	12	173	2031	1980	51	742
5.4	Shoulder field density	IS:2720 (Part28)	1 test / 2000 sqm	323	320	3	30	0	0	0	0	323	320	3	30
5.5	Ground improvement (Flyash)	IS:2720 (Part28)	1 test / 2000 sqm	2596	2572	24	153	160	160	0	30	2756	2732	24	183
<b>6.0 Filter Media &amp; Back filling MoRT&amp;H 2500</b>															
6.1	Gradation		As required	0	0	0	0	0	0	0	0	0	0	0	0
6.2	Backfilling field density		1 test /1000 m <sup>3</sup>	704	704	0	36	0	0	0	0	704	704	0	36
6.3	RE Wall field density		As required	0	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(July) month			Tests conducted during reporting month upto 31 <sup>st</sup> AUG-19			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>7.0 Safe Bearing capacity of soil</b>															
7.1	Free Swell index	IS:2720 (Part40)	As required	50	46	4	46	1	1	0	1	51	47	4	47
7.2	Grain size analysis	IS:2720 (Part4)	As required	50	50	0	46	1	1	0	1	51	51	0	47
7.3	Proctor	IS:2720 (Part8)	As required	50	50	0	46	1	1	0	1	51	51	0	47
7.4	Direct shear Test	IS:2720 (Part13)	As required	50	43	7	46	1	1	0	1	51	44	7	47
7.5	Bearing Capacity / Plate Load Test	IS:6403 / IS 1888	As required	5	5	0	5	0	0	0	0	5	5	0	5
<b>8.0 CTSB Mix Design/Site Frequency MoRT&amp;H 403</b>															
8.1	Gradation	Table 400-4	1 test/400m <sup>3</sup>	100	100	0	78	17	17	0	12	117	117	0	90
8.2	Atterberg Limits	IS:2720 (Part5)	1 test/400m <sup>3</sup>	23	23	0	22	3	3	0	1	26	26	0	23
8.3	Proctor	IS:2720 (Part8)	As required	10	10	0	9	0	0	0	0	10	10	0	9
8.4	CBR Test or unconfined compressive	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	1	0	1
8.5	Quality of cement		Minimum 1 test/5 tons	2	2	0	2	0	0	0	0	2	2	0	2
8.6	Aggregate Impact value	IS:2386 Part-4	As required	5	5	0	4	3	3	0	3	8	8	0	7
8.7	Field Density	IS:2720 (Part28)	1 set of 2 Test per	322	322	0	194	142	142	0	84	464	464	0	278
8.8	Specific gravity & Water absorption	IS:2386 (Part2)	As required	2	2	0	2	0	0	0	0	2	2	0	2
8.9	Cubes	IRC SP 89 (2010)	As required	85	85	0	55	34	34	0	26	119	119	0	81
<b>9.0 Granular Bedding Material (For Structures-Ground Improvement)- Mix Design</b>															
9.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
9.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
9.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0	0
9.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	0	0	0	0	0	0	0	0	0	0	0	0
<b>10.0 Granular Bedding Material (For Structures-Ground Improvement)- Site Frequency</b>															
10.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	3	3	0	3	0	0	0	0	3	3	0	3
10.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	3	3	0	3	0	0	0	0	3	3	0	3
10.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	90	90	0	21	0	0	0	0	90	90	0	21
<b>11.0 WMM Mix Design</b>															
11.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	25	25	0	25	0	0	0	0	25	25	0	25
11.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	3	3	0	3	0	0	0	0	3	3	0	3
11.3	Flakiness & Elongation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	2	2	0	2	0	0	0	0	2	2	0	2
11.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	2	2	0	2	0	0	0	0	2	2	0	2
11.5	Water absorption & Sp.Gravity	IS:2386 Part2	As required	4	4	0	4	0	0	0	0	4	4	0	4
11.6	Proctor	IS:2720 (Part8)	As required	2	2	0	2	0	0	0	0	2	2	0	2
11.7	CBR	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	1	0	1
11.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m / 3 pits	0	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(July) month			Tests conducted during reporting month upto 31 <sup>st</sup> AUG-19			Test conducted upto this month				
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>12.0 WMM Site Frequency MoRT&amp;H 406</b>														
12.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	32	32	0	14	22	22	0	12	54	0	26
12.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	9	9	0	7	4	4	0	2	13	0	9
12.3	Flakiness & Elongation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	11	11	0	8	12	12	0	6	23	0	14
12.4	Afterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	23	23	0	14	22	22	0	10	45	0	24
12.5	Water absorption	IS:2386 Part2	As required	0	0	0	0	0	0	0	0	0	0	0
12.6	Proctor	IS:2720 (Part8)	As required	2	2	0	1	1	1	0	1	3	0	2
12.7	CBR	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0
12.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m	39	39	0	34	42	42	0	29	81	0	63
<b>13.0 Prime Coat</b>														
13.1	Rate of Spread of Binder		Three tests per day	0	0	0	0	0	0	0	0	0	0	0
<b>14.0 Tack Coat</b>														
14.1	Rate of Spread of Binder		Three tests per day	0	0	0	0	0	0	0	0	0	0	0
<b>15.0 Fine Aggregate MoRT&amp;H 1008</b>														
15.1	Grade / Sieve analysis	IS:2386 (Part1)	1 test per day	458	458	0	173	52	52	0	15	510	0	188
15.2	Specific gravity & Water absorption	IS:2386 (Part2)	As required	16	16	0	15	0	0	0	0	16	0	15
15.3	Fineness Modulus	MORT&H Sec. 1008&383	1 test per day	316	316	0	101	52	52	0	15	368	0	116
15.4	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0
15.5	Deleterious material/silt	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0
<b>16.0 Coarse Aggregate MoRT&amp;H 1007</b>														
16.1	Gradation	IS:2386 (Part2)	1 test per day	458	458	0	188	52	52	0	15	510	0	203
16.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	18	18	0	15	0	0	0	0	18	0	15
16.3	Aggregate Impact Value	IS:2386 (Part4)	1 test / each source	163	163	0	89	11	11	0	5	174	0	94
16.4	Flakiness index	IS:2386 (Part1)	1 test / each source & monthly	133	133	0	76	11	11	0	5	144	0	81
16.5	Soundness	IS:2386 (Part5)	As required	0	0	0	0	0	0	0	0	0	0	0
16.6	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0
16.7	Deleterious constituents	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0
16.8	Petrographic Examination	IS:2386 (Part8)	1 test per source	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(July) month			Tests conducted during reporting month upto 31 <sup>st</sup> AUG-19			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>17.0 Cement MoRT&amp;H 1006</b>															
17.1	Chemical test / Physical test	IS:4031,4032	1 test per source	4	4	0	4	11	11	0	2	6	15	0	6
17.2	Fineness	IS:4031 (Part1)	Every batch	214	214	0	125	11	11	0	2	225	225	0	127
17.3	Normal Consistency	IS:4031 (Part4)	Every batch	186	186	0	125	11	11	0	2	197	197	0	127
17.4	Initial/Final setting time	IS:4031 (Part5)	Every batch	186	186	0	125	11	11	0	2	197	197	0	127
17.5	Soundness of Cement	IS:4031 (Part3)	Every batch	156	156	0	102	11	11	0	2	167	167	0	104
17.6	Compressive Strength-set	IS:4031 (Part6)													
	3 days		1 test per Lot	139	139	0	87	18	18	0	5	157	157	0	92
	7 days		1 test per Lot	132	132	0	85	20	20	0	7	152	152	0	92
	28 days		1 test per Lot	121	121	0	76	23	23	0	5	144	144	0	81
<b>18.0 Water</b>															
18.1	Chemical test	IS 2386	1 test per source	5	5	0	5	0	0	0	0	5	5	0	5
<b>19.0 Admixture</b>															
19.1	Physical Properties	IS 9103	1 test per Lot	4	4	0	4	0	0	0	0	4	4	0	4
19.2	Chemical Test	IS 9103	1 test per source	3	3	0	3	0	0	0	0	3	3	0	3
<b>20.0 Steel</b>															
20.1	8 mm Dia	IS 1786		2	2	0	2	0	0	0	0	2	2	0	2
20.2	10 mm Dia	IS 1786		7	5	0	6	0	0	0	0	7	5	0	6
20.3	12 mm Dia	IS 1786		9	5	0	7	0	0	0	0	9	5	0	7
20.4	16 mm Dia	IS 1786		9	5	0	7	0	0	0	0	9	5	0	7
20.5	20 mm Dia	IS 1786		9	5	0	7	0	0	0	0	9	5	0	7
20.6	25 mm Dia	IS 1786		3	1	0	2	0	0	0	0	3	1	0	2
20.7	32 mm Dia	IS 1786		3	2	0	3	0	0	0	0	3	2	0	3
<b>21.(A) Concrete Cube Strength</b>															
<b>M15 PCC</b>															
	7Days Compressive Strength		MORT&H Sec. 1700	178	175	0	100	32	32	0	7	210	207	0	107
	28Days Compressive Strength		MORT&H Sec. 1700 No of sets	260	260	0	179	73	73	0	34	333	333	0	213
<b>M20 KERB</b>															
	7Days Compressive Strength		MORT&H Sec. 1700 No of sets	30	30	0	13	4	4	0	1	34	34	0	14
	28Days Compressive Strength		MORT&H Sec. 1700 No of sets	3	3	0	3	0	0	0	0	3	3	0	3
<b>M20 RCC</b>															
	7Days Compressive Strength		MORT&H Sec. 1700 No of sets	0	0	0	0	26	26	0	11	26	26	0	11
	28Days Compressive Strength		MORT&H Sec. 1700 No of sets	0	0	0	0	61	61	0	35	61	61	0	35

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(July) month			Tests conducted during reporting month upto 31 <sup>st</sup> AUG-19			Test conducted upto this month								
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE			
	<b>M30 RCC</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	102	102	0	70	8	8	0	0	8	110	110	0	0	78	
	28Days Compressive Strength			202	202	0	118	27	27	0	0	18	229	229	0	0	136	
	<b>M30 RCC PUMPABLE</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	4	4	0	2	0	0	0	0	0	4	4	0	0	2	
	28Days Compressive Strength			8	8	0	4	0	0	0	0	0	8	8	0	0	4	
	<b>M35 RCC</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	141	141	0	109	0	0	0	0	0	141	141	0	0	109	
	28Days Compressive Strength			305	305	0	216	0	0	0	0	0	305	305	0	0	216	
	<b>M35 RCC PILING</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	328	328	0	210	53	53	0	18	381	381	381	0	0	228	
	28Days Compressive Strength			731	725	0	466	159	159	0	70	890	884	884	0	0	536	
	<b>M35 RCC PUMPABLE</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	130	130	0	70	10	10	0	0	140	140	140	0	0	70	
	28Days Compressive Strength			346	346	0	203	25	25	0	16	371	371	371	0	0	219	
	<b>M35 RE BLOCK</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	317	317	0	132	36	36	0	7	353	353	353	0	0	139	
	28Days Compressive Strength			756	756	0	375	114	114	0	29	870	870	870	0	0	404	
	<b>M40 RCC</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	0	0	0	0	3	3	3	0	0	3	
	28Days Compressive Strength			6	6	0	6	0	0	0	0	6	6	6	0	0	6	
	<b>M40 PUMP</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	16	16	0	16	24	24	0	2	40	40	40	0	0	18	
	28Days Compressive Strength			11	11	0	11	49	49	0	10	60	60	60	0	0	21	
	<b>M40 PILE</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	244	244	0	86	59	59	0	3	303	303	303	0	0	89	
	28Days Compressive Strength			431	431	0	181	432	432	0	84	863	863	863	0	0	265	
	<b>M45 RCC</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	0	0	0	0	3	3	3	0	0	3	
	28Days Compressive Strength			6	6	0	0	0	0	0	0	6	6	6	0	0	0	
	<b>M45 PUMP</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	0	0	0	0	19	19	0	2	19	19	19	0	0	2	
	28Days Compressive Strength			0	0	0	0	4	4	0	0	4	4	4	0	0	0	
	<b>M50 RCC</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	0	0	0	0	3	3	3	0	0	3	
	28Days Compressive Strength			6	6	0	6	0	0	0	0	6	6	6	0	0	6	
	<b>M60 PUMP</b>																	
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	10	10	0	5	28	28	0	8	38	38	38	0	0	13	
	28Days Compressive Strength			12	12	0	12	36	36	0	15	48	48	48	0	0	27	

## 7. Weather Report

DATE	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Min	Max		Min	Max	
8/1/2019	29.60	34.9	0.00	50	69	Sunny
8/2/2019	29.20	35.3	0.00	42	69	Sunny
8/3/2019	29.10	35.5	0.00	39	71	Sunny
8/4/2019	29.40	35.7	0.00	43	66	Sunny
8/5/2019	30.10	33.2	0.00	47	62	Sunny
8/6/2019	30.00	32.9	0.00	48	61	Sunny
8/7/2019	28.50	35.2	0.00	46	66	Sunny
8/8/2019	30.00	35.8	0.00	47	70	Sunny
8/9/2019	27.70	33.5	0.00	49	69	Sunny
8/10/2019	28.80	34.5	0.00	45	71	Sunny
8/11/2019	28.70	37.4	0.00	37	70	Sunny
8/12/2019	30.10	31.2	5.00	40	62	Rainfall
8/13/2019	27.10	31.1	0.00	46	80	Sunny
8/14/2019	28.50	33.5	0.00	45	69	Sunny
8/15/2019	29.40	36.9	0.00	43	66	Sunny
8/16/2019	29.60	35.9	25.00	45	68	Rainfall
8/17/2019	26.90	30.4	0.00	65	89	Sunny
8/18/2019	27.50	30.5	0.00	65	85	Sunny
8/19/2019	27.60	34.0	6.00	50	82	Rainfall
8/20/2019	27.60	32.1	10.20	67	86	Rainfall
8/21/2019	27.40	34.0	47.00	59	89	Rainfall
8/22/2019	27.30	34.0	8.00	59	88	Rainfall
8/23/2019	26.80	32.7	0.00	57	83	Sunny
8/24/2019	27.30	33.5	0.00	49	77	Sunny
8/25/2019	28.50	33.8	23.00	53	72	Rainfall
8/26/2019	28.80	33.9	0.00	45	72	Sunny
8/27/2019	28.40	34.8	0.00	49	69	Sunny
8/28/2019	28.80	34.5	0.00	49	70	Sunny
8/29/2019	28.50	35.9	1.00	49	72	Rainfall
8/30/2019	28.10	34.9	0.00	47	77	Sunny
8/31/2019	28.90	35.4	23.00	46	71	Rainfall

Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below.



## 9. Support required from NHAI

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment. Total affected length due to issues in Land acquisition is 20.84 Km out of 50.48 Km.
2. Additional land acquisition for toll plaza, bus bays, turning radius of major junctions along the project highways.
3. Permission from Local Authorities for procurement of Borrow Earth from Irrigation Tanks/Pond.

Sl. No	District	Taluk	Location/ Villages	Survey No	Area in Hectares	Date of Applied	Present Status
1	Cuddalore	kattumannar koil	Veeranam Lake - 01	189/1	4.8	-	
2	Cuddalore	kattumannar koil	Veeranam Lake - 02	189/1	4.9	-	
3	Cuddalore	kattumannar koil	Palayamkottai Kelpathi Lake	240	4.9	31.08.2018	Special Permission received from PWD and for the period of 84days and expired the duration.
4	Cuddalore	kattumannar koil	Kuruchikollai	122	4.8	-	-
5	Cuddalore	Kurinjjipadi	Man Eri	2/1	4.5	20.07.2018	EC Clearance is pending
6	Cuddalore	kattumannar koil	Nelli Kolli	129	4.8	-	NOC Under Process
1	Ariyalur	Udayarpalayam	Kundavelly East	461	13.66.5	26.11.2018	EC Clearance received for 10 nos and 02 nos of borrow area granted permission for the period 90 days and the same shall be extended up to 11 months.
2	Ariyalur	Udayarpalayam	Thaluthalaimedu	118	28.15.5	26.11.2018	
3	Ariyalur	Udayarpalayam	Thaluthalaimedu	118	28.15.5	26.11.2018	
4	Ariyalur	Udayarpalayam	Muthuservamadam	125	6.29.5	26.11.2018	
5	Ariyalur	Udayarpalayam	Ulkottai North	320	19.66	26.11.2018	
6	Ariyalur	Udayarpalayam	Vempakkudi	110	12.69	26.11.2018	
7	Ariyalur	Udayarpalayam	Uthayanatham East	313-2A	6.83.5	26.11.2018	
8	Ariyalur	Udayarpalayam	Uthayanatham East	227, 231-3, 232	12.83.5	26.11.2018	
9	Ariyalur	Udayarpalayam	Ammannakkanthodi	66, 65, 104, 105, 106, 110, 112, 116, 123, 124	43.83.5	26.11.2018	
10	Ariyalur	Udayarpalayam	Ammannakkanthodi	57, 58, 59, 61, 62	19.07.5	26.11.2018	
11	Ariyalur	Udayarpalayam	Kuruvalaper kovil	1, 226, 227, 228, 427, 428, 429, 430, 431, 432, 433	38.62	26.11.2018	
12	Ariyalur	Udayarpalayam	Udayarpalayam	614-4B, 615-2, 616 - 1, 617, 610-	10.03.5	26.11.2018	

Sl. No	District	Taluk	Location/ Villages	Survey No	Area in Hectares	Date of Applied	Present Status
				2B			
13	Ariyalur	Udayarpalayam	Periya Eri, Papakudi	290	12.24	12.01.2018	Under process for submission of proposal to SIEAA committee for EC clearance.
14	Ariyalur	Udayarpalayam	Eswarakulam, Papakudi	185	5.7	12.01.2018	
15	Ariyalur	Udayarpalayam	Pandiyan eri.	283	5.7	02.03.2019	Temporary permission granted for 30 days and expired the duration.

4. Change of Scope notice required for relocation of VUP @ Km 113+500 due to existence of electrical substation of TANGENDCO at Km:113+700 to 113+800(RHS).

5. Change of Scope notice required for widening of Existing Minor Bridge @ Km 101+095 from two lane to four-lane carriageway.

6. Change of Scope notice required for reconstruction of Existing Box Culvert @ Km 110+785 because the existing structure of said location at site is a Pipe Culvert, which has been mentioned as Box type in the concession agreement.

7. Removal of Electrical substation 85+300 to 85+400, which is obstructing the project highways.

8. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge (13 Nos) and Major Bridge (3 Nos) as per below

Sl No	Description	Total scope (Nos.)	Submitted as on date (Nos.)	Approved as on date (Nos.)	Balance (Nos.)	Present Status
1	MNB	26	26	13	13	Under Processing with Engineer In Chief, Chennai
2	MJB	4	4	2	2	
	Total	30	30	14	16	

9. In sufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.

10. Payment disbursement and necessary clearances required for removal of religious and Govt. buildings.

11. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.702 Kms).

Sl No	Chainage		Length Affected (M)	Side	AVG Toe Width from CL "A"	Width/distance of Pond Edge from CL "C"
	From	To				
1	75+557	75+632	74.75	RHS	32.50	7.00
2	77+330	77+400	70.00	LHS	28.16	3.00

3	78+404	78+422	17.90	LHS	16.00	9.50
4	80+396	80+415	19.00	LHS	27.00	7.00
5	80+400	80+423	23.00	RHS	24.00	6.50
6	81+356	81+416	60.30	LHS	18.00	9.00
7	81+760	81+835	75.00	LHS	14.30	2.00
8	90+804	90+837	32.77	RHS	32.00	12.80
9	97+376	97+551	175.00	RHS	32.67	11.00
10	97+822	97+845	23.00	RHS	27.50	7.80
11	99+961	100+020	59.70	RHS	25.00	17.28
12	100+350	100+389	39.00	LHS	22.70	4.00
13	100+800	100+845	44.70	RHS	23.00	12.25
14	100+731	100+854	123.75	LHS	23.00	5.00
15	103+039	103+056	17.60	LHS	23.00	6.60
16	103+125	103+435	310.10	LHS	23.00	6.00
17	103+822	103+846	24.00	LHS	23.20	5.20
18	104+091	104+262	171.00	RHS	23.00	16.80
19	103+992	104+264	271.50	LHS	23.00	10.90
20	114+547	114+617	70.00	LHS	20.62	0.00
<b>Total Length affected (in M)</b>			<b>1702.1</b>			

12. Removal/relocation of existing irrigation sluice and regulator in the locations.

Sl. No.	Chainage	Distance from PCL	Remarks/Action to be taken	Present Status
1	68+644 (02 Nos)	-	To be shifted to edge of PROW	The site inspection by irrigation officials has been done and the relocation estimate to be forwarded by the PWD, Chidambaram to NHAI.
2	81+850	9.3m	To be shifted to edge of PROW	
3	81+870	1.8m	To be shifted to edge of PROW	
4	81+910	1.8m	To be shifted to edge of PROW	
5	82+010	1.8m	To be shifted to edge of PROW	
6	82+100	7.4m	To be shifted to edge of PROW	
7	103+990	5.97m	To be shifted to edge of PROW	Approval of estimate is pending with NHAI

13. Permission for Removal of Teak wood trees from the Project Highway in Cuddalore District in a length of 2.84 Kms.

Sl no	Name of the Village	Location/Chainage	Effectd Length (in Km)	Remarks
1	Nandeeswaramanagalam	78+400 to 79+400	1.00	Teak Trees under Forest Dept. to be removed.
2	Cholatharam	79+730	0.25	
3	Pudaiyur	81+860	0.20	
4	Pudaiyur	82+100	0.15	
5	Agaraputhur	84+680	0.25	
6	Agaraputhur	84+830	0.25	
7	Agaraputhur	84+990	0.28	
8	Mamangalam Addl.	85+450	0.21	
9	Mamangalam Addl.	85+420	0.15	

## 14. Removal of Religious structures of 19 Nos. and Bus stand from the proposed ROW.

SL No	Chainage	Type of Structure	Side	Distance from PCL (M)	TCS Type	Formation Width Required from PCL	ROW From PCL	Remarks
<b>Priority I – Obstruction of Main Carriage way &amp; Service Road :-</b>								
1.	85+955	Temple	RHS	10	Type - B with SR 7.5	21.25	30.00	
2.	86+350	Temple	LHS	7	Type - B with SR 7.5	21.25	26.10	
3.	87+500	Temple	LHS	13	Fig -7.8 with SR 5.5	22.75	26.80	
4.	92+455	Temple	LHS	14	Type - A3	18.80	23.70	
5.	92+570	Temple	RHS	12	Type - B with SR 7.5	21.25	28.80	
<b>Priority II – Obstruction of Service Road :-</b>								
1.	75+650	Temple	RHS	15	Fig -7.8 with SR 5.5	22.75	25.50	
2.	80+125	Temple	RHS	16	Type -A3	20.80	23.50	
3.	83+615	Temple	RHS	16	Type - B with SR 7.5	21.25	21.25	
4.	84+070	Temple	LHS	16	Type - B with SR 7.5	21.25	29.00	
5.	86+280	Temple	RHS	23	Type - B with SR 7.5	21.25	30.00	
6.	86+390	Temple	LHS	18	Type - B with SR 7.5	21.25	26.10	
7.	89+310	Temple	RHS	16	Type - B with SR 7.5	21.25	22.50	
8.	90+325	Temple	RHS	14	Fig -7.8 with SR 5.5	22.75	23.00	
<b>Priority III – Falling Within ROW and effecting the Utility shifting works:-</b>								
1.	76+600	Temple	RHS	24.5	Type - B with SR 7.5	21.25	31.10	
2.	91+780	Temple	RHS	22	TCS - 1	14.00	26.00	
3.	92+135	Temple	LHS	22	Type - A3	15.65	26.00	
4.	99+710	Temple	LHS	20	Type - A3	17.95	25.00	
5.	114+550	Temple	RHS	17	Type - A3	18.00	22.70	

15. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc. in 12 nos. in Cuddalore district, 45 nos. in Ariyalur district & 14 Nos in Thanjavur District.

16. Removal of unauthorized occupations in 38 nos. in Cuddalore dist. & 32 nos. in Ariyalur dist. in the project highways,

17. Removal/relocation of Veeranam Pipes between Km: 65+960 to 66+200 causing material adverse effect on construction, Authority requested to take up the matter with Concern Department for early removal of the same.

18. Providing/finalization of land by the concern owning department for construction of Over Head Tank in the following locations:

S. No	Name of the Village	Location/ Chainage	Capacity of OHT	Remarks
1	Vanamadevi	86+310	30 KL	Land yet to be finalized

19. Hindrances/Occupations/Land Acquisition issues in the following locations due to various reasons,

Sr. No.	From	To	Length	Description of Issues
1	065+070	066+000	930	Payment of compensation is not made to the concern Land owner of Mr. Giri and not allowing to take possession of land.
2	073+000	073+600	600	Payment of compensation is not made to the concern Land owner and not allowing to take possession of land.
3	073+600	074+100	500	Payment of compensation is not made to the concern Land owner of Mr.Venkatachalam and not allowing to take possession of land.

Sl No	Chainage		Name of the land owner	SF.No.	Name of the Village	Court Order reference no.
	From	To				
1.	78+400	79+000	Mrs.Sivasunthari	148/2B	Nandeeswaraman galam	W.P.No.17113/2018, W.P.No.17118/2018 & W.P.No.17114/2018 dated 10.07.2018
2.			Mr.S.Baskaran	148/1B1		
3.			Mr.Thamotharan	148/1B3		
4.			Mrs.S.Sebastiyamal	143/1A1		W.P.No.14874/2018 dated 21.06.2018

Table 10.1. Details of Important Events			
Sl. No	Date of Events	Description of Events	Remarks
1.	16.08.2019	Meeting with Spl.DRO(LA), Villupuram to expedite the disbursement of payment of compensation to the effected land owners and removal of hindrances in the Cuddalore district.	
2.	19.08.2019	Meeting with Spl.DRO(LA), Villupuram to expedite the disbursement of payment of compensation to the effected land owners and removal of hindrances in the Cuddalore district.	
2.	22.08.2019	Meeting with District Collector, Cuddalore in the presence of Project Director & Manager (Tech) NHAI regarding the long pending issues towards the removal of existing structures along the project highway in Cuddalore District	
3.	22.08.2019	The evacuation programme for removal of hindered buildings in the Ariyalur district in the presence of DRO(LA), RDO & LA officials etc.,	
4.	23.08.2019	Meeting with District Collector, Ariyalur in the presence of LA officials and landowners.	During the meeting the evacuation of existing buildings has been rescheduled on 07.08.2019


## 11. Organization Chart

---


The following figures represents the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

# ORGANIZATION CHART - EPC TEAM



**Figure 5 - ORGANIZATION CHART - SPV TEAM**



## 12. List of Plants, Machinery and Equipment's

Table 12.1 - List of Plants, Machinery and Equipment's				
S.No.	Name of the Machinery	Capacity / Model	Mobilized in Nos.	Remarks
1	Grader	120K2	9	
2	Excavator	JCB-220	9	
3	Dozer		3	
4	Soil Compactor	HAMM 311	8	
5	Backhoe Loader	JCB 3DX	7	
6	Tipper	Bharat Benz- 3128C	73	
7	Transit Mixture	2523C	8	
8	Loader	455 ZX	4	
9	Trailer		2	
10	Water Tanker		5	
11	Boom Placer	S-36	1	
12	Tractor	5036 D V-2	2	
13	Mobile Service Van		1	
14	Tower Light	AJASKY	3	
11	Hydra Crane		2	
12	Asphalt Batch Mix Plant		1	
13	Wet Mix Plant	250 TPH	1	
14	Concrete Batch Mix Plant	45 cum	1	
15	Concrete Batch Mix Plant	60 cum	2	
16	Crusher Plant (3 Stage)	250 TPH	2	
17	Weigh Bridge for Camp 100MT	100MT	3	
18	Weigh Bridge for Crusher 100MT	100MT	2	
19	Genset Base Camp	25KV	1	
20	Genset 63KVA Boiler	63KVA Boile	1	
21	Genset (H.M & B/P)	82.50KV	3	
22	Genset (B/P-CP-45)	125KV	2	
23	Genset Concrete Plant-180 KVA	180 KVA	1	
24	Genset (Crusher)	1010KVA	3	
25	Gantry at Box Segment Casting Yard	100 MT	2	

## 13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

Sl. No	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Replacement of Pipe Culvert with box Culvert	25.04.2018	Approved in-principle by Authority. Preparation of Details Quantities in proper order is in Progress.	NA	NA
2	Strengthening/up grade the incident Management Service	10.05.2019	Required COS notice for Strengthening/upgrade the incident Management Service.	NA	NA
3	Relocation of VUP from Km. 113+550 to Km. 113+273	13.11.2018	The proposal for Shifting of VUP at Km. 113+550 had been submitted to IE/Authority through letter no. PSCHPL/HO/IE/101/2018 dated 13.11.2018.	NA	NA
4	Widening of existing Box Culvert at Km 110+ 785	25.01.2019	NHAI vide letter no. NHAI/PIU/Thanj./11019/59/2017 /913 dated 17.05.2019 advised the IE to submit the comprehensive statement in this regards.	NA	NA
5	Widening of Existing MNB at Km. 101+095	29.05.2019	The proposal for Widening of Existing MNB at Km. 101+095 had been submitted to IE/Authority through letter no. PSCHPL/HO/SCP/IE/008/2019 dated 29.05.2019.	NA	NA
6	COS proposal for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	07.06.2019	IE had submitted the COS proposal to Authority vide Lr.No.TES/IE/SCP/NHAI/2019/087 dated 07.06.2019 for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	NA	NA

## 14. Details of Correspondences

---

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

**TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI**

S.No	Date	Letter No	Subject	Remarks
1	8/5/2019	PSCHPL/SCP/NHAI/2019/467A	Proposal for using of Black granite wastage in the project	
2	8/9/2019	PSCHPL/SCP/NHAI/2019/470	Submission of Drawings for construction of temporary coffer dam across the coleroon river in the Major bridge at Km 107 + 400 -Requested the Concurrences /Permissions from the PWD/WRD	
3	8/12/2019	PSCHPL/SCP/NHAI/2019/473	Support for smooth implementation of the project	
4	8/16/2019	PSCHPL/SCP/NHAI/2019/476	Discrepancy in the ROW between Km 104 + 300 to 104 + 500	
5	8/16/2019	PSCHPL/SCP/NHAI/2019/478	Utility Shifting works hampered due to delay in releasing of workdone payment and existence of various hindrances & Obstructions along the Project	

**TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE**

S.No	Date	Letter No	Subject	Remarks
1	8/2/2019	NHAI/PIU/Thanj/1 1027/01/2017/1503	Details of payment Made for Mobilization Advance 2nd Instalment	
2	8/2/2019	NHAI/PIU/Thanj/1 1027/01/2017/1504	Details of payment Made for Mobilization Advance 1st Instalment	
3	8/5/2019	NHAI/PIU/Thanj/1 1023/01/2009/1524	Determination of extension of time , payment of price adjustment & Damages in EPC projects and interim payment of 90% of price adjustment	
4	8/8/2019	NHAI/PIU/Thanj/1 1027/01/2017/1555	Proposal for using of black granite wastage in the project available in the perambalur district	
5	8/8/2019	NHAI/PIU/Thanj/1 1025/17/2018/1559	Notice for not achieving the project milestone -Report furnished by the consultant-compliance report called for	
6	8/19/2019	NHAI/PIU/Thanj/1 1025/17/2018/1600	Upgradation/ Strengthening the Incident Management services under Change of Scope - Compliance	
7	8/19/2019	NHAI/PIU/Thanj/1 1025/17/2018/1605	Release of Payment towards achievement of 1st Payment milestone as per Clause 23.4 of the Concession Agreement	

**TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER**

S.No	Date	Letter No	Subject	Remarks
1	8/1/2019	PSCHPL/SCP/IE/2019/463	Submission of soil test reports for borrow area No 21	
2	8/1/2019	PSCHPL/SCP/IE/2019/464	Submission of credentials for curing compound	
3	8/2/2019	PSCHPL/SCP/IE/2019/465	Submission of Revised Design & Drawings for a MJB at Km 73+340	
4	8/3/2019	PSCHPL/SCP/IE/2019/466	Submission of monthly progress report for the month of July 2019	
5	8/5/2019	PSCHPL/SCP/IE/2019/467	Submission of concrete mix design reports for M-20 (Kerb)	
6	8/9/2019	PSCHPL/SCP/IE/2019/468	Submission of Reinforced Earth wall drawings	
7	8/9/2019	PSCHPL/SCP/IE/2019/469	Submission of Initial load test report at MJB 73 + 340	
8	8/9/2019	PSCHPL/SCP/IE/2019/470	Submission of drawings for construction of coffer dam at MJB 107 + 400 - Concurrence of PWD requested	
9	8/12/2019	PSCHPL/SCP/IE/2019/472	Submission of soil test reports for the borrow area No.09	
10	8/12/2019	PSCHPL/SCP/IE/2019/474	Job Mix formula for CTSB	
11	8/12/2019	PSCHPL/SCP/IE/2019/475	Job Mix formula for CTSB	
12	8/16/2019	PSCHPL/SCP/IE/2019/477	Submission of Design & Drawings of Pile cap abutment for a GSL at Ch.69+785	
13	8/18/2019	PSCHPL/SCP/IE/2019/479	Discrepancies of structures with respect to schedule B of Concession Agreement and site reply comments	
14	8/18/2019	PSCHPL/SCP/IE/2019/479A	Submission of revised Contract price weightages as per clause 23.4 of Concession Agreement	
15	8/20/2019	PSCHPL/SCP/IE/2019/480	Submission of Revised Design & Drawings	
16	8/21/2019	PSCHPL/SCP/IE/2019/481	Notice for not achieving the Project Mile Stone	
17	8/21/2019	PSCHPL/SCP/IE/2019/483	Submission of drawings for construction of coffer dam at MJB 107 + 400 - Requested the Concurrence/permissions from PWD/WRD	
18	8/24/2019	PSCHPL/SCP/IE/2019/484	Submission of Concrete test reports for the major bridge	

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI				
S.No	Date	Letter No	Subject	Remarks
1	8/1/2019	TES/IE/SCP/PIL/2019/361	Third Party laboratory tests for permeability	
2	8/5/2019	TES/IE/SCP/PIL/2019/362	Proposal of Borrow area No -21	
3	8/5/2019	TES/IE/SCP/PIL/2019/363	Submission of GAD for 1 No. of proposed Major Bridge (Km 107 + 400) for the concurrences of Tamil Nadu PWD - WRO -NOC issued Communication	
4	8/5/2019	TES/IE/SCP/PIL/2019/364	Initial Pile Load Test for VUP at Km 72 + 545	
5	8/16/2019	TES/IE/SCP/NHAI/2019/103	Survey No-27/8B-Agaraputhur Village of Kattumanarkoil Taluk in Cuddalore District-Sh.Venkatesan S/o Thangavel No Objection Certificate requested	
6	8/16/2019	TES/IE/SCP/NHAI/2019/104	Survey No-35/20E & 35/26A - Veeramudaiyanantham Village of Bhuvanagiri Taluk in Cuddalore District-No Objection Certificate Requested	
7	8/17/2019	TES/IE/SCP/NHAI/2019/105	Comments of our financial expert	
8	8/17/2019	TES/IE/SCP/PIL/2019/365	Proposal of Borrow area No -09 (Ext-01)	
9	8/17/2019	TES/IE/SCP/PIL/2019/366	Mix design of CTSB (Sithali Crusher)	
10	8/19/2019	TES/IE/SCP/PIL/2019/367	Frequency of RE wall filling material	
11	8/19/2019	TES/IE/SCP/PIL/2019/368	CTM Calibration	
12	8/21/2019	TES/IE/SCP/NHAI/2019/106	Toll Plaza Location	
13	8/21/2019	TES/IE/SCP/PIL/2019/369	Credentials for curing compound from M/s CBS Chemicals Pvt.Ltd	
14	8/23/2019	TES/IE/SCP/PIL/2019/370	Clearance of Structures Vent Way	
15	8/23/2019	TES/IE/SCP/PIL/2019/371	Surface regularity of pavement Courses	
16	8/23/2019	TES/IE/SCP/PIL/2019/372	Concurrence of Plan & Profile of slip road between km: 72 + 339 to km 72 + 765 (RHS) and Km 72 + 360 to Km 72 + 785(LHS)	
17	8/23/2019	TES/IE/SCP/PIL/2019/373	Concurrence of Reinforced earth wall drawings	

15. Progress Photographs

Sl. No	Description	Location	Side	Remarks
1.	BOX CULVERT - SLAB COMPLETED	74+675	RHS	
2.	BOX CULVERT - SLAB COMPLETED	83+065	LHS	



Sl. No	Description	Location	Side	Remarks
3.	BOX CULVERT - SLAB COMPLETED	105+536	BHS	
4.	BOX CULVERT - SLAB IN PROGRESS	110+980	LHS	



Sl. No	Description	Location	Side	Remarks
5.	MINOR BRIDGE - SLAB COMPLETED	74+173	BHS	
6.	MINOR BRIDGE - SLAB COMPLETED	74+605	BHS	



Sl. No	Description	Location	Side	Remarks
7.	MINOR BRIDGE- ABUTMENT RAFT COMPLETED	84+987	LHS	
8.	MINOR BRIDGE- R/W COMPLETED	88+513	LHS	



Sl. No	Description	Location	Side	Remarks
13	VUP - ABUTMENT CAP COMPLETED	106+318	BHS	A1& A2 Side
14	VUP - PILING IN PROGRESS	109+345	LHS	A2 Side



Sl. No	Description	Location	Side	Remarks
15	VUP – PILE CAP COMPLETED	102+975	RHS	A1 & A2 Side
16	VUP – ABUTMENT WALL COMPLETED	111+235	RHS	A2 Side



Sl. No	Description	Location	Side	Remarks
17	GSI - A-1 LHS PILE CAP COMPLETED	74+605	LHS	
18	GSI - A-2 RHS PILE CAP COMPLETED	69+785	RHS	
				
Sl. No	Description	Location	Side	Remarks
19	GSI - RHS – A1 ABUTMENT WALL COMPLETED	104+570	RHS	
20	GSI - RHS – A2 ABUTMENT WALL IN PROGRESS	104+570	LHS	
				


Sl. No	Description	Location	Side	Remarks
21	MJB - PILE WORK IN PROGRESS	66+350	LHS	P2 Side
22	MJB - PILE WORK IN PROGRESS	107+400	LHS	P1 Side



Sl. No	Description	Location	Side	Remarks
23	MJB - PILE CAP IN PROGRESS	107+400	RHS	
24	MJB - PIER - 06 PIER IN PROGRESS	107+400	RHS	



Sl. No	Description	Location	Side	Remarks
25	MJB - SEGMENT CASTING IN PROGRESS	107+400	-	



Sl. No	Description	Location	Side	Remarks
29	SUBGRADE IN PROGRESS	92+400 to 92+700	LHS	
30	EARTHWORK IN PROGRESS	94260 to 94+540	LHS	




Sl. No	Description	Location	Side	Remarks
31	SUBGRADE IN PROGRESS	105+300 to 105+500	RHS	
32	SUBGRADE IN PROGRESS	105+000 to 105+300	RHS	




Sl. No	Description	Location	Side	Remarks
33	CTSB IN PROGRESS	82+700 TO 83+005	LHS	
34	CTSB IN PROGRESS	91+860 TO 92+100	RHS	
				
Sl. No	Description	Location	Side	Remarks
35	CTSB IN PROGRESS	92+000 TO 92+350	LHS	
36	WMM IN PROGRESS	81+510 TO 81+810	LHS	
				

Sl. No	Description	Location	Side	Remarks
37	DRAIN WALL COMPLETED	82+440 TO 82+640	RHS	
38	DRAIN WALL COMPLETED	82+240 TO 82+340	RHS	



Sl. No	Description	Location	Side	Remarks
39	RE WALL ERECTION IN PROGRESS	69+785	RHS	

