



National Highway Authority of India
(Ministry of Road Transport & Highways)

PATEL SETHIAHOPU - CHOLOPURAM HIGHWAY PRIVATE LIMITED

Four laning of Sethiyahopu - Cholopuram from Km 65.960 to
Km.116.440 section of NH-45C in the state of Tamil Nadu under
NHDP Phase-IV on Hybrid Annuity Mode.

INDEPENDENT ENGINEER
M/s. Theme Engineering Services Pvt. Ltd

MONTHLY PROGRESS REPORT
SEPTEMBER 2019

Table of Content

| | |
|---|-----|
| Table of Content | 02 |
| List of Tables | 03 |
| List of Figures | 03 |
| Executive Summary | 04 |
| Project Synopsis | 04 |
| 1. Background and Project Details | 10 |
| 1.1. Project Overview..... | 10 |
| 1.2. Salient Project Features | 11 |
| 1.3. Contractual Project Milestones | 12 |
| 1.4. Payment Milestones During Construction Period..... | 12 |
| 1.5. Permits & Approvals..... | 12 |
| 2. Right of Way Status | 14 |
| 2.1. Land Acquisition | 14 |
| 2.2. Removal of Religious Structures..... | 51 |
| 2.3. Shifting of Utilities and Electrical HT/LT Lines | 51 |
| 2.4. Tree felling..... | 52 |
| 3. Progress Briefing – Contractor Activities | 53 |
| 3.1. Pre-Construction Activities | 53 |
| 4. Physical Progress of Work | 54 |
| 4.1 Physical Progress of Work | 54 |
| 5. Financial & Physical Progress of Work | 84 |
| 6. Quality Control and Quality Assurance | 87 |
| 6.1 List of Lab Equipment’s | 87 |
| 6.2 Quality Control Test Summary | 92 |
| 7. Weather Report..... | 98 |
| 8. Safety | 99 |
| 9. Support required from NHA1 | 100 |
| 10. Important Events..... | 103 |
| 11. Organization Chart..... | 104 |
| 12. List of Plants, Machinery and Equipments..... | 107 |
| 13 Change of Scope Proposals | 108 |
| 14 Details of Correspondences | 109 |
| 15 Progress Photographs..... | 110 |

List of Tables

| | |
|---|-----|
| Table 1.1: Details of Project Alignment | 06 |
| Table 2.1-1: Details of proposed ROW as per Schedule-A | 14 |
| Table 2.1-2: Status of Land Acquisition | 14 |
| Table 2.1-3: Compensation disbursement for land | 15 |
| Table 2.1-4: Compensation disbursement for Structures | 15 |
| Table 2.1-5: Details of Stretches under Hindrance | 15 |
| Table 2.1-6: Hindrance Photographs | 18 |
| Table 2.2-1: Status of Removal of Religious structures | 51 |
| Table 2.3-1: Status of sanction of Estimates-Relocation of RWS Pipe Line | 51 |
| Table 2.3-2: Status of sanction of Estimates- Electrical Lines Relocation | 51 |
| Table 2.3-3: Status of Utility Relocation | 52 |
| Table 2.4-1: Status of Tree Cutting | 52 |
| Table 3.1-1: Status of Design and Drawings - Highway | 53 |
| Table 3.1-2: Status of Design and Drawings - Structures | 53 |
| Table 4.1 : Strip Chart for Highway Works | 58 |
| Table 4.2 - 1 : Strip Chart for status of Box Culverts on Existing Road | 72 |
| Table 4.2 - 2 : Strip Chart for status of Box Culverts on Bypass | 75 |
| Table 4.2 - 3 : Strip Chart for status of MNB - Box | 78 |
| Table 4.2 - 4 : Strip Chart for status of LVUP | 79 |
| Table 4.2 - 5 : Strip Chart for status of MNB (> 15m Span) | 77 |
| Table 4.2 - 6 : Strip Chart for status of MJB | 81 |
| Table 4.2 - 7 : Strip Chart for status of FLYOVER | 80 |
| Table 4.2 - 8 : Strip Chart for status of VUP | 83 |
| Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab | 87 |
| Table 6.1 - 2 QA/QC Lab Equipment at Meensurthy Lab | 88 |
| Table 6.2-1: Summary of Quality Control Tests | 92 |
| Table 10.1 : Details of Important Events | 103 |
| Table 12.1 - List of Plants, Machinery and Equipment's | 107 |
| Table 13.1 - Status of Change of Scope Proposals | 108 |
| Table 14.1. - Concessionaire to NHAI | 109 |
| Table 14.2. - NHAI to Concessionaire | 110 |
| Table 14.3. - Concessionaire to Independent Engineer | 111 |
| Table 14.4. - Independent Engineer to Concessionaire | 112 |

List of Figures

| | |
|--|-----|
| Figure 1 : Project Location Map | 05 |
| Figure 2 : Project Alignment Map | 06 |
| Figure 3a : Financial Progress - Planned vs Achieved | 85 |
| Figure 3b : Physical Progress - Planned vs Achieved | 86 |
| Figure 4 : Organization Chart - EPC Team | 106 |
| Figure 5 : Organization Chart - SPV Team | 105 |

Executive Summary

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Figure 2: Project Alignment Map



CHENNAI

THANJAVUR

Design Chainage:

Existing Chainage:

Pinnaluru /Sethiyathopu Bypass
Km: 66+000 to 74+650

| Sl No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 05 |
| 2. | Minor Bridge | Nos. | 06 |
| 3. | Major Bridge | Nos. | 02 |
| 4. | VUP/LVUP | Nos. | 01 |
| 5. | Grade Separator | Nos. | 02 |

Widening of Existing Road
Km: 74+650 to 104+500

| Sl No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 29 |
| 2. | Minor Bridge | Nos. | 10 |
| 3. | Major Bridge | Nos. | 01 |
| 4. | VUP/LVUP | Nos. | 08 |
| 5. | Grade Separator | Nos. | 04 |

Anaikarai Bypass
Km: 104+500 to 109+700

| Sl No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 12 |
| 2. | Minor Bridge | Nos. | 05 |
| 3. | Major Bridge | Nos. | 01 |
| 4. | VUP/LVUP | Nos. | 02 |
| 5. | Grade Separator | Nos. | 01 |

Widening of Existing Road
Km: 109+700 to 111+200

| Sl No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | 6 |
| 2. | Minor Bridge | Nos. | - |
| 3. | Major Bridge | Nos. | - |
| 4. | VUP/LVUP | Nos. | 01 |
| 5. | Grade Separator | Nos. | 01 |

Thirupandanai Bypass
Km: 111+200 to 113+600

| Sl No | Description | Unit | Quantity |
|-------|-----------------|------|----------|
| 1. | Culvert | Nos. | - |
| 2. | Minor Bridge | Nos. | 04 |
| 3. | Major Bridge | Nos. | - |
| 4. | VUP/LVUP | Nos. | 02 |
| 5. | Grade Separator | Nos. | - |

Widening of Existing Road
Km: 113+600 to 116+440

| Sl No | Description | Unit | Quantity |
|-------|--------------|------|----------|
| 1. | Culvert | Nos. | 08 |
| 2. | Minor Bridge | Nos. | - |
| 3. | Major Bridge | Nos. | - |
| 4. | VUP/LVUP | Nos. | 01 |
| 5. | Toll Plaza | Nos. | 01 |

LEGEND:

- Major Bridge (MJB)
- Minor Bridge (MB)
- Grade Separated Structure
- Toll Plaza
- Vehicle Under Pass (LVUP/VUP)
- Reconstruction of Existing Road
- Bypass/Newconstruction

Salient Features of Project:

| Sl No | Description | Unit | Scope |
|-------|-----------------------------|------|--------|
| 1. | Total Length of Project | Km | 50.480 |
| 2. | Length of Widening Portion | Km | 34.230 |
| 3. | Length of Bypass | Km | 16.250 |
| 4. | Length of service/Slip Road | Km | 27.100 |
| 5. | Culverts | Nos. | 53 |
| 6. | Slab Culvert | Nos. | 01 |
| 7. | Minor Bridge | Nos. | 07 |
| 8. | Major Bridge | Nos. | 25 |
| 9. | VUP/LVUP | Nos. | 04 |
| 10. | Grade Separated Structure | Nos. | 15 |
| 11. | Minor Intersection | Nos. | 09 |
| 12. | Major Intersection | Nos. | 07 |
| 13. | Bus Bays and Shelters | Nos. | 09 |
| 14. | Toll Plaza | Nos. | 01 |

Drawing Title

Strip Plan - Sethiyahopu to Cholapuram Highway Project

| | |
|-------------|------------------|
| Date: | 31-08-2018 |
| Project No. | PSCHP/NHA/TN/001 |

Table - 1.1 : Details of Project Alignments

| Existing and Proposed Alignments | | | | | | | |
|----------------------------------|------------------------|--------|----------------------|--------|-------------|--|---------------------|
| Sl. no. | Existing Chainage (Km) | | Design Chainage (Km) | | LENGTH (Km) | TCS Type | Remarks |
| | From | To | From | To | | | |
| 1 | 60.250 | Bypass | 65.960 | 69.460 | 3.500 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 2 | Bypass | Bypass | 69.460 | 70.090 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 3 | Bypass | Bypass | 70.090 | 72.350 | 2.260 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 4 | Bypass | Bypass | 72.350 | 72.775 | 0.425 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 5 | Bypass | Bypass | 72.775 | 74.335 | 1.560 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 6 | Bypass | 69.820 | 74.335 | 74.960 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 7 | 69.820 | 70.375 | 74.960 | 75.520 | 0.560 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 8 | 70.375 | 71.010 | 75.520 | 76.150 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 9 | 71.010 | 71.855 | 76.150 | 76.900 | 0.750 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 10 | 71.855 | 72.170 | 76.900 | 77.220 | 0.320 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 11 | 72.170 | 72.570 | 77.220 | 77.620 | 0.400 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 12 | 72.570 | 72.800 | 77.620 | 77.850 | 0.230 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 13 | 72.800 | 73.230 | 77.850 | 78.300 | 0.450 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 14 | 73.230 | 75.105 | 78.300 | 80.150 | 1.850 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 15 | 75.105 | 76.080 | 80.150 | 81.120 | 0.970 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 16 | 76.080 | 76.460 | 81.120 | 81.500 | 0.380 | TCS-1 | Concentric Widening |
| 17 | 76.460 | 77.000 | 81.500 | 82.240 | 0.740 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 18 | 77.000 | 78.115 | 82.240 | 83.150 | 0.910 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 19 | 78.115 | 79.110 | 83.150 | 84.150 | 1.000 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 20 | 79.110 | 79.510 | 84.150 | 84.550 | 0.400 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 21 | 79.510 | 80.610 | 84.550 | 85.650 | 1.100 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 22 | 80.610 | 81.555 | 85.650 | 86.580 | 0.930 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 23 | 81.555 | 82.170 | 86.580 | 87.210 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |

| | | | | | | | |
|-----|--------|--------|---------|---------|-------|--|---------------------|
| 24 | 82.170 | 82.320 | 87.210 | 87.360 | 0.150 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 25 | 82.320 | 82.910 | 87.360 | 87.990 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 26 | 82.910 | 83.180 | 87.990 | 88.265 | 0.275 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 27 | 83.180 | 83.660 | 88.265 | 88.745 | 0.480 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 28 | 83.660 | 85.220 | 88.745 | 90.265 | 1.520 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 29 | 85.220 | 85.850 | 90.265 | 90.895 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 30 | 85.850 | 86.555 | 90.895 | 91.600 | 0.705 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 31 | 86.555 | 87.015 | 91.600 | 92.050 | 0.450 | TCS-1 | Concentric Widening |
| 32 | 87.015 | 87.525 | 92.050 | 92.560 | 0.510 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 33 | 87.525 | 90.000 | 92.560 | 95.035 | 2.475 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 34 | 90.000 | 90.830 | 95.035 | 95.865 | 0.830 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 35 | 90.830 | 91.350 | 95.865 | 96.400 | 0.535 | Type-B (Fig 2.6 of the manual) with both side service road | Concentric Widening |
| 36 | 91.350 | 91.970 | 96.400 | 96.910 | 0.510 | TCS-1 | Concentric Widening |
| 37 | 91.970 | 92.460 | 96.910 | 97.535 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 38 | 92.460 | 93.550 | 97.535 | 98.535 | 1.000 | TCS-1 | Concentric Widening |
| 39 | 93.550 | 94.370 | 98.535 | 99.335 | 0.800 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 39A | 94.370 | 94.875 | 99.335 | 99.840 | 0.505 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 40 | 94.875 | 95.350 | 99.840 | 100.300 | 0.460 | Type-B (Fig 2.6 of the manual) with both side service road | |
| 41 | 95.350 | 96.630 | 100.300 | 101.590 | 1.290 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 42 | 96.630 | 97.260 | 101.590 | 102.225 | 0.635 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 43 | 97.260 | 97.720 | 102.225 | 102.685 | 0.460 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 44 | 97.720 | 98.360 | 102.685 | 103.315 | 0.630 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 45 | 98.360 | 99.190 | 103.315 | 104.160 | 0.845 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 46 | 99.190 | Bypass | 104.160 | 104.990 | 0.830 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 47 | Bypass | Bypass | 104.990 | 106.000 | 1.010 | Type-A-3 (Fig 2.4 of the manual) | Bypass |

| | | | | | | | |
|----|---------|---------|---------|---------|-------|--|--------------------|
| 48 | Bypass | Bypass | 106.000 | 106.625 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 49 | Bypass | Bypass | 106.625 | 109.035 | 2.410 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 50 | Bypass | 104.260 | 109.035 | 109.660 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 51 | 104.260 | 105.015 | 109.660 | 110.515 | 0.855 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 52 | 105.015 | 105.390 | 110.515 | 110.890 | 0.375 | Type-B (Fig 2.6 of the manual) with both side service road | Eccentric Widening |
| 53 | 105.390 | Bypass | 110.890 | 111.515 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 54 | Bypass | Bypass | 111.515 | 112.430 | 0.915 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 55 | Bypass | Bypass | 112.430 | 112.840 | 0.410 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 56 | Bypass | Bypass | 112.840 | 113.225 | 0.385 | Type-A-3 (Fig 2.4 of the manual) | Bypass |
| 57 | Bypass | 108.410 | 113.225 | 113.850 | 0.625 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 58 | 108.410 | 109.395 | 113.850 | 114.835 | 0.985 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |
| 59 | 109.395 | 110.220 | 114.835 | 115.660 | 0.825 | Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road | |
| 60 | 110.220 | 111.000 | 115.660 | 116.440 | 0.780 | Type-A-3 (Fig 2.4 of the manual) | Eccentric Widening |

1.1. Project Overview

| | |
|---------------------------------------|---|
| Name of Work | Four Laning of Sethiyahopu-Cholopuram from km. 65.960 to Km.116.440 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis. |
| Name of Employer | National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075 |
| Name of Concessionaire | Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878 |
| Independent Engineer | M/s. Theme Engineering Services Pvt. Ltd, S.F B1&B2, gateway Apartments, koranattu Karuppur, Kumbakonam – 612501. |
| EPC Contractor | M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878 |
| Design Consultant | CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017 |
| Senior Lender | Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009 |
| Lenders Independent Engineers | Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028. |
| Length of Road (Design Length) | 50.480 Kms |
| Total Bid Cost | Rs. 1461.00 Crores (as per concession agreement) |
| Date of Concession Agreement | November 9, 2017 |
| Concession Period | 17 Years (Construction Period 2 Years from Appointed date, Operation period 15 years from COD) |
| Appointed Date | 16.08.2018 |
| Construction Period | 2 years from Appointed date |
| Completion Date | 15.08.2020 |
| Maintenance Period | 15 years from COD |

1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

| | |
|-------------------------------|-----------|
| 4 - Lane Divided Carriage Way | 50.48 Km. |
| Service Road/ Slip Road | 26.595 Km |
| Major Bridge | 04 Nos. |
| Minor Bridge | 25 Nos. |
| Grade Separate Intersection | 08 Nos. |
| Vehicular Underpass | 13 Nos. |
| Light Vehicular Underpass | 2 Nos. |
| Culverts | 60 Nos. |
| Major Intersections | 07 Nos. |
| Minor Intersections | 100 Nos. |
| Bus Bays | 09 Nos. |
| Toll Plaza | 01 Nos. |

1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

| Mile Stone | Description | Target Date |
|----------------------|---|------------------------------|
| Mile Stone-I | Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 th day from the Appointed Date. | 18 th March 2019 |
| Mile Stone-II | Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 th day from the Appointed Date. | 16 th July 2019 |
| Mile Stone-III | Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 th day from the Appointed Date. | 22 nd March 2020 |
| Scheduled Completion | Concessionaire shall have completed Project on 730 th day from the Appointed Date. | 15 th August 2020 |

1.4. Payment milestone during Construction Period

| Payment Mile Stone | Eligibility Criteria | Payment Amount (Rs.) |
|--------------------|--|----------------------|
| Mile Stone-I | On Achievement of 10% of Physical Progress | 116.88 Crs. |
| Mile Stone-II | On Achievement of 30% of Physical Progress | 116.88 Crs. |
| Mile Stone-III | On Achievement of 50% of Physical Progress | 116.88 Crs. |
| Mile Stone-IV | On Achievement of 75% of Physical Progress | 116.88 Crs. |
| Mile Stone-V | On Achievement of 90% of Physical Progress | 116.88 Crs. |

1.5. Permits & Approvals

| Sr. No. | Details | Authority | Current Status | Remarks |
|---------|--------------------------------------|-------------------------|----------------|--|
| 1 | Extraction of Boulders from Quarries | Dist. Mining Officer | Obtained | PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District. |
| 2 | Installation of Crusher | Village Panchayat Head | Obtained | |
| 3 | -----D O----- | Pollution Control Board | Obtained | |
| 4 | Use of Explosives | District Collector | Obtained | |
| 5 | Labour License | Labour Commissioner | Obtained | |
| 6 | Environmental Clearance | | NA | |

| Sr. No. | Details | Authority | Current Status | Remarks |
|---------|-------------------------------------|---|----------------|------------------|
| 7 | Trees Cutting Permission | Forest department through NHAI | Obtained | Work in Progress |
| 8 | Electric Poles Shifting | Tamil Nadu Electricity Board | Obtained | Work in Progress |
| 9 | Water Pipes Shifting | Tamilnadu Water Supply and Drainage Board | Obtained | Work in Progress |
| 10 | Drawing Water from river/ reservoir | | NA | |

2. Right of Way Status

2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

| | Design Chainage (Km) | Design Length (Km) | Width (m) | Remarks |
|---------------------------------------|----------------------|--------------------|-----------|--------------------------------------|
| Full Right of Way (full width) | | | | |
| Stretch | 65.960 to 75.150 | 9.190 | 60.00 | Within 15 days of date of Agreement. |
| Stretch | 75.150 to 82.380 | 7.230 | 45.00 | |
| Stretch | 82.380 to 83.080 | 0.700 | 60.00 | |
| Stretch | 83.080 to 84.050 | 0.970 | 45.00 | |
| Stretch | 84.050 to 86.440 | 2.390 | 60.00 | |
| Stretch | 86.440 to 87.660 | 1.220 | 52.50 | |
| Stretch | 87.660 to 91.730 | 4.070 | 45.00 | |
| Stretch | 91.730 to 93.730 | 2.000 | 52.50 | |
| Stretch | 93.730 to 95.900 | 2.170 | 45.00 | |
| Stretch | 95.900 to 99.700 | 3.800 | 60.00 | |
| Stretch | 99.700 to 104.500 | 4.800 | 30.00 | |
| Stretch | 104.500 to 109.700 | 5.200 | 60.00 | |
| Stretch | 109.700 to 110.980 | 1.280 | 30.00 | |
| Stretch | 110.980 to 113.700 | 2.720 | 60.00 | |
| Stretch | 113.700 to 116.440 | 2.740 | 30.00 | |
| Total Length | | 50.480 | | |

| | Design Chainage (Km) | Design Length (Km) | Width (m) | Remarks |
|---------|----------------------|--------------------|-----------|--|
| Stretch | 099.700 to 104.500 | 4.800 | 15.00 | Within 90(Ninety) days of the Appointed date |
| Stretch | 109.700 to 110.980 | 1.280 | 15.00 | |
| Stretch | 113.700 to 116.400 | 2.740 | 15.00 | |

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, Turning radius at Major junctions.

| Sl. No. | Description | Unit | Present Status | Remarks |
|---------|--|-----------|----------------|---------|
| A) | Total Length of the Project Highway | Km | 50.48 | |
| 1 | Use of Existing Road Portion | Km | 34.23 | |
| 2 | Proposed Bypass / Realignment portion | Km | 16.25 | |
| B) | Hindered Length | | | |
| 1. | LA pending | Km | 7.56 | |
| 2. | Payment Pending | Km | 9.600 | |
| 3. | Existing Buildings | Km | 4.505 | |
| 4. | Temple & Bus stand | Km | 0.100 | |
| 5. | Electrical Lines | Km | 1.770 | |
| 6. | Rural Water Supply lines | Km | 19.84 | |
| 7. | NOC Irrigation Dept. | Km | 0.960 | |
| 8. | Paddy/Cotton fields | Km | 0 | |
| 9. | Trees | Km | 0.736 | |
| 10. | Net Hindered Length (both Side) | Km | 41.685 | |
| C) | Total Project Length (both Side) | Km | 100.96 | |
| D) | % Hindered Length | % | 41.288% | |

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

| SL. No. | Name of the District | Total No. of Land cases | Amount paid (in Nos.) | Balance to be Paid (in Nos.) | Remarks |
|---------|----------------------|-------------------------|-----------------------|------------------------------|---------|
| 1 | Cuddalore | 710 | 574 | 136 | |
| 2 | Ariyalur | 355 | 287 | 68 | |
| 3 | Thanjavur | 102 | 91 | 11 | |
| | Total in Nos. | 1167 | 952 | 215 | |
| | | Total in % | 81.57% | 18.43% | |

| Sl. No. | Name of the District | Total No. of structures | Amount paid (in Nos.) | Balance to be Paid (in Nos.) | Remarks |
|---------|----------------------|-------------------------|-----------------------|------------------------------|---------|
| 1 | Cuddalore | 383 | 320 | 63 | |
| 2 | Ariyalur | 359 | 325 | 34 | |
| 3 | Thanjavur | 153 | 50 | 103 | |
| | Total in Nos. | 895 | 695 | 200 | |
| | | Total in % | 77.65% | 22.35% | |

The details of chainages under hindrance due to such balance compensation issues to their land owners, structure payment issues, standing crops, water pipe lines etc. are as below –

□ Details of Stretches Under Hindrance (RHS):-

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|---------|---------|---------|--------|---------------------------|------|--|
| 1 | 066+100 | 066+260 | 160 | 160 | RHS | Veeranam Pipe Line |
| 2 | 066+700 | 067+300 | 600 | 600 | RHS | Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner |
| 3 | 068+550 | 068+620 | 70 | 70 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 4 | 072+540 | 072+600 | 60 | 60 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 5 | 072+600 | 072+700 | 100 | 100 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 6 | 072+800 | 073+100 | 300 | 300 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 7 | 073+700 | 073+800 | 100 | 100 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 8 | 073+900 | 074+200 | 300 | 300 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 9 | 074+680 | 074+930 | 250 | 250 | RHS | RE Wall Location: RE wall A2/RHS side WIP, LHS side school compound wall payment pending. |
| 10 | 075+500 | 075+550 | 50 | 50 | RHS | EB & Water Tap |
| 11 | 075+550 | 076+120 | 570 | 570 | RHS | RE Wall Location: RHS - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. LHS - 03 building under revaluation, 01 nos unpaid, EP Lines & Trnasformer. |
| 12 | 076+120 | 076+150 | 30 | 30 | RHS | EB, Water Tap & House |
| 13 | 077+200 | 077+250 | 50 | 50 | RHS | EB, Water Tap & House |

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|---------|---------|---------|--------|---------------------------|------|---|
| 14 | 077+250 | 077+590 | 340 | 340 | RHS | RE Wall Location: RHS - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. LHS - 02 nos of unauthorised building Structure works not started. |
| 15 | 077+590 | 077+800 | 210 | 210 | RHS | EB, Water Tap & House |
| 16 | 078+550 | 078+760 | 210 | 210 | RHS | EB & Tree |
| 17 | 079+700 | 080+180 | 480 | 480 | RHS | Land, EB & House |
| 18 | 080+180 | 081+090 | 910 | 910 | RHS | RE Wall Location: Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started. |
| 19 | 081+090 | 081+120 | 30 | 30 | RHS | Land, EB & House |
| 20 | 083+400 | 084+200 | 800 | 800 | RHS | Land, EB & House |
| 21 | 085+800 | 086+200 | 400 | 400 | RHS | Land, EB & House |
| 22 | 086+400 | 086+610 | 210 | 210 | RHS | Land, EB & House |
| 23 | 086+610 | 087+180 | 570 | 570 | RHS | RE Wall Location: RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and EP lines to be removed. Structure works not started. |
| 24 | 087+390 | 087+960 | 570 | 570 | RHS | RE Wall Location: RHS - 01 OHT, 01 unauthorised building, 01 Temple, LHS - EP Lines to be removed. Structure works not started. |
| 25 | 088+150 | 088+220 | 70 | 70 | RHS | EB & Transfomer |
| 26 | 088+870 | | | | RHS | Temple |
| 27 | 089+930 | 090+265 | 335 | 335 | RHS | EB, Temple & Transfomer |
| 28 | 090+265 | 090+865 | 600 | 600 | RHS | RE Wall Location |
| 29 | 091+120 | 091+170 | 50 | 50 | RHS | Power Grid Main Gate |
| 30 | 091+580 | 091+780 | 200 | 200 | RHS | House, EB & Water Tap |
| 31 | 092+750 | 093+750 | 1000 | 1000 | RHS | House, EB & Water Tap |
| 32 | 095+050 | 095+065 | 15 | 15 | RHS | House, EB & Fencing Wire |
| 33 | 095+065 | 095+835 | 770 | 770 | RHS | RE Wall Location: RHS - Polie station arch, Hounse compound wall, 01 building, 01 Temple, LHS - School compound wall,02 building under revaluation, 01 trees and 14 nos o commerical building(shops) & EP poles to be removed. |
| 34 | 095+835 | 096+400 | 565 | 565 | RHS | House, EB & Water Tap |
| 35 | 096+940 | 097+505 | 565 | 565 | RHS | RE Wall Location: RHS - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buldings to be removed. LHS - 01 building under revaluation & 01 building paid to be dismantled. |
| 36 | 097+950 | 098+200 | 250 | 250 | RHS | Land, EB & House |
| 37 | 098+500 | 098+565 | 65 | 65 | RHS | Land, EB & House |
| 38 | 098+565 | 099+305 | 740 | 740 | RHS | RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed. |
| 39 | 099+305 | 099+400 | 95 | 95 | RHS | Land, EB, Water Tap & House |
| 40 | 099+500 | 099+900 | 400 | 400 | RHS | Land, EB, Water Tap & House |
| 41 | 099+900 | 100+300 | 400 | 400 | RHS | Land, EB, Water Tap & House |

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|--|---------|---------|--------|---------------------------|------|--|
| 42 | 100+300 | 101+600 | 1300 | 1300 | RHS | Land, EB, Water Tap & House |
| 43 | 101+600 | 101+620 | 20 | 20 | RHS | Land, EB, Water Tap & House |
| 44 | 101+620 | 102+195 | 575 | 575 | RHS | RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners. |
| 45 | 102+195 | 102+230 | 35 | 35 | RHS | Land, EB, Water Tap & House |
| 46 | 102+230 | 102+700 | 470 | 470 | RHS | Land, EB, Water Tap & House |
| 47 | 102+700 | 102+715 | 15 | 15 | RHS | Land, EB, Water Tap & House |
| 48 | 102+715 | 103+285 | 570 | 570 | RHS | RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners. |
| 49 | 103+285 | 103+320 | 35 | 35 | RHS | Land, EB, Water Tap & House |
| 50 | 103+320 | 104+190 | 870 | 870 | RHS | Land, EB, Water Tap & House |
| 51 | 104+190 | 104+500 | 310 | 310 | RHS | RE Wall Location: A1/LHS - Marriage hall to be removed(under revaluation) & EP lines to be removed. |
| 52 | 109+500 | 109+700 | 200 | 200 | RHS | Compensation Disbursement balance - Not allowed to work by owner |
| 53 | 109+700 | 110+485 | 785 | 785 | RHS | RE Wall Location: RHS - 01 Temple, 02 building & 01 shops to be removed - Police force requested. LHS - 04 unpaid buildings |
| 54 | 110+485 | 110+920 | 435 | 435 | RHS | Land, EB, Water Tap & House |
| 55 | 110+920 | 111+200 | 280 | 280 | RHS | RE Wall Location: RHS - 02 nos. of buildings to be removed - Police force requested. LHS - Land & borewell payment pending, bus stop to be removed. |
| 56 | 113+250 | 113+450 | 200 | 200 | RHS | Temple Land, Local not allowing to Work |
| 57 | 113+600 | 113+820 | 220 | 220 | RHS | RE Wall Location: Under relocation proposal due to hindrance of substation. |
| 58 | 113+820 | 114+650 | 830 | 830 | RHS | Power Sub Station, Land, Water Tap & EB |
| 59 | 114+865 | 115+630 | 765 | 765 | RHS | RE Wall Location: Electrical poles to be removed |
| 60 | 115+630 | 116+440 | 810 | 810 | RHS | OHT, Shop, Light Pole, Houses |
| Total Hindered Length RHS (Km.) | | | | 22.215 | | |

□ Details of Stretches Under Hindrance (LHS):-

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|---------|---------|---------|--------|---------------------------|------|---|
| 1 | 066+100 | 066+260 | 160 | 160 | LHS | Veeranam Pipe Line |
| 2 | 066+700 | 067+300 | 600 | 600 | LHS | Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner |
| 3 | 068+550 | 068+620 | 70 | 70 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 4 | 072+540 | 072+600 | 60 | 60 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 5 | 072+600 | 072+700 | 100 | 100 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 6 | 072+800 | 073+100 | 300 | 300 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 7 | 073+700 | 073+800 | 100 | 100 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 8 | 073+900 | 074+200 | 300 | 300 | LHS | Compensation Disbursement balance - Not allowed to work by owner |

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|---------|---------|---------|--------|---------------------------|------|--|
| 9 | 074+680 | 074+930 | 250 | 250 | LHS | RE Wall Location: RE wall A2/RHS side WIP, LHS side school compund wall payment pending to be removed. |
| 10 | 075+500 | 075+550 | 50 | 50 | LHS | EB, Water Tap & Pond |
| 11 | 075+550 | 076+120 | 570 | 570 | LHS | RE Wall Location: RHS - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. LHS - 03 building under revaluation, 01nos unpaid, EP Lines & Trnasformer. |
| 12 | 076+120 | 076+150 | 30 | 30 | LHS | EB, Water Tap & House |
| 13 | 077+000 | 077+250 | 250 | 250 | LHS | EB, Water Tap & House |
| 14 | 077+250 | 077+590 | 340 | 340 | LHS | RE Wall Location: RHS - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. LHS - 02 nos of unauthorised building. Structure works not started. |
| 15 | 077+590 | 077+800 | 210 | 210 | LHS | EB, Water Tap & House |
| 16 | 078+600 | 078+700 | 100 | 100 | LHS | House & EB |
| 17 | 079+700 | 080+180 | 480 | 480 | LHS | Land, EB & House |
| 18 | 080+180 | 081+090 | 910 | 910 | LHS | RE Wall Location: Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started. |
| 19 | 081+090 | 081+200 | 110 | 110 | LHS | Land, EB & House |
| 20 | 083+400 | 084+200 | 800 | 800 | LHS | Land, EB & House |
| 21 | 084+450 | 084+550 | 100 | 100 | LHS | Land, EB & House |
| 22 | 085+800 | 086+610 | 810 | 810 | LHS | Land, EB & House |
| 23 | 086+610 | 087+180 | 570 | 570 | LHS | RE Wall Location: RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and EP lines to be removed. Structure works not started. |
| 24 | 087+390 | 087+960 | 570 | 570 | LHS | RE Wall Location: RHS - 01 OHT, 01 unauthorised building, 01 Temple., LHS - EP Lines to be removed. Structure works not started. |
| 25 | 089+000 | 090+000 | 1000 | 1000 | LHS | Land, EB & House |
| 26 | 090+220 | 090+265 | 45 | 45 | LHS | House & Hut |
| 27 | 090+265 | 090+865 | 600 | 600 | LHS | RE Wall Location |
| 28 | 091+640 | 091+860 | 220 | 220 | LHS | House, EB & Water Tap |
| 29 | 092+750 | 093+400 | 650 | 650 | LHS | House, EB & Water Tap |
| 30 | 094+650 | 094+800 | 150 | 150 | LHS | House, EB & Fencing Wire |
| 31 | 095+050 | 095+065 | 15 | 15 | LHS | House, EB & Fencing Wire |
| 32 | 095+065 | 095+835 | 770 | 770 | LHS | RE Wall Location: RHS - Police station arch, House compound wall, 01 building, 01 Temple, LHS - School compound wall, 02 building under revaluation, 01 trees and 14 nos o commerical building(shops) & EP poles to be removed. |
| 33 | 096+940 | 097+505 | 565 | 250 | LHS | RE Wall Location: RHS - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buldings to be removed. LHS - 01 building under revaluation & 01 building paid to be dismantled. |

| Sr. No. | From | To | Length | Effective Hindered Length | Side | Remarks |
|--|---------|---------|--------|---------------------------|------|--|
| 34 | 097+900 | 098+100 | 200 | 200 | LHS | Land, EB & House |
| 35 | 098+500 | 098+565 | 65 | 65 | LHS | Land, EB & House |
| 36 | 098+565 | 099+305 | 740 | 250 | LHS | RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed. |
| 37 | 099+305 | 099+400 | 95 | 95 | LHS | Land, EB, Water Tap & House |
| 38 | 099+500 | 099+900 | 400 | 400 | LHS | Land, EB, Water Tap & House |
| 39 | 099+900 | 100+300 | 400 | 400 | LHS | Land, EB, Water Tap & House |
| 40 | 100+300 | 101+600 | 1300 | 1300 | LHS | Land, EB, Water Tap & House |
| 41 | 101+600 | 101+620 | 20 | 20 | LHS | Land, EB, Water Tap & House |
| 42 | 101+620 | 102+195 | 575 | 250 | LHS | RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners. |
| 43 | 102+195 | 102+230 | 35 | 35 | LHS | Land, EB, Water Tap & House |
| 44 | 102+230 | 102+700 | 470 | 470 | LHS | Land, EB, Water Tap & House |
| 45 | 102+700 | 102+715 | 15 | 15 | LHS | Land, EB, Water Tap & House |
| 46 | 102+715 | 103+285 | 570 | 250 | LHS | RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners. |
| 47 | 103+285 | 103+320 | 35 | 35 | LHS | Land, EB, Water Tap & House |
| 48 | 103+320 | 104+190 | 870 | 870 | LHS | Land, EB, Water Tap & House |
| 49 | 104+190 | 104+500 | 310 | 250 | LHS | RE Wall Location: A1/LHS - Marriage hall to be removed (under revaluation) & EP lines to be removed. |
| 50 | 109+500 | 109+700 | 200 | 200 | LHS | Compensation Disbursement balance - Not allowed to work by owner |
| 51 | 109+700 | 110+485 | 785 | 250 | LHS | RE Wall Location: RHS - 01 Temple, 02 building & 01 shops to be removed - Police force requested. LHS - 04 unpaid buildings |
| 52 | 110+485 | 110+920 | 435 | 435 | LHS | Land, EB, Water Tap & House |
| 53 | 110+920 | 111+200 | 280 | 250 | LHS | RE Wall Location: RHS - 02 nos. of buildings to be removed - Police force requested. LHS - Land & bore well payment-pending, bus stop to be removed. |
| 54 | 113+250 | 113+450 | 200 | 200 | LHS | Temple Land, Local not allowing to Work |
| 55 | 113+570 | 113+820 | 250 | 250 | LHS | RE Wall Location: Under relocation proposal due to hindrance of substation. |
| 56 | 113+820 | 114+000 | 180 | 180 | LHS | Land, EB, Water Tap & House |
| 57 | 114+450 | 114+650 | 200 | 200 | LHS | OHT, Shop, Light Pole, Houses |
| 58 | 114+865 | 115+630 | 765 | 250 | LHS | RE Wall Location: Electrical poles to be removed |
| 59 | 115+630 | 116+440 | 810 | 810 | LHS | OHT, Shop, Light Pole, Houses |
| Total Hindered Length LHS (Km.) | | | | 19.470 | | |

Table 2.1.6 - Hindrance Photographs

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|--------------------------------|----------|--------|--------------------------------|------------------------|---|---------|
| | | | From | To | | | | |
| | 240 | Veeranam Pipe Line | 65+960 | 66+200 | Veeranam Pipe Line | 240 | | |
| | | | 68+600 | | Sluice Gate (2 Nos) | 40 |  | |
|  | 150 | HT Line Crossing | 70+030 | 70+200 | | | | |
| | | | 70+700 | | Building | |  | |
|  | 550 | Agriculture Land & Trees | 71+000 | 71+550 | | | | |
|  | | Teek Farm, Pump Set & 5 Poles | 71+250 | | | |  | |
|  | | Bore Well | 71+300 | | | | | |
|  | | Borewell | 71+550 | | Borewell | |  | |
|  | | Pump Set | 72+200 | | | | | Damaged |
|  | 100 | Veera mudaiyaan natham Village | 72+450 | 72+550 | Veera mudaiyaan natham Village | 100 |  | |
|  | 10 | Hand Pump | 72+550 | | Hand Pump | 10 |  | |
|  | 50 | Pump Set & Trees | 72+700 | | | | | |
| | | | 72+850 | | Pump Set, Bore Well & Trees | |  | |
| | | | 72+900 | | Bore & Pump Set | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|--------|------------------------------------|------------------------|---|--------------------|
| | | | From | To | | | | |
|  | | Bore & Pump Set | 72+950 | | | | | |
| | | | 73+400 | | HT Line Tower | 20 |  | |
| | | | 73+450 | | Bore Well, Pump Set & Tree EB Pole | 50 |  | |
| | | | 74+500 | | Bore Well | |  | |
|  | | Telephone Poles | 74+710 | 74+850 | Telephone Poles | |  | 2 - Telephone Pole |
|  | | Temple, Hand Pump, | 74+710 | | | | | |
|  | | Hut | 75+210 | | | |  | |
|  | | Huts | 75+270 | 75+350 | Huts | |  | |
|  | | Flag Poles | 75+390 | | | | | |
| | | | 75+520 | | Huts | |  | |
| | | | 75+560 | | Huts | |  | |
| | | | 75+565 | 75+640 | Pond | |  | |
|  | | Building | 75+640 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|--------------------------|----------|----------|--------------------------|------------------------|---|---------|
| | | | From | To | | | | |
| | | | 75 + 650 | | Temple | |  | |
| | | | 75 + 660 | | Water Tap | |  | |
|  | | Building | 75 + 680 | | | | | |
| | | | 75 + 700 | | OFC | |  | |
|  | | Bore Well & Water Tank | 75 + 700 | | | | | |
|  | | Kothanda vilagam Village | 75 + 700 | 76 + 200 | Kothanda vilagam Village | |  | |
|  | | Hand Pump | 75 + 710 | | | | | |
|  | | Water Tap | 75 + 810 | | | | | |
|  | | Street Light | 75 + 840 | | | | | |
|  | | Flag Pole | 75 + 840 | | Existing Culvert | |  | |
|  | | Water Tap | 75 + 880 | | | |  | |
|  | | Bore Well & Water Tank | 76 + 025 | | | | | |
|  | | Pump Set | 76 + 260 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|--------|------------------------|------------------------|---|---------|
| | | | From | To | | | | |
| | | | 76+600 | | Temple | |  | |
| | | | 76+695 | | OFC & Compound Wall | |  | |
| | | | 76+800 | 77+300 | Telephone Pole | |  | 3 nos |
| | | | 76+850 | | OFC | |  | |
| | | | 76+940 | | Bore & Water Tank | |  | |
|  | | Buildings | 76+980 | | Buildings | |  | |
| | | | 77+060 | | Bore & Water Tank | |  | |
| | | | 77+080 | 77+190 | School Compound Wall | |  | |
|  | | Building | 77+100 | 77+300 | | | | |
| | | | 77+220 | | Building | |  | |
| | | | 77+240 | | OFC | |  | |
| | | | 77+280 | | Compound Wall | |  | |
|  | 300 | Buildings | 77+300 | 77+600 | Buildings | 300 |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|--------|-------------------------|------------------------|---|---------|
| | | | From | To | | | | |
|  | | Flag Pole | 77+390 | 77+420 | | | | 4 Nos |
|  | | Hand Pump | 77+505 | | | | | |
|  | | Telephone Pole | 77+390 | 77+510 | | | | 3 Nos |
|  | | Hand Pump | 77+590 | | | | | |
| | | | 77+700 | | OFC | |  | |
|  | | Building | 77+730 | | | | | |
| | | | 77+760 | | Water Tank & Motor Room | |  | |
| | | Water Tap | 77+975 | | | | | |
| | | | 78+120 | | OFC | |  | |
|  | | | 78+390 | | EB Pole, Bore Well | |  | |
| | | | 78+725 | | Transformer | |  | |
| | | | 79+080 | | OFC | |  | |
|  | | Hand Pump | 79+105 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|--|----------|--------|---|------------------------|---|---------|
| | | | From | To | | | | |
|  | | Existing Culvert | 79+110 | | | | | |
| | | | 79+220 | | Flag Pole | |  | |
|  | | Water Tank & Motor Room | 79+240 | | | | | |
| | | | 79+260 | | OFC | |  | |
| | | | 79+565 | | OFC | |  | |
|  | | Hut | 79+955 | | | | | |
|  | 400 | EB Pole, Water Tap, Trees, Telephone Pole | 80+000 | 80+500 | EB Pole, Water Tap, Trees, Telephone Pole | 400 |  | |
|  | | Water Tank, Motor Room, Hand Pump & Existing Culvert | 80+120 | | | | | |
| | | | 80+125 | | Temple | |  | |
| | | | 80+170 | | Existing Culvert | |  | |
| | | | 80+190 | | OFC | |  | |
| | | | 80+300 | 80+390 | Pond | |  | |
|  | | Transformer | 80+340 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|--------|----------------------------------|------------------------|---|---------|
| | | | From | To | | | | |
|  | | Flag Poles | 80+530 | 80+570 | Flag Poles | |  | 6nos |
| | | | 80+710 | | Existing Culvert | |  | |
|  | | Bore Well | 80+740 | | | | | |
| | | | 80+900 | | OFC | |  | |
| | | | 81+325 | 81+360 | Existing Culvert & Compound Wall | |  | |
|  | | Pond | 81+360 | 81+460 | | | | |
|  | | OFC & Temple | 81+445 | | | | | |
| | | | 81+585 | | OFC | |  | |
|  | | Transformer | 81+715 | | | | | |
| | | | 82+875 | | Existing Culvert | |  | |
| | | | 82+890 | | OFC | |  | |
|  | | Existing Culvert | 82+975 | | | | | |
|  | 450 | Water Tap | 83+000 | 83+500 | Water Tap | 450 |  | Tap - 6 |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|---|----------|--------|---|------------------------|---|---------------------------------|
| | | | From | To | | | | |
| | | | 83+060 | | OFC | |  | |
|  | | Existing Culvert | 83+205 | | | | | |
|  | | OFC | 83+265 | | | | | |
| | | | 83+310 | | OFC | |  | |
|  | | Flag Post | 83+385 | | | | | |
| | | | 83+425 | | Transformer | |  | 25 |
|  | 450 | EB Pole, Water Tap, Trees, Telephone Pole | 83+500 | 84+000 | EB Pole, Water Tap, Trees, Telephone Pole | 450 |  | Pole - 13, Tap - 37, Tree - 239 |
| | | | 83+615 | | Temple | |  | |
| | | | 83+625 | | OFC | |  | |
|  | | EB, Transformer | 83+850 | | | | | |
| | | | 83+890 | | Flag Poles | |  | 4 nos |
| | | | 83+935 | | Water Tank | |  | |
| | | | 83+995 | | Hand Pump | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|--------|------------------------|------------------------|---|------------|
| | | | From | To | | | | |
|  | | Temple & Well | 84+070 | | | | | |
| | | | 84+110 | | OFC & Flag Pole | |  | |
| | | | 84+280 | | Transformer | |  | |
|  | | Transformer | 84+480 | | | | | |
| | | | 84+560 | | Flag & Ex Culvert | |  | Pole 2 Nos |
| | | | 84+650 | | OFC | |  | |
| | | | 84+920 | | OFC | |  | |
|  | | Building | 84+930 | 84+980 | | | | |
|  | | Hut | 85+045 | | | | | |
| | | | 85+060 | | EB, Transformer | |  | |
| | | | 85+090 | | OFC | |  | |
|  | | Transformer | 85+865 | | | | | |
|  | | Building | 85+910 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|----------|------------------------|------------------------|---|---------|
| | | | From | To | | | | |
|  | | Hut | 85 + 930 | | | | | |
| | | | 85 + 955 | | Temple | |  | |
| | | | 86 + 280 | | Temple | |  | |
| | | | 86 + 350 | | Bore Well | |  | |
|  | | Temple | 86 + 390 | | | | | |
| | | | 86 + 585 | | Motor Room | |  | |
|  | | Buildings | 86 + 000 | 86 + 700 | Buildings | |  | |
|  | 700 | Building & Huts | 86 + 700 | 87 + 500 | Building & Huts | 700 |  | |
| | | | 86 + 720 | | Flag Pole | |  | |
| | | | 86 + 830 | | OFC, Transformer | |  | |
|  | | Transformer | 86 + 915 | | | | | |
| | | | 86 + 985 | | OFC | |  | |
|  | | Existing Culvert | 87 + 080 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|---|------------------------|------------------------------------|----------|--------|------------------------------------|------------------------|---|---|
| | | | From | To | | | | |
| | | | 87+155 | | OFC | |  | |
|  | | Transformer | 87+330 | | | | | |
| | | | 87+360 | | OFC | |  | |
|  | 400 | EB Pole, Tree, Tap, Telephone Pole | 87+500 | 88+000 | EB Pole, Tree, Tap, Telephone Pole | 400 |  | EB - 24, Tree - 163, Tap - 13, T Pole - 5 |
|  | | Buildings & Huts | 87+500 | 88+000 | Buildings & Huts | |  | |
|  | | Temple | 87+500 | | | | | |
| | | | 87+640 | | OFC | |  | |
| | | | 87+670 | | Water Tank, Motor Room | |  | |
| | | | 87+690 | | Temple | |  | |
| | | | 87+735 | | Flag Pole | |  | |
| | | | 87+835 | | Water Tank | |  | |
| | | | 87+990 | | OFC | |  | |
| | | | 88+225 | | Transformer | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|---------------------------|----------|--------|---------------------------|------------------------|---|----------------------------------|
| | | | From | To | | | | |
|  | | House | 88+500 | 89+000 | House | |  | |
| | | | 88+910 | | Temple | |  | |
|  | | Existing Culvert | 88+965 | | | | | |
|  | 450 | water Tap, Telephone Pole | 89+000 | 89+500 | water Tap, Telephone Pole | 450 |  | Tap - 15, T Pole - 5, Tree - 195 |
|  | | Flag Post Pedestal | 89+110 | | | | | |
| | | | 89+355 | | Temple | |  | |
|  | | Water Tank | 89+515 | | | | | |
|  | 400 | EB Pole, Water Tap, House | 90+000 | 90+500 | EB Pole, Water Tap, House | 400 |  | EB - 34, Tap - 4 |
| | | | 90+180 | | Transformer | |  | |
| | | | 90+195 | | OFC | |  | |
| | | | 90+230 | | Transformer | |  | |
| | | | 90+325 | | Temple | |  | |
| | | | 90+375 | | Existing Culvert | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|-------|------------------------|---|----------|--------|---|------------------------|-------|--------------------------------|
| | | | From | To | | | | |
| | 400 | EB Pole, Telephone Pole, Water Tap | 90+500 | 91+000 | EB Pole, Telephone Pole, Water Tap | 400 | | EB - 14, Tap - 5, T. Pole 7 |
| | | | 90+560 | | OFC | | | |
| | | | 90+610 | | Water Tank | | | |
| | | | 90+830 | 90+860 | Pond | | | |
| | | | 91+080 | | OFC | | | |
| | | | 91+480 | | OFC | | | |
| | 450 | EB Pole, Water Tap, Telephone Pole, Trees | 91+500 | 92+000 | EB Pole, Water Tap, Telephone Pole, Trees | 450 | | |
| | | | 91+600 | | OFC | | | |
| | | | 91+730 | | OFC | | | |
| | | | 91+780 | | Temple | | | |
| | | Pond | 91+780 | 91+860 | | | | |
| | 700 | EB Pole, Water Tap, Telephone Pole | 92+000 | 93+000 | EB Pole, Water Tap, Telephone Pole | 700 | | EB - 16, Tap - 10, T. Pole - 7 |
| | | Temple | 92+135 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|--------------------------|----------|--------|--------------------------|------------------------|---|--------------------------------|
| | | | From | To | | | | |
| | | | 92+300 | 92+380 | Water Pipe Crossing | |  | |
| | | | 92+390 | | OFC | |  | |
|  | | Temple | 92+455 | | | | | |
| | | | 92+570 | | Temple | |  | |
| | | | 92+600 | | OFC | |  | 2 Nos |
| | | | 92+770 | | OFC | |  | 2 Nos |
|  | | OFC | 92+995 | | | | | |
|  | 750 | EB Pole, Water Tap, Tree | 93+000 | 94+000 | EB Pole, Water Tap, Tree | 750 |  | EB - 44, Tape - 14, Tree - 270 |
| | | | 93+045 | | OFC | |  | |
| | | | 93+115 | | Transformer | |  | |
| | | | 93+200 | | OFC | |  | |
| | | | 93+360 | | OFC | |  | |
| | | | 93+660 | | OFC | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------|----------|--------|---------------------------------------|------------------------|---|-------------------------------|
| | | | From | To | | | | |
| | | | 93+930 | | Hand Pump | |  | |
| | | | 93+975 | | OFC | |  | |
|  | | TEMPLE | 94+440 | | | | | |
| | | | 94+530 | | OFC | |  | |
| | | | 94+780 | | OFC, Transformer | |  | |
|  | | Pond, Pipe Line | 94+830 | 94+900 | | | | |
|  | 450 | EB Pole, Tape, Telephone Pole | 95+000 | 95+500 | EB Pole, Tape, Telephone Pole | 450 |  | EB - 16, T Pole - , Tap 5 |
| | | | 95+130 | 95+230 | Compound Wall | |  | |
| | | | 95+210 | | Telephone Panel, Water Tank With Well | |  | |
| | | | 95+255 | | Police Station Arch | |  | |
| | | | 95+290 | | OFC | |  | |
| | | | 95+435 | | Street Light | |  | |
| | 400 | EB Pole, Tape, Telephone Pole | 95+500 | 96+000 | EB Pole, Tape, Telephone Pole | 400 | | EB - 25, T Pole - 7, Tap - 6, |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------|----------|--------|-------------------------------|------------------------|---|-------------------------------|
| | | | From | To | | | | |
| | | | 95+570 | | Temple | |  | |
|  | | Pond | 95+950 | | | | | |
| | 400 | EB Pole, Tape, Telephone Pole | 96+000 | 96+500 | EB Pole, Tape, Telephone Pole | 400 | | EB - 39, T Pole - 5, Tap - 6, |
| | | | 96+120 | | OFC | | | |
| | | | 96+150 | | Transformer | | | |
| | | | 96+480 | | Transformer | | | |
| | 450 | EB Pole, Tape, Telephone Pole | 96+500 | 97+000 | EB Pole, Tape, Telephone Pole | 450 | | EB - 16, T Pole - 3, |
| | | | 97+195 | | OFC | | | |
| | | | 97+395 | | OFC | | | |
| | | | 97+390 | 97+500 | Pond | | | |
|  | 300 | EB Pole, Tape, Telephone Pole | 97+500 | 98+000 | EB Pole, Tape, Telephone Pole | 300 |  | EB - 16, Tap - 5, |
| | | Temple | 97+520 | | | | | |
| | | | 97+600 | | OFC | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------------|----------|---------|-------------------------------------|------------------------|---|--|
| | | | From | To | | | | |
| | | | 97+680 | | Motor Room With Bore | | | |
|  | 350 | EB Pole, Tape, Telephone Pole | 98+500 | 99+000 | EB Pole, Tape, Telephone Pole | 350 |  | EB - 19, T Pole - 3 |
| | | | 98+620 | | Transformer | |  | |
|  | | OFC | 98+635 | | Temple | |  | |
|  | | Water Tank with Bore | 98+735 | | | | | |
|  | | OFC | 98+825 | | | | | |
|  | 750 | EB Pole, Tree, Tape, Telephone Pole | 99+000 | 100+000 | EB Pole, Tree, Tape, Telephone Pole | 750 |  | EB - 47, T Pole - 4, Tap - 5, Tree 118 |
| | | | 99+120 | | Temple | |  | |
|  | | Motor Room With Bore | 99+150 | | | | | |
| | | | 99+160 | | Transformer | |  | |
| | | | 99+195 | | Temple With Water Tank | |  | |
|  | | OFC | 99+300 | | | | | |
|  | | OFC | 99+490 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------------|----------|---------|-------------------------------------|------------------------|---|---|
| | | | From | To | | | | |
|  | 650 | EB Pole, Tree, Tape, Telephone Pole | 100+000 | 101+000 | EB Pole, Tree, Tape, Telephone Pole | 650 |  | EB - 32, Tap - 12, Tree 210, T Pole - 3 |
|  | | Transformer | 100+150 | | | | | |
| | | | 100+195 | | Bore Well | |  | |
| | | | 100+200 | | OFC | |  | |
|  | | OFC | 100+320 | | | | | |
|  | | Pond | 100+350 | | | | | |
|  | | Motor Room With Tank | 100+390 | | | | | |
| | | | 100+475 | | Water Tank | |  | |
|  | | OFC | 100+600 | | | | | |
|  | | OFC | 100+670 | | | | | |
|  | | OFC | 100+720 | | | | | |
|  | | OFC | 100+740 | | | | | |
|  | | Pond | 100+740 | 100+820 | | |  | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------------|----------|---------|-------------------------------------|------------------------|---|---|
| | | | From | To | | | | |
|  | 650 | EB Pole, Tree, Tape, Telephone Pole | 101+000 | 102+000 | EB Pole, Tree, Tape, Telephone Pole | 650 |  | EB - 42, T Pole - 5, Tap - 6 Tree 100 |
| | | | 101+005 | | OFC | |  | |
|  | | OFC | 101+125 | | | | | |
| | | | 101+120 | 101+300 | Pond | |  | |
|  | | OFC | 101+330 | | | | | |
| | | | 101+480 | | Hand Pump | |  | |
| | | | 101+805 | | OFC | |  | |
|  | | Transformer | 101+835 | | | | | |
|  | 750 | EB Pole, Tree, Tape, Telephone Pole | 102+000 | 103+000 | EB Pole, Tree, Tape, Telephone Pole | 750 |  | EB - 30, T Pole - 2, Tap - 13, Tree 110 |
|  | | OFC | 102+100 | | | | | |
| | | | 102+240 | | Temple | |  | |
| | | | 102+365 | | Transformer | |  | |
|  | | OFC | 102+390 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|---------|------------------------|------------------------|---|----------------------|
| | | | From | To | | | | |
|  | | OFC | 102+435 | | | | | |
|  | | OFC | 102+575 | | | | | |
|  | | OFC | 102+730 | | | | | |
|  | | School Arch | 102+960 | | | | | |
|  | 800 | Tape, Telephone Pole | 103+000 | 104+000 | Tape, Telephone Pole | 800 |  | T Pole - 2, Tap - 13 |
|  | | OFC | 103+025 | | | | | |
|  | | Pond | 103+090 | 103+300 | | | | |
|  | | OFC | 103+530 | | | | | |
| | | | 103+590 | | Temple | |  | |
|  | | OFC & Flag Pole | 103+720 | | | | | |
|  | | Pond | 103+775 | 103+815 | | | | |
| | | | 103+860 | 103+910 | Pond | |  | |
|  | | Pond | 103+935 | 104+250 | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|----------------------------|----------|---------|------------------------|------------------------|---|-----------------------------------|
| | | | From | To | | | | |
| | | Existing Irrigation Sluice | 103+990 | | | | | |
|  | 400 | EB Pole, Tree | 104+000 | 104+500 | EB Pole, Tree | 400 |  | EB - 4 , Tree - 3 |
|  | | House | 104+500 | | House | |  | |
|  | 350 | EB Pole, Tree, Tape | 104+500 | 105+200 | EB Pole, Tree, Tape | 350 |  | Tree - 21, EB - 23, Tap - 3 |
|  | 500 | EB Pole, Tree, Tape | 105+200 | 105+900 | EB Pole, Tree, Tape | 500 |  | Tree - 42, EB - 4, Tap - 4 |
| | | | 105+850 | | Motor Room | |  | |
|  | 750 | EB Pole, Tree, Tape | 105+900 | 106+900 | EB Pole, Tree, Tape | 750 |  | Tree - 100, EB - 1, Tap - 7 |
| | | | 105+920 | | Well | |  | |
|  | | Motor Room | 106+900 | | | | | |
|  | 1150 | EB Pole, Tree, Tape | 107+900 | 109+700 | EB Pole, Tree, Tape | 1150 |  | Tree - 94, EB - 9, Tap - 6 |
|  | 1350 | Tape | 109+700 | 111+200 | Tape | 1350 |  | Tap - 18 |
|  | | OFC | 109+705 | | | | | |
|  | | OFC | 109+710 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|------------------------|----------|---------|------------------------|------------------------|---|------------------------------|
| | | | From | To | | | | |
| | | | 109+720 | | Motor Room | |  | |
| | | | 109+985 | | Water Pipe | |  | |
|  | | OFC | 110+330 | | | | | |
|  | | Water Tank | 110+450 | | | | | |
| | | | 110+725 | | OFC | |  | |
| | | | 110+740 | | Motor Room with well | |  | |
|  | 1750 | EB Pole, Tree, Tape | 111+200 | 113+500 | EB Pole, Tree, Tape | 1750 |  | Tree - 460, EB -23, Tap - 12 |
|  | | OFC | 111+230 | | OFC | |  | |
| | | | 111+450 | | Motor Room With Bore | |  | |
|  | | Gate Valve | 111+500 | | | | | |
|  | | Motor Room With Bore | 111+600 | | | | | |
| | | | 111+680 | | Motor Room With Bore | |  | |
|  | | Motor Room With Bore | 112+300 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------|----------|---------|-------------------------------|------------------------|---|---|
| | | | From | To | | | | |
| | | | 112+310 | | House & Hand Pump | |  | |
| | | | 112+390 | | Motor Room With Bore | |  | |
| | | | 113+220 | | Motor Room With Bore | |  | |
| | | | 113+250 | | House | |  | |
| | | | 113+330 | | Motor Room With Bore | | | |
|  | 750 | EB Pole, Telephone Pole, Tape | 113+500 | 114+600 | EB Pole, Telephone Pole, Tape | 750 | | Tree - 280, EB -38, T Pole - 9, Tap - 6 |
| | | | 113+670 | 113+720 | Sub Station | |  | |
| | | | 113+700 | | HT Line Crossing | |  | |
| | | | 114+060 | | Flag Pole | |  | |
| | | | 114+090 | | Flag Pole, Water Tank | |  | |
|  | | HT Line | 114+130 | | | | | |
|  | | Transformer | 114+460 | | | | | |
|  | | Water Tank | 114+450 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------------------|----------|---------|-------------------------------------|------------------------|---|------------------------------|
| | | | From | To | | | | |
|  | | Water Tank | 114+495 | | | | | |
|  | | OFC | 114+520 | | Temple | |  | |
|  | | Pond | 114+540 | 114+580 | | | | |
|  | 650 | EB Pole, Telephone Pole, Tree, Tape | 114+600 | 115+600 | EB Pole, Telephone Pole, Tree, Tape | 650 |  | Tree - 80, EB - 18, Tap - 2 |
|  | | Hand Pump | 114+610 | | | | | |
|  | | Transformer | 114+950 | | | | | |
|  | | Transformer | 115+210 | | | | | |
| | | | 115+230 | | Flag Pole | |  | 5 Nos |
|  | 700 | Telephone Pole, Tape | 115+600 | 116+440 | Telephone Pole, Tape | 700 |  | EB - 26, T Pole - 2 Tap - 16 |
| | | | 115+650 | | Motor Room | |  | |
|  | | OFC | 115+820 | | | | | |
|  | | Transformer | 115+970 | | | | | |
|  | | OFC | 116+095 | | | | | |

| Photo | Obstruction Length (m) | LHS -Type of Hindrance | Chainage | | RHS -Type of Hindrance | Obstruction Length (m) | Photo | Remarks |
|--|------------------------|-------------------------|----------|---------|------------------------|------------------------|---|---------|
| | | | From | To | | | | |
|  | | OFC | 116+170 | | | | | |
|  | | Hand Pump | 116+200 | | | | | |
|  | | Water Tank & Motor Room | 116+210 | | | | | |
|  | | OFC | 116+275 | | | | | |
|  | | OFC | 116+410 | | | | | |
| | | | 116+560 | | Flag Pole | |  | |
|  | | House | 115+600 | 116+440 | House | |  | |

2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

| Sl No. | Name of the District | Total No. Of structures | Removed as on Date (in Nos.) | Balance (in Nos.) |
|--------|----------------------|-------------------------|------------------------------|-------------------|
| 1 | Cuddalore | 10 | 2 | 8 |
| 2 | Ariyalur | 10 | 1 | 9 |
| 3 | Thanjavur | 2 | 1 | 1 |
| | Total in Nos. | 22 | 4 | 18 |

2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

| Sr. No. | Name of the District | Chainages | | | Total Number of Estimates | Remarks |
|---------|----------------------|-----------|---------|--------------|---------------------------|------------------|
| | | From | To | Length in Km | | |
| 1 | Cuddalore | 65+960 | 86+440 | 20.48 | 25 | Work in Progress |
| 2 | Ariyalur | 86+440 | 106+860 | 20.42 | 46 | |
| 3 | Thanjavur | 106+860 | 116+440 | 9.58 | 4 | |

| Sr. No | Name of the District | Chainages | | | Number of Estimates | Present Status | Remarks |
|--------|-----------------------|-------------------------------------|---------|--------------|---------------------|-------------------|---|
| | | From | To | Length in Km | | | |
| 1 | Cuddalore | 65+960 | 86+440 | 20.48 | 10 | Estimate Approved | Supervision charges are paid and work in progress |
| 2 | Ariyalur | 86+440 | 106+860 | 20.42 | 5 | Estimate Approved | |
| 3 | Thanjavur | 106+860 | 116+440 | 9.58 | 5 | Estimate Approved | |
| 4 | Cuddalore & Thanjavur | Km:70+020, Km:73+470 and Km:113+720 | | | 3 | Estimate Approved | Supervision Charges paid |

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs.15.87 Crores sanctioned by RO, NHAI, Madurai.

Table 2.3-3: Status of Utility Relocation

| Sl. No. | Authority | Description | Unit | Total Length/ Nos. | Work done | Balance | Remarks |
|---------|----------------------|------------------------------------|------|--------------------|-----------------|---------|------------------|
| 1 | BDO & EE, TWAD | Water Supply Pipe Line | Kms. | 72.695 | 11.605 | 61.090 | Work in progress |
| 2 | BDO of Concern Union | Hand Pump/Pump Room with Bore well | Nos. | 24 | 11 | 13 | |
| 3 | BDO of Concern Union | Over Head Tank | Nos. | 15 | 9 Nos Completed | 6 | |
| 4 | TNEB | Electrical Lines | Kms. | 6.83 | 4.675 | 2.155 | |

2.4. Tree felling

Table 2.4-1: Status of Tree felling

| Sl.No. | Name of the District | Chainages | | | Effected Length in Kms. | Completed as on Date | Balance as on Date | Balance no. of Trees | Remarks |
|--------|----------------------|-----------|---------|--------------|-------------------------|----------------------|--------------------|----------------------|--|
| | | From | To | Length in Km | | | | | |
| 1 | Cuddalore | 65+960 | 86+440 | 20.48 | 6.535 | 6.299 | 0.236 | 10 | In addition of 123 nos of teak wood trees to be removed and Permission of the same is awaited from DFO, Cuddalore. |
| 2 | Ariyalur | 86+440 | 106+860 | 20.42 | 8.385 | 8.225 | 0.160 | 9 | |
| 3 | Thanjavur | 106+860 | 116+440 | 9.58 | 2.515 | 2.515 | 0 | 0 | |
| Total | | | | 50.48 | 17.435 | 17.039 | 0.396 | 19 | |

3. Progress Briefing – Contractor Activities

3.1. Pre-construction Activities

Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Design and Drawings-Highway

| Sl No. | Description | Unit | Total Scope as per Sch.-B As per Sch. B | Design submitted | Drawing Approved |
|--------|------------------------------|------|--|------------------|------------------|
| 1 | Pavement Design | Km | 50.480 | 50.48 | 50.48 |
| 2 | Plan & Profile | Km | 50.480 | 50.48 | 48.48 |
| 3 | Typical Cross Sections | Type | 7 | 7 | 7 |
| 4 | Major Intersections | No | 07 | - | - |
| 5 | Minor Intersections | No | 100 | - | - |
| 6 | Toll Plaza (Typical Details) | No | 01 | - | - |
| 7 | Service Roads | No | 26.595 | 26.595 | 26.595 |

Table 3.1-2 : Status of Design and Drawings –Structures

| Sr. No | Description | Unit | Total Scope As per Sch. B | Design Submitted | Drawing Approved |
|--------|------------------------------|------|---------------------------|------------------|------------------|
| 1 | Major Bridges | No | 04 | 04 | 1 |
| 2 | Minor Bridges | No | 25 | 25 | 22 |
| 3 | Grade Separated Intersection | No | 08 | 08 | 8 |
| 4 | VUP/LVUP | No | 15 | 15 | 12 |
| 5 | Box /Slab Culvert | No | 60 | 60 | 53 |

4. Physical Progress of Work

4.1. Physical Progress of Work

The Progress of the Major Works carried out at the Site in the Month of September 2019 is as follows.

CUMMULATIVE STATEMENT**For Main Carriageway**

| Sr. No. | Description | Total Length of Highway Excluding Toll Plaza (in. Km.) | Progress up to Previous Month (in Km) | Progress during this Month (In Km.) | Cumulative Progress Achieved up to this Month (In Km) | In Progress (In Km.) | Balance Length to be Completed | Cumulative % of Progress Achieved |
|---------|---------------------------------|--|---------------------------------------|-------------------------------------|---|----------------------|--------------------------------|-----------------------------------|
| 1 | Clearing and Grubbing | | | | | | | |
| | LHS | 47.28 | 31.780 | 0.090 | 31.870 | 0.000 | 15.410 | 67.41% |
| | RHS | 47.28 | 29.785 | 0.090 | 29.875 | 0.000 | 17.405 | 63.19% |
| 2 | Embankment | | | | | | | |
| | LHS | 47.28 | 11.500 | 0.000 | 11.500 | 9.080 | 35.780 | 24.32% |
| | RHS | 47.28 | 6.900 | 0.000 | 6.900 | 10.330 | 40.380 | 14.59% |
| 3 | Sub grade | | | | | | | |
| | LHS | 47.28 | 9.020 | 1.000 | 10.020 | 0.640 | 37.260 | 21.19% |
| | RHS | 47.28 | 4.990 | 1.000 | 5.990 | 0.230 | 41.290 | 12.67% |
| 4 | GSB/ Cement Treated Base | | | | | | | |
| | LHS | 47.28 | 6.695 | 0.355 | 7.050 | 0.860 | 40.230 | 14.91% |
| | RHS | 47.28 | 2.750 | 0.370 | 3.120 | 0.280 | 44.160 | 6.60% |
| 5 | Wet Mix Macadam | | | | | | | |
| | LHS | 47.28 | 4.490 | 0.120 | 4.610 | 0.000 | 42.670 | 9.75% |
| | RHS | 47.28 | 1.690 | 0.120 | 1.810 | 0.000 | 45.470 | 3.83% |
| 6 | Dense Bitumen Macadam | | | | | | | |
| | LHS | 47.28 | 0.000 | 2.620 | 2.620 | 0.000 | 44.660 | 5.54% |
| | RHS | 47.28 | 0.000 | 0.860 | 0.860 | 0.000 | 46.420 | 1.82% |
| 7 | Bituminous Concrete | | | | | | | |
| | LHS | 47.28 | 0 | 0 | 0 | 0 | 47.28 | 0.00% |
| | RHS | 47.28 | 0 | 0 | 0 | 0 | 47.28 | 0.00% |

For Service Road

| Sr. No. | Description | Total Length of Service Road (Km.) | Progress up to Previous Month (in Km) | Progress during this Month (In Km.) | Cumulative Progress Achieved up to this Month (In Km) | In Progress (In Km.) | Balance Length to be Completed | Cumulative % of Progress Achieved |
|---------|--------------------------|------------------------------------|---------------------------------------|-------------------------------------|---|----------------------|--------------------------------|-----------------------------------|
| 1 | Embankment | 53.19 | 4.30 | 0.00 | 4.30 | 1.23 | 48.89 | 8.08% |
| 2 | Sub grade | 53.19 | 3.50 | 0.00 | 3.50 | 0.60 | 49.69 | 6.58% |
| 3 | GSB/ Cement Treated Base | 53.19 | 0.50 | 0.00 | 0.50 | 0.20 | 52.69 | 0.94% |
| 4 | Wet Mix Macadam | 53.19 | 0.00 | 0.00 | 0.00 | 0.00 | 53.19 | 0.00% |
| 5 | Dense Bitumen Macadam | 53.19 | 0.00 | 0.00 | 0.00 | 0.00 | 53.19 | 0.00% |
| 6 | Bituminous Concrete | 53.19 | 0.00 | 0.00 | 0.00 | 0.00 | 53.19 | 0.00% |

| Structure Work | | | | | |
|----------------|---------------------------|-------------------------|--------------------|-------------|------------------------|
| Sr. No. | Type of Structure | Total No. of Structures | Nos. of Structures | | |
| | | | Completed | In Progress | Balance to be taken up |
| 1 | Culvert | 60 | 11 | 22 | 27 |
| 2 | Light Vehicular Underpass | 2 | 0 | 1 | 1 |
| 3 | Vehicular Underpass | 13 | 0 | 10 | 3 |
| 4 | Minor Bridges | 25 | 7 | 13 | 5 |
| 5 | Major Bridge | 4 | 0 | 4 | 0 |
| 6 | Flyover | 8 | 0 | 5 | 3 |

The Physical Progress of the Project up to September 2019 as per Approved Schedule G is as follows:-

| Item | Stage for Payment | Unit | Qty. | Weightage in percentage to Contract Price | EPC Cost | Progress as on 30.09.2019 | Physical Progress % |
|---|--|-------|--------|---|---------------|---------------------------|---------------------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads) | A- Widening and strengthening of existing road | | | | | | |
| | (1) Earthwork up to top of the sub-grade | Km | 66.96 | 9.517% | 1,259,149,812 | 15.01 | 2.133% |
| | (2) Granular work (sub-base, base, shoulders) | Km | | | | | |
| | (a) GSB/ Cement Treated Base | Km | 65.52 | 3.373% | 446,275,589 | 10.17 | 0.524% |
| | (b) WMM/ Cement Treated Base | Km | 65.52 | 4.046% | 535,260,512 | 6.42 | 0.396% |
| | (3) Shoulders | Km | 17.65 | 0.112% | 14,871,740 | | |
| | (4) Bituminous work | Km | | | | | |
| | (a) DBM | Km | 65.52 | 3.344% | 442,462,500 | 3.48 | 0.178% |
| | (b) BC | Km | 65.52 | 3.023% | 399,958,951 | | |
| | (5) Rigid Pavement | | | | | | |
| | (6) Widening and repair of culverts | Nos. | 16 | 0.440% | 58,232,176 | 0.50 | 0.014% |
| | (7) Widening and repair of minor bridges | Nos. | 4 | 0.959% | 126,889,505 | 1.00 | 0.240% |
| | B- New realignment/bypass | | | | | | |
| | (1) Earthwork up to top of the sub-grade | Km | 28.68 | 6.437% | 851,600,859 | 1.00 | 0.224% |
| | (2) Granular work (sub-base, base, shoulders) | | | | | | |
| | (a) GSB/ Cement Treated Base | Km | 28.68 | 1.615% | 213,638,057 | | |
| (b) WMM/ Cement Treated Base | Km | 28.68 | 1.436% | 189,985,659 | | | |
| (3) Shoulders | Km | 24.63 | 0.112% | 14,871,740 | | | |

| Item | Stage for Payment | Unit | Qty. | Weightage in percentage to Contract Price | EPC Cost | Progress as on 30.09.2019 | Physical Progress % | |
|--------------------------------|--|------|-------|---|-------------|---------------------------|---------------------|--|
| | (4) Bituminous work | | | | | | | |
| | (a) DBM | Km | 28.68 | 1.279% | 169,211,700 | | | |
| | (b) BC | Km | 28.68 | 1.158% | 153,261,033 | | | |
| | (5) Rigid Pavement | | | | | | | |
| | C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses: | | | | | | | |
| | (1) Culverts | Nos. | 44 | 2.070% | 273,875,198 | 11.00 | 0.518% | |
| | (2) Minor bridges | | | | | | | |
| | (a) Foundation | Nos. | 58 | 3.953% | 522,968,499 | 25.00 | 1.704% | |
| | (b) Substructure | Nos. | 134 | 2.623% | 347,004,497 | 47.00 | 0.920% | |
| | (c) Superstructure (including crash barrier etc. complete) | Nos. | 50 | 1.559% | 206,310,835 | 13.25 | 0.413% | |
| | (3) Cattle/Pedestrian underpasses | | | | | | | |
| | (a) Foundation | Nos. | | | | | | |
| | (b) Substructure | Nos. | | | | | | |
| | (c) Superstructure (including crash barrier etc. complete) | Nos. | | | | | | |
| | (4) Pedestrian overpasses | | | | | | | |
| | (a) Foundation | Nos. | | | | | | |
| | (b) Substructure | Nos. | | | | | | |
| | (c) Superstructure (including crash barrier etc. complete) | Nos. | | | | | | |
| | (5) Grade separated structures | | | | | | | |
| | (a) Underpass (13 VUP, 2 LVUP) | | | | | | | |
| | (i) Foundation | Nos. | 56 | 2.574% | 340,568,361 | 15.00 | 0.690% | |
| | (ii) Substructure | Nos. | 60 | 0.751% | 99,383,595 | 12.00 | 0.150% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 30 | 1.289% | 170,483,790 | | | |
| | (b) Overpass | | | | | | | |
| | (i) Foundation | | | | | | | |
| | (ii) Substructure | | | | | | | |
| | (iii) Superstructure (including crash barrier etc. complete) | | | | | | | |
| | (c) Flyover | | | | | | | |
| | (i) Foundation | Nos. | 36 | 2.426% | 320,913,747 | 12.00 | 0.809% | |
| | (ii) Substructure | Nos. | 36 | 0.470% | 62,236,342 | 2.00 | 0.026% | |
| | (iii) Superstructure (including crash barrier etc. complete) | Nos. | 20 | 1.244% | 164,644,019 | | | |
| | (d) Foot over Bridge | | | | | | | |
| Major Bridge works and ROB/RUB | A- Widening and repairs of Major Bridges | | | | | | | |
| | (1) Foundation | | | | | | | |
| | (a) Open Foundation | | | | | | | |
| | (b) Pile Foundation/ Well Foundation | | | | | | | |
| | (2) Sub-structure | | | | | | | |


| Item | Stage for Payment | Unit | Qty. | Weightage in percentage to Contract Price | EPC Cost | Progress as on 30.09.2019 | Physical Progress % |
|---|--|------|--------|---|---------------|---------------------------|---------------------|
| | (3) Super-structure (including crash barriers etc. complete) | | | | | | |
| | C- New Major Bridges | | | | | | |
| | (1) Foundation | | | | | | |
| | (a) Open Foundation | | | | | | |
| | (b) Pile Foundation/ Well Foundation | Nos. | 84 | 9.699% | 1,283,209,938 | 22.00 | 2.540% |
| | (2) Sub-structure | Nos. | 84 | 4.576% | 605,363,085 | 16.00 | 0.872% |
| | (3) Super-structure (including crash barriers etc. complete) | Nos. | 0 | 0.000% | | | |
| | (i) For MJB at Km. 107+400 | | | | | | |
| | (a) Casting of Superstructure (Box Segement) | Nos. | 666 | 1.450% | 191,835,000 | 61.00 | 0.133% |
| | (b) Erection of Superstructure (Box Segement) | Nos. | 666 | 1.050% | 138,915,000 | | |
| | (i) For other Major Bridges | | | | | | |
| | (a) Super-structure (including crash barriers etc. complete) | Nos. | 37 | 2.500% | 330,750,000 | | |
| | D- New rail-road bridges | | | | | | |
| | (a) ROB | | | | | | |
| | (1) Foundation | Nos. | | | | | |
| | (2) Sub-structure | Nos. | | | | | |
| | (3) Super-structure (including crash barriers etc. complete) | Nos. | | | | | |
| | (b) RUB | | | | | | |
| | (1) Foundation | Nos. | | | | | |
| | (2) Sub-structure | Nos. | | | | | |
| | (3) Super-structure (including crash barriers etc. complete) | Nos. | | | | | |
| Structures (elevated sections, reinforced earth) | A- Elevated Structures | | | | | | |
| | (1) Foundation | Nos. | | | | | |
| | (2) Sub-structure | Nos. | | | | | |
| | (3) Super-structure (including crash barriers etc. complete) | Nos. | | | | | |
| | B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc) | Sqm | 196027 | 7.604% | 1,006,000,614 | 17578 | 0.682% |
| Other Works | (i) Service roads/ Slip Roads | Km | 53.19 | 4.690% | 620,425,609 | | |
| | (ii) Toll Plaza | Nos. | 1 | 1.821% | 240,951,085 | | |
| | (iii) Road side drains | Km | 28.85 | 5.429% | 718,314,179 | 3.03 | 0.570% |
| | (iv) Road signs, markings, km stones, safety devices, | | | | | | |
| | (a) Road signs, markings, km stones, ... | Km | 100.96 | 2.558% | 338,465,278 | | |
| | (b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work | Km | | | | | |

| Item | Stage for Payment | Unit | Qty. | Weightage in percentage to Contract Price | EPC Cost | Progress as on 30.09.2019 | Physical Progress % |
|------|---|------|-------|---|-----------------------|---------------------------|---------------------|
| | (i) Concrete Crash Barrier | Km | 26.5 | 1.179% | 155,979,021 | | |
| | (ii) W-Beam Crash Barrier | Km | 10.03 | 0.788% | 104,276,599 | | |
| | (v) Project facilities | | | | | | |
| | (a) Bus Bays | No. | 18 | 0.009% | 1,168,188 | | |
| | (b) Truck Lay-byes | No. | | | | | |
| | (c) Rest areas | No. | | | | | |
| | (vi) Repairs to bridges/structures | Nos. | | | | | |
| | (vii) Road side plantation | Km | 23.66 | 0.451% | 59,629,564 | | |
| | (viii) Protection works | | | | | | |
| | (a) Boulder pitching on slopes | Km | 10.03 | 0.218% | 28,903,487 | | |
| | (b) Toe/Retaining wall | Km | 10.03 | | | | |
| | (x) Miscellaneous | Ls. | 100% | 0.164% | 21,754,637 | | |
| | | | | | | | |
| | Total | | | 100.000% | 13,230,000,000 | | 13.735% |

Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 30-09-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode




Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
 Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 30-09-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 30-09-2019



| Station | Chainage | Notes |
|---------|----------|-------|
| 69.460 | 69.460 | |
| 69.470 | 69.470 | |
| 69.480 | 69.480 | |
| 69.490 | 69.490 | |
| 69.500 | 69.500 | |
| 69.510 | 69.510 | |
| 69.520 | 69.520 | |
| 69.530 | 69.530 | |
| 69.540 | 69.540 | |
| 69.550 | 69.550 | |
| 69.560 | 69.560 | |
| 69.570 | 69.570 | |
| 69.580 | 69.580 | |
| 69.590 | 69.590 | |
| 69.600 | 69.600 | |
| 69.610 | 69.610 | |
| 69.620 | 69.620 | |
| 69.630 | 69.630 | |
| 69.640 | 69.640 | |
| 69.650 | 69.650 | |
| 69.660 | 69.660 | |
| 69.670 | 69.670 | |
| 69.680 | 69.680 | |
| 69.690 | 69.690 | |
| 69.700 | 69.700 | |
| 69.710 | 69.710 | |
| 69.720 | 69.720 | |
| 69.730 | 69.730 | |
| 69.740 | 69.740 | |
| 69.750 | 69.750 | |
| 69.760 | 69.760 | |
| 69.770 | 69.770 | |
| 69.780 | 69.780 | |
| 69.790 | 69.790 | |
| 69.800 | 69.800 | |
| 69.810 | 69.810 | |
| 69.820 | 69.820 | |
| 69.830 | 69.830 | |
| 69.840 | 69.840 | |
| 69.850 | 69.850 | |
| 69.860 | 69.860 | |
| 69.870 | 69.870 | |
| 69.880 | 69.880 | |
| 69.890 | 69.890 | |
| 69.900 | 69.900 | |
| 69.910 | 69.910 | |
| 69.920 | 69.920 | |
| 69.930 | 69.930 | |
| 69.940 | 69.940 | |
| 69.950 | 69.950 | |
| 69.960 | 69.960 | |
| 69.970 | 69.970 | |
| 69.980 | 69.980 | |
| 69.990 | 69.990 | |
| 70.000 | 70.000 | |
| 70.010 | 70.010 | |
| 70.020 | 70.020 | |
| 70.030 | 70.030 | |
| 70.040 | 70.040 | |
| 70.050 | 70.050 | |
| 70.060 | 70.060 | |
| 70.070 | 70.070 | |
| 70.080 | 70.080 | |
| 70.090 | 70.090 | |

| Station | Chainage | Notes |
|---------|----------|-------|
| 74.330 | 74.330 | |
| 74.340 | 74.340 | |
| 74.350 | 74.350 | |
| 74.360 | 74.360 | |
| 74.370 | 74.370 | |
| 74.380 | 74.380 | |
| 74.390 | 74.390 | |
| 74.400 | 74.400 | |
| 74.410 | 74.410 | |
| 74.420 | 74.420 | |
| 74.430 | 74.430 | |
| 74.440 | 74.440 | |
| 74.450 | 74.450 | |
| 74.460 | 74.460 | |
| 74.470 | 74.470 | |
| 74.480 | 74.480 | |
| 74.490 | 74.490 | |
| 74.500 | 74.500 | |
| 74.510 | 74.510 | |
| 74.520 | 74.520 | |
| 74.530 | 74.530 | |
| 74.540 | 74.540 | |
| 74.550 | 74.550 | |
| 74.560 | 74.560 | |
| 74.570 | 74.570 | |
| 74.580 | 74.580 | |
| 74.590 | 74.590 | |
| 74.600 | 74.600 | |
| 74.610 | 74.610 | |
| 74.620 | 74.620 | |
| 74.630 | 74.630 | |
| 74.640 | 74.640 | |
| 74.650 | 74.650 | |
| 74.660 | 74.660 | |
| 74.670 | 74.670 | |
| 74.680 | 74.680 | |
| 74.690 | 74.690 | |
| 74.700 | 74.700 | |
| 74.710 | 74.710 | |
| 74.720 | 74.720 | |
| 74.730 | 74.730 | |
| 74.740 | 74.740 | |
| 74.750 | 74.750 | |
| 74.760 | 74.760 | |
| 74.770 | 74.770 | |
| 74.780 | 74.780 | |
| 74.790 | 74.790 | |
| 74.800 | 74.800 | |
| 74.810 | 74.810 | |
| 74.820 | 74.820 | |
| 74.830 | 74.830 | |
| 74.840 | 74.840 | |
| 74.850 | 74.850 | |
| 74.860 | 74.860 | |
| 74.870 | 74.870 | |
| 74.880 | 74.880 | |
| 74.890 | 74.890 | |
| 74.900 | 74.900 | |
| 74.910 | 74.910 | |
| 74.920 | 74.920 | |
| 74.930 | 74.930 | |
| 74.940 | 74.940 | |
| 74.950 | 74.950 | |
| 74.960 | 74.960 | |

| Station | Chainage | Notes |
|---------|----------|-------|
| 75.880 | 75.880 | |
| 75.890 | 75.890 | |
| 75.900 | 75.900 | |
| 75.910 | 75.910 | |
| 75.920 | 75.920 | |
| 75.930 | 75.930 | |
| 75.940 | 75.940 | |
| 75.950 | 75.950 | |
| 75.960 | 75.960 | |
| 75.970 | 75.970 | |
| 75.980 | 75.980 | |
| 75.990 | 75.990 | |
| 76.000 | 76.000 | |
| 76.010 | 76.010 | |
| 76.020 | 76.020 | |
| 76.030 | 76.030 | |
| 76.040 | 76.040 | |
| 76.050 | 76.050 | |
| 76.060 | 76.060 | |
| 76.070 | 76.070 | |
| 76.080 | 76.080 | |
| 76.090 | 76.090 | |
| 76.100 | 76.100 | |
| 76.110 | 76.110 | |
| 76.120 | 76.120 | |

| Station | Chainage | Notes |
|---------|----------|-------|
| 77.120 | 77.120 | |
| 77.130 | 77.130 | |
| 77.140 | 77.140 | |
| 77.150 | 77.150 | |
| 77.160 | 77.160 | |
| 77.170 | 77.170 | |
| 77.180 | 77.180 | |
| 77.190 | 77.190 | |
| 77.200 | 77.200 | |
| 77.210 | 77.210 | |
| 77.220 | 77.220 | |
| 77.230 | 77.230 | |
| 77.240 | 77.240 | |
| 77.250 | 77.250 | |
| 77.260 | 77.260 | |
| 77.270 | 77.270 | |
| 77.280 | 77.280 | |
| 77.290 | 77.290 | |
| 77.300 | 77.300 | |
| 77.310 | 77.310 | |
| 77.320 | 77.320 | |
| 77.330 | 77.330 | |
| 77.340 | 77.340 | |
| 77.350 | 77.350 | |
| 77.360 | 77.360 | |
| 77.370 | 77.370 | |
| 77.380 | 77.380 | |
| 77.390 | 77.390 | |
| 77.400 | 77.400 | |
| 77.410 | 77.410 | |
| 77.420 | 77.420 | |
| 77.430 | 77.430 | |
| 77.440 | 77.440 | |
| 77.450 | 77.450 | |
| 77.460 | 77.460 | |
| 77.470 | 77.470 | |
| 77.480 | 77.480 | |
| 77.490 | 77.490 | |
| 77.500 | 77.500 | |
| 77.510 | 77.510 | |
| 77.520 | 77.520 | |
| 77.530 | 77.530 | |
| 77.540 | 77.540 | |
| 77.550 | 77.550 | |
| 77.560 | 77.560 | |
| 77.570 | 77.570 | |
| 77.580 | 77.580 | |
| 77.590 | 77.590 | |
| 77.600 | 77.600 | |
| 77.610 | 77.610 | |
| 77.620 | 77.620 | |
| 77.630 | 77.630 | |
| 77.640 | 77.640 | |
| 77.650 | 77.650 | |
| 77.660 | 77.660 | |
| 77.670 | 77.670 | |
| 77.680 | 77.680 | |
| 77.690 | 77.690 | |
| 77.700 | 77.700 | |
| 77.710 | 77.710 | |
| 77.720 | 77.720 | |
| 77.730 | 77.730 | |
| 77.740 | 77.740 | |
| 77.750 | 77.750 | |
| 77.760 | 77.760 | |
| 77.770 | 77.770 | |
| 77.780 | 77.780 | |
| 77.790 | 77.790 | |
| 77.800 | 77.800 | |
| 77.810 | 77.810 | |
| 77.820 | 77.820 | |
| 77.830 | 77.830 | |
| 77.840 | 77.840 | |
| 77.850 | 77.850 | |
| 77.860 | 77.860 | |
| 77.870 | 77.870 | |
| 77.880 | 77.880 | |
| 77.890 | 77.890 | |
| 77.900 | 77.900 | |
| 77.910 | 77.910 | |
| 77.920 | 77.920 | |
| 77.930 | 77.930 | |
| 77.940 | 77.940 | |
| 77.950 | 77.950 | |
| 77.960 | 77.960 | |
| 77.970 | 77.970 | |
| 77.980 | 77.980 | |
| 77.990 | 77.990 | |
| 78.000 | 78.000 | |
| 78.010 | 78.010 | |
| 78.020 | 78.020 | |
| 78.030 | 78.030 | |
| 78.040 | 78.040 | |
| 78.050 | 78.050 | |
| 78.060 | 78.060 | |
| 78.070 | 78.070 | |
| 78.080 | 78.080 | |
| 78.090 | 78.090 | |
| 78.100 | 78.100 | |
| 78.110 | 78.110 | |
| 78.120 | 78.120 | |

| Station | Chainage | Notes |
|---------|----------|-------|
| 80.150 | 80.150 | |
| 80.160 | 80.160 | |
| 80.170 | 80.170 | |
| 80.180 | 80.180 | |
| 80.190 | 80.190 | |
| 80.200 | 80.200 | |
| 80.210 | 80.210 | |
| 80.220 | 80.220 | |
| 80.230 | 80.230 | |
| 80.240 | 80.240 | |
| 80.250 | 80.250 | |
| 80.260 | 80.260 | |
| 80.270 | 80.270 | |
| 80.280 | 80.280 | |
| 80.290 | 80.290 | |
| 80.300 | 80.300 | |
| 80.310 | 80.310 | |
| 80.320 | 80.320 | |
| 80.330 | 80.330 | |
| 80.340 | 80.340 | |
| 80.350 | 80.350 | |
| 80.360 | 80.360 | |
| 80.370 | 80.370 | |
| 80.380 | 80.380 | |
| 80.390 | 80.390 | |
| 80.400 | 80.400 | |
| 80.410 | 80.410 | |
| 80.420 | 80.420 | |
| 80.430 | 80.430 | |
| 80.440 | 80.440 | |
| 80.450 | 80.450 | |
| 80.460 | 80.460 | |
| 80.470 | 80.470 | |
| 80.480 | 80.480 | |
| 80.490 | 80.490 | |
| 80.500 | 80.500 | |
| 80.510 | 80.510 | |
| 80.520 | 80.520 | |
| 80.530 | 80.530 | |
| 80.540 | 80.540 | |
| 80.550 | 80.550 | |
| 80.560 | 80.560 | |
| 80.570 | 80.570 | |
| 80.580 | 80.580 | |
| 80.590 | 80.590 | |
| 80.600 | 80.600 | |
| 80.610 | 80.610 | |
| 80.620 | 80.620 | |
| 80.630 | 80.630 | |
| 80.640 | 80.640 | |
| 80.650 | 80.650 | |
| 80.660 | 80.660 | |
| 80.670 | 80.670 | |
| 80.680 | 80.680 | |
| 80.690 | 80.690 | |
| 80.700 | 80.700 | |
| 80.710 | 80.710 | |
| 80.720 | 80.720 | |
| 80.730 | 80.730 | |
| 80.740 | 80.740 | |
| 80.750 | 80.750 | |
| 80.760 | 80.760 | |
| 80.770 | 80.770 | |
| 80.780 | 80.780 | |
| 80.790 | 80.790 | |
| 80.800 | 80.800 | |
| 80.810 | 80.810 | |
| 80.820 | 80.820 | |
| 80.830 | 80.830 | |
| 80.840 | 80.840 | |
| 80.850 | 80.850 | |
| 80.860 | 80.860 | |
| 80.870 | 80.870 | |
| 80.880 | 80.880 | |
| 80.890 | 80.890 | |
| 80.900 | 80.900 | |
| 80.910 | 80.910 | |
| 80.920 | 80.920 | |
| 80.930 | 80.930 | |
| 80.940 | 80.940 | |
| 80.950 | 80.950 | |
| 80.960 | 80.960 | |
| 80.970 | 80.970 | |
| 80.980 | 80.980 | |
| 80.990 | 80.990 | |
| 81.000 | 81.000 | |
| 81.010 | 81.010 | |
| 81.020 | 81.020 | |
| 81.030 | 81.030 | |
| 81.040 | 81.040 | |
| 81.050 | 81.050 | |
| 81.060 | 81.060 | |
| 81.070 | 81.070 | |
| 81.080 | 81.080 | |
| 81.090 | 81.090 | |
| 81.100 | 81.100 | |
| 81.110 | 81.110 | |
| 81.120 | 81.120 | |

| Station | Chainage | Notes |
|---------|----------|-------|
| 82.240 | 82.240 | |
| 82.250 | 82.250 | |
| 82.260 | 82.260 | |
| 82.270 | 82.270 | |
| 82.280 | 82.280 | |
| 82.290 | 82.290 | |
| 82.300 | 82.300 | |
| 82.310 | 82.310 | |
| 82.320 | 82.320 | |
| 82.330 | 82.330 | |
| 82.340 | 82.340 | |
| 82.350 | 82.350 | |
| 82.360 | 82.360 | |
| 82.370 | 82.370 | |
| 82.380 | 82.380 | |
| 82.390 | 82.390 | |
| 82.400 | 82.400 | |
| 82.410 | 82.410 | |
| 82.420 | 82.420 | |
| | | |

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 30-09-2019

| | | | |
|--|--|--|--|
| <p>Legend</p> <p>Work Front Available </p> <p>Work Inprogress </p> <p>Work Completed </p> | <p>Box/Slab Culverts </p> <p>LA Pending </p> <p>Payment Pending </p> <p>Hindrane Buildings </p> <p>Minor Bridge </p> | <p>Major Bridge </p> <p>Temple/Bus Stand </p> <p>Utility Electrical </p> <p>Utility Water Line </p> <p>VUP/LVUP </p> | <p>NOC Irrigation Dept </p> <p>Utility Electrical </p> <p>Utility Water Line </p> <p>GS </p> |
|--|--|--|--|

| Chainage | | RHS-MC/W | | LHS-MC/W | |
|----------|--|------------|--|------------|--|
| Chainage | | C&G | | C&G | |
| Chainage | | Embarkment | | Embarkment | |
| Chainage | | Sub-Grade | | Sub-Grade | |
| Chainage | | C&G | | C&G | |
| Chainage | | C&G | | C&G | |
| 85.650 | | 85.650 | | 85.650 | |
| 85.660 | | 85.660 | | 85.660 | |
| 85.670 | | 85.670 | | 85.670 | |
| 85.680 | | 85.680 | | 85.680 | |
| 85.690 | | 85.690 | | 85.690 | |
| 85.700 | | 85.700 | | 85.700 | |
| 85.710 | | 85.710 | | 85.710 | |
| 85.720 | | 85.720 | | 85.720 | |
| 85.730 | | 85.730 | | 85.730 | |
| 85.740 | | 85.740 | | 85.740 | |
| 85.750 | | 85.750 | | 85.750 | |
| 85.760 | | 85.760 | | 85.760 | |
| 85.770 | | 85.770 | | 85.770 | |
| 85.780 | | 85.780 | | 85.780 | |
| 85.790 | | 85.790 | | 85.790 | |
| 85.800 | | 85.800 | | 85.800 | |
| 85.810 | | 85.810 | | 85.810 | |
| 85.820 | | 85.820 | | 85.820 | |
| 85.830 | | 85.830 | | 85.830 | |
| 85.840 | | 85.840 | | 85.840 | |
| 85.850 | | 85.850 | | 85.850 | |
| 85.860 | | 85.860 | | 85.860 | |
| 85.870 | | 85.870 | | 85.870 | |
| 85.880 | | 85.880 | | 85.880 | |
| 85.890 | | 85.890 | | 85.890 | |
| 85.900 | | 85.900 | | 85.900 | |
| 85.910 | | 85.910 | | 85.910 | |
| 85.920 | | 85.920 | | 85.920 | |
| 85.930 | | 85.930 | | 85.930 | |
| 85.940 | | 85.940 | | 85.940 | |
| 85.950 | | 85.950 | | 85.950 | |
| 85.960 | | 85.960 | | 85.960 | |
| 85.970 | | 85.970 | | 85.970 | |
| 85.980 | | 85.980 | | 85.980 | |
| 85.990 | | 85.990 | | 85.990 | |
| 86.000 | | 86.000 | | 86.000 | |
| 86.010 | | 86.010 | | 86.010 | |
| 86.020 | | 86.020 | | 86.020 | |
| 86.030 | | 86.030 | | 86.030 | |
| 86.040 | | 86.040 | | 86.040 | |
| 86.050 | | 86.050 | | 86.050 | |
| 86.060 | | 86.060 | | 86.060 | |
| 86.070 | | 86.070 | | 86.070 | |
| 86.080 | | 86.080 | | 86.080 | |
| 86.090 | | 86.090 | | 86.090 | |
| 86.100 | | 86.100 | | 86.100 | |
| 86.110 | | 86.110 | | 86.110 | |
| 86.120 | | 86.120 | | 86.120 | |
| 86.130 | | 86.130 | | 86.130 | |
| 86.140 | | 86.140 | | 86.140 | |
| 86.150 | | 86.150 | | 86.150 | |
| 86.160 | | 86.160 | | 86.160 | |
| 86.170 | | 86.170 | | 86.170 | |
| 86.180 | | 86.180 | | 86.180 | |
| 86.190 | | 86.190 | | 86.190 | |
| 86.200 | | 86.200 | | 86.200 | |
| 86.210 | | 86.210 | | 86.210 | |
| 86.220 | | 86.220 | | 86.220 | |
| 86.230 | | 86.230 | | 86.230 | |
| 86.240 | | 86.240 | | 86.240 | |
| 86.250 | | 86.250 | | 86.250 | |
| 86.260 | | 86.260 | | 86.260 | |
| 86.270 | | 86.270 | | 86.270 | |
| 86.280 | | 86.280 | | 86.280 | |
| 86.290 | | 86.290 | | 86.290 | |
| 86.300 | | 86.300 | | 86.300 | |
| 86.310 | | 86.310 | | 86.310 | |
| 86.320 | | 86.320 | | 86.320 | |
| 86.330 | | 86.330 | | 86.330 | |
| 86.340 | | 86.340 | | 86.340 | |
| 86.350 | | 86.350 | | 86.350 | |
| 86.360 | | 86.360 | | 86.360 | |
| 86.370 | | 86.370 | | 86.370 | |
| 86.380 | | 86.380 | | 86.380 | |
| 86.390 | | 86.390 | | 86.390 | |
| 86.400 | | 86.400 | | 86.400 | |
| 86.410 | | 86.410 | | 86.410 | |
| 86.420 | | 86.420 | | 86.420 | |
| 86.430 | | 86.430 | | 86.430 | |
| 86.440 | | 86.440 | | 86.440 | |
| 86.450 | | 86.450 | | 86.450 | |
| 86.460 | | 86.460 | | 86.460 | |
| 86.470 | | 86.470 | | 86.470 | |
| 86.480 | | 86.480 | | 86.480 | |
| 86.490 | | 86.490 | | 86.490 | |
| 86.500 | | 86.500 | | 86.500 | |
| 86.510 | | 86.510 | | 86.510 | |
| 86.520 | | 86.520 | | 86.520 | |
| 86.530 | | 86.530 | | 86.530 | |
| 86.540 | | 86.540 | | 86.540 | |
| 86.550 | | 86.550 | | 86.550 | |
| 86.560 | | 86.560 | | 86.560 | |
| 86.570 | | 86.570 | | 86.570 | |
| 86.580 | | 86.580 | | 86.580 | |
| 86.590 | | 86.590 | | 86.590 | |
| 86.600 | | 86.600 | | 86.600 | |
| 86.610 | | 86.610 | | 86.610 | |
| 86.620 | | 86.620 | | 86.620 | |
| 86.630 | | 86.630 | | 86.630 | |
| 86.640 | | 86.640 | | 86.640 | |
| 86.650 | | 86.650 | | 86.650 | |
| 86.660 | | 86.660 | | 86.660 | |
| 86.670 | | 86.670 | | 86.670 | |
| 86.680 | | 86.680 | | 86.680 | |
| 86.690 | | 86.690 | | 86.690 | |
| 86.700 | | 86.700 | | 86.700 | |
| 86.710 | | 86.710 | | 86.710 | |
| 86.720 | | 86.720 | | 86.720 | |
| 86.730 | | 86.730 | | 86.730 | |
| 86.740 | | 86.740 | | 86.740 | |
| 86.750 | | 86.750 | | 86.750 | |
| 86.760 | | 86.760 | | 86.760 | |
| 86.770 | | 86.770 | | 86.770 | |
| 86.780 | | 86.780 | | 86.780 | |
| 86.790 | | 86.790 | | 86.790 | |
| 86.800 | | 86.800 | | 86.800 | |
| 86.810 | | 86.810 | | 86.810 | |
| 86.820 | | 86.820 | | 86.820 | |
| 86.830 | | 86.830 | | 86.830 | |
| 86.840 | | 86.840 | | 86.840 | |
| 86.850 | | 86.850 | | 86.850 | |
| 86.860 | | 86.860 | | 86.860 | |
| 86.870 | | 86.870 | | 86.870 | |
| 86.880 | | 86.880 | | 86.880 | |
| 86.890 | | 86.890 | | 86.890 | |
| 86.900 | | 86.900 | | 86.900 | |
| 86.910 | | 86.910 | | 86.910 | |
| 86.920 | | 86.920 | | 86.920 | |
| 86.930 | | 86.930 | | 86.930 | |
| 86.940 | | 86.940 | | 86.940 | |
| 86.950 | | 86.950 | | 86.950 | |
| 86.960 | | 86.960 | | 86.960 | |
| 86.970 | | 86.970 | | 86.970 | |
| 86.980 | | 86.980 | | 86.980 | |
| 86.990 | | 86.990 | | 86.990 | |
| 87.000 | | 87.000 | | 87.000 | |
| 87.010 | | 87.010 | | 87.010 | |
| 87.020 | | 87.020 | | 87.020 | |
| 87.030 | | 87.030 | | 87.030 | |
| 87.040 | | 87.040 | | 87.040 | |
| 87.050 | | 87.050 | | 87.050 | |
| 87.060 | | 87.060 | | 87.060 | |
| 87.070 | | 87.070 | | 87.070 | |
| 87.080 | | 87.080 | | 87.080 | |
| 87.090 | | 87.090 | | 87.090 | |
| 87.100 | | 87.100 | | 87.100 | |
| 87.110 | | 87.110 | | 87.110 | |
| 87.120 | | 87.120 | | 87.120 | |
| 87.130 | | 87.130 | | 87.130 | |
| 87.140 | | 87.140 | | 87.140 | |
| 87.150 | | 87.150 | | 87.150 | |
| 87.160 | | 87.160 | | 87.160 | |
| 87.170 | | 87.170 | | 87.170 | |
| 87.180 | | 87.180 | | 87.180 | |
| 87.190 | | 87.190 | | 87.190 | |
| 87.200 | | 87.200 | | 87.200 | |
| 87.210 | | 87.210 | | 87.210 | |
| 87.220 | | 87.220 | | 87.220 | |
| 87.230 | | 87.230 | | 87.230 | |
| 87.240 | | 87.240 | | 87.240 | |
| 87.250 | | 87.250 | | 87.250 | |
| 87.260 | | 87.260 | | 87.260 | |
| 87.270 | | 87.270 | | 87.270 | |
| 87.280 | | 87.280 | | 87.280 | |
| 87.290 | | 87.290 | | 87.290 | |
| 87.300 | | 87.300 | | 87.300 | |
| 87.310 | | 87.310 | | 87.310 | |
| 87.320 | | 87.320 | | 87.320 | |
| 87.330 | | 87.330 | | 87.330 | |
| 87.340 | | 87.340 | | 87.340 | |
| 87.350 | | 87.350 | | 87.350 | |
| 87.360 | | 87.360 | | 87.360 | |
| 87.370 | | 87.370 | | 87.370 | |
| 87.380 | | 87.380 | | 87.380 | |
| 87.390 | | 87.390 | | 87.390 | |
| 87.400 | | 87.400 | | 87.400 | |
| 87.410 | | 87.410 | | 87.410 | |
| 87.420 | | 87.420 | | 87.420 | |
| 87.430 | | 87.430 | | 87.430 | |
| 87.440 | | 87.440 | | 87.440 | |
| 87.450 | | 87.450 | | 87.450 | |
| 87.460 | | 87.460 | | 87.460 | |
| 87.470 | | 87.470 | | 87.470 | |
| 87.480 | | 87.480 | | 87.480 | |
| 87.490 | | 87.490 | | 87.490 | |
| 87.500 | | 87.500 | | 87.500 | |
| 87.510 | | 87.510 | | 87.510 | |
| 87.520 | | 87.520 | | 87.520 | |
| 87.530 | | 87.530 | | 87.530 | |
| 87.540 | | 87.540 | | 87.540 | |
| 87.550 | | 87.550 | | 87.550 | |
| 87.560 | | 87.560 | | 87.560 | |
| 87.570 | | 87.570 | | 87.570 | |
| 87.580 | | 87.580 | | 87.580 | |
| 87.590 | | 87.590 | | 87.590 | |
| 87.600 | | 87.600 | | 87.600 | |
| 87.610 | | 87.610 | | 87.610 | |
| 87.620 | | 87.620 | | 87.620 | |
| 87.630 | | 87.630 | | 87.630 | |
| 87.640 | | 87.640 | | 87.640 | |
| 87.650 | | 87.650 | | 87.650 | |
| 87.660 | | 87.660 | | 87.660 | |
| 87.670 | | 87.670 | | 87.670 | |
| 87.680 | | 87.680 | | 87.680 | |
| 87.690 | | 87.690 | | 87.690 | |
| 87.700 | | 87.700 | | 87.700 | |
| 87.710 | | 87.710 | | 87.710 | |
| 87.720 | | 87.720 | | 87.720 | |
| 87.730 | | 87.730 | | 87.730 | |
| 87.740 | | 87.740 | | 87.740 | |
| 87.750 | | 87.750 | | 87.750 | |
| 87.760 | | 87.760 | | 87.760 | |
| 87.770 | | 87.770 | | 87.770 | |
| 87.780 | | 87.780 | | 87.780 | |
| 87.790 | | 87.790 | | 87.790 | |
| 87.800 | | 87.800 | | 87.800 | |
| 87.810 | | 87.810 | | 87.810 | |
| 87.820 | | 87.820 | | 87.820 | |
| 87.830 | | 87.830 | | 87.830 | |
| 87.840 | | 87.840 | | 87.840 | |
| 87.850 | | 87.850 | | 87.850 | |
| 87.860 | | 87.860 | | 87.860 | |
| 87.870 | | 87.870 | | 87.870 | |
| 87.880 | | 87.880 | | 87.880 | |
| 87.890 | | 87.890 | | 87.890 | |
| 87.900 | | 87.900 | | 87.900 | |

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 30-09-2019

Legend

- Work Front Available
- Work Pending
- LA Pending
- Box /Slab Culverts
- Minor Bridge
- Hindrance Buildings
- Temple/Bus Stand
- Utility Electrical
- Utility Water Line
- NOC Irrigation Dept
- Work Inprogress
- Work Completed
- GS
- VUP/LVUP

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 95.720 | 95.730 | 95.740 | 95.750 | 95.760 | 95.770 | 95.780 | 95.790 | 95.800 | 95.810 | 95.820 | 95.830 | 95.840 | 95.850 | 95.860 | 95.870 | 95.880 | 95.890 | 95.900 | 95.910 | 95.920 | 95.930 | 95.940 | 95.950 | 95.960 | 95.970 | 95.980 | 96.000 | 96.010 | 96.020 | 96.030 | 96.040 | 96.050 | 96.060 | 96.070 | 96.080 | 96.090 | 96.100 | 96.110 | 96.120 | 96.130 | 96.140 | 96.150 | 96.160 | 96.170 | 96.180 | 96.190 | 96.200 | 96.210 | 96.220 | 96.230 | 96.240 | 96.250 | 96.260 | 96.270 | 96.280 | 96.290 | 96.300 | 96.310 | 96.320 | 96.330 | 96.340 | 96.350 | 96.360 | 96.370 | 96.380 | 96.390 | 96.400 |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 96.910 | 96.920 | 96.930 | 96.940 | 96.950 | 96.960 | 96.970 | 96.980 | 96.990 | 97.000 | 97.010 | 97.020 | 97.030 | 97.040 | 97.050 | 97.060 | 97.070 | 97.080 | 97.090 | 97.100 | 97.110 | 97.120 | 97.130 | 97.140 | 97.150 | 97.160 | 97.170 | 97.180 | 97.190 | 97.200 | 97.210 | 97.220 | 97.230 | 97.240 | 97.250 | 97.260 | 97.270 | 97.280 | 97.290 | 97.300 | 97.310 | 97.320 | 97.330 | 97.340 | 97.350 | 97.360 | 97.370 | 97.380 | 97.390 | 97.400 | 97.410 | 97.420 | 97.430 | 97.440 | 97.450 | 97.460 | 97.470 | 97.480 | 97.490 | 97.500 | 97.510 | 97.520 | 97.530 | 97.540 |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 99.080 | 99.090 | 99.100 | 99.110 | 99.120 | 99.130 | 99.140 | 99.150 | 99.160 | 99.170 | 99.180 | 99.190 | 99.200 | 99.210 | 99.220 | 99.230 | 99.240 | 99.250 | 99.260 | 99.270 | 99.280 | 99.290 | 99.300 | 99.310 | 99.320 | 99.330 | 99.340 | 99.350 | 99.360 | 99.370 | 99.380 | 99.390 | 99.400 | 99.410 | 99.420 | 99.430 | 99.440 | 99.450 | 99.460 | 99.470 | 99.480 | 99.490 | 99.500 | 99.510 | 99.520 | 99.530 | 99.540 |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 101.920 | 101.930 | 101.940 | 101.950 | 101.960 | 101.970 | 101.980 | 101.990 | 102.000 | 102.010 | 102.020 | 102.030 | 102.040 | 102.050 | 102.060 | 102.070 | 102.080 | 102.090 | 102.100 | 102.110 | 102.120 | 102.130 | 102.140 | 102.150 | 102.160 | 102.170 | 102.180 | 102.190 | 102.200 | 102.210 | 102.220 | 102.230 | 102.240 | 102.250 | 102.260 | 102.270 | 102.280 | 102.290 | 102.300 | 102.310 | 102.320 | 102.330 | 102.340 | 102.350 | 102.360 | 102.370 | 102.380 | 102.390 | 102.400 | 102.410 | 102.420 | 102.430 | 102.440 | 102.450 | 102.460 | 102.470 | 102.480 | 102.490 | 102.500 | 102.510 | 102.520 | 102.530 | 102.540 | 102.550 | 102.560 | 102.570 | 102.580 | 102.590 | 102.600 | 102.610 | 102.620 | 102.630 | 102.640 | 102.650 | 102.660 | 102.670 | 102.680 | 102.690 | 102.700 | 102.710 | 102.720 | 102.730 | 102.740 | 102.750 | 102.760 | 102.770 | 102.780 | 102.790 | 102.800 | 102.810 | 102.820 | 102.830 | 102.840 | 102.850 | 102.860 | 102.870 | 102.880 | 102.890 | 102.900 | 102.910 | 102.920 | 102.930 | 102.940 | 102.950 | 102.960 | 102.970 | 102.980 | 102.990 | 103.000 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 103.160 | 103.170 | 103.180 | 103.190 | 103.200 | 103.210 | 103.220 | 103.230 | 103.240 | 103.250 | 103.260 | 103.270 | 103.280 | 103.290 | 103.300 | 103.310 | 103.320 | 103.330 | 103.340 | 103.350 | 103.360 | 103.370 | 103.380 | 103.390 | 103.400 | 103.410 | 103.420 | 103.430 | 103.440 | 103.450 | 103.460 | 103.470 | 103.480 | 103.490 | 103.500 | 103.510 | 103.520 | 103.530 | 103.540 | 103.550 | 103.560 | 103.570 | 103.580 | 103.590 | 103.600 | 103.610 | 103.620 | 103.630 | 103.640 | 103.650 | 103.660 | 103.670 | 103.680 | 103.690 | 103.700 | 103.710 | 103.720 | 103.730 | 103.740 | 103.750 | 103.760 | 103.770 | 103.780 | 103.790 | 103.800 | 103.810 | 103.820 | 103.830 | 103.840 | 103.850 | 103.860 | 103.870 | 103.880 | 103.890 | 103.900 | 103.910 | 103.920 | 103.930 | 103.940 | 103.950 | 103.960 | 103.970 | 103.980 | 103.990 | 104.000 | 104.010 | 104.020 | 104.030 | 104.040 | 104.050 | 104.060 | 104.070 | 104.080 | 104.090 | 104.100 | 104.110 | 104.120 | 104.130 | 104.140 | 104.150 | 104.160 | 104.170 | 104.180 | 104.190 | 104.200 | 104.210 | 104.220 | 104.230 | 104.240 | 104.250 | 104.260 | 104.270 | 104.280 | 104.290 | 104.300 | 104.310 | 104.320 | 104.330 | 104.340 | 104.350 | 104.360 | 104.370 | 104.380 | 104.390 | 104.400 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 104.400 | 104.410 | 104.420 | 104.430 | 104.440 | 104.450 | 104.460 | 104.470 | 104.480 | 104.490 | 104.500 | 104.510 | 104.520 | 104.530 | 104.540 | 104.550 | 104.560 | 104.570 | 104.580 | 104.590 | 104.600 | 104.610 | 104.620 | 104.630 | 104.640 | 104.650 | 104.660 | 104.670 | 104.680 | 104.690 | 104.700 | 104.710 | 104.720 | 104.730 | 104.740 | 104.750 | 104.760 | 104.770 | 104.780 | 104.790 | 104.800 | 104.810 | 104.820 | 104.830 | 104.840 | 104.850 | 104.860 | 104.870 | 104.880 | 104.890 | 104.900 | 104.910 | 104.920 | 104.930 | 104.940 | 104.950 | 104.960 | 104.970 | 104.980 | 104.990 | 105.000 | 105.010 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 106.000 | 106.010 | 106.020 | 106.030 | 106.040 | 106.050 | 106.060 | 106.070 | 106.080 | 106.090 | 106.100 | 106.110 | 106.120 | 106.130 | 106.140 | 106.150 | 106.160 | 106.170 | 106.180 | 106.190 | 106.200 | 106.210 | 106.220 | 106.230 | 106.240 | 106.250 | 106.260 | 106.270 | 106.280 | 106.290 | 106.300 | 106.310 | 106.320 | 106.330 | 106.340 | 106.350 | 106.360 | 106.370 | 106.380 | 106.390 | 106.400 | 106.410 | 106.420 | 106.430 | 106.440 | 106.450 | 106.460 | 106.470 | 106.480 | 106.490 | 106.500 | 106.510 | 106.520 | 106.530 | 106.540 | 106.550 | 106.560 | 106.570 | 106.580 | 106.590 | 106.600 | 106.610 | 106.620 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 98.970 | 98.980 | 98.990 | 99.000 | 99.010 | 99.020 | 99.030 | 99.040 | 99.050 | 99.060 | 99.070 |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 101.920 | 101.930 | 101.940 | 101.950 | 101.960 | 101.970 | 101.980 | 101.990 | 102.000 | 102.010 | 102.020 | 102.030 | 102.040 | 102.050 | 102.060 | 102.070 | 102.080 | 102.090 | 102.100 | 102.110 | 102.120 | 102.130 | 102.140 | 102.150 | 102.160 | 102.170 | 102.180 | 102.190 | 102.200 | 102.210 | 102.220 | 102.230 | 102.240 | 102.250 | 102.260 | 102.270 | 102.280 | 102.290 | 102.300 | 102.310 | 102.320 | 102.330 | 102.340 | 102.350 | 102.360 | 102.370 | 102.380 | 102.390 | 102.400 | 102.410 | 102.420 | 102.430 | 102.440 | 102.450 | 102.460 | 102.470 | 102.480 | 102.490 | 102.500 | 102.510 | 102.520 | 102.530 | 102.540 | 102.550 | 102.560 | 102.570 | 102.580 | 102.590 | 102.600 | 102.610 | 102.620 | 102.630 | 102.640 | 102.650 | 102.660 | 102.670 | 102.680 | 102.690 | 102.700 | 102.710 | 102.720 | 102.730 | 102.740 | 102.750 | 102.760 | 102.770 | 102.780 | 102.790 | 102.800 | 102.810 | 102.820 | 102.830 | 102.840 | 102.850 | 102.860 | 102.870 | 102.880 | 102.890 | 102.900 | 102.910 | 102.920 | 102.930 | 102.940 | 102.950 | 102.960 | 102.970 | 102.980 | 102.990 | 103.000 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 103.160 | 103.170 | 103.180 | 103.190 | 103.200 | 103.210 | 103.220 | 103.230 | 103.240 | 103.250 | 103.260 | 103.270 | 103.280 | 103.290 | 103.300 | 103.310 | 103.320 | 103.330 | 103.340 | 103.350 | 103.360 | 103.370 | 103.380 | 103.390 | 103.400 | 103.410 | 103.420 | 103.430 | 103.440 | 103.450 | 103.460 | 103.470 | 103.480 | 103.490 | 103.500 | 103.510 | 103.520 | 103.530 | 103.540 | 103.550 | 103.560 | 103.570 | 103.580 | 103.590 | 103.600 | 103.610 | 103.620 | 103.630 | 103.640 | 103.650 | 103.660 | 103.670 | 103.680 | 103.690 | 103.700 | 103.710 | 103.720 | 103.730 | 103.740 | 103.750 | 103.760 | 103.770 | 103.780 | 103.790 | 103.800 | 103.810 | 103.820 | 103.830 | 103.840 | 103.850 | 103.860 | 103.870 | 103.880 | 103.890 | 103.900 | 103.910 | 103.920 | 103.930 | 103.940 | 103.950 | 103.960 | 103.970 | 103.980 | 103.990 | 104.000 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 104.400 | 104.410 | 104.420 | 104.430 | 104.440 | 104.450 | 104.460 | 104.470 | 104.480 | 104.490 | 104.500 | 104.510 | 104.520 | 104.530 | 104.540 | 104.550 | 104.560 | 104.570 | 104.580 | 104.590 | 104.600 | 104.610 | 104.620 | 104.630 | 104.640 | 104.650 | 104.660 | 104.670 | 104.680 | 104.690 | 104.700 | 104.710 | 104.720 | 104.730 | 104.740 | 104.750 | 104.760 | 104.770 | 104.780 | 104.790 | 104.800 | 104.810 | 104.820 | 104.830 | 104.840 | 104.850 | 104.860 | 104.870 | 104.880 | 104.890 | 104.900 | 104.910 | 104.920 | 104.930 | 104.940 | 104.950 | 104.960 | 104.970 | 104.980 | 104.990 | 105.000 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|


| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| 106.000 | 106.010 | 106.020 | 106.030 | 106.040 | 106.050 | 106.060 | 106.070 | 106.080 | 106.090 | 106.100 | 106.110 | 106.120 | 106.130 | 106.140 | 106.150 | 106.160 | 106.170 | 106.180 | 106.190 | 106.200 | 106.210 | 106.220 | 106.230 | 106.240 | 106.250 | 106.260 | 106.270 | 106.280 | 106.290 | 106.300 | 106.310 | 106.320 | 106.330 | 106.340 | 106.350 | 106.360 | 106.370 | 106.380 | 106.390 | 106.400 | 106.410 | 106.420 | 106.430 | 106.440 | 106.450 | 106.460 | 106.470 | 106.480 | 106.490 | 106.500 | 106.510 | 106.520 | 106.530 | 106.540 | 106.550 | 106.560 | 106.570 | 106.580 | 106.590 | 106.600 | 106.610 | 106.620 |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|

| | | | | | | | | | | |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 98.970 | 98.980 | 98.990 | 99.000 | 99.010 | 99.020 | 99.030 | 99.040 | 99.050 | 99.060 | 99.070 |
|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 30-09-2019



| | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| RHS-MCW | 109.360 | 109.370 | 109.380 | 109.390 | 109.400 | 109.410 | 109.420 | 109.430 | 109.440 | 109.450 | 109.460 | 109.470 | 109.480 | 109.490 | 109.500 | 109.510 | 109.520 | 109.530 | 109.540 | 109.550 | 109.560 | 109.570 | 109.580 | 109.590 | 109.600 |
| LHS-MCW | 110.600 | 110.610 | 110.620 | 110.630 | 110.640 | 110.650 | 110.660 | 110.670 | 110.680 | 110.690 | 110.700 | 110.710 | 110.720 | 110.730 | 110.740 | 110.750 | 110.760 | 110.770 | 110.780 | 110.790 | 110.800 | 110.810 | 110.820 | 110.830 | 110.840 |
| RHS-MCW | 109.360 | 109.370 | 109.380 | 109.390 | 109.400 | 109.410 | 109.420 | 109.430 | 109.440 | 109.450 | 109.460 | 109.470 | 109.480 | 109.490 | 109.500 | 109.510 | 109.520 | 109.530 | 109.540 | 109.550 | 109.560 | 109.570 | 109.580 | 109.590 | 109.600 |
| LHS-MCW | 110.600 | 110.610 | 110.620 | 110.630 | 110.640 | 110.650 | 110.660 | 110.670 | 110.680 | 110.690 | 110.700 | 110.710 | 110.720 | 110.730 | 110.740 | 110.750 | 110.760 | 110.770 | 110.780 | 110.790 | 110.800 | 110.810 | 110.820 | 110.830 | 110.840 |

| | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| RHS-MCW | 111.600 | 111.610 | 111.620 | 111.630 | 111.640 | 111.650 | 111.660 | 111.670 | 111.680 | 111.690 | 111.700 | 111.710 | 111.720 | 111.730 | 111.740 | 111.750 | 111.760 | 111.770 | 111.780 | 111.790 | 111.800 | 111.810 | 111.820 | 111.830 | 111.840 |
| LHS-MCW | 112.840 | 112.850 | 112.860 | 112.870 | 112.880 | 112.890 | 112.900 | 112.910 | 112.920 | 112.930 | 112.940 | 112.950 | 112.960 | 112.970 | 112.980 | 112.990 | 113.000 | 113.010 | 113.020 | 113.030 | 113.040 | 113.050 | 113.060 | 113.070 | 113.080 |
| RHS-MCW | 111.600 | 111.610 | 111.620 | 111.630 | 111.640 | 111.650 | 111.660 | 111.670 | 111.680 | 111.690 | 111.700 | 111.710 | 111.720 | 111.730 | 111.740 | 111.750 | 111.760 | 111.770 | 111.780 | 111.790 | 111.800 | 111.810 | 111.820 | 111.830 | 111.840 |
| LHS-MCW | 112.840 | 112.850 | 112.860 | 112.870 | 112.880 | 112.890 | 112.900 | 112.910 | 112.920 | 112.930 | 112.940 | 112.950 | 112.960 | 112.970 | 112.980 | 112.990 | 113.000 | 113.010 | 113.020 | 113.030 | 113.040 | 113.050 | 113.060 | 113.070 | 113.080 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| RHS-MCW | 113.600 | 113.610 | 113.620 | 113.630 | 113.640 | 113.650 | 113.660 | 113.670 | 113.680 | 113.690 | 113.700 | 113.710 | 113.720 | 113.730 | 113.740 | 113.750 | 113.760 | 113.770 | 113.780 | 113.790 | 113.800 | 113.810 | 113.820 | 113.830 | 113.840 | 113.850 | 113.860 | 113.870 |
| LHS-MCW | 114.840 | 114.850 | 114.860 | 114.870 | 114.880 | 114.890 | 114.900 | 114.910 | 114.920 | 114.930 | 114.940 | 114.950 | 114.960 | 114.970 | 114.980 | 114.990 | 115.000 | 115.010 | 115.020 | 115.030 | 115.040 | 115.050 | 115.060 | 115.070 | 115.080 | 115.090 | 115.100 | 115.110 |
| RHS-MCW | 113.600 | 113.610 | 113.620 | 113.630 | 113.640 | 113.650 | 113.660 | 113.670 | 113.680 | 113.690 | 113.700 | 113.710 | 113.720 | 113.730 | 113.740 | 113.750 | 113.760 | 113.770 | 113.780 | 113.790 | 113.800 | 113.810 | 113.820 | 113.830 | 113.840 | 113.850 | 113.860 | 113.870 |
| LHS-MCW | 114.840 | 114.850 | 114.860 | 114.870 | 114.880 | 114.890 | 114.900 | 114.910 | 114.920 | 114.930 | 114.940 | 114.950 | 114.960 | 114.970 | 114.980 | 114.990 | 115.000 | 115.010 | 115.020 | 115.030 | 115.040 | 115.050 | 115.060 | 115.070 | 115.080 | 115.090 | 115.100 | 115.110 |

| | | | | | | | | |
|---------|---------|---------|---------|---------|---------|---------|---------|---------|
| RHS-MCW | 115.600 | 115.610 | 115.620 | 115.630 | 115.640 | 115.650 | 115.660 | 115.670 |
| LHS-MCW | 116.840 | 116.850 | 116.860 | 116.870 | 116.880 | 116.890 | 116.900 | 116.910 |
| RHS-MCW | 115.600 | 115.610 | 115.620 | 115.630 | 115.640 | 115.650 | 115.660 | 115.670 |
| LHS-MCW | 116.840 | 116.850 | 116.860 | 116.870 | 116.880 | 116.890 | 116.900 | 116.910 |

| SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW | | | | | | | | | | Completed | | | | | | In Progress | | | | | | | |
|---|-------------------|---------------------------|--------------------------------|-------------------------|-------------------|-----------------|------|------|------|-----------|------------------|------------|------------|------------------|------------|-------------|------------------|-----|------|------|------|-----------------|--|
| Status Upto | 30.09.2019 | | | | | | | | | LHS | | | | | | RHS | | | | | | | |
| Sr. No. | As Approved by IE | Design Chainage As per CA | Number and Length of Spans (m) | Remarks | Type of Structure | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Protection Work | |
| 1 | 74+675 | 74.670 | EXISTING 1 x 3.0m x 2.0m | New Construction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 2 | 74+800 | 74.808 | EXISTING 1 x 1.20m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 3 | 75+558 | 75.555 | EXISTING 1x3.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 4 | 75+902 | 75.897 | EXISTING 1 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 5 | 76+390 | 76.387 | EXISTING 1 x 3.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 6 | 77+382 | 77.379 | EXISTING 1 x 4.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 7 | 77+766 | 77.764 | EXISTING 1 x 2.0m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 8 | 81+868 | 81.867 | EXISTING 1 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 9 | 81+913 | 81.910 | EXISTING 1 x 1.95m x 1.0m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 10 | 83+012 | 83.007 | EXISTING 2 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 11 | 83+065 | 83.062 | EXISTING 1 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 12 | 89+973 | 89.969 | EXISTING 4 x 0.75m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 13 | 90+640 | 90.637 | EXISTING 1 x 1.20m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 14 | 94+509 | 94.509 | EXISTING 1 x 3.6m x 1.6m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 15 | 95+495 | 95.490 | EXISTING 1 x 1.2m x 0.9m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 16 | 95+794 | 95.787 | EXISTING 1 x 1.20m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 17 | 96+511 | 96.505 | EXISTING 1 x 5.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 18 | 97+530 | 97.534 | EXISTING 1x2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 19 | 97+742 | 97.738 | EXISTING 1 x 3.0m x 1.0m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 20 | 99+471 | 99.467 | EXISTING 1 x 3.0m x 4.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 21 | 99+776 | 99.769 | EXISTING 1 x 2.0m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 22 | 99+840 | 99.838 | EXISTING 1 x 1.5m x 1.5m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 23 | 100+177 | 100.173 | EXISTING 1 x 1m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 24 | 100+364 | 100.358 | EXISTING 1 x 10m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 25 | 100+823 | 100.817 | EXISTING 1 x 3.5m x 2.5m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 26 | 101+851 | 101.851 | EXISTING 1 x 1.5m x 1.5m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 27 | 103+220 | 103.214 | EXISTING 1 x 4.0m x 2.5m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 28 | 104+197 | 104.190 | EXISTING 1 x 1.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 29 | 104+215 | 104.208 | EXISTING 1 x 1.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 30 | 109+786 | 109.779 | EXISTING 1 x 1.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 31 | 109+975 | 109.967 | EXISTING 1 x 2.0m x 1.7m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 32 | 110+167 | 110.160 | EXISTING 2 x 1.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 33 | 110+795 | 110.785 | EXISTING 1 x 1.2m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 34 | 110+980 | 110.971 | EXISTING 1 x 1.5m x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 35 | 113+897 | 113.885 | EXISTING 1 x 1.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 36 | 114+313 | 114.300 | EXISTING 1 x 1.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 37 | 114+703 | 114.703 | EXISTING | | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 38 | 114+954 | 114.952 | EXISTING 1 x 1.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 39 | 115+097 | 115.087 | EXISTING 2 x 1.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 40 | 115+232 | 115.221 | EXISTING 1 x 2.0m x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 41 | 115+381 | 115.368 | EXISTING 1 x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 42 | 115+884 | 115.872 | EXISTING 2 x 1.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 43 | 115+978 | 115.978 | EXISTING 1 x 2.0m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |

| STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD | | | | | | | | | | | | Completed | | | | | | In Progress | | | | | |
|--|-------------------|---------------------------|--------------------------------|-------------------------|-------------------|-----------------|------|------|------|-----|------------------|------------|-----------------|------|------|------|-----|------------------|------------|--|--|--|--|
| Status Upto | 30.09.2019 | | | | | | | | | | | LHS | | | | | | RHS | | | | | |
| Sr. No. | As Approved by IE | Design Chainage As per CA | Number and Length of Spans (m) | Remarks | Type of Structure | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | | | | |
| 1 | 74+675 | 74.670 | EXISTING 1 x 3.0m x 2.0m | New Construction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 2 | 74+800 | 74.808 | EXISTING 1 x 1.20m | Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 3 | 75+558 | 75.555 | EXISTING 1x3.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 4 | 75+902 | 75.897 | EXISTING 1 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 5 | 76+390 | 76.387 | EXISTING 1 x 3.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 6 | 77+382 | 77.379 | EXISTING 1 x 4.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 7 | 77+766 | 77.764 | EXISTING 1 x 2.0m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 8 | 83+012 | 83.007 | EXISTING 2 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 9 | 83+065 | 83.062 | EXISTING 1 x 2.0m x 2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 10 | 89+973 | 89.969 | EXISTING 4 x 0.75m | Widening | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 11 | 90+640 | 90.637 | EXISTING 1 x 1.20m | Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 12 | 94+509 | 94.509 | EXISTING 1 x 3.6m x 1.6m | Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 13 | 95+495 | 95.490 | EXISTING 1 x 1.2m x 0.9m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 14 | 95+794 | 95.787 | EXISTING 1 x 1.20m | Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 15 | 96+511 | 96.505 | EXISTING 1 x 5.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 16 | 97+530 | 97.534 | EXISTING 1x2.0m | Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 17 | 99+776 | 99.769 | EXISTING 1 x 2.0m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 18 | 99+840 | 99.838 | EXISTING 1 x 1.5m x 1.5m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 19 | 100+177 | 100.173 | EXISTING 1 x 1m | Repair & Widening | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 20 | 100+364 | 100.358 | EXISTING 1 x 10m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 21 | 101+851 | 101.851 | EXISTING 1 x 1.5m x 1.5m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 22 | 103+220 | 103.214 | EXISTING 1 x 4.0m x 2.5m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 23 | 104+197 | 104.190 | EXISTING 1 x 1.0m | Repair & Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 24 | 104+215 | 104.208 | EXISTING 1 x 1.0m | Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 25 | 109+786 | 109.779 | EXISTING 1 x 1.0m | Repair & Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 26 | 109+975 | 109.967 | EXISTING 1 x 2.0m x 1.7m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 27 | 110+167 | 110.160 | EXISTING 2 x 1.0m | Repair & Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 28 | 110+795 | 110.785 | EXISTING 1 x 1.2m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 29 | 110+980 | 110.971 | EXISTING 1 x 1.5m x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 30 | 113+897 | 113.885 | EXISTING 1 x 1.0m | Repair & Widening | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 31 | 114+313 | 114.300 | EXISTING 1 x 1.0m | Repair & Widening | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 32 | 114+954 | 114.952 | EXISTING 1 x 1.0m | Repair & Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 33 | 115+097 | 115.087 | EXISTING 2 x 1.0m | Repair & Reconstruction | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 34 | 115+232 | 115.221 | EXISTING 1 x 2.0m x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 35 | 115+381 | 115.368 | EXISTING 1 x 2.0m | Repair & Reconstruction | BOX CULVERT | | | | | | | | | | | | | | | | | | |
| 36 | 115+884 | 115.872 | EXISTING 2 x 1.0m | Repair & Widening | PIPE CULVERT | | | | | | | | | | | | | | | | | | |
| 37 | 115+978 | 115.978 | EXISTING 1 x 2.0m x 2.0m | Repair & Widening | BOX CULVERT | | | | | | | | | | | | | | | | | | |

| SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW | | | | | | | | | | Completed | | | | | | In Progress | | | | | | | | | | | |
|--|-------------|------------|-------------------|---------------------------|--------|--------------------------------|-------------------|-----------------|------|-----------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------|--|--|--|--|--|--|
| Sr. No. | Status Upto | 30.09.2019 | As Approved by IE | Design Chainage As per CA | BYPASS | Number and Length of Spans (m) | Type of Structure | LHS | | | | | | | RHS | | | | | | | | | | | | |
| | | | | | | | | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Protection Work | | | | | | |
| 1 | | | 66+357 | 66.383 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 2 | | | 67+068 | 67.068 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 3 | | | 69+357 | 69.357 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 4 | | | 72+570 | 72.578 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 5 | | | 73+755 | 73.755 | BYPASS | 1x1.2.0mx2.0m | PIPE CULVERT | | | | | | | | | | | | | | | | | | | | |
| 6 | | | 104+622 | 104.618 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 7 | | | 104+998 | 104.992 | BYPASS | 1 x 4.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 8 | | | 105+440 | 105.440 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 9 | | | 105+536 | 105.525 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 10 | | | 106+442 | 106.432 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 11 | | | 108+002 | 107.994 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 12 | | | 108+080 | 108.070 | BYPASS | 1 x 4.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 13 | | | 108+225 | 108.225 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 14 | | | 108+345 | 108.334 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 15 | | | 108+441 | 108.441 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 16 | | | 108+540 | 108.500 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 17 | | | 108+767 | 108.767 | BYPASS | 1 x 4.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | | |
| 18 | | | 111+205 | 111.196 | BYPASS | 1 x 1.0m | PIPE CULVERT | | | | | | | | | | | | | | | | | | | | |
| 19 | | | 111+452 | 111.452 | BYPASS | | PIPE CULVERT | | | | | | | | | | | | | | | | | | | | |

| SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---------------------------|--------|--------------------------------|-------------------|-----------------|------|-------------|------|-----|------------------|------------|-----|-----|------------------|------------|------|------|------|-----|------------------|------------|-----------------|--|
| Status Upto | Completed | | | | | | | In Progress | | | | | | | | | | | | | | | | |
| Sr. No. | As Approved by IE | Design Chainage As per CA | | Number and Length of Spans (m) | Type of Structure | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | RHS | PCC | Granular Filling | Excavation | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Protection Work | |
| 1 | 72+570 | 72.578 | BYPASS | 1 x 3.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | |
| 2 | 104+622 | 104.618 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | |
| 3 | 104+998 | 104.992 | BYPASS | 1 x 4.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | |
| 4 | 106+442 | 106.432 | BYPASS | 1 x 2.0m x 2.0m | BOX CULVERT | | | | | | | | | | | | | | | | | | | |
| 5 | 111+205 | 111.196 | BYPASS | 1 x 1.0m | PIPE CULVERT | | | | | | | | | | | | | | | | | | | |

| SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - MCW | | | | | | | | | | Completed | | In Progress | | | | | | | | | | | |
|--|-------------------|---------------------------|--------------------------------|-------------------|-----------------|------|------|------|-----|------------------|------------|-------------|------------------|-----|------|------|------|-----------------|--|--|--|--|--|
| Status Upto | 30.09.2019 | | | | | | | | | | | LHS | | | | | | RHS | | | | | |
| Sr. No. | As Approved by IE | Design Chainage As per CA | Number and Length of Spans (m) | Type of Structure | Protection Work | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Protection Work | | | | | |
| 1 | 79+716 | 79.715 | 1 x 12.50m | MNBB | Widening | | | | | | | | | | | | | | | | | | |
| 2 | 79+795 | 79.795 | 2 x 12.50m | MNBB | Re-Const. | | | | | | | | | | | | | | | | | | |
| 3 | 82+007 | 82.006 | 2 x 12.50m | MNBB | Widening | | | | | | | | | | | | | | | | | | |
| 4 | 85+144 | 85.144 | 2 x 12.50m | MNBB | Re-Const. | | | | | | | | | | | | | | | | | | |
| 5 | 85+435 | 85.432 | 1 x 12.50m | MNBB | Widening | | | | | | | | | | | | | | | | | | |
| 6 | 88+513 | 88.513 | 1 x 12.50m | MNBB | Widening | | | | | | | | | | | | | | | | | | |
| 7 | 91+164 | 91.165 | 2 x 12.50m | MNBB | Re-Const. | | | | | | | | | | | | | | | | | | |
| 8 | 92+343 | 92.342 | 1 x 12.50m | MNBB | Widening | | | | | | | | | | | | | | | | | | |
| 9 | 101+101 | 101.100 | | MNBB | EXISTING | | | | | | | | | | | | | | | | | | |
| 10 | 66+757 | 66.730 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 11 | 68+644 | 68.650 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 12 | 74+173 | 74.175 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 13 | 74+605 | 74.600 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 14 | 105+915 | 105.915 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 15 | 109+090 | 109.088 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 16 | 109+195 | 109.208 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 17 | 109+365 | 109.365 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 18 | 109+540 | 109.540 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 19 | 111+563 | 111.565 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 20 | 112+807 | 112.807 | 1 x 25m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 21 | 113+100 | 113.100 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |
| 22 | 113+505 | 113.505 | 2 x 12.5m | MNBB | BYPASS | | | | | | | | | | | | | | | | | | |

| SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---------------------------|--------------------------------|-------------------|-----------------|-------------|------|------|-----|------------------|------------|------------|------------------|-----|------|------|------|-----------------|--|
| Status Upto | Completed | | | | | In Progress | | | | | | | | | | | | | |
| Sr. No. | As Approved by IE | Design Chainage As per CA | Number and Length of Spans (m) | Type of Structure | Protection Work | LHS | | | | | RHS | | | | | | | | |
| | | | | | | Slab | Wall | Raft | PCC | Granular Filling | Excavation | Excavation | Granular Filling | PCC | Raft | Wall | Slab | Protection Work | |
| 1 | 74+605 | 74.600 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 2 | 105+915 | 105.915 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 3 | 109+090 | 109.088 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 4 | 109+195 | 109.208 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 5 | 109+365 | 109.365 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 6 | 109+540 | 109.540 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 7 | 111+563 | 111.565 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 8 | 112+807 | 112.807 | 1 x 25m | MNBB | | | | | | | | | | | | | | | |
| 9 | 113+100 | 113.100 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |
| 10 | 113+505 | 113.505 | 2 x 12.5m | MNBB | | | | | | | | | | | | | | | |

| SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF LVUP | | | | | | | Completed | | In Progress | | | | | | | | |
|---|-------------------|--------------------------------|-------------------|----------|-----------------|------|-----------|------|-------------|------------|------------|-----|------|------|------|-----------------|--|
| Status Upto | 30.09.2019 | | | | | | LHS | | | | | RHS | | | | | |
| Sr. No. | As Approved by IE | Number and Length of Spans (m) | Type of Structure | | Protection Work | Slab | Wall | Raft | PCC | Excavation | Excavation | PCC | Raft | Wall | Slab | Protection Work | |
| 1 | 77+420 | 1X10.5 | LVUP | EXISTING | | | | | | | | | | | | | |
| 2 | 112+643 | 1X10.5 | LVUP | BYPASS | | | | | | | | | | | | | |

| SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (> 15m Span) | | | | | | | | | | | | | | | | | | | | | |
|--|-----------------|-----------|----------|----|---------------|------|--------|-----------------|----------|-----------------|-----|------------|-----------------|----------|-----------------|--------|------|---------------|--|--|--|
| Status upto | 30.09.2019 | Completed | | | | | | | | In Progress | | | | | | | | | | | |
| SR.NO. | MNB at Chainage | Span | | | LHS | | | | | RHS | | | | | | | | | | | |
| | | | | | Crash Barrier | Slab | Girder | Piercap /Abtcap | Pier/Abt | Open Foundation | PCC | Excavation | Open Foundation | Pier/Abt | Piercap /Abtcap | Girder | Slab | Crash Barrier | | | |
| 1 | 70+185 | 2 x 20 | BYPASS | A1 | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | |
| 2 | 73+815 | 1 x 15 | BYPASS | A1 | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | |
| 3 | 84+725 | 1 x 15 | EXISTING | A1 | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | |
| 4 | 84+987 | 2 x 15 | EXISTING | A1 | | | | | | | | | | | | | | | | | |
| | | | | P1 | | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | | |

| SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF MJB | | | | | | | | | | | | |
|---|---------------|------|----------------|--------------|----------|----------|---------------|------|----------------|--------------|----------|----------|
| MJB at Chainage 66 + 530 (8x30) - BYPASS | | | | | | | | | | | | |
| | LHS/LSR | | | | | | RHS/RSR | | | | | |
| | Crash Barrier | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap | Crash Barrier | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap |
| A1 | | | | | | | | | | | | |
| P1 | | | | | | | | | | | | |
| P2 | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | |
| P4 | | | | | | | | | | | | |
| P5 | | | | | | | | | | | | |
| P6 | | | | | | | | | | | | |
| P7 | | | | | | | | | | | | |
| A2 | | | | | | | | | | | | |
| MJB at Chainage 73 + 340 (9x30) - BYPASS | | | | | | | | | | | | |
| | LHS/LSR | | | | | | RHS/LSR | | | | | |
| | Crash Barrier | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap | Crash Barrier | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap |
| A1 | | | | | | | | | | | | |
| P1 | | | | | | | | | | | | |
| P2 | | | | | | | | | | | | |
| P3 | | | | | | | | | | | | |
| P4 | | | | | | | | | | | | |
| P5 | | | | | | | | | | | | |
| P6 | | | | | | | | | | | | |
| P7 | | | | | | | | | | | | |
| P8 | | | | | | | | | | | | |
| A2 | | | | | | | | | | | | |

| MJB at Chainage 99 + 583 (3x25) - EXISTING ROAD | | | | | | | | | | |
|---|---------|------|----------------|--------------|----------|----------|----------|----------|----------------|-------|
| | LHS/LSR | | | | | RHS/LSR | | | | |
| | Crash | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap | Pier/Abt | Pier Cap | Girder Casting | Crash |
| A1 | | | | | | | | | | |
| P1 | | | | | | | | | | |
| P2 | | | | | | | | | | |
| A2 | | | | | | | | | | |
| Completed | | | | | | | | | | |
| In Progress | | | | | | | | | | |
| MJB at Chainage 107 + 400 - BYPASS | | | | | | | | | | |
| | LHS/LSR | | | | | RHS/LSR | | | | |
| | Crash | Slab | Girder Casting | Pier Cap/Abt | Pier/Abt | Pile Cap | Pier/Abt | Pier Cap | Girder Casting | Crash |
| A1 | | | | | | | | | | |
| P1 | | | | | | | | | | |
| P2 | | | | | | | | | | |
| P3 | | | | | | | | | | |
| P4 | | | | | | | | | | |
| P5 | | | | | | | | | | |
| P6 | | | | | | | | | | |
| P7 | | | | | | | | | | |
| P8 | | | | | | | | | | |
| P9 | | | | | | | | | | |
| P10 | | | | | | | | | | |
| P11 | | | | | | | | | | |
| P12 | | | | | | | | | | |
| P13 | | | | | | | | | | |
| P14 | | | | | | | | | | |
| P15 | | | | | | | | | | |
| P16 | | | | | | | | | | |
| P17 | | | | | | | | | | |
| P18 | | | | | | | | | | |
| P19 | | | | | | | | | | |
| A2 | | | | | | | | | | |
| Completed | | | | | | | | | | |
| In Progress | | | | | | | | | | |

| SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF FLYOVER | | | | | | | | | | Completed | | | | | | | In Progress | | | | | | |
|---|-------------|------------|----------------|------|-----------------|--|---------------|------|----------------|----------------|-----------|----------|-----|------|---------------|------|----------------|----------------|-----------|----------|-----|------|--|
| Sr.No. | Status upto | 30.09.2019 | FO at Chainage | Span | | | LHS | | | | | | | RHS | | | | | | | | | |
| | | | | | | | Crash Barrier | Slab | Girder Casting | Percap /Abtcap | Abt Shaft | Pile Cap | PCC | Pile | Crash Barrier | Slab | Girder Casting | Percap /Abtcap | Abt Shaft | Pile Cap | PCC | Pile | |
| 1 | | | 69+785 | 1x30 | BYPASS | | | | | | | | | | | | | | | | | | |
| 2 | | | 74+655 | 1x30 | BYPASS+EXISTING | | | | | | | | | | | | | | | | | | |
| 3 | | | 80+556 | 1x30 | EXISTING | | | | | | | | | | | | | | | | | | |
| 4 | | | 80+720 | 1x30 | EXISTING | | | | | | | | | | | | | | | | | | |
| 5 | | | 95+455 | 2x30 | EXISTING | | | | | | | | | | | | | | | | | | |
| 6 | | | 98+950 | 2x30 | EXISTING | | | | | | | | | | | | | | | | | | |
| 7 | | | 104+570 | 1x30 | BYPASS | | | | | | | | | | | | | | | | | | |
| 8 | | | 110+110 | 1x30 | EXISTING | | | | | | | | | | | | | | | | | | |


| SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF VUP | | | Completed | | | | | | | | In Progress | | | | | | | | | |
|--|-----------------|------|-----------------|---------------|------|----------------|-----------------|-----------|----------|-----|-------------|---------------|------|----------------|-----------------|-----------|----------|-----|------|--|
| Status upto | 30.09.2019 | | | | | | | | | | | | | | | | | | | |
| SR.NO. | VUP at Chainage | Span | | Crash Barrier | Slab | Girder Casting | Piercap /Abtcap | Abt Shaft | Pile Cap | PCC | Pile | Crash Barrier | Slab | Girder Casting | Piercap /Abtcap | Abt Shaft | Pile Cap | PCC | Pile | |
| 1 | 72+545 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 2 | 75+830 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 3 | 86+677 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 4 | 87+670 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 5 | 90+580 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 6 | 97+225 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 7 | 101+910 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 8 | 102+975 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 9 | 106+318 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 10 | 109+350 | 1x25 | BYPASS | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 11 | 111+235 | 1x25 | BYPASS+EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 12 | 113+550 | 1x25 | BYPASS+EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |
| 13 | 115+258 | 1x25 | EXISTING | A1 | | | | | | | | | | | | | | | | |
| | | | | A2 | | | | | | | | | | | | | | | | |

5. Financial & Physical Progress of Work

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve

Four Lining of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode
Fig. 03a- Financial Progress (S-Curve)




| Schedule | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | |
|-------------------------|-------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|---------|---------|---------|---------|---------|---------|---------|
| | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug |
| Monthly Planned | 26.78 | 55.52 | 55.52 | 30.68 | 29.22 | 32.87 | 35.06 | 55.52 | 46.75 | 51.14 | 64.28 | 64.28 | 90.58 | 90.58 | 55.52 | 55.52 | 55.52 | 67.21 | 73.05 | 73.05 | 75.97 | 80.36 | 80.36 | 80.36 | 35.31 |
| Monthly Achieved | 55.65 | 39.48 | 4.17 | 2.15 | 15.41 | 5.26 | 2.27 | 12.50 | 12.31 | 10.03 | 29.92 | 43.15 | 36.50 | 16.96 | | | | | | | | | | | |
| Cumulative Planned | 26.78 | 82.30 | 137.82 | 168.50 | 197.72 | 230.59 | 265.66 | 321.18 | 367.93 | 419.06 | 483.35 | 547.63 | 638.21 | 728.79 | 784.31 | 839.83 | 895.35 | 962.55 | 1035.60 | 1108.65 | 1184.63 | 1264.98 | 1345.34 | 1425.69 | 1461.00 |
| Cumulative Achieved | 55.65 | 95.13 | 99.30 | 101.45 | 116.86 | 122.11 | 124.39 | 136.89 | 149.20 | 159.23 | 189.15 | 232.29 | 268.79 | 285.75 | | | | | | | | | | | |
| Monthly Planned (%) | 1.8% | 3.8% | 3.8% | 2.1% | 2.0% | 2.3% | 2.4% | 3.8% | 3.2% | 3.5% | 4.4% | 4.4% | 6.2% | 6.2% | 3.8% | 3.8% | 3.8% | 4.6% | 5.0% | 5.0% | 5.2% | 5.5% | 5.5% | 5.5% | 2.4% |
| Monthly Achieved (%) | 3.8% | 2.7% | 0.3% | 0.1% | 1.1% | 0.4% | 0.2% | 0.9% | 0.8% | 0.7% | 2.0% | 3.0% | 2.5% | 1.2% | | | | | | | | | | | |
| Cumulative Planned (%) | 1.8% | 5.6% | 9.4% | 11.5% | 13.5% | 15.8% | 18.2% | 22.0% | 25.2% | 28.7% | 33.1% | 37.5% | 43.7% | 49.9% | 53.7% | 57.5% | 61.3% | 65.9% | 70.9% | 75.9% | 81.1% | 86.6% | 92.1% | 97.6% | 100.0% |
| Cumulative Achieved (%) | 3.8% | 6.5% | 6.8% | 6.9% | 8.0% | 8.4% | 8.5% | 9.4% | 10.2% | 10.9% | 12.9% | 15.9% | 18.4% | 19.6% | | | | | | | | | | | |

MPP SEPTEMBER 2019

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03b- Physical Progress (S-Curve)



| Schedule | 2019 | | | | | | | | | | | | 2020 | | | | | | | | | | | | |
|---------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|---------|
| | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug |
| Monthly Planned | 0.20% | 0.20% | 0.40% | 0.20% | 0.30% | 0.60% | 1.20% | 1.30% | 1.40% | 1.20% | 3.14% | 6.02% | 8.49% | 8.67% | 5.80% | 5.75% | 4.68% | 5.78% | 8.69% | 9.76% | 9.45% | 7.13% | 5.38% | 2.53% | 1.73% |
| Monthly Achieved | 0.20% | 0.20% | 0.30% | 0.18% | 0.25% | 0.57% | 1.09% | 1.24% | 1.36% | 1.18% | 3.59% | 0.89% | 0.37% | 2.31% | | | | | | | | | | | |
| Cumulative Planned | 0.20% | 0.40% | 0.80% | 1.00% | 1.30% | 1.90% | 3.10% | 4.40% | 5.80% | 7.00% | 10.14% | 16.16% | 24.65% | 33.32% | 39.12% | 44.87% | 49.55% | 55.33% | 64.02% | 73.78% | 83.23% | 90.36% | 95.74% | 98.27% | 100.00% |
| Cumulative Achieved | 0.20% | 0.40% | 0.70% | 0.88% | 1.13% | 1.70% | 2.79% | 4.03% | 5.39% | 6.57% | 10.16% | 11.05% | 11.42% | 13.73% | | | | | | | | | | | |

6. Quality Control and Quality Assurance

6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

| Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab | | |
|---|--|----------|
| Sl. NO | EQUIPEMENT LIST'S | QUANTITY |
| 1 | compression testing machine 2000 kN | 1 |
| 2 | cement mortar vibrating machine | 1 |
| 3 | AIV Apparatus | 1 |
| 4 | Electrronic weighing balance (50 kg) | 1 |
| 5 | Electrronic weighing balance (600 gm) | 1 |
| 6 | Hot Air Oven(250° c) | 1 |
| 7 | Hot plate | 1 |
| 8 | Rain Gauge | 1 |
| 9 | Sieve: as per IS 460 -1962 200 dia Brass frame | |
| 10 | 4.75 mm | 1 |
| 11 | 1.18 mm | 1 |
| 12 | 600 mic | 1 |
| 13 | 300 mic | 1 |
| 14 | 90 mic | 1 |
| 15 | 75 mic | 1 |
| 16 | Pan with Lid | 1 |
| 17 | Sieve: as per IS 460 -1962 200 dia GI frame | |
| 18 | 40 mm | 1 |
| 19 | 20 mm | 1 |
| 20 | 12.5 mm | 1 |
| 21 | 10 mm | 1 |
| 22 | 4.75 mm | 1 |
| 23 | 2.36 mm | 1 |
| 24 | Pan with Lid | 1 |
| 25 | Thickness Gauge | 1 |
| 26 | Glass Rain measuring jar (200CM ²) | 2 |
| 27 | GI Tray (18 x24 x50) | 5 |
| 28 | Enamel Tray (medium) | 4 |
| 29 | Enamel Tray (small) | 6 |
| 30 | spactula wooden handle | 8 |
| 31 | GI Tray () | 1 |
| 32 | Iron tray | 1 |
| 33 | slump cone apparatus with tamping rod | 2 |

| Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab | | |
|---|--|----------|
| Sl. NO | EQUIPEMENT LIST'S | QUANTITY |
| 1 | Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes | |
| a | 100mm | 2 Nos |
| b | 75mm | 2 Nos |
| c | 90mm | 2 Nos |
| d | 63mm | 2 Nos |
| e | 53mm | 2 Nos |
| f | 50mm | 2 Nos |
| g | 45mm | 2 Nos |
| h | 40mm | 2 Nos |
| i | 37.5mm | 2 Nos |
| j | 31.5mm | 2 Nos |
| k | 26.5mm | 2 Nos |
| l | 25mm | 2 Nos |
| m | 22.4mm | 2 Nos |
| n | 20.0mm | 2 Nos |
| o | 19.0mm | 2 Nos |
| p | 18mm | 2 Nos |
| q | 16mm | 2 Nos |
| r | 14mm | 2 Nos |
| s | 13.2mm | 2 Nos |
| t | 12.5mm | 2 Nos |
| v | 11.2mm | 2 Nos |
| u | 10mm | 2 Nos |
| w | 9.5mm | 2 Nos |
| x | 6.3mm | 2 Nos |
| y | 5.6mm | 2 Nos |
| z | 4.75mm | 2 Nos |
| 2 | Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh) as per IS complete with lid & pan of sieve | |
| a | 37.5mm | 2 Nos |
| b | 26.5mm | 2 Nos |
| c | 22.4mm | 2 Nos |
| d | 19mm | 2 Nos |
| e | 16mm | 2 Nos |
| f | 14mm | 2 Nos |
| g | 13.2mm | 2 Nos |
| h | 12.5 | 2 Nos |
| i | 11.2mm | 2 Nos |
| j | 10mm | 2 Nos |
| k | 9.5mm | 2 Nos |
| l | 4.75mm | 2 Nos |
| m | 2.8mm | 2 Nos |
| n | 2.36mm | 2 Nos |
| o | 2.0mm | 2 Nos |

| Sl. NO | EQUIPEMENT LIST'S | QUANTITY |
|--------|---|----------|
| p | 1.80mm | 2 Nos |
| q | 1.7mm | 2 Nos |
| r | 1.4mm | 2 Nos |
| s | 1.18mm | 2 Nos |
| t | 1.0mm | 3 Nos |
| v | 0.600mm | 2 Nos |
| u | 0.425mm | 2 Nos |
| w | 0.355mm | 2 Nos |
| x | 0.300mm | 2 Nos |
| y | 0.180 | 2 Nos |
| z | 0.090mm | 2 Nos |
| aa | 0.075mm | 6 Nos |
| 3 | Measuring cylinder - Borosilicate glass - 100ML | 40 Nos |
| 4 | Glass Thermometer 00c to 3000c | 10 Nos |
| 5 | Flash filtering borosil glass - 2000ML | 1 No |
| 6 | Flash filtering borosil glass - 5000ML | 1 No |
| 7 | Round hot Plate | 2 Nos |
| 8 | Measuring cylinder - Borosilicate glass - 1000ML | 4 Nos |
| 9 | Measuring cylinder - Borosilicate glass - 250ML | 4 Nos |
| 10 | Measuring cylinder- Borosilicate glass - 500ML | 4 Nos |
| 11 | Beakers - glass borosil - low from cap 600ML | 4 Nos |
| 12 | Compaction pedestal - 4" | 4 Nos |
| 13 | Extractor plate - 6" dia for marshal test | 1 No |
| 14 | Rammer marshal - 4" | 4 Nos |
| 15 | Thermometer Infra red - MTX - 2 | 2 Nos |
| 16 | LE - Chatlier mould one set of six | 2 Nos |
| 17 | Cone penetrometer | 1 No |
| 18 | Los angeles abrasion testing machine | 1 No |
| 19 | Marshal Mould - 4" dia | 51 nos |
| 20 | G.I Tray - 1500*1500*100MM | 4 Nos |
| 21 | Compaction pedestal - 6" | 1 No |
| 22 | Marshal stability apparatus | 1 No |
| 23 | Measuring cylinder- Plastic - 50ML | 4 Nos |
| 24 | Measuring cylinder- Plastic - 250ML | 2 Nos |
| 25 | Measuring cylinder- Plastic - 500ML | 2 Nos |
| 26 | Measuring cylinder- Plastic - 1000ML | 2 Nos |
| 27 | Vibrating machine with digital timer | 1 No |
| 28 | Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM | 1 No |
| 29 | Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM | 1 No |
| 30 | Penetration cup - 55*70 MM | 2 Nos |
| 31 | Penetration cup - 55*35MM | 6 Nos |
| 32 | Standard Penetrometer - Automatic with digital timer | 1 No |
| 33 | proctor compaction mould 100mm dia with 2.69kg Rammer mid steel | 4 Nos |
| 34 | proctor compaction mould 150mm dia with 4.89kg Rammer mid steel | 6 Nos |
| 35 | proving ring compression type 10kn | 1 Nos |

| Sl. NO | EQUIPEMENT LIST'S | QUANTITY |
|--------|--|----------|
| 36 | proving ring compression type 2.5kn | 1 Nos |
| 37 | proving ring compression type 25kn | 1 Nos |
| 38 | proving ring compression type 50kn | 1 Nos |
| 39 | pycnometer bottle | 4 Nos |
| 40 | Rapid moisture meter-0-25% | 4 Nos |
| 41 | Riffle sample divider -G.I-20mm , no of slot ;16 | 1 nos |
| 42 | Riffle sample divider -G.I-40mm , no of slot ;12 | 1 Nos |
| 43 | Pipette borosilicate glass - 10 ml | 4 Nos |
| 44 | Sant equivalent value test apparaus with accessories | 1 Nos |
| 45 | fileld density test app - sand replacement method small | 2 Set |
| 46 | shrinkage limit set W/O mercury | 1 Nos |
| 47 | Mercury 250 Gm | 1 Nos |
| 48 | Buoyancy balance | 1 Nos |
| 49 | Spatula 8" | 10 Nos |
| 50 | Spatula 4" | 10 Nos |
| 51 | Standard sand - grade III - Bag of 25 kg | 2 Nos |
| 52 | Standard sand - grade I - Bag of 25 kg | 2 Bag |
| 53 | Standard sand - grade II - Bag of 25 kg | 2 Bag |
| 54 | stanard penetrometer - automatic with digital timer | 1 Nos |
| 55 | Beaking head assembly - 6' | 1 Nos |
| 56 | Bulk density cylindrical metal measure - 15 LTR | 1 Nos |
| 57 | Bulk density cylindrical metal measure - 5 LTR | 1 Nos |
| 58 | Bulk density cylindrical metal measure - 30 LTR | 1 Nos |
| 59 | Calcium carbide - 500 GM for rapid moisture meter | 10 Nos |
| 60 | Liquid limits device - hand operated | 1 Nos |
| 61 | CBR mould mild steel 150mm dia eith collar and base plate | 60 Nos |
| 62 | Perforated plate - for CBR test AS per 1377 | 57 Nos |
| 63 | Spacer disc - for CBR test | 4 nos |
| 64 | surcharge weight 2.5kg annular for cbr test | 120 nos |
| 65 | cbr load frame electrical single speed | 1 nos |
| 66 | chiesel 25mm wide *300mm long | 20 nos |
| 67 | compression testing machine 2000kn digital manual pace | 1 nos |
| 68 | cube moulds 7.06cm isi marked for cement | 12 |
| 69 | Concrete mixer - Tilting drum type | 1 No |
| 70 | Constant temperature waterbath for marshal test with digital | 2 Nos |
| 71 | Core drilling machine with disel engine | 1 No |
| 72 | Electronic weighing balance - 10KG | 1 No |
| 73 | Cube moulds - 10CM | 18 Nos |
| 74 | Cube moulds - 5CM | 12 Nos |
| 75 | Electronic weighing balance - 600Gms | 2 Nos |
| 76 | Dial gauge 0.01*30mm | 4 Nos |
| 77 | Electronic platform balance - 100KG | 1 Nos |
| 78 | Electronic weighing balance - 30KG | 2 Nos |
| 79 | Electronic weighing balance - 50KG | 2 Nos |
| 80 | Electronic weighing balance - 5KG | 1 No |
| 81 | Stop watch - digital | 4 Nos |

| Sl. NO | EQUIPEMENT LIST'S | QUANTITY |
|--------|---|----------|
| 82 | Direct shear apparatus | 1 No |
| 83 | Bottle wash plastic - 1000ML | 4 Nos |
| 84 | Length gauge | 1 No |
| 85 | Tray - G.I 300*300MM (12"*12") | 6 Nos |
| 86 | Enamel tray -300*250*40 mm (10"*12") | 9 Nos |
| 87 | Tray G.I -300*250*40 mm (10"*12") | 9 Nos |
| 88 | Enamel tray -450*600*40 mm (18"*12") | 12 Nos |
| 89 | Field density test app -sand replacement method medium | 2 Set |
| 90 | Field density test app -sand replacement method Large | 2 Set |
| 91 | Filter paper for marshal test 100mm dia | 10 PKT |
| 92 | Filter paper for CBR test 15cm dia PKT of 100 circles | 10 PKT |
| 93 | Flakiness gauge - M.S .Chrome / powder coated | 1 Nos |
| 94 | Pensky marten flash piot apparatus | 1 Nos |
| 95 | Flexural strength testing machine curve | 1 Nos |
| 96 | French curve | 2 Nos |
| 97 | Slump test appratus with tamping rod 16mm dia *600mm long | 9 Nos |
| 98 | Thermometer dial 100mm dia * 300mm long 00 - 3000c | 10 Nos |
| 99 | Tripod stand for CBR test | 4 Nos |
| 100 | Gauging trowel 6" (150mm) | 4 Nos |
| 101 | U tube glass viscometer | 1 Nos |
| 102 | Saybolt viscometer with energy regulator | 1 Nos |
| 103 | Vacuum pump -Singal Stage | 1 Nos |
| 104 | Vibrating table -60*60 CM | 1 Nos |
| 105 | Needle final setting time for vicat needle appratus | 1 Nos |
| 106 | Needle Intial setting time for vicat needle appratus | 1 Nos |
| 107 | Vicat Needle apparatus | 2 Nos |
| 108 | Hammer with Handle - 1000 GM | 4 Nos |
| 109 | Aggregate Impact testing machine | 1 Nos |
| 110 | Beakers - glass borosil - low form cap ; 600ML | 2 Nos |
| 111 | Beam mould -15*15*70 CM - Mild steel | 17 Nos |

6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of September - 2019 are tabulated below -

**Four Laning of Sethiyahopu – Cholopuram From km 65.960 to km 116.440 Section of NH-45C in the State of TamilNadu
Under NHDP Phase-IV on Hybrid Annuity Mode**

Monthly Progress Report : Summary of Quality Control Report : Month of SEP-2019

| S. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous(AUG) month | | | Tests conducted during reporting month upto 30 th SEP-19 | | | Test conducted upto this month | | | | |
|---|------------------------------|-------------------------|------------------------------|--|--------|--------|---|--|--------|--------------------------------|-----------------------------|--|--------|--------|
| | | | | No. of test Conducted EPC/Concessionaire | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted EPC/Concessionaire | Passed | Failed | Nos.of test witnessed by IE | No. of test Conducted EPC/Concessionaire | Passed | Failed |
| 1.0 Tests on OGL | | | | | | | | | | | | | | |
| 1.1 | Grain size analysis | IS:2720 (Part4) | 1 test / 250 meters | 313 | 313 | 0 | 82 | 0 | 0 | 0 | 313 | 313 | 0 | 82 |
| 1.2 | Atterberg Limits | IS:2720 (Part5) | 1 test / 250 meters | 313 | 313 | 0 | 82 | 0 | 0 | 0 | 313 | 313 | 0 | 82 |
| 1.3 | Proctor | IS:2720 (Part8) | 1 test / 250 meters | 313 | 313 | 0 | 82 | 0 | 0 | 0 | 313 | 313 | 0 | 82 |
| 1.4 | Free Swell index | IS:2720 (Part40) | 1 test / 250 meters | 313 | 308 | 5 | 82 | 0 | 0 | 0 | 313 | 308 | 5 | 82 |
| 1.5 | California bearing ratio | IS:2720 (Part16) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 2.0 Borrow Area for EMB/Subgrade (MoRT&H 305) | | | | | | | | | | | | | | |
| 2.1 | Grain size analysis | IS:2720 (Part4) | 1 test /1500 m ³ | 499 | 499 | 0 | 342 | 5 | 5 | 0 | 504 | 504 | 0 | 342 |
| 2.2 | Atterberg Limits | IS:2720 (Part5) | 1 test /1500 m ³ | 499 | 499 | 0 | 342 | 5 | 5 | 0 | 504 | 504 | 0 | 342 |
| 2.3 | Proctor | IS:2720 (Part8) | 1 test /1500 m ³ | 499 | 499 | 0 | 342 | 5 | 5 | 0 | 504 | 504 | 0 | 342 |
| 2.4 | Free Swell index | IS:2720 (Part40) | 1 test /1500 m ³ | 499 | 499 | 0 | 342 | 5 | 5 | 0 | 504 | 504 | 0 | 342 |
| 2.5 | California bearing ratio | IS:2720 (Part16) | 1 test / 3000 m ³ | 75 | 73 | 2 | 40 | 5 | 5 | 0 | 80 | 78 | 2 | 40 |
| 2.6 | Direct shear Test | IS:2720 (Part13) | 1 test /3000 m ³ | 22 | 22 | 0 | 9 | 10 | 10 | 0 | 32 | 32 | 0 | 15 |
| 3.0 Cutting portion & Existing for EMB/SG (MoRT&H 305) | | | | | | | | | | | | | | |
| 3.1 | Grain size analysis | IS:2720 (Part4) | 1 test /1500 m ³ | 10 | 8 | 0 | 5 | 0 | 0 | 0 | 10 | 8 | 0 | 5 |
| 3.2 | Atterberg Limits | IS:2720 (Part5) | 1 test /1500 m ³ | 10 | 8 | 0 | 5 | 0 | 0 | 0 | 10 | 8 | 0 | 5 |
| 3.3 | Proctor | IS:2720 (Part8) | 1 test /1500 m ³ | 10 | 8 | 0 | 5 | 0 | 0 | 0 | 10 | 8 | 0 | 5 |
| 3.4 | Free Swell index | IS:2720 (Part40) | 1 test /1500 m ³ | 10 | 8 | 0 | 5 | 0 | 0 | 0 | 10 | 8 | 0 | 5 |
| 3.5 | California bearing ratio | IS:2720 (Part16) | 1 test / 3000 m ³ | 8 | 6 | 2 | 3 | 0 | 0 | 0 | 8 | 6 | 2 | 3 |
| 4.0 FLYASH For Embankment | | | | | | | | | | | | | | |
| 4.1 | Liquid Limit & Plastic limit | TABLE-1 | 1 test /1500 m ³ | 105 | 105 | 0 | 77 | 40 | 40 | 0 | 145 | 145 | 0 | 89 |
| 4.2 | Maximum Dry Density | Clause 5.2 | 1 test /1500 m ³ | 105 | 105 | 0 | 77 | 40 | 40 | 0 | 145 | 145 | 0 | 101 |
| 4.3 | Grain size analysis | IS:2720 (Part4) | 1 test /3000 m ³ | 25 | 25 | 0 | 11 | 20 | 20 | 0 | 45 | 45 | 0 | 35 |
| 4.4 | Direct shear Test | IS:2720 (Part13) | 1 test /3000 m ³ | 25 | 25 | 0 | 14 | 20 | 20 | 0 | 45 | 45 | 0 | 25 |
| 5.0 Field Density Test MoRT&H 305 | | | | | | | | | | | | | | |
| 5.1 | Field density (OGL) | IS:2720 (Part28) | 1 test /3000 sqm | 3073 | 2977 | 96 | 914 | 33 | 33 | 0 | 3106 | 3010 | 96 | 914 |
| 5.2 | EMB field density | IS:2720 (Part28) | 1 test /3000 sqm | 16172 | 15653 | 519 | 3441 | 2919 | 2859 | 60 | 544 | 19091 | 18512 | 579 |
| 5.3 | SG field density | IS:2720 (Part28) | 1 test / 2000 sqm | 2031 | 1980 | 51 | 742 | 30 | 30 | 0 | 10 | 2061 | 2010 | 51 |
| 5.4 | Shoulder field density | IS:2720 (Part28) | 1 test / 2000 sqm | 323 | 320 | 3 | 30 | 0 | 0 | 0 | 323 | 320 | 3 | 30 |
| 5.5 | Ground improvement (Flyash) | IS:2720 (Part28) | 1 test / 2000 sqm | 2756 | 2732 | 24 | 183 | 120 | 120 | 0 | 2876 | 2852 | 24 | 203 |
| 6.0 Filter Media & Back filling MoRT&H 2500 | | | | | | | | | | | | | | |
| 6.1 | Gradation | | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 6.2 | Backfilling field density | | 1 test /1000 m ³ | 704 | 704 | 0 | 36 | 0 | 0 | 0 | 704 | 704 | 0 | 36 |
| 6.3 | RE Wall field density | | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

| S. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous(AUG) month | | | Tests conducted during reporting month upto 30 th SEP-19 | | | Test conducted upto this month | | | | | |
|---|-------------------------------------|-------------------------|----------------------------------|---|--------|--------|---|---|--------|--------------------------------|---|--------|--------|------------------------------|-----|
| | | | | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE | |
| 7.0 Safe Bearing capacity of soil | | | | | | | | | | | | | | | |
| 7.1 | Free Swell index | IS:2720 (Part40) | As required | 51 | 47 | 4 | 47 | 1 | 0 | 1 | 0 | 52 | 47 | 5 | 47 |
| 7.2 | Grain size analysis | IS:2720 (Part4) | As required | 51 | 51 | 0 | 47 | 1 | 0 | 1 | 0 | 52 | 52 | 0 | 47 |
| 7.3 | Proctor | IS:2720 (Part8) | As required | 51 | 51 | 0 | 47 | 1 | 0 | 1 | 0 | 52 | 52 | 0 | 47 |
| 7.4 | Direct shear Test | IS:2720 (Part13) | As required | 51 | 44 | 7 | 47 | 1 | 0 | 1 | 0 | 52 | 44 | 8 | 47 |
| 7.5 | Bearing Capacity / Plate Load Test | IS:6403 / IS 1888 | As required | 5 | 5 | 0 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 5 |
| 8.0 CTSB Mix Design/Site Frequency MoRT&H 403 | | | | | | | | | | | | | | | |
| 8.1 | Gradation | Table 400-4 | 1 test/400m ³ | 117 | 117 | 0 | 90 | 0 | 0 | 0 | 0 | 117 | 117 | 0 | 90 |
| 8.2 | Atterberg Limits | IS:2720 (Part5) | 1 test/400m ³ | 26 | 26 | 0 | 23 | 0 | 0 | 0 | 0 | 26 | 26 | 0 | 23 |
| 8.3 | Proctor | IS:2720 (Part8) | As required | 10 | 10 | 0 | 9 | 0 | 0 | 0 | 0 | 10 | 10 | 0 | 9 |
| 8.4 | CBR Test or unconfined compressive | IS:2720 (Part16) | As required | 1 | 1 | 0 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | 1 |
| 8.5 | Quality of cement | | Minimum 1 test/5 tons | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 8.6 | Aggregate Impact value | IS:2386 Part-4 | As required | 8 | 8 | 0 | 7 | 0 | 0 | 0 | 0 | 8 | 8 | 0 | 7 |
| 8.7 | Field Density | IS:2720 (Part28) | 1 set of 2 Test per | 464 | 464 | 0 | 278 | 0 | 0 | 0 | 0 | 464 | 464 | 0 | 278 |
| 8.8 | Specific gravity & Water absorption | IS:2386 (Part2) | As required | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 8.9 | Cubes | IRC SP 89 (2010) | As required | 119 | 119 | 0 | 81 | 0 | 0 | 0 | 0 | 119 | 119 | 0 | 81 |
| 9.0 Granular Bedding Material (For Structures-Ground Improvement)- Mix Design | | | | | | | | | | | | | | | |
| 9.1 | Gradation | Table 400-1 | 1 test/400m ³ | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9.2 | Atterberg Limits | IS:2720 (Part5) | 1 test/400 m ³ | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9.3 | Proctor | IS:2720 (Part8) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9.4 | CBR Test | IS:2720 (Part16) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9.5 | Aggregate Impact value | IS:2386 Part-4 | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 9.6 | Field Density | IS:2720 (Part28) | 1 Test per 1000Sq.m | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 10.0 Granular Bedding Material (For Structures-Ground Improvement)- Site Frequency | | | | | | | | | | | | | | | |
| 10.1 | Gradation | Table 400-1 | 1 test/400m ³ | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| 10.2 | Atterberg Limits | IS:2720 (Part5) | 1 test/400 m ³ | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| 10.3 | Proctor | IS:2720 (Part8) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 10.4 | CBR Test | IS:2720 (Part16) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 10.5 | Aggregate Impact value | IS:2386 Part-4 | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 10.6 | Field Density | IS:2720 (Part28) | 1 Test per 1000Sq.m | 90 | 90 | 0 | 21 | 0 | 0 | 0 | 0 | 90 | 90 | 0 | 21 |
| 11.0 WMM Mix Design | | | | | | | | | | | | | | | |
| 11.1 | Gradation | Table 400-3 | 1 test/200m ³ | 25 | 25 | 0 | 25 | 0 | 0 | 0 | 0 | 25 | 25 | 0 | 25 |
| 11.2 | Aggregate Impact Value | IS:2386 Part-4 | 1 test/ 1000 m ³ | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| 11.3 | Flakiness & Elongation index | IS:2386 Part1 | 1 test/ 500 m ³ | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.4 | Atterberg Limits | IS:2720 (Part5) | 1 test/200m ³ | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.5 | Water absorption & Sp.Gravity | IS:2386 Part2 | As required | 4 | 4 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 4 | 0 | 4 |
| 11.6 | Proctor | IS:2720 (Part8) | As required | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 11.7 | CBR | IS:2720 (Part16) | As required | 1 | 1 | 0 | 1 | 0 | 0 | 0 | 0 | 1 | 1 | 0 | 1 |
| 11.8 | Field Density | IS:2720 (Part28) | 1 set Test per 1000Sq.m / 3 pits | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

| S. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous(AUG) month | | | Tests conducted during reporting month upto 30 th SEP-19 | | | Test conducted upto this month | | | | |
|---|-------------------------------------|--------------------------|--------------------------------|---|--------|--------|---|---|--------|--------------------------------|---|--------|--------|------------------------------|
| | | | | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE |
| 12.0 WMM Site Frequency MoRT&H 406 | | | | | | | | | | | | | | |
| 12.1 | Gradation | Table 400-3 | 1 test/200m ³ | 54 | 54 | 0 | 26 | 10 | 10 | 0 | 8 | 64 | 0 | 34 |
| 12.2 | Aggregate Impact Value | IS:2386 Part-4 | 1 test/ 1000 m ³ | 13 | 13 | 0 | 9 | 5 | 5 | 0 | 3 | 18 | 0 | 12 |
| 12.3 | Flakiness & Elongation index | IS:2386 Part1 | 1 test/ 500 m ³ | 23 | 23 | 0 | 14 | 6 | 6 | 0 | 3 | 29 | 0 | 17 |
| 12.4 | Afterberg Limits | IS:2720 (Part5) | 1 test/200m ³ | 45 | 45 | 0 | 24 | 10 | 10 | 0 | 8 | 55 | 0 | 32 |
| 12.5 | Water absorption | IS:2386 Part2 | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 12.6 | Proctor | IS:2720 (Part8) | As required | 3 | 3 | 0 | 2 | 1 | 1 | 0 | 1 | 4 | 0 | 3 |
| 12.7 | CBR | IS:2720 (Part16) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 12.8 | Field Density | IS:2720 (Part28) | 1 set Test per 1000Sq.m | 81 | 81 | 0 | 63 | 24 | 24 | 0 | 15 | 105 | 0 | 78 |
| 13.0 Dense Bituminous Macadam (Grade - II) | | | | | | | | | | | | | | |
| 13.1 | Bitumen Extraction Test | | 1 Test/400MT | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 24 | 24 | 0 | 24 |
| 13.2 | Gradation | Table 500 - 18, Grad.II | 1 Test/400MT | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 24 | 24 | 0 | 24 |
| 13.3 | Flakiness & Elongation index | IS:2386 Part1 | 1 test/ 50 m ³ | 0 | 0 | 0 | 0 | 17 | 17 | 0 | 17 | 17 | 0 | 17 |
| 13.4 | Aggregate Impact Value | IS:2386 (Part4) | 1 test/50m ³ | 0 | 0 | 0 | 0 | 17 | 17 | 0 | 17 | 17 | 0 | 17 |
| 13.5 | Marshall Density | ASTM D 2726 | 1 Test/400MT | 0 | 0 | 0 | 0 | 28 | 28 | 0 | 28 | 28 | 0 | 28 |
| 13.6 | GMM | | 1 Test/400MT | 0 | 0 | 0 | 0 | 24 | 24 | 0 | 24 | 24 | 0 | 24 |
| 13.0 Prime Coat | | | | | | | | | | | | | | |
| 13.1 | Rate of Spread of Binder | | Three tests per day | 0 | 0 | 0 | 0 | 48 | 48 | 0 | 24 | 48 | 0 | 24 |
| 14.0 Tack Coat | | | | | | | | | | | | | | |
| 14.1 | Rate of Spread of Binder | | Three tests per day | 0 | 0 | 0 | 0 | 30 | 30 | 0 | 14 | 0 | 0 | 14 |
| 15.0 Fine Aggregate MoRT&H 1008 | | | | | | | | | | | | | | |
| 15.1 | Grade / Sieve analysis | IS:2386 (Part1) | 1 test per day | 510 | 510 | 0 | 188 | 46 | 46 | 0 | 15 | 556 | 0 | 203 |
| 15.2 | Specific gravity & Water absorption | IS:2386 (Part2) | As required | 16 | 16 | 0 | 15 | 0 | 0 | 0 | 0 | 16 | 0 | 15 |
| 15.3 | Fineness Modulus | MORT&H Sec. 1008&383 | 1 test per day | 368 | 368 | 0 | 116 | 46 | 46 | 0 | 15 | 414 | 0 | 131 |
| 15.4 | Alkali aggregate reactivity test | IS:2386 (Part-7)IS : 456 | 1 test per source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 15.5 | Deleterious material/silt | IS:2386 (Part2) | 1 test per source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16.0 Coarse Aggregate MoRT&H 1007 | | | | | | | | | | | | | | |
| 16.1 | Gradation | IS:2386 (Part2) | 1 test per day | 510 | 510 | 0 | 203 | 46 | 46 | 0 | 15 | 556 | 0 | 218 |
| 16.2 | Specific gravity & Water absorption | IS:2386 (Part3) | As required | 18 | 18 | 0 | 15 | 0 | 0 | 0 | 0 | 18 | 0 | 15 |
| 16.3 | Aggregate Impact Value | IS:2386 (Part4) | 1 test / each source | 174 | 174 | 0 | 94 | 11 | 11 | 0 | 2 | 185 | 0 | 96 |
| 16.4 | Flakiness Index | IS:2386 (Part1) | 1 test / each source & monthly | 144 | 144 | 0 | 81 | 11 | 11 | 0 | 2 | 155 | 0 | 83 |
| 16.5 | Soundness | IS:2386 (Part5) | As required | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16.6 | Alkali aggregate reactivity test | IS:2386 (Part-7)IS : 456 | 1 test per source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16.7 | Deleterious constituents | IS:2386 (Part2) | 1 test per source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 16.8 | Petrographic Examination | IS:2386 (Part8) | 1 test per source | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |

| S. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous(AUG) month | | | Tests conducted during reporting month upto 30 th SEP-19 | | | Test conducted upto this month | | | | | |
|--------------------------------------|-------------------------------|-------------------------|-----------------------------|---|--------|--------|---|---|--------|--------------------------------|------------------------------|---|--------|--------|------------------------------|
| | | | | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos. of test witnessed by IE |
| 17.0 Cement MoRT&H 1006 | | | | | | | | | | | | | | | |
| 17.1 | Chemical test / Physical test | IS:4031,4032 | 1 test per source | 6 | 15 | 0 | 6 | 0 | 0 | 0 | 0 | 6 | 15 | 0 | 6 |
| 17.2 | Fineness | IS:4031 (Part1) | Every batch | 225 | 225 | 0 | 127 | 11 | 11 | 0 | 3 | 236 | 236 | 0 | 130 |
| 17.3 | Normal Consistency | IS:4031 (Part4) | Every batch | 197 | 197 | 0 | 127 | 11 | 11 | 0 | 3 | 208 | 208 | 0 | 130 |
| 17.4 | Initial, Final setting time | IS:4031 (Part5) | Every batch | 197 | 197 | 0 | 127 | 11 | 11 | 0 | 3 | 208 | 208 | 0 | 130 |
| 17.5 | Soundness of Cement | IS:4031 (Part3) | Every batch | 167 | 167 | 0 | 104 | 5 | 5 | 0 | 1 | 172 | 172 | 0 | 105 |
| 17.6 | Compressive Strength-set | IS:4031 (Part6) | | | | | | | | | | | | | |
| | 3 days | | 1 test per Lot | 157 | 157 | 0 | 92 | 9 | 9 | 0 | 3 | 166 | 166 | 0 | 95 |
| | 7 days | | 1 test per Lot | 152 | 152 | 0 | 92 | 8 | 8 | 0 | 2 | 160 | 160 | 0 | 94 |
| | 28 days | | 1 test per Lot | 144 | 144 | 0 | 81 | 6 | 6 | 0 | 2 | 150 | 150 | 0 | 83 |
| 18.0 Water | | | | | | | | | | | | | | | |
| 18.1 | Chemical test | IS 2386 | 1 test per source | 5 | 5 | 0 | 5 | 0 | 0 | 0 | 0 | 5 | 5 | 0 | 5 |
| 19.0 Admixture | | | | | | | | | | | | | | | |
| 19.1 | Physical Properties | IS 9103 | 1 test per Lot | 4 | 4 | 0 | 4 | 0 | 0 | 0 | 0 | 4 | 4 | 0 | 4 |
| 19.2 | Chemical Test | IS 9103 | 1 test per source | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| 20.0 Steel | | | | | | | | | | | | | | | |
| 20.1 | 8 mm Dia | IS 1786 | | 2 | 2 | 0 | 2 | 0 | 0 | 0 | 0 | 2 | 2 | 0 | 2 |
| 20.2 | 10 mm Dia | IS 1786 | | 7 | 5 | 0 | 6 | 0 | 0 | 0 | 0 | 7 | 5 | 0 | 6 |
| 20.3 | 12 mm Dia | IS 1786 | | 9 | 5 | 0 | 7 | 0 | 0 | 0 | 0 | 9 | 5 | 0 | 7 |
| 20.4 | 16 mm Dia | IS 1786 | | 9 | 5 | 0 | 7 | 0 | 0 | 0 | 0 | 9 | 5 | 0 | 7 |
| 20.5 | 20 mm Dia | IS 1786 | | 9 | 5 | 0 | 7 | 0 | 0 | 0 | 0 | 9 | 5 | 0 | 7 |
| 20.6 | 25 mm Dia | IS 1786 | | 3 | 1 | 0 | 2 | 0 | 0 | 0 | 0 | 3 | 1 | 0 | 2 |
| 20.7 | 32 mm Dia | IS 1786 | | 3 | 2 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 2 | 0 | 3 |
| 21.(A) Concrete Cube Strength | | | | | | | | | | | | | | | |
| M15 PCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | | MORT&H Sec. 1700 No of sets | 210 | 207 | 0 | 107 | 11 | 11 | 0 | 3 | 221 | 218 | 0 | 110 |
| | 28Days Compressive Strength | | | 333 | 333 | 0 | 213 | 52 | 52 | 0 | 6 | 385 | 385 | 0 | 219 |
| M20 KERB | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | | MORT&H Sec. 1700 No of sets | 34 | 34 | 0 | 14 | 5 | 5 | 0 | 3 | 39 | 39 | 0 | 17 |
| | 28Days Compressive Strength | | | 3 | 3 | 0 | 3 | 17 | 17 | 0 | 0 | 20 | 20 | 0 | 3 |
| M20 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | | MORT&H Sec. 1700 No of sets | 26 | 26 | 0 | 11 | 17 | 17 | 0 | 4 | 43 | 43 | 0 | 15 |
| | 28Days Compressive Strength | | | 61 | 61 | 0 | 35 | 31 | 31 | 0 | 8 | 92 | 92 | 0 | 43 |
| M30 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | | MORT&H Sec. 1700 No of sets | 110 | 110 | 0 | 78 | 5 | 5 | 0 | 2 | 115 | 115 | 0 | 80 |
| | 28Days Compressive Strength | | | 229 | 229 | 0 | 136 | 7 | 7 | 0 | 0 | 236 | 236 | 0 | 136 |
| M30 RCC PUMPABLE | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | | MORT&H Sec. 1700 No of sets | 4 | 4 | 0 | 2 | 0 | 0 | 0 | 0 | 4 | 4 | 0 | 2 |
| | 28Days Compressive Strength | | | 8 | 8 | 0 | 4 | 0 | 0 | 0 | 0 | 8 | 8 | 0 | 4 |

| S. No. | Description | IS Specification Clause | Frequency of Tests | Test conducted upto Previous(AUG) month | | | | Tests conducted during reporting month upto 30 th SEP-19 | | | | Test conducted upto this month | | | |
|-------------------------|-----------------------------|-------------------------|-----------------------------|---|--------|--------|-----------------------------|---|--------|--------|-----------------------------|---|--------|--------|-----------------------------|
| | | | | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos of test witnessed by IE | No. of test Conducted EPC/ Concessionaire | Passed | Failed | Nos of test witnessed by IE |
| M35 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 141 | 141 | 0 | 109 | 1 | 1 | 0 | 1 | 142 | 142 | 0 | 110 |
| | 28Days Compressive Strength | | | 305 | 305 | 0 | 216 | 0 | 0 | 0 | 0 | 0 | 305 | 305 | 0 |
| M35 RCC PILING | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 381 | 381 | 0 | 228 | 59 | 59 | 0 | 26 | 440 | 440 | 0 | 254 |
| | 28Days Compressive Strength | | | 890 | 884 | 0 | 536 | 227 | 0 | 111 | 1117 | 1111 | 0 | 647 | |
| M35 RCC PUMPABLE | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 140 | 140 | 0 | 70 | 13 | 13 | 0 | 4 | 153 | 153 | 0 | 74 |
| | 28Days Compressive Strength | | | 371 | 371 | 0 | 219 | 52 | 0 | 14 | 423 | 423 | 0 | 233 | |
| M35 RE BLOCK | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 353 | 353 | 0 | 139 | 32 | 32 | 0 | 5 | 385 | 385 | 0 | 144 |
| | 28Days Compressive Strength | | | 870 | 870 | 0 | 404 | 97 | 0 | 23 | 967 | 967 | 0 | 427 | |
| M40 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| | 28Days Compressive Strength | | | 6 | 6 | 0 | 6 | 0 | 0 | 0 | 6 | 6 | 0 | 6 | |
| M40 PUMP | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 40 | 40 | 0 | 18 | 6 | 6 | 0 | 0 | 46 | 46 | 0 | 18 |
| | 28Days Compressive Strength | | | 60 | 60 | 0 | 21 | 46 | 0 | 5 | 106 | 106 | 0 | 26 | |
| M40 PILE | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 303 | 303 | 0 | 89 | 0 | 0 | 0 | 0 | 303 | 303 | 0 | 89 |
| | 28Days Compressive Strength | | | 863 | 863 | 0 | 265 | 128 | 0 | 0 | 991 | 991 | 0 | 265 | |
| M45 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| | 28Days Compressive Strength | | | 6 | 6 | 0 | 0 | 0 | 0 | 0 | 6 | 6 | 0 | 0 | |
| M45 PUMP | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 19 | 19 | 0 | 2 | 0 | 0 | 0 | 0 | 19 | 19 | 0 | 2 |
| | 28Days Compressive Strength | | | 4 | 4 | 0 | 0 | 48 | 0 | 0 | 52 | 52 | 0 | 0 | |
| M50 RCC | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 3 | 3 | 0 | 3 | 0 | 0 | 0 | 0 | 3 | 3 | 0 | 3 |
| | 28Days Compressive Strength | | | 6 | 6 | 0 | 6 | 0 | 0 | 0 | 6 | 6 | 0 | 6 | |
| M60 PUMP | | | | | | | | | | | | | | | |
| | 7Days Compressive Strength | MORT&H Sec. 1700 | MORT&H Sec. 1700 No of sets | 38 | 38 | 0 | 13 | 23 | 23 | 0 | 2 | 61 | 61 | 0 | 15 |
| | 28Days Compressive Strength | | | 48 | 48 | 0 | 27 | 87 | 0 | 15 | 135 | 135 | 0 | 42 | |

7. Weather Report

| DATE | Temperature (°C) | | Rainfall in mm | Humidity in % | | Remarks |
|-----------|------------------|------|----------------|---------------|-----|----------|
| | Min | Max | | Min | Max | |
| 9/1/2019 | 28.30 | 32.0 | 0.00 | 61 | 79 | Sunny |
| 9/2/2019 | 28.50 | 32.8 | 2.00 | 60 | 70 | Rainfall |
| 9/3/2019 | 28.50 | 34.1 | 0.00 | 53 | 71 | Sunny |
| 9/4/2019 | 27.80 | 33.1 | 6.00 | 60 | 79 | Rainfall |
| 9/5/2019 | 28.10 | 33.8 | 0.00 | 51 | 75 | Sunny |
| 9/6/2019 | 28.90 | 30.1 | 0.00 | 65 | 71 | Sunny |
| 9/7/2019 | 30.10 | 33.1 | 0.00 | 60 | 66 | Sunny |
| 9/8/2019 | 30.00 | 30.2 | 0.00 | 46 | 61 | Sunny |
| 9/9/2019 | 30.20 | 36.5 | 0.00 | 44 | 66 | Sunny |
| 9/10/2019 | 29.20 | 34.0 | 0.00 | 55 | 71 | Sunny |
| 9/11/2019 | 28.30 | 35.0 | 45.40 | 51 | 79 | Rainfall |
| 9/12/2019 | 27.10 | 35.0 | 24.00 | 50 | 92 | Rainfall |
| 9/13/2019 | 27.80 | 32.5 | 45.00 | 60 | 79 | Rainfall |
| 9/14/2019 | 27.40 | 32.2 | 0.00 | 69 | 88 | Sunny |
| 9/15/2019 | 27.50 | 32.1 | 0.00 | 68 | 86 | Sunny |
| 9/16/2019 | 27.90 | 32.9 | 26.00 | 62 | 86 | Rainfall |
| 9/17/2019 | 26.10 | 31.2 | 27.00 | 70 | 99 | Rainfall |
| 9/18/2019 | 26.20 | 31.2 | 0.00 | 69 | 86 | Sunny |
| 9/19/2019 | 26.10 | 31.9 | 0.00 | 68 | 82 | Sunny |
| 9/20/2019 | 27.50 | 31.6 | 0.00 | 70 | 92 | Sunny |
| 9/21/2019 | 29.20 | 33.4 | 0.00 | 62 | 86 | Sunny |
| 9/22/2019 | 28.50 | 32.2 | 0.00 | 69 | 84 | Sunny |
| 9/23/2019 | 27.60 | 32.4 | 3.00 | 69 | 84 | Rainfall |
| 9/24/2019 | 26.80 | 32.4 | 0.00 | 65 | 91 | Sunny |
| 9/25/2019 | 27.80 | 30.4 | 25.00 | 74 | 87 | Rainfall |
| 9/26/2019 | 27.60 | 32.3 | 0.00 | 66 | 91 | Sunny |
| 9/27/2019 | 27.90 | 32.9 | 0.00 | 59 | 88 | Sunny |
| 9/28/2019 | 27.10 | 32.3 | 0.00 | 65 | 95 | Sunny |
| 9/29/2019 | 26.80 | 32.3 | 6.00 | 62 | 92 | Rainfall |
| 9/30/2019 | 26.10 | 30.3 | 0.00 | 67 | 91 | Sunny |

- Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below.



9. Support required from NHAI

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment. Total affected length due to issues in Land acquisition is 20.84 Km out of 50.48 Km.
2. Additional land acquisition for toll plaza, bus bays, turning radius of major junctions along the project highways.
3. Permission from Local Authorities for procurement of Borrow Earth from Irrigation Tanks/Pond.

| Sl. No | District | Taluk | Location/ Villages | Survey No | Area in Hectares | Date of Applied | Present Status |
|--------|-----------|------------------|--------------------------------|---|---------------------|--------------------|---|
| 1 | Cuddalore | kattumannar koil | Veeranam Lake - 01 | 189/1 | 4.8 | - | |
| 2 | Cuddalore | kattumannar koil | Veeranam Lake - 02 | 189/1 | 4.9 | - | |
| 3 | Cuddalore | kattumannar koil | Palayamkottai Kelpathi Lake | 240 | 4.9 | 31.08.2018 | Special Permission received from PWD and for the period of 84days and expired the duration. |
| 4 | Cuddalore | kattumannar koil | Kuruchikollai | 122 | 4.8 | - | - |
| 5 | Cuddalore | Kurinipadi | Man Eri | 2/1 | 4.5 | 20.07.2018 | EC Clearance is pending |
| 6 | Cuddalore | kattumannar koil | Nelli Kolli | 129 | 4.8 | - | NOC Under Process |
| 1 | Ariyalur | Udayarpalayam | Kundavelly East | 461 | 13.66.5 | 26.11.2018 | EC Clearance received for 10 nos and 02 nos of borrow area granted permission for the period 90 days and the same shall be extended up to 11 months. |
| 2 | Ariyalur | Udayarpalayam | Thaluthalaimedu | 118 | 28.15.5 | 26.11.2018 | |
| 3 | Ariyalur | Udayarpalayam | Thaluthalaimedu | 118 | 28.15.5 | 26.11.2018 | |
| 4 | Ariyalur | Udayarpalayam | Muthuservamadam | 125 | 6.29.5 | 26.11.2018 | |
| 5 | Ariyalur | Udayarpalayam | Ulkottai North | 320 | 19.66 | 26.11.2018 | |
| 6 | Ariyalur | Udayarpalayam | Vempakkudi | 110 | 12.69 | 26.11.2018 | |
| 7 | Ariyalur | Udayarpalayam | Uthayanatham East | 313-2A | 6.83.5 | 26.11.2018 | |
| 8 | Ariyalur | Udayarpalayam | Uthayanatham East | 227, 231-3, 232 | 12.83.5 | 26.11.2018 | |
| 9 | Ariyalur | Udayarpalayam | Ammannakkanthodi | 66, 65, 104, 105, 106, 110, 112, 116, 123, 124 | 43.83.5 | 26.11.2018 | |
| 10 | Ariyalur | Udayarpalayam | Ammannakkanthodi | 57, 58, 59, 61, 62 | 19.07.5 | 26.11.2018 | |
| 11 | Ariyalur | Udayarpalayam | Kuruvalaper kovil | 1, 226, 227, 228, 427, 428, 429, 430, 431, 432, 433 | 38.62 | 26.11.2018 | |
| 12 | Ariyalur | Udayarpalayam | Udayarpalayam | 614-4B, 615-2, 616 - 1, 617, 610- | 10.03.5 | 26.11.2018 | |

| Sl. No | District | Taluk | Location/ Villages | Survey No | Area in Hectares | Date of Applied | Present Status |
|--------|----------|---------------|-----------------------|-----------|------------------|-----------------|---|
| | | | | 2B | | | |
| 13 | Ariyalur | Udayarpalayam | Periya Eri, Papakudi | 290 | 12.24 | 12.01.2018 | Under process for submission of proposal to SIEAA committee for EC clearance. |
| 14 | Ariyalur | Udayarpalayam | Eswarakulam, Papakudi | 185 | 5.7 | 12.01.2018 | |
| 15 | Ariyalur | Udayarpalayam | Pandiyan eri. | 283 | 5.7 | 02.03.2019 | Temporary permission granted for 30 days and expired the duration. |

4. Change of Scope notice required for relocation of VUP @ Km 113+500 due to existence of electrical substation of TANGENDCO at Km:113+700 to 113+800(RHS).

5. Change of Scope notice required for widening of Existing Minor Bridge @ Km 101+095 from two lane to four-lane carriageway.

6. Change of Scope notice required for reconstruction of Existing Box Culvert @ Km 110+785 because the existing structure of said location at site is a Pipe Culvert, which has been mentioned as Box type in the concession agreement.

7. Removal of Electrical substation 85+300 to 85+400, which is obstructing the project highways.

8. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge (13 Nos) and Major Bridge (3 Nos) as per below

| Sl No | Description | Total scope (Nos.) | Submitted as on date (Nos.) | Approved as on date (Nos.) | Balance (Nos.) | Present Status |
|-------|-------------|--------------------|-----------------------------|----------------------------|----------------|--|
| 1 | MNB | 26 | 26 | 13 | 13 | Under Processing with Engineer In Chief, Chennai |
| 2 | MJB | 4 | 4 | 2 | 2 | |
| | Total | 30 | 30 | 14 | 16 | |

9. In sufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.

10. Payment disbursement and necessary clearances required for removal of religious and Govt. buildings.

11. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.702 Kms).

| Sl No | Chainage | | Length Affected (M) | Side | AVG Toe Width from CL "A" | Width/distance of Pond Edge from CL "C" |
|-------|----------|--------|---------------------|------|---------------------------|---|
| | From | To | | | | |
| 1 | 75+557 | 75+632 | 74.75 | RHS | 32.50 | 7.00 |
| 2 | 77+330 | 77+400 | 70.00 | LHS | 28.16 | 3.00 |

| | | | | | | |
|-------------------------------------|---------|---------|---------------|-----|-------|-------|
| 3 | 78+404 | 78+422 | 17.90 | LHS | 16.00 | 9.50 |
| 4 | 80+396 | 80+415 | 19.00 | LHS | 27.00 | 7.00 |
| 5 | 80+400 | 80+423 | 23.00 | RHS | 24.00 | 6.50 |
| 6 | 81+356 | 81+416 | 60.30 | LHS | 18.00 | 9.00 |
| 7 | 81+760 | 81+835 | 75.00 | LHS | 14.30 | 2.00 |
| 8 | 90+804 | 90+837 | 32.77 | RHS | 32.00 | 12.80 |
| 9 | 97+376 | 97+551 | 175.00 | RHS | 32.67 | 11.00 |
| 10 | 97+822 | 97+845 | 23.00 | RHS | 27.50 | 7.80 |
| 11 | 99+961 | 100+020 | 59.70 | RHS | 25.00 | 17.28 |
| 12 | 100+350 | 100+389 | 39.00 | LHS | 22.70 | 4.00 |
| 13 | 100+800 | 100+845 | 44.70 | RHS | 23.00 | 12.25 |
| 14 | 100+731 | 100+854 | 123.75 | LHS | 23.00 | 5.00 |
| 15 | 103+039 | 103+056 | 17.60 | LHS | 23.00 | 6.60 |
| 16 | 103+125 | 103+435 | 310.10 | LHS | 23.00 | 6.00 |
| 17 | 103+822 | 103+846 | 24.00 | LHS | 23.20 | 5.20 |
| 18 | 104+091 | 104+262 | 171.00 | RHS | 23.00 | 16.80 |
| 19 | 103+992 | 104+264 | 271.50 | LHS | 23.00 | 10.90 |
| 20 | 114+547 | 114+617 | 70.00 | LHS | 20.62 | 0.00 |
| Total Length affected (in M) | | | 1702.1 | | | |

12. Removal/relocation of existing irrigation sluice and regulator in the locations.

| Sl. No. | Chainage | Distance from PCL | Remarks/Action to be taken | Present Status |
|---------|-----------------|-------------------|-------------------------------|--|
| 1 | 68+644 (02 Nos) | - | To be shifted to edge of PROW | The site inspection by irrigation officials has been done and the relocation estimate to be forwarded by the PWD, Chidambaram to NHAI. |
| 2 | 81+850 | 9.3m | To be shifted to edge of PROW | |
| 3 | 81+870 | 1.8m | To be shifted to edge of PROW | |
| 4 | 81+910 | 1.8m | To be shifted to edge of PROW | |
| 5 | 82+010 | 1.8m | To be shifted to edge of PROW | |
| 6 | 82+100 | 7.4m | To be shifted to edge of PROW | |
| 7 | 103+990 | 5.97m | To be shifted to edge of PROW | Approval of estimate is pending with NHAI |

13. Permission for Removal of Teak wood trees from the Project Highway in Cuddalore District in a length of 2.84 Kms.

| Sl no | Name of the Village | Location/Chainage | Effected Length (in Km) | Remarks |
|-------|----------------------|-------------------|-------------------------|--|
| 1 | Nandeeswaramanagalam | 78+400 to 79+400 | 1.00 | Teak Trees under Forest Dept. to be removed. |
| 2 | Cholatharam | 79+730 | 0.25 | |
| 3 | Pudaiyur | 81+860 | 0.20 | |
| 4 | Pudaiyur | 82+100 | 0.15 | |
| 5 | Agaraputhur | 84+680 | 0.25 | |
| 6 | Agaraputhur | 84+830 | 0.25 | |
| 7 | Agaraputhur | 84+990 | 0.28 | |
| 8 | Mamangalam Addl. | 85+450 | 0.21 | |
| 9 | Mamangalam Addl. | 85+420 | 0.15 | |

14. Removal of Religious structures of 19 Nos. and Bus stand from the proposed ROW.

| SL No | Chainage | Type of Structure | Side | Distance from PCL (M) | TCS Type | Formation Width Required from PCL | ROW From PCL | Remarks |
|---|----------|-------------------|------|-----------------------|----------------------|-----------------------------------|--------------|---------|
| Priority I – Obstruction of Main Carriage way & Service Road :- | | | | | | | | |
| 1. | 85+955 | Temple | RHS | 10 | Type - B with SR 7.5 | 21.25 | 30.00 | |
| 2. | 86+350 | Temple | LHS | 7 | Type - B with SR 7.5 | 21.25 | 26.10 | |
| 3. | 87+500 | Temple | LHS | 13 | Fig -7.8 with SR 5.5 | 22.75 | 26.80 | |
| 4. | 92+455 | Temple | LHS | 14 | Type - A3 | 18.80 | 23.70 | |
| 5. | 92+570 | Temple | RHS | 12 | Type - B with SR 7.5 | 21.25 | 28.80 | |
| Priority II – Obstruction of Service Road :- | | | | | | | | |
| 1. | 75+650 | Temple | RHS | 15 | Fig -7.8 with SR 5.5 | 22.75 | 25.50 | |
| 2. | 80+125 | Temple | RHS | 16 | Type -A3 | 20.80 | 23.50 | |
| 3. | 83+615 | Temple | RHS | 16 | Type - B with SR 7.5 | 21.25 | 21.25 | |
| 4. | 84+070 | Temple | LHS | 16 | Type - B with SR 7.5 | 21.25 | 29.00 | |
| 5. | 86+280 | Temple | RHS | 23 | Type - B with SR 7.5 | 21.25 | 30.00 | |
| 6. | 86+390 | Temple | LHS | 18 | Type - B with SR 7.5 | 21.25 | 26.10 | |
| 7. | 89+310 | Temple | RHS | 16 | Type - B with SR 7.5 | 21.25 | 22.50 | |
| 8. | 90+325 | Temple | RHS | 14 | Fig -7.8 with SR 5.5 | 22.75 | 23.00 | |
| Priority III – Falling Within ROW and effecting the Utility shifting works:- | | | | | | | | |
| 1. | 76+600 | Temple | RHS | 24.5 | Type - B with SR 7.5 | 21.25 | 31.10 | |
| 2. | 91+780 | Temple | RHS | 22 | TCS - 1 | 14.00 | 26.00 | |
| 3. | 92+135 | Temple | LHS | 22 | Type - A3 | 15.65 | 26.00 | |
| 4. | 99+710 | Temple | LHS | 20 | Type - A3 | 17.95 | 25.00 | |
| 5. | 114+550 | Temple | RHS | 17 | Type - A3 | 18.00 | 22.70 | |

15. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc. in 12 nos. in Cuddalore district, 45 nos. in Ariyalur district & 14 Nos in Thanjavur District.

16. Removal of unauthorized occupations in 38 nos. in Cuddalore dist. & 32 nos. in Ariyalur dist. in the project highways,

17. Removal/relocation of Veeranam Pipes between Km: 65+960 to 66+200 causing material adverse effect on construction, Authority requested to take up the matter with Concern Department for early removal of the same.

18. Providing/finalization of land by the concern owning department for construction of Over Head Tank in the following locations:

| S. No | Name of the Village | Location/ Chainage | Capacity of OHT | Remarks |
|-------|---------------------|--------------------|-----------------|--------------------------|
| 1 | Vanamadevi | 86+310 | 30 KL | Land yet to be finalized |

19. Hindrances/Occupations/Land Acquisition issues in the following locations due to various reasons,

| Sr. No. | From | To | Length | Description of Issues |
|---------|---------|---------|--------|--|
| 1 | 065+070 | 066+000 | 930 | Payment of compensation is not made to the concern Land owner of Mr. Giri and not allowing to take possession of land. |
| 2 | 073+000 | 073+600 | 600 | Payment of compensation is not made to the concern Land owner and not allowing to take possession of land. |
| 3 | 073+600 | 074+100 | 500 | Payment of compensation is not made to the concern Land owner of Mr.Venkatachalam and not allowing to take possession of land. |

| Sl No | Chainage | | Name of the land owner | SF.No. | Name of the Village | Court Order reference no. |
|-------|----------|--------|------------------------|---------|----------------------|---|
| | From | To | | | | |
| 1. | 78+400 | 79+000 | Mrs.Sivasunthari | 148/2B | Nandeeswaraman galam | W.P.No.17113/2018, W.P.No.17118/2018 & W.P.No.17114/2018 dated 10.07.2018 |
| 2. | | | Mr.S.Baskaran | 148/1B1 | | |
| 3. | | | Mr.Thamotharan | 148/1B3 | | |
| 4. | | | Mrs.S.Sebastiyam mal | 143/1A1 | | W.P.No.14874/2018 dated 21.06.2018 |

| Table 10.1. Details of Important Events | | | |
|---|---------------------------|---|---------|
| Sl. No | Date of Events | Description of Events | Remarks |
| 1. | 16.09.2019 | RO NHAI Madurai Site Inspection | |
| 2. | 24.09.2019 | OSD (MoRTH) & CGM (Tech) NHAI Site Inspection | |
| 3 | 18.09.2019- 27.10.2019 | Swachhata Hi Seva campaign | |

11. Organization Chart

The following figures represents the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

ORGANIZATION CHART - EPC TEAM





Figure 5 - ORGANAIZATION CHART - SPV TEAM



12. List of Plants, Machinery and Equipment's

| Table 12.1 - List of Plants, Machinery and Equipment's | | | | |
|--|------------------------------------|--------------------|-------------------|---------|
| S.No. | Name of the Machinery | Capacity / Model | Mobilized in Nos. | Remarks |
| 1 | Grader | 120K2 | 9 | |
| 2 | Excavator | JCB-220 | 9 | |
| 3 | Dozer | | 3 | |
| 4 | Soil Compactor | HAMM 311 | 8 | |
| 5 | Backhoe Loader | JCB 3DX | 7 | |
| 6 | Tipper | Bharat Benz- 3128C | 73 | |
| 7 | Transit Mixture | 2523C | 8 | |
| 8 | Loader | 455 ZX | 4 | |
| 9 | Trailer | | 2 | |
| 10 | Water Tanker | | 5 | |
| 11 | Boom Placer | S-36 | 1 | |
| 12 | Tractor | 5036 D V-2 | 2 | |
| 13 | Mobile Service Van | | 1 | |
| 14 | Tower Light | AJASKY | 3 | |
| 11 | Hydra Crane | | 2 | |
| 12 | Asphalt Batch Mix Plant | | 1 | |
| 13 | Wet Mix Plant | 250 TPH | 1 | |
| 14 | Concrete Batch Mix Plant | 45 cum | 1 | |
| 15 | Concrete Batch Mix Plant | 60 cum | 2 | |
| 16 | Crusher Plant (3 Stage) | 250 TPH | 2 | |
| 17 | Weigh Bridge for Camp 100MT | 100MT | 3 | |
| 18 | Weigh Bridge for Crusher 100MT | 100MT | 2 | |
| 19 | Genset Base Camp | 25KV | 1 | |
| 20 | Genset 63KVA Boiler | 63KVA Boile | 1 | |
| 21 | Genset (H.M & B/P) | 82.50KV | 3 | |
| 22 | Genset (B/P-CP-45) | 125KV | 2 | |
| 23 | Genset Concrete Plant-180 KVA | 180 KVA | 1 | |
| 24 | Genset (Crusher) | 1010KVA | 3 | |
| 25 | Gantry at Box Segment Casting Yard | 100 MT | 2 | |

13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

| Sl. No | Proposal Details | Date of Proposal | Current Status | COS Amount | Actual Date of Approval |
|--------|--|------------------|---|------------|-------------------------|
| 1 | Replacement of Pipe Culvert with box Culvert | 25.04.2018 | Approved in-principle by Authority. Preparation of Details Quantities in proper order is in Progress. | NA | NA |
| 2 | Strengthening/up grade the incident Management Service | 10.05.2019 | Required COS notice for Strengthening/upgrade the incident Management Service. | NA | NA |
| 3 | Relocation of VUP from Km. 113+550 to Km. 113+273 | 13.11.2018 | The proposal for Shifting of VUP at Km. 113+550 had been submitted to IE/Authority through letter no. PSCHPL/HO/IE/101/2018 dated 13.11.2018. | NA | NA |
| 4 | Widening of existing Box Culvert at Km 110+ 785 | 25.01.2019 | NHAI vide letter no. NHAI/PIU/Thanj./11019/59/2017 /913 dated 17.05.2019 advised the IE to submit the comprehensive statement in this regards. | NA | NA |
| 5 | Widening of Existing MNB at Km. 101+095 | 29.05.2019 | The proposal for Widening of Existing MNB at Km. 101+095 had been submitted to IE/Authority through letter no. PSCHPL/HO/SCP/IE/008/2019 dated 29.05.2019. | NA | NA |
| 6 | COS proposal for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS. | 07.06.2019 | IE had submitted the COS proposal to Authority vide Lr.No.TES/IE/SCP/NHAI/2019/087 dated 07.06.2019 for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS. | NA | NA |

14. Details of Correspondences

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

| S.No | Date | Letter No | Subject | Remarks |
|------|-----------|--------------------------|--|---------|
| 1 | 9/6/2019 | PSCHPL/SCP/NHAI/2019/497 | Construction activities hampered due to delay in disbursement of payment to the land owners in Ariyalur district | |
| 2 | 9/14/2019 | PSCHPL/SCP/NHAI/2019/507 | Hindrance obstruction of irrigation structures within the proposed carriageway | |
| 3 | 9/14/2019 | PSCHPL/SCP/NHAI/2019/508 | Compliance report-Request to provide parapet wall to sethiyahopu vellar new bridge at Km.79 +716 | |

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE

| S.No | Date | Letter No | Subject | Remarks |
|------|-----------|---------------------------------------|---|---------|
| 1 | 9/3/2019 | NHAI/PIU/Thanjavur/11025/18/2018/1722 | Request to clear the working site | |
| 2 | 9/4/2019 | NHAI/PIU/Thanj/11025/08/2018/1730 | Shifting of electrical utilities like HT/LT lines & structures in Ariyalur Division - Meensuritti section | |
| 3 | 9/4/2019 | NHAI/PIU/Thanj/11027/07/2009/1740 | Monitoring of bridge repairing schedule and submission of updated progress status quarterly | |
| 4 | 9/4/2019 | NHAI/PIU/Thanj/11019/32/2012/1746 | Fabrication, supply and inspection of steel girders for ROBs | |
| 5 | 9/4/2019 | NHAI/PIU/Thanj/11025/04/2018/1748 | Constitution of chief minister's award-Best district collector and commissioner of police for the best performance on Road safety criteria for selection-report requested | |
| 6 | 9/11/2019 | NHAI/PIU/Thanj/11025/04/2018/1761 | Request to provide parapet wall to sethiyathope vellar bridge | |
| 7 | 9/13/2019 | NHAI/PIU/Thanj/11099/002009/1803 | Celebration Theme senior citizen - compliance report sought for | |
| 8 | 9/13/2019 | NHAI/PIU/Thanj/11023/01/2009/1804 | Rainwater harvesting and Artificial recharging along national highway - standard operating procedure | |

| TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER | | | | |
|--|-----------|-----------------------------|---|---------|
| S.No | Date | Letter No | Subject | Remarks |
| 1 | 9/2/2019 | PSCCHPL/HO/SCP/IE/017/2019 | Request for extension of time for project completion schedule (Schedule-G) of concession agreement | |
| 2 | 9/3/2019 | PSCCHPL/SCP/IE/2019/493 | Job Mix Fourmula for DBM | |
| 3 | 9/6/2019 | PSCCHPL/SCP/IE/2019/494 | Submission of Revised design and drawings of minor bridge at Ch. 112 +810 (SR) | |
| 4 | 9/6/2019 | PSCCHPL/SCP/IE/2019/495 | Submission of Credentials for Antistripping Agent | |
| 5 | 9/6/2019 | PSCCHPL/SCP/IE/2019/496 | Submission of Monthly progress report for the month of August 2019 | |
| 6 | 9/7/2019 | PSCCHPL/SCP/IE/2019/498 | Hindranceobstruction of electrical substation between km 85 + 300 to 85 + 400 within the proposed carriageway, request to recommend Authority for earlier removal /relocation | |
| 7 | 9/10/2019 | PSCCHPL/SCP/IE/2019/499 | Procurement of Steel Reinforcement from M/s Agarwal foundries Pvt Ltd | |
| 8 | 9/11/2019 | PSCCHPL/SCP/IE/2019/501 | Submission of soil Test reports for the borrow Area No 16 (Extension -01) | |
| 9 | 9/12/2019 | PSCCHPL/SCP/IE/2019/502 | Submission of concrete mix design reports for M-40 & M-45 RCC (pump concrete) | |
| 10 | 9/12/2019 | PSCCHPL/SCP/IE/2019/503 | Submission of revised design & drawings for a minor bridge at ch 68 + 650 | |
| 11 | 9/12/2019 | PSCCHPL/SCP/IE/2019/504 | Submission of IPC -01 as per sub-clause 23.4 of concession agreement | |
| 12 | 9/12/2019 | PSCCHPL/SCP/IE/2019/505 | Submission of design and drawings of a major bridge at Ch 66 + 543 | |
| 13 | 9/16/2019 | PSCCHPL/SCP/IE/2019/509 | Construction activities hampered due to unprecedented rains | |
| 14 | 9/17/2019 | PSCCHPL/SCP/IE/2019/510 | Submission of Soil Test Reports for the Borrow Area No.12 (Extension-01) | |
| 15 | 9/17/2019 | PSCCHPL/SCP/IE/2019/511 | Submission of Third Party Test Report on Geo Grid | |
| 16 | 9/21/2019 | PSCCHPL/SCP/IE/2019/512 | Third party test reports on admixture from Ms BASF India Limited | |
| 17 | 9/21/2019 | PSCCHPL/SCP/IE/2019/513 | Third party test reports on coarse aggregate from sithali Quarry | |
| 18 | 9/27/2019 | PSCCHPL/HO/SCP/IE//020/2019 | Submission of alternative proposal for the construction of VUP at km 113 + 550 to avoid electrical substation of TANGEDCO | |

| TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI | | | | |
|---|-----------|--------------------------|---|---------|
| S.No | Date | Letter No | Subject | Remarks |
| 1 | 9/3/2019 | TES/IE/SCP/PIL/2019/380 | Remove Construction material and Coffor Dam- Requested | |
| 2 | 9/4/2019 | TES/IE/SCP/PIL/2019/381 | Initial Pile Load test for VUP at Km 72 + 545 -Reminder -I | |
| 3 | 9/4/2019 | TES/IE/SCP/PIL/2019/382 | Submission of revised design and drawings of Major Bridge at Km 73 + 340 | |
| 4 | 9/6/2019 | TES/IE/SCP/NHAI/2019/108 | Discrepancies with respect to actual requirements and size of structures as per CA and site conditions -Detailed Calculations | |
| 5 | 9/9/2019 | TES/IE/SCP/PIL/2019/383 | M-60 Concrete mix designs-2 | |
| 6 | 9/9/2019 | TES/IE/SCP/PIL/2019/384 | Source approval for procurement of Antistripping from M/s HPCL & Tiki Tar | |
| 7 | 9/9/2019 | TES/IE/SCP/PIL/2019/385 | Fly Ash (Ext -05) | |
| 8 | 9/9/2019 | TES/IE/SCP/PIL/2019/386 | Proposal of Borrow Area No-08 (Ext-01) | |
| 9 | 9/9/2019 | TES/IE/SCP/PIL/2019/387 | Kerb Laying | |
| 10 | 9/12/2019 | TES/IE/SCP/NHAI/2019/109 | Shifting of Electrical utilities like HT/LT Lines & structures in Ariyalur Division - Meensuritti Section-RA Bill No.07 | |
| 11 | 9/12/2019 | TES/IE/SCP/NHAI/2019/110 | Reports Called for | |
| 12 | 9/12/2019 | TES/IE/SCP/PIL/2019/388 | Kerb Laying | |
| 13 | 9/14/2019 | TES/IE/SCP/PIL/2019/389 | Mix Design of DBM | |
| 14 | 9/14/2019 | TES/IE/SCP/PIL/2019/390 | Proposal of Borrow Area No-16 (Ext-01) | |
| 15 | 9/14/2019 | TES/IE/SCP/PIL/2019/391 | Concrete mix designs (M-40 & M-45 Pump) | |
| 16 | 9/17/2019 | TES/IE/SCP/PIL/2019/392 | Prime Coat over WMM Surface | |
| 17 | 9/20/2019 | TES/IE/SCP/PIL/2019/392 | Source approval for M/s Agarwal foundries Pvt Ltd | |

15. Progress Photographs

| Sl. No | Description | Location | Side | Remarks |
|--------|--------------------------------|----------|------|---------|
| 1. | BOX CULVERT – WALL IN PROGRESS | 100+822 | LHS | |
| 2. | BOX CULVERT - SLAB COMPLETED | 104+706 | BHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|----------------------|----------|------|---------|
| 3. | MNB SLAB IN PROGRESS | 109+088 | BHS | |
| 4. | MNB SLAB COMPLETED | 74+605 | BHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|------------------------------|----------|------|-------------|
| 5. | VUP - ABUTMENT CAP COMPLETED | 106+318 | BHS | A1& A2 Side |
| 6. | VUP - PILING IN PROGRESS | 109+345 | LHS | A2 Side |




| Sl. No | Description | Location | Side | Remarks |
|--------|-------------------------------|----------|------|--------------|
| 7. | VUP – PILE CAP COMPLETED | 102+975 | RHS | A1 & A2 Side |
| 8. | VUP – ABUTMENT WALL COMPLETED | 111+235 | RHS | A2 Side |



| Sl. No | Description | Location | Side | Remarks |
|--------|---------------------------------|----------|------|---------|
| 9. | GSI - ABUTMENT WALL IN PROGRESS | 104+640 | LHS | |
| 10. | GSI - ABUTMENT WALL IN PROGRESS | 104+640 | RHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|---------------------------------|----------|------|---------|
| 11. | GSI - ABUTMENT IN PROGRESS | 69+785 | RHS | |
| 12. | GSI - PILE CHIPPING IN PROGRESS | 110+110 | LHS | |




| Sl. No | Description | Location | Side | Remarks |
|--------|-----------------------------------|----------|------|----------|
| 21 | MJB - PILE WORK IN PROGRESS | 66+491 | LHS | P11 Side |
| 22 | MJB – SEGMENT CASTING IN PROGRESS | 107+400 | LHS | P1 Side |



| Sl. No | Description | Location | Side | Remarks |
|--------|----------------------------------|----------|------|---------|
| 23 | MJB - PILE CAP IN PROGRESS | 107+400 | RHS | |
| 24 | MJB - PIER - 06 PIER IN PROGRESS | 107+400 | RHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|-----------------------------------|----------|------|---------|
| 25 | MJB - SEGMENT CASTING IN PROGRESS | 107+400 | - | |



| Sl. No | Description | Location | Side | Remarks |
|--------|-----------------------|------------------|------|---------|
| 29 | SUBGRADE IN PROGRESS | 92+400 to 92+700 | LHS | |
| 30 | EARTHWORK IN PROGRESS | 94260 to 94+540 | LHS | |




| Sl. No | Description | Location | Side | Remarks |
|--------|----------------------|--------------------|------|---------|
| 31 | SUBGRADE IN PROGRESS | 105+300 to 105+500 | RHS | |
| 32 | SUBGRADE IN PROGRESS | 105+000 to 105+300 | RHS | |




| Sl. No | Description | Location | Side | Remarks |
|--|-------------------------|------------------|------|---------|
| 33 | DBM LAYING COMPLETED | 89+700 | LHS | |
| 34 | DBM LAYING IN PROGRESS | 93+700 to 94+440 | LHS | |
|  | | | | |
| Sl. No | Description | Location | Side | Remarks |
| 35 | KERB LAYING IN PROGRESS | 93+790 | RHS | |
| 36 | DBM IN PROGRESS | 83+200 | | |
|  | | | | |

| Sl. No | Description | Location | Side | Remarks |
|--------|----------------------|------------------|------|---------|
| 37 | DRAIN WALL COMPLETED | 82+440 TO 82+640 | RHS | |
| 38 | DRAIN WALL COMPLETED | 82+240 TO 82+340 | RHS | |



| Sl. No | Description | Location | Side | Remarks |
|--------|----------------------|----------|------|---------|
| 39 | DRAIN-RAFT COMPLETED | 76+900 | RHS | |
| 40 | RE WALL IN PROGRESS | 74+400 | BHS | |

