



National Highway Authority of India
(Ministry of Road Transport & Highways)

PATEL SETHIYAHOPU - CHOLOPURAM HIGHWAY PRIVATE LIMITED

Four laning of Sethiyahopu - Cholopuram from Km 65.960 to
Km.116.440 section of NH-45C in the state of Tamil Nadu under
NHDP Phase-IV on Hybrid Annuity Mode.

INDEPENDENT ENGINEER
M/s. Theme Engineering Services Pvt. Ltd

MONTHLY PROGRESS REPORT
OCTOBER 2019

Table of Content

Table of Content	02
List of Tables	03
List of Figures	03
Executive Summary	04
Project Synopsis	04
1. Background and Project Details	10
1.1. Project Overview.....	10
1.2. Salient Project Features	11
1.3. Contractual Project Milestones	12
1.4. Payment Milestones During Construction Period.....	12
1.5. Permits & Approvals.....	12
2. Right of Way Status	14
2.1. Land Acquisition	14
2.2. Removal of Religious Structures.....	51
2.3. Shifting of Utilities and Electrical HT/LT Lines	51
2.4. Tree felling.....	52
3. Progress Briefing – Contractor Activities	53
3.1. Pre-Construction Activities	53
4. Physical Progress of Work	54
4.1 Physical Progress of Work	54
5. Financial & Physical Progress of Work	84
6. Quality Control and Quality Assurance	87
6.1 List of Lab Equipment’s	87
6.2 Quality Control Test Summary	92
7. Weather Report.....	98
8. Safety	99
9. Support required from NHA1	100
10. Important Events.....	103
11. Organization Chart.....	104
12. List of Plants, Machinery and Equipments.....	107
13 Change of Scope Proposals	108
14 Details of Correspondences	109
15 Progress Photographs.....	110

List of Tables

Table 1.1: Details of Project Alignment	06
Table 2.1-1: Details of proposed ROW as per Schedule-A	14
Table 2.1-2: Status of Land Acquisition	14
Table 2.1-3: Compensation disbursement for land	15
Table 2.1-4: Compensation disbursement for Structures	15
Table 2.1-5: Details of Stretches under Hindrance	15
Table 2.1-6: Hindrance Photographs	18
Table 2.2-1: Status of Removal of Religious structures	51
Table 2.3-1: Status of sanction of Estimates-Relocation of RWS Pipe Line	51
Table 2.3-2: Status of sanction of Estimates- Electrical Lines Relocation	51
Table 2.3-3: Status of Utility Relocation	52
Table 2.4-1: Status of Tree Cutting	52
Table 3.1-1: Status of Design and Drawings - Highway	53
Table 3.1-2: Status of Design and Drawings - Structures	53
Table 4.1 : Strip Chart for Highway Works	58
Table 4.2 - 1 : Strip Chart for status of Box Culverts on Existing Road	72
Table 4.2 - 2 : Strip Chart for status of Box Culverts on Bypass	75
Table 4.2 - 3 : Strip Chart for status of MNB - Box	78
Table 4.2 - 4 : Strip Chart for status of LVUP	79
Table 4.2 - 5 : Strip Chart for status of MNB (> 15m Span)	77
Table 4.2 - 6 : Strip Chart for status of MJB	81
Table 4.2 - 7 : Strip Chart for status of FLYOVER	80
Table 4.2 - 8 : Strip Chart for status of VUP	83
Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab	87
Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab	88
Table 6.2-1: Summary of Quality Control Tests	92
Table 10.1 : Details of Important Events	103
Table 12.1 - List of Plants, Machinery and Equipment's	107
Table 13.1 - Status of Change of Scope Proposals	108
Table 14.1. - Concessionaire to NHAI	109
Table 14.2. - NHAI to Concessionaire	110
Table 14.3. - Concessionaire to Independent Engineer	111
Table 14.4. - Independent Engineer to Concessionaire	112

List of Figures

Figure 1 : Project Location Map	05
Figure 2 : Project Alignment Map	06
Figure 3a : Financial Progress - Planned vs Achieved	85
Figure 3b : Physical Progress - Planned vs Achieved	86
Figure 4 : Organization Chart - EPC Team	106
Figure 5 : Organization Chart - SPV Team	105

Executive Summary

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Figure 2: Project Alignment Map

SETHIYAHOPU TO CHOLOPURAM HIGHWAY PROJECT OF NH45 C

CHENNAI ←

THANJAVUR →



Pinnaluru /Sethiyathopu Bypass
Km: 66+000 to 74+650

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	05
2.	Minor Bridge	Nos.	06
3.	Major Bridge	Nos.	02
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	02

Widening of Existing Road
Km: 74+650 to 104+500

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	29
2.	Minor Bridge	Nos.	10
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	08
5.	Grade Separator	Nos.	04

Analkarai Bypass
Km: 104+500 to 109+700

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	12
2.	Minor Bridge	Nos.	05
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	01

Widening of Existing Road
Km: 109+700 to 111+200

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	6
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	01

Thirupanandal Bypass
Km: 111+200 to 113+600

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	-
2.	Minor Bridge	Nos.	04
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	-

Widening of Existing Road
Km: 113+600 to 116+440

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	08
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Toll Plaza	Nos.	01

LEGEND:

- ▬ Major Bridge (MJB)
- ▬ Minor Bridge (MB)
- ▬ Grade Separated Structure
- ▬ Toll Plaza
- ▬ Vehicle Under Pass (LVUP/LVUP)
- Reconstruction of Existing Road
- Bypass/Newconstruction

Salient Features of Project:

SI No	Description	Unit	Scope
1.	Total Length of Project	Km	50.480
2.	Length of Widening Portion	Km	34.230
3.	Length of Bypass	Km	16.250
4.	Length of service/Slip Road	Km	27.100
5.	Culverts	Nos.	53

SI No	Description	Unit	Scope
6.	Slab Culvert	Nos.	07
7.	Minor Bridge	Nos.	25
8.	Major Bridge	Nos.	04
9.	VUP/LVUP	Nos.	15
10.	Grade Separated Structure	Nos.	08
11.	Toll Plaza	Nos.	01

Drawing Title
Strip Plan - Sethiyahopu to Cholopuram Highway Project

Date: 31-08-2018	Project No. PSCHP/NHA/TN/001
----------------------------	--

Table - 1.1 : Details of Project Alignments

Existing and Proposed Alignments							
Sl. no.	Existing Chainage (Km)		Design Chainage (Km)		LENGTH (Km)	TCS Type	Remarks
	From	To	From	To			
1	60.250	Bypass	65.960	69.460	3.500	Type-A-3 (Fig 2.4 of the manual)	Bypass
2	Bypass	Bypass	69.460	70.090	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
3	Bypass	Bypass	70.090	72.350	2.260	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	Bypass	Bypass	72.350	72.775	0.425	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
5	Bypass	Bypass	72.775	74.335	1.560	Type-A-3 (Fig 2.4 of the manual)	Bypass
6	Bypass	69.820	74.335	74.960	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
7	69.820	70.375	74.960	75.520	0.560	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
8	70.375	71.010	75.520	76.150	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
9	71.010	71.855	76.150	76.900	0.750	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
10	71.855	72.170	76.900	77.220	0.320	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
11	72.170	72.570	77.220	77.620	0.400	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
12	72.570	72.800	77.620	77.850	0.230	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
13	72.800	73.230	77.850	78.300	0.450	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
14	73.230	75.105	78.300	80.150	1.850	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
15	75.105	76.080	80.150	81.120	0.970	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
16	76.080	76.460	81.120	81.500	0.380	TCS-1	Concentric Widening
17	76.460	77.000	81.500	82.240	0.740	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
18	77.000	78.115	82.240	83.150	0.910	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
19	78.115	79.110	83.150	84.150	1.000	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
20	79.110	79.510	84.150	84.550	0.400	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
21	79.510	80.610	84.550	85.650	1.100	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
22	80.610	81.555	85.650	86.580	0.930	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
23	81.555	82.170	86.580	87.210	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	

24	82.170	82.320	87.210	87.360	0.150	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
25	82.320	82.910	87.360	87.990	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
26	82.910	83.180	87.990	88.265	0.275	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
27	83.180	83.660	88.265	88.745	0.480	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
28	83.660	85.220	88.745	90.265	1.520	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
29	85.220	85.850	90.265	90.895	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
30	85.850	86.555	90.895	91.600	0.705	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
31	86.555	87.015	91.600	92.050	0.450	TCS-1	Concentric Widening
32	87.015	87.525	92.050	92.560	0.510	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
33	87.525	90.000	92.560	95.035	2.475	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
34	90.000	90.830	95.035	95.865	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
35	90.830	91.350	95.865	96.400	0.535	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
36	91.350	91.970	96.400	96.910	0.510	TCS-1	Concentric Widening
37	91.970	92.460	96.910	97.535	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
38	92.460	93.550	97.535	98.535	1.000	TCS-1	Concentric Widening
39	93.550	94.370	98.535	99.335	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
39A	94.370	94.875	99.335	99.840	0.505	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
40	94.875	95.350	99.840	100.300	0.460	Type-B (Fig 2.6 of the manual) with both side service road	
41	95.350	96.630	100.300	101.590	1.290	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
42	96.630	97.260	101.590	102.225	0.635	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
43	97.260	97.720	102.225	102.685	0.460	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
44	97.720	98.360	102.685	103.315	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
45	98.360	99.190	103.315	104.160	0.845	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
46	99.190	Bypass	104.160	104.990	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
47	Bypass	Bypass	104.990	106.000	1.010	Type-A-3 (Fig 2.4 of the manual)	Bypass

48	Bypass	Bypass	106.000	106.625	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
49	Bypass	Bypass	106.625	109.035	2.410	Type-A-3 (Fig 2.4 of the manual)	Bypass
50	Bypass	104.260	109.035	109.660	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
51	104.260	105.015	109.660	110.515	0.855	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
52	105.015	105.390	110.515	110.890	0.375	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
53	105.390	Bypass	110.890	111.515	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
54	Bypass	Bypass	111.515	112.430	0.915	Type-A-3 (Fig 2.4 of the manual)	Bypass
55	Bypass	Bypass	112.430	112.840	0.410	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
56	Bypass	Bypass	112.840	113.225	0.385	Type-A-3 (Fig 2.4 of the manual)	Bypass
57	Bypass	108.410	113.225	113.850	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
58	108.410	109.395	113.850	114.835	0.985	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
59	109.395	110.220	114.835	115.660	0.825	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
60	110.220	111.000	115.660	116.440	0.780	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening

1.1. Project Overview

Name of Work	Four Laning of Sethiyahopu-Cholopuram from km. 65.960 to Km.116.440 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.
Name of Employer	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
Name of Concessionaire	Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
Independent Engineer	M/s. Theme Engineering Services Pvt. Ltd, S.F B1&B2, gateway Apartments, koranattu Karuppur, Kumbakonam – 612501.
EPC Contractor	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
Design Consultant	CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
Senior Lender	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
Lenders Independent Engineers	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
Length of Road (Design Length)	50.480 Kms
Total Bid Cost	Rs. 1461.00 Crores (as per concession agreement)
Date of Concession Agreement	November 9, 2017
Concession Period	17 Years (Construction Period 2 Years from Appointed date, Operation period 15 years from COD)
Appointed Date	16.08.2018
Construction Period	2 years from Appointed date
Completion Date	15.08.2020
Maintenance Period	15 years from COD

1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

4 - Lane Divided Carriage Way	50.48 Km.
Service Road/ Slip Road	26.595 Km
Major Bridge	04 Nos.
Minor Bridge	25 Nos.
Grade Separate Intersection	08 Nos.
Vehicular Underpass	13 Nos.
Light Vehicular Underpass	2 Nos.
Culverts	60 Nos.
Major Intersections	07 Nos.
Minor Intersections	100 Nos.
Bus Bays	09 Nos.
Toll Plaza	01 Nos.

1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

Mile Stone	Description	Target Date	Revised Target date as per recommended IEOT
Mile Stone-I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 th day from the Appointed Date.	18 th March 2019	22 th Sep 2019
Mile Stone-II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 th day from the Appointed Date.	16 th July 2019	20 th Jan 2020
Mile Stone-III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 th day from the Appointed Date.	22 nd March 2020	26 th Sep 2020
Scheduled Completion	Concessionaire shall have completed Project on 730 th day from the Appointed Date.	15 th August 2020	18 th Feb 2021

1.4. Payment milestone during Construction Period

Payment Mile Stone	Eligibility Criteria	Payment Amount (Rs.)
Mile Stone-I	On Achievement of 10% of Physical Progress	116.88 Crs.
Mile Stone-II	On Achievement of 30% of Physical Progress	116.88 Crs.
Mile Stone-III	On Achievement of 50% of Physical Progress	116.88 Crs.
Mile Stone-IV	On Achievement of 75% of Physical Progress	116.88 Crs.
Mile Stone-V	On Achievement of 90% of Physical Progress	116.88 Crs.

1.5. Permits & Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District.
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	District Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	

6	Environmental Clearance		NA	
Sr. No.	Details	Authority	Current Status	Remarks
7	Trees Cutting Permission	Forest department through NHA	Obtained	Work in Progress
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work in Progress
9	Water Pipes Shifting	Tamilnadu Water Supply and Drainage Board	Obtained	Work in Progress
10	Drawing Water from river/ reservoir		NA	

2. Right of Way Status

2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Full Right of Way (full width)				
Stretch	65.960 to 75.150	9.190	60.00	Within 15 days of date of Agreement.
Stretch	75.150 to 82.380	7.230	45.00	
Stretch	82.380 to 83.080	0.700	60.00	
Stretch	83.080 to 84.050	0.970	45.00	
Stretch	84.050 to 86.440	2.390	60.00	
Stretch	86.440 to 87.660	1.220	52.50	
Stretch	87.660 to 91.730	4.070	45.00	
Stretch	91.730 to 93.730	2.000	52.50	
Stretch	93.730 to 95.900	2.170	45.00	
Stretch	95.900 to 99.700	3.800	60.00	
Stretch	99.700 to 104.500	4.800	30.00	
Stretch	104.500 to 109.700	5.200	60.00	
Stretch	109.700 to 110.980	1.280	30.00	
Stretch	110.980 to 113.700	2.720	60.00	
Stretch	113.700 to 116.440	2.740	30.00	
Total Length		50.480		

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Stretch	099.700 to 104.500	4.800	15.00	Within 90(Ninety) days of the Appointed date
Stretch	109.700 to 110.980	1.280	15.00	
Stretch	113.700 to 116.400	2.740	15.00	

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, Turning radius at Major junctions.

Sl. No.	Description	Unit	Present Status	Remarks
A)	Total Length of the Project Highway	Km	50.48	
1	Use of Existing Road Portion	Km	34.23	
2	Proposed Bypass / Realignment portion	Km	16.25	
B)	Hindered Length			
1.	LA pending	Km	7.56	
2.	Payment Pending	Km	8.430	
3.	Existing Buildings	Km	4.015	
4.	Temple & Bus stand	Km	0.100	
5.	Electrical Lines	Km	1.650	
6.	Rural Water Supply lines	Km	19.84	
7.	NOC Irrigation Dept.	Km	0.960	
8.	Paddy/Cotton fields	Km	0	
9.	Trees	Km	0.736	
10.	Net Hindered Length (both Side)	Km	41.685	
C)	Total Project Length (both Side)	Km	100.96	
D)	% Hindered Length	%	41.288%	

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

SL. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	710	591	119	
2	Ariyalur	355	302	53	
3	Thanjavur	102	94	8	
	Total in Nos.	1167	987	180	
	Total in %		84.57%	15.43%	

Sl. No.	Name of the District	Total No. of structures	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	383	322	61	
2	Ariyalur	359	325	34	
3	Thanjavur	153	65	88	
	Total in Nos.	895	712	183	
	Total in %		79.55%	20.45%	

The details of chainages under hindrance due to such balance compensation issues to their land owners, structure payment issues, standing crops, water pipe lines etc. are as below –

Details of Stretches Under Hindrance (RHS):-

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
1	066+100	066+260	160	160	RHS	Veeranam Pipe Line
2	066+700	067+300	600	600	RHS	Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner
3	068+550	068+620	70	70	RHS	Compensation Disbursement balance - Not allowed to work by owner
4	072+540	072+600	60	60	RHS	Compensation Disbursement balance - Not allowed to work by owner
5	072+600	072+700	100	100	RHS	Compensation Disbursement balance - Not allowed to work by owner
6	072+800	073+100	300	300	RHS	Compensation Disbursement balance - Not allowed to work by owner
7	073+700	073+800	100	100	RHS	Compensation Disbursement balance - Not allowed to work by owner
8	073+900	074+200	300	300	RHS	Compensation Disbursement balance - Not allowed to work by owner
9	074+680	074+930	250	250	RHS	RE Wall Location: RE wall A2/RHS side WIP, LHS side school compound wall payment pending.
10	075+500	075+550	50	50	RHS	EB & Water Tap
11	075+550	076+120	570	570	RHS	RE Wall Location: RHS - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. LHS - 03 building under revaluation, 01 nos unpaid, EP Lines & Trnasformer.
12	076+120	076+150	30	30	RHS	EB, Water Tap & House
13	077+200	077+250	50	50	RHS	EB, Water Tap & House

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
14	077+250	077+590	340	340	RHS	RE Wall Location: RHS - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. LHS - 02 nos of unauthorised building Structure works not started.
15	077+590	077+800	210	210	RHS	EB, Water Tap & House
16	078+550	078+760	210	210	RHS	EB & Tree
17	079+700	080+180	480	480	RHS	Land, EB & House
18	080+180	081+090	910	910	RHS	RE Wall Location: Fully build-up area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started.
19	081+090	081+120	30	30	RHS	Land, EB & House
20	083+400	084+200	800	800	RHS	Land, EB & House
21	085+800	086+200	400	400	RHS	Land, EB & House
22	086+400	086+610	210	210	RHS	Land, EB & House
23	086+610	087+180	570	570	RHS	RE Wall Location: RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and EP lines to be removed. Structure works not started.
24	087+390	087+960	570	570	RHS	RE Wall Location: RHS - 01 OHT, 01 unauthorised building, 01 Temple, LHS - EP Lines to be removed. Structure works not started.
25	088+150	088+220	70	70	RHS	EB & Transformer
26	088+870				RHS	Temple
27	089+930	090+265	335	335	RHS	EB, Temple & Transformer
28	090+265	090+865	600	600	RHS	RE Wall Location
29	091+120	091+170	50	50	RHS	Power Grid Main Gate
30	091+580	091+780	200	200	RHS	House, EB & Water Tap
31	092+750	093+750	1000	1000	RHS	House, EB & Water Tap
32	095+050	095+065	15	15	RHS	House, EB & Fencing Wire
33	095+065	095+835	770	770	RHS	RE Wall Location: RHS - Police station arch, House compound wall, 01 building, 01 Temple, LHS - School compound wall, 02 building under revaluation, 01 trees and 14 nos. of commercial building(shops) & EP poles to be removed.
34	095+835	096+400	565	565	RHS	House, EB & Water Tap
35	096+940	097+505	565	565	RHS	RE Wall Location: RHS - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buildings to be removed. LHS - 01 building under revaluation & 01 building paid to be dismantled.
36	097+950	098+200	250	250	RHS	Land, EB & House
37	098+500	098+565	65	65	RHS	Land, EB & House
38	098+565	099+305	740	740	RHS	RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed.
39	099+305	099+400	95	95	RHS	Land, EB, Water Tap & House
40	099+500	099+900	400	400	RHS	Land, EB, Water Tap & House
41	099+900	100+300	400	400	RHS	Land, EB, Water Tap & House

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
42	100+300	101+600	1300	1300	RHS	Land, EB, Water Tap & House
43	101+600	101+620	20	20	RHS	Land, EB, Water Tap & House
44	101+620	102+195	575	575	RHS	RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
45	102+195	102+230	35	35	RHS	Land, EB, Water Tap & House
46	102+230	102+700	470	470	RHS	Land, EB, Water Tap & House
47	102+700	102+715	15	15	RHS	Land, EB, Water Tap & House
48	102+715	103+285	570	570	RHS	RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
49	103+285	103+320	35	35	RHS	Land, EB, Water Tap & House
50	103+320	104+190	870	870	RHS	Land, EB, Water Tap & House
51	104+190	104+500	310	310	RHS	RE Wall Location: A1/LHS - Marriage hall to be removed(under revaluation) & EP lines to be removed.
52	109+500	109+700	200	200	RHS	Compensation Disbursement balance - Not allowed to work by owner
53	109+700	110+485	785	785	RHS	RE Wall Location: RHS - 01 Temple, 02 building & 01 shops to be removed - Police force requested. LHS - 04 unpaid buildings
54	110+485	110+920	435	435	RHS	Land, EB, Water Tap & House
55	110+920	111+200	280	280	RHS	RE Wall Location: RHS - 02 nos. of buildings to be removed - Police force requested. LHS - Land & borewell payment pending, bus stop to be removed.
56	113+250	113+450	200	200	RHS	Temple Land, Local not allowing to Work
57	113+600	113+820	220	220	RHS	RE Wall Location: Under relocation proposal due to hindrance of substation.
58	113+820	114+650	830	830	RHS	Power Sub Station, Land, Water Tap & EB
59	114+865	115+630	765	765	RHS	RE Wall Location: Electrical poles to be removed
60	115+630	116+440	810	810	RHS	OHT, Shop, Light Pole, Houses
Total Hindered Length RHS (Km.)				22.215		

Details of Stretches Under Hindrance (LHS):-

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
1	066+100	066+260	160	160	LHS	Veeranam Pipe Line
2	066+700	067+300	600	600	LHS	Giri Land - Compensation Disbursement balance - Not allowed to work by the Land owner
3	068+550	068+620	70	70	LHS	Compensation Disbursement balance - Not allowed to work by owner
4	072+540	072+600	60	60	LHS	Compensation Disbursement balance - Not allowed to work by owner
5	072+600	072+700	100	100	LHS	Compensation Disbursement balance - Not allowed to work by owner
6	072+800	073+100	300	300	LHS	Compensation Disbursement balance - Not allowed to work by owner
7	073+700	073+800	100	100	LHS	Compensation Disbursement balance - Not allowed to work by owner
8	073+900	074+200	300	300	LHS	Compensation Disbursement balance - Not allowed to work by owner

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
9	074+680	074+930	250	250	LHS	RE Wall Location: RE wall A2/RHS side WIP, LHS side school compound wall payment pending to be removed.
10	075+500	075+550	50	50	LHS	EB, Water Tap & Pond
11	075+550	076+120	570	570	LHS	RE Wall Location: RHS - 02 Building unpaid, 01 nos under revaluation & 01 nos paid and to be removed. LHS - 03 building under revaluation, 01nos unpaid, EP Lines & Trnasformer.
12	076+120	076+150	30	30	LHS	EB, Water Tap & House
13	077+000	077+250	250	250	LHS	EB, Water Tap & House
14	077+250	077+590	340	340	LHS	RE Wall Location: RHS - Unauthorised 10 nos, EP Lines & 03 nos of Trees to be removed. LHS - 02 nos of unauthorised building. Structure works not started.
15	077+590	077+800	210	210	LHS	EB, Water Tap & House
16	078+600	078+700	100	100	LHS	House & EB
17	079+700	080+180	480	480	LHS	Land, EB & House
18	080+180	081+090	910	910	LHS	RE Wall Location: Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards. Structure work not started.
19	081+090	081+200	110	110	LHS	Land, EB & House
20	083+400	084+200	800	800	LHS	Land, EB & House
21	084+450	084+550	100	100	LHS	Land, EB & House
22	085+800	086+610	810	810	LHS	Land, EB & House
23	086+610	087+180	570	570	LHS	RE Wall Location: RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and EP lines to be removed. Structure works not started.
24	087+390	087+960	570	570	LHS	RE Wall Location: RHS - 01 OHT, 01 unauthorised building, 01 Temple,. LHS - EP Lines to be removed. Structure works not started.
25	089+000	090+000	1000	1000	LHS	Land, EB & House
26	090+220	090+265	45	45	LHS	House & Hut
27	090+265	090+865	600	600	LHS	RE Wall Location
28	091+640	091+860	220	220	LHS	House, EB & Water Tap
29	092+750	093+400	650	650	LHS	House, EB & Water Tap
30	094+650	094+800	150	150	LHS	House, EB & Fencing Wire
31	095+050	095+065	15	15	LHS	House, EB & Fencing Wire
32	095+065	095+835	770	770	LHS	RE Wall Location: RHS - Police station arch, House compound wall, 01 building, 01 Temple, LHS - School compound wall, 02 building under revaluation, 01 trees and 14 nos o commerical building(shops) & EP poles to be removed.
33	096+940	097+505	565	250	LHS	RE Wall Location: RHS - 02 nos of Building unpaid, 04 nos under revaluation, 01 shop buldings to be removed. LHS - 01 building under revaluation & 01 building paid to be dismantled.

Sr. No.	From	To	Length	Effective Hindered Length	Side	Remarks
34	097+900	098+100	200	200	LHS	Land, EB & House
35	098+500	098+565	65	65	LHS	Land, EB & House
36	098+565	099+305	740	250	LHS	RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EP lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed and OHT to be removed.
37	099+305	099+400	95	95	LHS	Land, EB, Water Tap & House
38	099+500	099+900	400	400	LHS	Land, EB, Water Tap & House
39	099+900	100+300	400	400	LHS	Land, EB, Water Tap & House
40	100+300	101+600	1300	1300	LHS	Land, EB, Water Tap & House
41	101+600	101+620	20	20	LHS	Land, EB, Water Tap & House
42	101+620	102+195	575	250	LHS	RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
43	102+195	102+230	35	35	LHS	Land, EB, Water Tap & House
44	102+230	102+700	470	470	LHS	Land, EB, Water Tap & House
45	102+700	102+715	15	15	LHS	Land, EB, Water Tap & House
46	102+715	103+285	570	250	LHS	RE Wall Location: Fully unpaid buildup area, 3D completed recently and payment was not made to the owners.
47	103+285	103+320	35	35	LHS	Land, EB, Water Tap & House
48	103+320	104+190	870	870	LHS	Land, EB, Water Tap & House
49	104+190	104+500	310	250	LHS	RE Wall Location: A1/LHS - Marriage hall to be removed(under revaluation) & EP lines to be removed.
50	109+500	109+700	200	200	LHS	Compensation Disbursement balance - Not allowed to work by owner
51	109+700	110+485	785	250	LHS	RE Wall Location: RHS - 01 Temple, 02 building & 01 shops to be removed - Police force requested. LHS - 04 unpaid buildings
52	110+485	110+920	435	435	LHS	Land, EB, Water Tap & House
53	110+920	111+200	280	250	LHS	RE Wall Location: RHS - 02 nos. of buildings to be removed - Police force requested. LHS - Land & bore well payment-pending, bus stop to be removed.
54	113+250	113+450	200	200	LHS	Temple Land, Local not allowing to Work
55	113+570	113+820	250	250	LHS	RE Wall Location: Under relocation proposal due to hindrance of substation.
56	113+820	114+000	180	180	LHS	Land, EB, Water Tap & House
57	114+450	114+650	200	200	LHS	OHT, Shop, Light Pole, Houses
58	114+865	115+630	765	250	LHS	RE Wall Location: Electrical poles to be removed
59	115+630	116+440	810	810	LHS	OHT, Shop, Light Pole, Houses
Total Hindered Length LHS (Km.)				19.470		

Table 2.1.6 - Hindrance Photographs

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	240	Veeranam Pipe Line	65+960	66+200	Veeranam Pipe Line	240		
			68+600		Sluice Gate (2 Nos)	40		
	150	HT Line Crossing	70+030	70+200				
			70+700		Building			
	550	Agriculture Land & Trees	71+000	71+550				
		Teek Farm, Pump Set & 5 Poles	71+250					
		Bore Well	71+300					
		Borewell	71+550		Borewell			
		Pump Set	72+200					Damaged
	100	Veera mudaiyaan natham Village	72+450	72+550	Veera mudaiyaan natham Village	100		
	10	Hand Pump	72+550		Hand Pump	10		
	50	Pump Set & Trees	72+700					
			72+850		Pump Set, Bore Well & Trees			
			72+900		Bore & Pump Set			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Bore & Pump Set	72+950					
			73+400		HT Line Tower	20		
			73+450		Bore Well, Pump Set & Tree EB Pole	50		
			74+500		Bore Well			
		Telephone Poles	74+710	74+850	Telephone Poles			2 - Telephone Pole
		Temple, Hand Pump,	74+710					
		Hut	75+210					
		Huts	75+270	75+350	Huts			
		Flag Poles	75+390					
			75+520		Huts			
			75+560		Huts			
			75+565	75+640	Pond			
		Building	75+640					
			75+650		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			75+660		Water Tap			
		Building	75+680					
			75+700		OFC			
		Bore Well & Water Tank	75+700					
		Kothanda vilagam Village	75+700	76+200	Kothanda vilagam Village			
		Hand Pump	75+710					
		Water Tap	75+810					
		Street Light	75+840					
		Flag Pole	75+840		Existing Culvert			
		Water Tap	75+880					
		Bore Well & Water Tank	76+025					
		Pump Set	76+260					
			76+600		Temple			
			76+695		OFC & Compound Wall			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			76+800	77+300	Telephone Pole			3 nos
			76+850		OFC			
			76+940		Bore & Water Tank			
		Buildings	76+980		Buildings			
			77+060		Bore & Water Tank			
			77+080	77+190	School Compound Wall			
		Building	77+100	77+300				
			77+220		Building			
			77+240		OFC			
			77+280		Compound Wall			
	300	Buildings	77+300	77+600	Buildings	300		
		Flag Pole	77+390	77+420				4 Nos
		Hand Pump	77+505					
		Telephone Pole	77+390	77+510				3 Nos


Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Hand Pump	77+590					
			77+700		OFC			
		Building	77+730					
			77+760		Water Tank & Motor Room			
		Water Tap	77+975					
			78+120		OFC			
			78+390		EB Pole, Bore Well			
			78+725		Transformer			
			79+080		OFC			
		Hand Pump	79+105					
		Existing Culvert	79+110					
			79+220		Flag Pole			
		Water Tank & Motor Room	79+240					
			79+260		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			79+565		OFC			
		Hut	79+955					
	400	EB Pole, Water Tap, Trees, Telephone Pole	80+000	80+500	EB Pole, Water Tap, Trees, Telephone Pole	400		
		Water Tank, Motor Room, Hand Pump & Existing Culvert	80+120					
			80+125		Temple			
			80+170		Existing Culvert			
			80+190		OFC			
			80+300	80+390	Pond			
		Transformer	80+340					
		Flag Poles	80+530	80+570	Flag Poles			6nos
			80+710		Existing Culvert			
		Bore Well	80+740					
			80+900		OFC			
			81+325	81+360	Existing Culvert & Compound Wall			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Pond	81+360	81+460				
		OFC & Temple	81+445					
			81+585		OFC			
		Transformer	81+715					
			82+875		Existing Culvert			
			82+890		OFC			
		Existing Culvert	82+975					
	450	Water Tap	83+000	83+500	Water Tap	450		Tap - 6
			83+060		OFC			
		Existing Culvert	83+205					
		OFC	83+265					
			83+310		OFC			
		Flag Post	83+385					
			83+425		Transformer			25








Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	450	EB Pole, Water Tap, Trees, Telephone Pole	83+500	84+000	EB Pole, Water Tap, Trees, Telephone Pole	450		Pole - 13, Tap - 37, Tree - 239
			83+615		Temple			
			83+625		OFC			
		EB, Transformer	83+850					
			83+890		Flag Poles			4 nos
			83+935		Water Tank			
			83+995		Hand Pump			
		Temple & Well	84+070					
			84+110		OFC & Flag Pole			
			84+280		Transformer			
		Transformer	84+480					
			84+560		Flag & Ex Culvert			Pole 2 Nos
			84+650		OFC			
			84+920		OFC			





Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Building	84+930	84+980				
		Hut	85+045					
			85+060		EB, Transformer			
			85+090		OFC			
		Transformer	85+865					
		Building	85+910					
		Hut	85+930					
			85+955		Temple			
			86+280		Temple			
			86+350		Bore Well			
		Temple	86+390					
			86+585		Motor Room			
		Buildings	86+000	86+700	Buildings			
	700	Building & Huts	86+700	87+500	Building & Huts	700		

















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			86+720		Flag Pole			
			86+830		OFC, Transformer			
		Transformer	86+915					
			86+985		OFC			
		Existing Culvert	87+080					
			87+155		OFC			
		Transformer	87+330					
			87+360		OFC			
	400	EB Pole, Tree, Tap, Telephone Pole	87+500	88+000	EB Pole, Tree, Tap, Telephone Pole	400		EB - 24, Tree - 163, Tap - 13, T Pole - 5
		Buildings & Huts	87+500	88+000	Buildings & Huts			
		Temple	87+500					
			87+640		OFC			
			87+670		Water Tank, Motor Room			
			87+690		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			87+735		Flag Pole			
			87+835		Water Tank			
			87+990		OFC			
			88+225		Transformer			
		House	88+500	89+000	House			
			88+910		Temple			
		Existing Culvert	88+965					
	450	water Tap, Telephone Pole	89+000	89+500	water Tap, Telephone Pole	450		Tap - 15, T Pole - 5, Tree - 195
		Flag Post Pedestal	89+110					
			89+355		Temple			
		Water Tank	89+515					
	400	EB Pole, Water Tap, House	90+000	90+500	EB Pole, Water Tap, House	400		EB - 34, Tap - 4
			90+180		Transformer			
			90+195		OFC			














Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			90+230		Transformer			
			90+325		Temple			
			90+375		Existing Culvert			
	400	EB Pole, Telephone Pole, Water Tap	90+500	91+000	EB Pole, Telephone Pole, Water Tap	400		EB - 14, Tap - 5, T. Pole 7
			90+560		OFC			
			90+610		Water Tank			
			90+830	90+860	Pond			
			91+080		OFC			
			91+480		OFC			
	450	EB Pole, Water Tap, Telephone Pole, Trees	91+500	92+000	EB Pole, Water Tap, Telephone Pole, Trees	450		
			91+600		OFC			
			91+730		OFC			
			91+780		Temple			
		Pond	91+780	91+860				

















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	700	EB Pole, Water Tap, Telephone Pole	92+000	93+000	EB Pole, Water Tap, Telephone Pole	700		EB - 16, Tap - 10, T, T Pole - 7
		Temple	92+135					
			92+300	92+380	Water Pipe Crossing			
			92+390		OFC			
		Temple	92+455					
			92+570		Temple			
			92+600		OFC			2 Nos
			92+770		OFC			2 Nos
		OFC	92+995					
	750	EB Pole, Water Tap, Tree	93+000	94+000	EB Pole, Water Tap, Tree	750		EB - 44, Tape - 14, Tree - 270
			93+045		OFC			
			93+115		Transformer			
			93+200		OFC			
			93+360		OFC			









Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			93+660		OFC			
			93+930		Hand Pump			
			93+975		OFC			
		TEMPLE	94+440					
			94+530		OFC			
			94+780		OFC, Transformer			
		Pond, Pipe Line	94+830	94+900				
	450	EB Pole, Tape, Telephone Pole	95+000	95+500	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - , Tap 5
			95+130	95+230	Compound Wall			
			95+210		Telephone Panel, Water Tank With Well			
			95+255		Police Station Arch			
			95+290		OFC			
			95+435		Street Light			
	400	EB Pole, Tape, Telephone Pole	95+500	96+000	EB Pole, Tape, Telephone Pole	400		EB - 25, T Pole - 7, Tap - 6,


Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			95+570		Temple			
		Pond	95+950					
	400	EB Pole, Tape, Telephone Pole	96+000	96+500	EB Pole, Tape, Telephone Pole	400		EB - 39, T Pole - 5, Tap - 6,
			96+120		OFC			
			96+150		Transformer			
			96+480		Transformer			
	450	EB Pole, Tape, Telephone Pole	96+500	97+000	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - 3,
			97+195		OFC			
			97+395		OFC			
			97+390	97+500	Pond			
	300	EB Pole, Tape, Telephone Pole	97+500	98+000	EB Pole, Tape, Telephone Pole	300		EB - 16, Tap - 5,
		Temple	97+520					
			97+600		OFC			
			97+680		Motor Room With Bore			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	350	EB Pole, Tape, Telephone Pole	98+500	99+000	EB Pole, Tape, Telephone Pole	350		EB - 19, T Pole - 3
			98+620		Transformer			
		OFC	98+635		Temple			
		Water Tank with Bore	98+735					
		OFC	98+825					
	750	EB Pole, Tree, Tape, Telephone Pole	99+000	100+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 47, T Pole - 4, Tap - 5, Tree 118
			99+120		Temple			
		Motor Room With Bore	99+150					
			99+160		Transformer			
			99+195		Temple With Water Tank			
		OFC	99+300					
		OFC	99+490					
	650	EB Pole, Tree, Tape, Telephone Pole	100+000	101+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 32, Tap - 12, Tree 210, T Pole - 3
		Transformer	100+150					



Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			100+195		Bore Well			
			100+200		OFC			
		OFC	100+320					
		Pond	100+350					
		Motor Room With Tank	100+390					
			100+475		Water Tank			
		OFC	100+600					
		OFC	100+670					
		OFC	100+720					
		OFC	100+740					
		Pond	100+740	100+820				
	650	EB Pole, Tree, Tape, Telephone Pole	101+000	102+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 42, T Pole - 5, Tap - 6 Tree 100
			101+005		OFC			
		OFC	101+125					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			101+120	101+300	Pond			
		OFC	101+330					
			101+480		Hand Pump			
			101+805		OFC			
		Transformer	101+835					
	750	EB Pole, Tree, Tape, Telephone Pole	102+000	103+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 30, T Pole - 2, Tap - 13, Tree 110
		OFC	102+100					
			102+240		Temple			
			102+365		Transformer			
		OFC	102+390					
		OFC	102+435					
		OFC	102+575					
		OFC	102+730					
		Schooh Arch	102+960					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	800	Tape, Telephone Pole	103+000	104+000	Tape, Telephone Pole	800		T Pole - 2, Tap - 13
		OFC	103+025					
		Pond	103+090	103+300				
		OFC	103+530					
			103+590		Temple			
		OFC & Flag Pole	103+720					
		Pond	103+775	103+815				
			103+860	103+910	Pond			
		Pond	103+935	104+250				
		Existing Irrigation Sluice	103+990					
	400	EB Pole, Tree	104+000	104+500	EB Pole, Tree	400		EB - 4 , Tree - 3
		House	104+500		House			
	350	EB Pole, Tree, Tape	104+500	105+200	EB Pole, Tree, Tape	350		Tree - 21, EB - 23, Tap - 3
	500	EB Pole, Tree, Tape	105+200	105+900	EB Pole, Tree, Tape	500		Tree - 42, EB - 4, Tap - 4

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			105+850		Motor Room			
	750	EB Pole, Tree, Tape	105+900	106+900	EB Pole, Tree, Tape	750		Tree - 100, EB - 1, Tap - 7
			105+920		Well			
		Motor Room	106+900					
	1150	EB Pole, Tree, Tape	107+900	109+700	EB Pole, Tree, Tape	1150		Tree - 94, EB - 9, Tap - 6
	1350	Tape	109+700	111+200	Tape	1350		Tap - 18
		OFC	109+705					
		OFC	109+710					
			109+720		Motor Room			
			109+985		Water Pipe			
		OFC	110+330					
		Water Tank	110+450					
			110+725		OFC			
			110+740		Motor Room with well			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	1750	EB Pole, Tree, Tape	111+200	113+500	EB Pole, Tree, Tape	1750		Tree - 460, EB -23, Tap - 12
		OFC	111+230		OFC			
			111+450		Motor Room With Bore			
		Gate Valve	111+500					
		Motor Room With Bore	111+600					
			111+680		Motor Room With Bore			
		Motor Room With Bore	112+300					
			112+310		House & Hand Pump			
			112+390		Motor Room With Bore			
			113+220		Motor Room With Bore			
			113+250		House			
			113+330		Motor Room With Bore			
	750	EB Pole, Telephone Pole, Tape	113+500	114+600	EB Pole, Telephone Pole, Tape	750		Tree - 280, EB -38, T Pole - 9, Tap - 6
			113+670	113+720	Sub Station			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			113+700		HT Line Crossing			
			114+060		Flag Pole			
			114+090		Flag Pole, Water Tank			
		HT Line	114+130					
		Transformer	114+460					
		Water Tank	114+450					
		Water Tank	114+495					
		OFC	114+520		Temple			
		Pond	114+540	114+580				
	650	EB Pole, Telephone Pole, Tree, Tape	114+600	115+600	EB Pole, Telephone Pole, Tree, Tape	650		Tree - 80, EB - 18, Tap - 2
		Hand Pump	114+610					
		Transformer	114+950					
		Transformer	115+210					
			115+230		Flag Pole			5 Nos

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	700	Telephone Pole, Tape	115+600	116+440	Telephone Pole, Tape	700		EB -26, T Pole - 2 Tap - 16
			115+650		Motor Room			
		OFC	115+820					
		Transformer	115+970					
		OFC	116+095					
		OFC	116+170					
		Hand Pump	116+200					
		Water Tank & Motor Room	116+210					
		OFC	116+275					
		OFC	116+410					
			116+560		Flag Pole			
		House	115+600	116+440	House			

2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

Sl No.	Name of the District	Total No. Of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Cuddalore	10	3	7
2	Ariyalur	10	1	9
3	Thanjavur	2	1	1
	Total in Nos.	22	5	17

2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Sr. No.	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Cuddalore	65+960	86+440	20.48	25	Work in Progress
2	Ariyalur	86+440	106+860	20.42	46	
3	Thanjavur	106+860	116+440	9.58	4	

Sr. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Cuddalore	65+960	86+440	20.48	10	Estimate Approved	Supervision charges are paid and work in progress
2	Ariyalur	86+440	106+860	20.42	5	Estimate Approved	
3	Thanjavur	106+860	116+440	9.58	5	Estimate Approved	
4	Cuddalore & Thanjavur	Km:70+020, Km:73+470 and Km:113+720			3	Estimate Approved	Supervision Charges paid

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs.15.87 Crores sanctioned by RO, NHAI, Madurai.

Table 2.3-3: Status of Utility Relocation

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE,TWAD	Water Supply Pipe Line	Kms.	72.695	11.605	61.090	Work in progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	24	11	13	
3	BDO of Concern Union	Over Head Tank	Nos.	15	9 Nos Completed	6	
4	TNEB	Electrical Lines	Kms.	6.83	5.180	1.650	

2.4. Tree felling

Table 2.4-1: Status of Tree felling

Sl.No.	Name of the District	Chainages			Effectd Length in Kms.	Completed as on Date	Balance as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Cuddalore	65+960	86+440	20.48	6.535	6.299	0.236	10	In addition of 123 nos of teak wood trees to be removed and Permission of the same is awaited from DFO, Cuddalore.
2	Ariyalur	86+440	106+860	20.42	8.385	8.225	0.160	9	
3	Thanjavur	106+860	116+440	9.58	2.515	2.515	0	0	
Total				50.48	17.435	17.039	0.396	19	

3. Progress Briefing – Contractor Activities

3.1. Pre-construction Activities

Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Design and Drawings-Highway

Sl No.	Description	Unit	Total Scope as per Sch.-B As per Sch. B	Design submitted	Drawing Approved
1	Pavement Design	Km	50.480	50.48	50.48
2	Plan & Profile	Km	50.480	50.48	48.48
3	Typical Cross Sections	Type	7	7	7
4	Major Intersections	No	07	-	-
5	Minor Intersections	No	100	-	-
6	Toll Plaza (Typical Details)	No	01	-	-
7	Service Roads	No	26.595	26.595	26.595

Table 3.1-2 : Status of Design and Drawings –Structures

Sr. No	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Major Bridges	No	04	04	1
2	Minor Bridges	No	25	25	22
3	Grade Separated Intersection	No	08	08	8
4	VUP/LVUP	No	15	15	12
5	Box /Slab Culvert	No	60	60	53

4. Physical Progress of Work

4.1. Physical Progress of Work

The Progress of the Major Works carried out at the Site in the Month of October 2019 is as follows.

CUMMULATIVE STATEMENT**For Main Carriageway**

Sr. No.	Description	Total Length of Highway Excluding Toll Plaza (in. Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Clearing and Grubbing							
	LHS	47.28	31.87	0.60	32.47	0	14.81	68.68%
	RHS	47.28	29.875	0.74	30.615	0	16.665	64.75%
2	Embankment							
	LHS	47.28	11.50	0.00	11.50	9.11	35.78	24.32%
	RHS	47.28	6.90	0.00	6.90	10.45	40.38	14.59%
3	Sub grade							
	LHS	47.28	10.02	0.00	10.02	0.76	37.26	21.19%
	RHS	47.28	5.99	0.00	5.99	0.82	41.29	12.67%
4	GSB/ Cement Treated Base							
	LHS	47.28	7.05	0.00	7.05	0.36	40.23	14.91%
	RHS	47.28	3.12	0.00	3.12	0.28	44.16	6.60%
5	Wet Mix Macadam							
	LHS	47.28	4.61	0.34	4.95	0	42.33	10.47%
	RHS	47.28	1.81	0.22	2.03	0	45.25	4.29%
6	Dense Bitumen Macadam							
	LHS	47.28	2.62	1.69	4.31	0	44.18	9.12%
	RHS	47.28	0.86	0.41	1.27	0	44.99	2.69%
7	Bituminous Concrete							
	LHS	47.28	0	0	0	0	47.28	0.00%
	RHS	47.28	0	0	0	0	47.28	0.00%

For Service Road

Sr. No.	Description	Total Length of Service Road (Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment	53.19	4.30	0.708	5.008	1.23	48.182	9.42%
2	Sub grade	53.19	3.50	0	3.50	0.60	49.69	6.58%
3	GSB/ Cement Treated Base	53.19	0.50	0	0.50	0.20	52.69	0.94%
4	Wet Mix Macadam	53.19	0.00	0	0.00	0.00	53.19	0.00%
5	Dense Bitumen Macadam	53.19	0.00	0	0.00	0.00	53.19	0.00%
6	Bituminous Concrete	53.19	0.00	0	0.00	0.00	53.19	0.00%

Structure Work					
Sr. No.	Type of Structure	Total No. of Structures	Nos. of Structures		
			Completed	In Progress	Balance to be taken up
1	Culvert	60	11	23	26
2	Light Vehicular Underpass	2	0	1	1
3	Vehicular Underpass	13	0	10	3
4	Minor Bridges	25	7	13	5
5	Major Bridge	4	0	4	0
6	Flyover	8	0	5	3

The Physical Progress of the Project up to October 2019 as per Approved Schedule G is as follows:-

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.10.2019	Physical Progress %
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of existing road						
	(1) Earthwork up to top of the sub-grade	Km	66.96	9.517%	1,259,149,812	15.01	2.133%
	(2) Granular work (sub-base, base, shoulders)	Km					
	(a) GSB/ Cement Treated Base	Km	65.52	3.373%	446,275,589	10.17	0.524%
	(b) WMM/ Cement Treated Base	Km	65.52	4.046%	535,260,512	6.98	0.431%
	(3) Shoulders	Km	17.65	0.112%	14,871,740		
	(4) Bituminous work	Km					
	(a) DBM	Km	65.52	3.344%	442,462,500	5.58	0.285%
	(b) BC	Km	65.52	3.023%	399,958,951		
	(5) Rigid Pavement						
	(6) Widening and repair of culverts	Nos.	16	0.440%	58,232,176	1.00	0.028%
	(7) Widening and repair of minor bridges	Nos.	4	0.959%	126,889,505	1.00	0.240%
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	Km	28.68	6.437%	851,600,859	1.00	0.224%
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km	28.68	1.615%	213,638,057		
	(b) WMM/ Cement Treated Base	Km	28.68	1.436%	189,985,659		
(3) Shoulders	Km	24.63	0.112%	14,871,740			
(4) Bituminous work							

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.10.2019	Physical Progress %
	(a) DBM	Km	28.68	1.279%	169,211,700		
	(b) BC	Km	28.68	1.158%	153,261,033		
	(5) Rigid Pavement						
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:						
	(1) Culverts	Nos.	44	2.070%	273,875,198	11.00	0.518%
	(2) Minor bridges						
	(a) Foundation	Nos.	58	3.953%	522,968,499	28.00	1.908%
	(b) Substructure	Nos.	134	2.623%	347,004,497	49.00	0.959%
	(c) Superstructure (including crash barrier etc. complete)	Nos.	50	1.559%	206,310,835	14.25	0.444%
	(3) Cattle/Pedestrian underpasses						
	(a) Foundation	Nos.					
	(b) Substructure	Nos.					
	(c) Superstructure (including crash barrier etc. complete)	Nos.					
	(4) Pedestrian overpasses						
	(a) Foundation	Nos.					
	(b) Substructure	Nos.					
	(c) Superstructure (including crash barrier etc. complete)	Nos.					
	(5) Grade separated structures						
	(a) Underpass (13 VUP, 2 LVUP)						
	(i) Foundation	Nos.	56	2.574%	340,568,361	17.00	0.781%
	(ii) Substructure	Nos.	60	0.751%	99,383,595	13.00	0.163%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	30	1.289%	170,483,790		
	(b) Overpass						
	(i) Foundation						
	(ii) Substructure						
	(iii) Superstructure (including crash barrier etc. complete)						
	(c) Flyover						
	(i) Foundation	Nos.	36	2.426%	320,913,747	15.00	1.011%
	(ii) Substructure	Nos.	36	0.470%	62,236,342	3.00	0.039%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	20	1.244%	164,644,019		
	(d) Foot over Bridge						
Major Bridge works and ROB/RUB	A- Widening and repairs of Major Bridges						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation						
	(2) Sub-structure						
	(3) Super-structure (including crash barriers etc. complete)						


Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.10.2019	Physical Progress %
	C- New Major Bridges						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation	Nos.	84	9.699%	1,283,209,938	23.00	2.656%
	(2) Sub-structure	Nos.	84	4.576%	605,363,085	21.00	1.144%
	(3) Super-structure (including crash barriers etc. complete)	Nos.	0	0.000%			
	(i) For MJB at Km. 107+400						
	(a) Casting of Superstructure (Box Segement)	Nos.	666	1.450%	191,835,000	83.00	0.181%
	(b) Erection of Superstructure (Box Segement)	Nos.	666	1.050%	138,915,000		
	(i) For other Major Bridges						
	(a) Super-structure (including crash barriers etc. complete)	Nos.	37	2.500%	330,750,000		
	D- New rail-road bridges						
	(a) ROB						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
	(b) RUB						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
Structures (elevated sections, reinforced earth)	A- Elevated Structures						
	(1) Foundation	Nos.					
	(2) Sub-structure	Nos.					
	(3) Super-structure (including crash barriers etc. complete)	Nos.					
	B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	196027	7.604%	1,006,000,614	19242	0.746%
Other Works	(i) Service roads/ Slip Roads	Km	53.19	4.690%	620,425,609		
	(ii) Toll Plaza	Nos.	1	1.821%	240,951,085		
	(iii) Road side drains	Km	28.85	5.429%	718,314,179	3.03	0.570%
	(iv) Road signs, markings, km stones, safety devices,						
	(a) Road signs, markings, km stones, ...	Km	100.96	2.558%	338,465,278		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km					
	(i) Concrete Crash Barrier	Km	26.5	1.179%	155,979,021		
(ii) W-Beam Crash Barrier	Km	10.03	0.788%	104,276,599			

Item	Stage for Payment	Unit	Qty.	Weightage in percentage to Contract Price	EPC Cost	Progress as on 31.10.2019	Physical Progress %
	(v) Project facilities						
	(a) Bus Bays	No.	18	0.009%	1,168,188		
	(b) Truck Lay-byes	No.					
	(c) Rest areas	No.					
	(vi) Repairs to bridges/structures	Nos.					
	(vii) Road side plantation	Km	23.66	0.451%	59,629,564		
	(viii) Protection works						
	(a) Boulder pitching on slopes	Km	10.03	0.218%	28,903,487		
	(b) Toe/Retaining wall	Km	10.03				
	(x) Miscellaneous	Ls.	100%	0.164%	21,754,637		
	Total			100.000%	13,230,000,000		14.985%

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





Strip Plan for MCW on 31-10-2019



Four Lining of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode




Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
 Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 31-10-2019



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 31-10-2019

Legend

- Work Front Available
- Work Completed
- Work Inprogress
- Major Bridge
- Temple/Bus Stand
- Utility Electrical
- Utility Water Line
- Irrigation Dept
- NOC Irrigation Dept
- VUP/LVUP
- GS
- Minor Bridge
- Hindrance Buildings
- Payment Pending
- LA Pending
- Box/Slab Culverts
- Box/Slab Culverts

RHS-MCW		85.650	85.660	85.670	85.680	85.690	85.700	85.710	85.720	85.730	85.740	85.750	85.760	85.770	85.780	85.790	85.800	85.810	85.820	85.830	85.840	85.850	85.860	85.870	85.880	85.890	85.900	85.910	85.920	85.930	85.940	85.950	85.960	85.970	85.980	85.990	86.000	86.010	86.020	86.030	86.040	86.050	86.060	86.070	86.080	86.090	86.100	86.110	86.120	86.130	86.140	86.150	86.160	86.170	86.180	86.190	86.200	86.210	86.220	86.230	86.240	86.250	86.260	86.270	86.280	86.290	86.300	86.310	86.320	86.330	86.340	86.350	86.360	86.370	86.380	86.390	86.400	86.410	86.420	86.430	86.440	86.450	86.460	86.470	86.480	86.490	86.500	86.510	86.520	86.530	86.540	86.550	86.560	86.570	86.580	86.590	86.600	86.610	86.620	86.630	86.640	86.650	86.660	86.670	86.680	86.690	86.700	86.710	86.720	86.730	86.740	86.750	86.760	86.770	86.780	86.790	86.800	86.810	86.820	86.830	86.840	86.850	86.860	86.870	86.880
LHS-MCW		85.650	85.660	85.670	85.680	85.690	85.700	85.710	85.720	85.730	85.740	85.750	85.760	85.770	85.780	85.790	85.800	85.810	85.820	85.830	85.840	85.850	85.860	85.870	85.880	85.890	85.900	85.910	85.920	85.930	85.940	85.950	85.960	85.970	85.980	85.990	86.000	86.010	86.020	86.030	86.040	86.050	86.060	86.070	86.080	86.090	86.100	86.110	86.120	86.130	86.140	86.150	86.160	86.170	86.180	86.190	86.200	86.210	86.220	86.230	86.240	86.250	86.260	86.270	86.280	86.290	86.300	86.310	86.320	86.330	86.340	86.350	86.360	86.370	86.380	86.390	86.400	86.410	86.420	86.430	86.440	86.450	86.460	86.470	86.480	86.490	86.500	86.510	86.520	86.530	86.540	86.550	86.560	86.570	86.580	86.590	86.600	86.610	86.620	86.630	86.640	86.650	86.660	86.670	86.680	86.690	86.700	86.710	86.720	86.730	86.740	86.750	86.760	86.770	86.780	86.790	86.800	86.810	86.820	86.830	86.840	86.850	86.860	86.870	86.880


RHS-MCW		86.890	86.900	86.910	86.920	86.930	86.940	86.950	86.960	86.970	86.980	86.990	87.000	87.010	87.020	87.030	87.040	87.050	87.060	87.070	87.080	87.090	87.100	87.110	87.120	87.130	87.140	87.150	87.160	87.170	87.180	87.190	87.200	87.210	87.220	87.230	87.240	87.250	87.260	87.270	87.280	87.290	87.300	87.310	87.320	87.330	87.340	87.350	87.360	87.370	87.380	87.390	87.400	87.410	87.420	87.430	87.440	87.450	87.460	87.470	87.480	87.490	87.500	87.510	87.520	87.530	87.540	87.550	87.560	87.570	87.580	87.590	87.600	87.610	87.620	87.630	87.640	87.650	87.660	87.670	87.680	87.690	87.700	87.710	87.720	87.730	87.740	87.750	87.760	87.770	87.780	87.790	87.800	87.810	87.820	87.830	87.840	87.850	87.860	87.870	87.880	87.890	87.900	87.910	87.920	87.930	87.940	87.950	87.960	87.970	87.980	87.990	88.000	88.010	88.020	88.030	88.040	88.050	88.060	88.070	88.080	88.090	88.100	88.110	88.120
LHS-MCW		86.890	86.900	86.910	86.920	86.930	86.940	86.950	86.960	86.970	86.980	86.990	87.000	87.010	87.020	87.030	87.040	87.050	87.060	87.070	87.080	87.090	87.100	87.110	87.120	87.130	87.140	87.150	87.160	87.170	87.180	87.190	87.200	87.210	87.220	87.230	87.240	87.250	87.260	87.270	87.280	87.290	87.300	87.310	87.320	87.330	87.340	87.350	87.360	87.370	87.380	87.390	87.400	87.410	87.420	87.430	87.440	87.450	87.460	87.470	87.480	87.490	87.500	87.510	87.520	87.530	87.540	87.550	87.560	87.570	87.580	87.590	87.600	87.610	87.620	87.630	87.640	87.650	87.660	87.670	87.680	87.690	87.700	87.710	87.720	87.730	87.740	87.750	87.760	87.770	87.780	87.790	87.800	87.810	87.820	87.830	87.840	87.850	87.860	87.870	87.880	87.890	87.900	87.910	87.920	87.930	87.940	87.950	87.960	87.970	87.980	87.990	88.000	88.010	88.020	88.030	88.040	88.050	88.060	88.070	88.080	88.090	88.100	88.110	88.120

RHS-MCW		88.130	88.140	88.150	88.160	88.170	88.180	88.190	88.200	88.210	88.220	88.230	88.240	88.250	88.260	88.270	88.280	88.290	88.300	88.310	88.320	88.330	88.340	88.350	88.360	88.370	88.380	88.390	88.400	88.410	88.420	88.430	88.440	88.450	88.460	88.470	88.480	88.490	88.500	88.510	88.520	88.530	88.540	88.550	88.560	88.570	88.580	88.590	88.600	88.610	88.620	88.630	88.640	88.650	88.660	88.670	88.680	88.690	88.700	88.710	88.720	88.730	88.740	88.750	88.760	88.770	88.780	88.790	88.800	88.810	88.820	88.830	88.840	88.850	88.860	88.870	88.880	88.890	88.900	88.910	88.920	88.930	88.940	88.950	88.960	88.970	88.980	88.990	89.000	89.010	89.020	89.030	89.040	89.050	89.060	89.070	89.080	89.090	89.100	89.110	89.120	89.130	89.140	89.150	89.160	89.170	89.180	89.190	89.200	89.210	89.220	89.230	89.240	89.250	89.260	89.270	89.280	89.290	89.300	89.310	89.320	89.330	89.340	89.350	89.360	89.370	89.380	89.390	89.400	89.410	89.420	89.430	89.440	89.450	89.460	89.470	89.480	89.490	89.500	89.510	89.520	89.530	89.540	89.550	89.560	89.570	89.580	89.590	89.600	89.610	89.620	89.630	89.640	89.650	89.660	89.670	89.680	89.690	89.700	89.710	89.720	89.730	89.740	89.750	89.760	89.770	89.780	89.790	89.800	89.810	89.820	89.830	89.840	89.850	89.860	89.870	89.880	89.890	89.900	89.910	89.920	89.930	89.940	89.950	89.960	89.970	89.980	89.990	90.000	90.010	90.020	90.030	90.040	90.050	90.060	90.070	90.080	90.090	90.100	90.110	90.120	90.130	90.140	90.150	90.160	90.170	90.180	90.190	90.200	90.210	90.220	90.230	90.240	90.250	90.260	90.270	90.280	90.290	90.300	90.310	90.320	90.330	90.340	90.350	90.360	90.370	90.380	90.390	90.400	90.410	90.420	90.430	90.440	90.450	90.460	90.470	90.480	90.490	90.500	90.510	90.520	90.530	90.540	90.550	90.560	90.570	90.580	90.590	90.600	90.610	90.620	90.630	90.640	90.650	90.660	90.670	90.680	90.690	90.700	90.710	90.720	90.730	90.740	90.750	90.760	90.770	90.780	90.790	90.800	90.810	90.820	90.830	90.840	90.850	90.860	90.870	90.880	90.890	90.900	90.910	90.920	90.930	90.940	90.950	90.960	90.970	90.980	90.990	91.000	91.010	91.020	91.030	91.040	91.050	91.060	91.070	91.080	91.090	91.100	91.110	91.120	91.130	91.140	91.150	91.160	91.170	91.180	91.190	91.200	91.210	91.220	91.230	91.240	91.250	91.260	91.270	91.280	91.290	91.300	91.310	91.320	91.330	91.340	91.350	91.360	91.370	91.380	91.390	91.400	91.410	91.420	91.430	91.440	91.450	91.460	91.470	91.480	91.490	91.500	91.510	91.520	91.530	91.540	91.550	91.560	91.570	91.580	91.590	91.600	91.610	91.620	91.630	91.640	91.650	91.660	91.670	91.680	91.690	91.700	91.710	91.720	91.730	91.740	91.750	91.760	91.770	91.780	91.790	91.800	91.810	91.820	91.830	91.840	91.850	91.860	91.870	91.880	91.890	91.900	91.910	91.920	91.930	91.940	91.950	91.960	91.970	91.980	91.990	92.000	92.010	92.020	92.030	92.040	92.050	92.060	92.070	92.080	92.090	92.100	92.110	92.120	92.130	92.140	92.150	92.160	92.170	92.180	92.190	92.200	92.210	92.220	92.230	92.240	92.250	92.260	92.270	92.280	92.290	92.300	92.310	92.320	92.330	92.340	92.350	92.360	92.370	92.380	92.390	92.400	92.410	92.420	92.430	92.440	92.450	92.460	92.470	92.480	92.490	92.500	92.510	92.520	92.530	92.540	92.550	92.560	92.570	92.580	92.590	92.600	92.610	92.620	92.630	92.640	92.650	92.660	92.670	92.680	92.690	92.700	92.710	92.720	92.730	92.740	92.750	92.760	92.770	92.780	92.790	92.800	92.810	92.820	92.830	92.840	92.850
---------	--	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR on 31-10-2019



SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW										Completed					In Progress					
Status Upto	31.10.2019									LHS					RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	74+675	74.670	EXISTING 1 x 3.0m x 2.0m	New Construction	BOX CULVERT															
2	74+800	74.808	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT															
3	75+558	75.555	EXISTING 1x3.0m	Reconstruction	BOX CULVERT															
4	75+902	75.897	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
5	76+390	76.387	EXISTING 1 x 3.0m	Reconstruction	BOX CULVERT															
6	77+382	77.379	EXISTING 1 x 4.0m	Reconstruction	BOX CULVERT															
7	77+766	77.764	EXISTING 1 x 2.0m	Widening	BOX CULVERT															
8	81+868	81.867	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
9	81+913	81.910	EXISTING 1 x 1.95m x 1.0m	Widening	BOX CULVERT															
10	83+012	83.007	EXISTING 2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
11	83+065	83.062	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
12	89+973	89.969	EXISTING 4 x 0.75m	Widening	BOX CULVERT															
13	90+640	90.637	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT															
14	94+509	94.509	EXISTING 1 x 3.6m x 1.6m	Widening	BOX CULVERT															
15	95+495	95.490	EXISTING 1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT															
16	95+794	95.787	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT															
17	96+511	96.505	EXISTING 1 x 5.0m	Reconstruction	BOX CULVERT															
18	97+530	97.534	EXISTING 1x2.0m	Reconstruction	BOX CULVERT															
19	97+742	97.738	EXISTING 1 x 3.0m x 1.0m	Widening	BOX CULVERT															
20	99+471	99.467	EXISTING 1 x 3.0m x 4.0m	Repair & Widening	BOX CULVERT															
21	99+776	99.769	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT															
22	99+840	99.838	EXISTING 1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT															
23	100+177	100.173	EXISTING 1 x 1m	Repair & Widening	BOX CULVERT															
24	100+364	100.358	EXISTING 1 x 10m	Repair & Widening	BOX CULVERT															
25	100+823	100.817	EXISTING 1 x 3.5m x 2.5m	Repair & Widening	BOX CULVERT															
26	101+851	101.851	EXISTING 1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT															
27	103+220	103.214	EXISTING 1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT															
28	104+197	104.190	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
29	104+215	104.208	EXISTING 1 x 1.0m	Reconstruction	BOX CULVERT															
30	109+786	109.779	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
31	109+975	109.967	EXISTING 1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT															
32	110+167	110.160	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT															
33	110+795	110.785	EXISTING 1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT															
34	110+980	110.971	EXISTING 1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT															
35	113+897	113.885	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT															
36	114+313	114.300	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT															
37	114+703	114.703	EXISTING		BOX CULVERT															
38	114+954	114.952	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
39	115+097	115.087	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT															
40	115+232	115.221	EXISTING 1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT															
41	115+381	115.368	EXISTING 1 x 2.0m	Repair & Reconstruction	BOX CULVERT															
42	115+884	115.872	EXISTING 2 x 1.0m	Repair & Widening	BOX CULVERT															
43	115+978	115.978	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT															

STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD											Completed		In Progress									
Status Upto	31.10.2019																					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation			
											LHS						RHS					
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	New Construction	BOX CULVERT																
2	74+800	74.808	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																
3	75+558	75.555	EXISTING	1x3.0m	Reconstruction	BOX CULVERT																
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
5	76+390	76.387	EXISTING	1 x 3.0m	Reconstruction	BOX CULVERT																
6	77+382	77.379	EXISTING	1 x 4.0m	Reconstruction	BOX CULVERT																
7	77+766	77.764	EXISTING	1 x 2.0m	Widening	BOX CULVERT																
8	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
9	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																
10	89+973	89.969	EXISTING	4 x 0.75m	Widening	PIPE CULVERT																
11	90+640	90.637	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																
12	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	Widening	BOX CULVERT																
13	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																
14	95+794	95.787	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																
15	96+511	96.505	EXISTING	1 x 5.0m	Reconstruction	BOX CULVERT																
16	97+530	97.534	EXISTING	1x2.0m	Reconstruction	BOX CULVERT																
17	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																
18	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																
19	100+177	100.173	EXISTING	1 x 1m	Repair & Widening	PIPE CULVERT																
20	100+364	100.358	EXISTING	1 x 10m	Repair & Widening	BOX CULVERT																
21	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																
22	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																
23	104+197	104.190	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																
24	104+215	104.208	EXISTING	1 x 1.0m	Reconstruction	PIPE CULVERT																
25	109+786	109.779	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																
26	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																
27	110+167	110.160	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																
28	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																
29	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																
30	113+897	113.885	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT																
31	114+313	114.300	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT																
32	114+954	114.952	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																
33	115+097	115.087	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																
34	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																
35	115+381	115.368	EXISTING	1 x 2.0m	Repair & Reconstruction	BOX CULVERT																
36	115+884	115.872	EXISTING	2 x 1.0m	Repair & Widening	PIPE CULVERT																
37	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW																				
Status Upto	31.10.2019	Completed					In Progress													
		Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	Excavation									
Sr. No.	As Approved by IE	Design Chainage As per CA	Type of Structure	Number and Length of Spans (m)																
1	66+357	66.383	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
2	67+068	67.068	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
3	69+357	69.357	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
4	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
5	73+755	73.755	BYPASS	1x1.2.0mx2.0m	PIPE CULVERT															
6	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
7	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
8	105+440	105.440	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
9	105+536	105.525	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
10	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
11	108+002	107.994	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
12	108+080	108.070	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
13	108+225	108.225	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
14	108+345	108.334	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
15	108+441	108.441	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
16	108+540	108.500	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
17	108+767	108.767	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
18	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT															
19	111+452	111.452	BYPASS		PIPE CULVERT															

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD																			
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Completed					In Progress									
					Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	
1	72+570	72.578	1 x 3.0m x 2.0m	BOX CULVERT															
2	104+622	104.618	1 x 2.0m x 2.0m	BOX CULVERT															
3	104+998	104.992	1 x 4.0m x 2.0m	BOX CULVERT															
4	106+442	106.432	1 x 2.0m x 2.0m	BOX CULVERT															
5	111+205	111.196	1 x 1.0m	PIPE CULVERT															

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - MCW										Completed		In Progress											
Status Upto	31.10.2019											LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work					
1	79+716	79.715	1 x 12.50m	MNBB	Widening																		
2	79+795	79.795	2 x 12.50m	MNBB	Re-Const.																		
3	82+007	82.006	2 x 12.50m	MNBB	Widening																		
4	85+144	85.144	2 x 12.50m	MNBB	Re-Const.																		
5	85+435	85.432	1 x 12.50m	MNBB	Widening																		
6	88+513	88.513	1 x 12.50m	MNBB	Widening																		
7	91+164	91.165	2 x 12.50m	MNBB	Re-Const.																		
8	92+343	92.342	1 x 12.50m	MNBB	Widening																		
9	101+101	101.100		MNBB	EXISTING																		
10	66+757	66.730	2 x 12.5m	MNBB	BYPASS																		
11	68+644	68.650	2 x 12.5m	MNBB	BYPASS																		
12	74+173	74.175	2 x 12.5m	MNBB	BYPASS																		
13	74+605	74.600	2 x 12.5m	MNBB	BYPASS																		
14	105+915	105.915	2 x 12.5m	MNBB	BYPASS																		
15	109+090	109.088	2 x 12.5m	MNBB	BYPASS																		
16	109+195	109.208	2 x 12.5m	MNBB	BYPASS																		
17	109+365	109.365	2 x 12.5m	MNBB	BYPASS																		
18	109+540	109.540	2 x 12.5m	MNBB	BYPASS																		
19	111+563	111.565	2 x 12.5m	MNBB	BYPASS																		
20	112+807	112.807	1 x 25m	MNBB	BYPASS																		
21	113+100	113.100	2 x 12.5m	MNBB	BYPASS																		
22	113+505	113.505	2 x 12.5m	MNBB	BYPASS																		

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD		Completed	In Progress																		
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	LHS							RHS									
					Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	Wall	Raft	PCC	Granular Filling	Excavation			
1	74+605	74.600	2 x 12.5m	MNBB				BYPASS													
2	105+915	105.915	2 x 12.5m	MNBB				BYPASS													
3	109+090	109.088	2 x 12.5m	MNBB				BYPASS													
4	109+195	109.208	2 x 12.5m	MNBB				BYPASS													
5	109+365	109.365	2 x 12.5m	MNBB				BYPASS													
6	109+540	109.540	2 x 12.5m	MNBB				BYPASS													
7	111+563	111.565	2 x 12.5m	MNBB				BYPASS													
8	112+807	112.807	1 x 25m	MNBB				BYPASS													
9	113+100	113.100	2 x 12.5m	MNBB				BYPASS													
10	113+505	113.505	2 x 12.5m	MNBB				BYPASS													

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF LVUP							Completed		In Progress					
Status Upto	31.10.2019			LHS					RHS					
Sr. No.	As Approved by IE	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Excavation	PCC	Raft	Wall	Slab	Protection Work
1	77+420	1X10.5	LVUP	EXISTING										
2	112+643	1X10.5	LVUP	BYPASS										

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (> 15m Span)										Completed		In Progress														
Status upto	31.10.2019									LHS							RHS									
SR.NO.	MNB at Chainage	Span								Crash	Barrier	Slab	Girder	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	Open Foundation	Pier/Abt	Piercap /Abtcap	Girder	Slab	Crash	Barrier	
1	70+185	2 x 20	BYPASS	A1																						
2	73+815	1 x 15	BYPASS	P1																						
3	84+725	1 x 15	EXISTING	A2																						
4	84+987	2 x 15	EXISTING	A1																						
				P1																						
				A2																						

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF MJB										Completed		
MJB at Chainage 66+530 (8x30) - BYPASS										In Progress		
LHS/LSR					RHS/RSR							
Crash Barrier	Slab	Girder Casting	Pier Cap/Abt	Pier/Abt	Pier Cap	Pier/Abt	Pier Cap/Abt	Girder Casting	Slab	Crash Barrier	Pile	Pile Cap
A1												
P1												
P2												
P3												
P4												
P5												
P6												
P7												
A2												
MJB at Chainage 73+340 (9x30) - BYPASS										Completed		
										In Progress		
LHS/LSR					RHS/LSR							
Crash Barrier	Slab	Girder Casting	Pier Cap/Abt	Pier/Abt	Pier Cap	Pier/Abt	Pier Cap/Abt	Girder Casting	Slab	Crash Barrier	Pile	Pile Cap
A1												
P1												
P2												
P3												
P4												
P5												
P6												
P7												
P8												
A2												

MJB at Chainage 99 + 583 (3x25) - EXISTING ROAD								Completed		In Progress			
LHS/LSR								RHS/LSR					
Crash Barrier	Slab	Girder Casting	Pier Cap/Abt	Pier/Abt	Pier Cap	Pile Cap/Abt	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Girder Casting	Slab	Crash Barrier
A1													
P1													
P2													
A2													
MJB at Chainage 107 + 400 - BYPASS								Completed		In Progress			
LHS/LSR								RHS/LSR					
Crash Barrier	Slab	Girder Casting	Pier Cap/Abt	Pier/Abt	Pier Cap	Pier Cap/Abt	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Girder Casting	Slab	Crash Barrier
A1													
P1													
P2													
P3													
P4													
P5													
P6													
P7													
P8													
P9													
P10													
P11													
P12													
P13													
P14													
P15													
P16													
P17													
P18													
P19													
A2													

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF FLYOVER										Completed							In Progress						
Status upto	31.10.2019									LHS							RHS						
Sr.No.	FO at Chainage	Span								Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile Cap	Abt Shaft	Piercap /Abtcap	Girder Casting	Slab	Crash Barrier	
1	69+785	1x30	BYPASS	A1																			
2	74+655	1x30	BYPASS+EXISTING	A1																			
3	80+556	1x30	EXISTING	A2																			
4	80+720	1x30	EXISTING	A1																			
5	95+455	2x30	EXISTING	A2																			
6	98+950	2x30	EXISTING	P1																			
7	104+570	1x30	BYPASS	A1																			
8	110+110	1x30	EXISTING	A2																			

SETHYAHOPU CHOLOPURAM PROJECT - STATUS OF VUP		Completed										In Progress								
Status upto	31.10.2019	LHS										RHS								
SR.NO.	VUP at Chainage	Span		Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	
1	72+545	1x25	BYPASS	A1																
				A2																
2	75+830	1x25	EXISTING	A1																
				A2																
3	86+677	1x25	EXISTING	A1																
				A2																
4	87+670	1x25	EXISTING	A1																
				A2																
5	90+580	1x25	EXISTING	A1																
				A2																
6	97+225	1x25	EXISTING	A1																
				A2																
7	101+910	1x25	EXISTING	A1																
				A2																
8	102+975	1x25	EXISTING	A1																
				A2																
9	106+318	1x25	BYPASS	A1																
				A2																
10	109+350	1x25	BYPASS	A1																
				A2																
11	111+235	1x25	BYPASS+EXIS TING	A1																
				A2																
12	113+550	1x25	BYPASS+EXIS TING	A1																
				A2																
13	115+258	1x25	EXISTING	A1																
				A2																


5. Financial & Physical Progress of Work

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode


Fig. 03a- Financial Progress (S-Curve)



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	26.78	55.52	55.52	30.68	29.22	32.87	35.06	55.52	46.75	51.14	64.28	64.28	90.58	90.58	55.52	55.52	55.52	67.21	73.05	73.05	75.97	80.36	80.36	80.36	35.31
Monthly Achieved	55.65	39.48	4.17	2.15	15.41	5.26	2.27	12.50	12.31	10.03	43.15	36.50	16.96	22.89	22.89	22.89	22.89	22.89	22.89	22.89	22.89	22.89	22.89	22.89	22.89
Cumulative Planned	26.78	82.30	137.82	168.50	197.72	230.59	265.66	321.18	367.93	419.06	483.35	547.63	638.21	728.79	784.31	839.83	895.35	962.55	1035.60	1108.65	1184.63	1264.98	1345.34	1425.69	1461.00
Cumulative Achieved	55.65	95.13	99.30	101.45	116.86	122.11	124.39	136.89	149.20	159.23	189.15	232.29	268.79	285.75	308.84	308.84	308.84	308.84	308.84	308.84	308.84	308.84	308.84	308.84	308.84
Monthly Planned (%)	1.8%	3.8%	3.8%	2.1%	2.0%	2.3%	2.4%	3.8%	3.2%	3.5%	4.4%	4.4%	6.2%	6.2%	3.8%	3.8%	3.8%	4.6%	5.0%	5.0%	5.2%	5.5%	5.5%	5.5%	2.4%
Monthly Achieved (%)	3.8%	2.7%	0.3%	0.1%	1.1%	0.4%	0.2%	0.9%	0.8%	0.7%	2.0%	3.0%	2.5%	1.2%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%	1.6%
Cumulative Planned (%)	1.8%	5.6%	9.4%	11.5%	13.5%	15.8%	18.2%	22.0%	25.2%	28.7%	33.1%	37.5%	43.7%	49.9%	53.7%	57.5%	61.3%	65.9%	70.9%	75.9%	81.1%	86.6%	92.1%	97.6%	100.0%
Cumulative Achieved (%)	3.8%	6.5%	6.8%	6.9%	8.0%	8.4%	8.5%	9.4%	10.2%	10.9%	12.9%	15.9%	18.4%	19.6%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%	21.1%

Four Lining of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03b- Physical Progress (S-Curve)



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	0.20%	0.20%	0.40%	0.20%	0.30%	0.60%	1.20%	1.30%	1.40%	1.20%	3.14%	6.02%	8.49%	8.67%	5.80%	5.75%	4.68%	5.78%	8.69%	9.76%	9.45%	7.13%	5.38%	2.53%	1.73%
Monthly Achieved	0.20%	0.20%	0.30%	0.18%	0.25%	0.57%	1.09%	1.24%	1.36%	1.18%	3.59%	0.89%	0.37%	2.31%	1.25%										
Cumulative Planned	0.20%	0.40%	0.80%	1.00%	1.30%	1.90%	3.10%	4.40%	5.80%	7.00%	10.14%	16.16%	24.65%	33.32%	39.12%	44.87%	49.55%	55.33%	64.02%	73.78%	83.23%	90.36%	95.74%	98.27%	100.00%
Cumulative Achieved	0.20%	0.40%	0.70%	0.88%	1.13%	1.70%	2.79%	4.03%	5.39%	6.57%	10.16%	11.05%	11.42%	13.73%	14.98%										

6. Quality Control and Quality Assurance

6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab		
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	compression testing machine 2000 kN	1
2	cement mortar vibrating machine	1
3	AIV Apparatus	1
4	Electrronic weighing balance (50 kg)	1
5	Electrronic weighing balance (600 gm)	1
6	Hot Air Oven(250° c)	1
7	Hot plate	1
8	Rain Gauge	1
9	Sieve: as per IS 460 -1962 200 dia Brass frame	
10	4.75 mm	1
11	1.18 mm	1
12	600 mic	1
13	300 mic	1
14	90 mic	1
15	75 mic	1
16	Pan with Lid	1
17	Sieve: as per IS 460 -1962 200 dia GI frame	
18	40 mm	1
19	20 mm	1
20	12.5 mm	1
21	10 mm	1
22	4.75 mm	1
23	2.36 mm	1
24	Pan with Lid	1
25	Thickness Gauge	1
26	Glass Rain measuring jar (200CM ²)	2
27	GI Tray (18 x24 x50)	5
28	Enamel Tray (medium)	4
29	Enamel Tray (small)	6
30	spactula wooden handle	8
31	GI Tray ()	1
32	Iron tray	1
33	slump cone apparatus with tamping rod	2

Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab		
Sl. NO	EQUIPEMENT LISTS	QUANTITY
1	Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes	
a	100mm	2 Nos
b	75mm	2 Nos
c	90mm	2 Nos
d	63mm	2 Nos
e	53mm	2 Nos
f	50mm	2 Nos
g	45mm	2 Nos
h	40mm	2 Nos
i	37.5mm	2 Nos
j	31.5mm	2 Nos
k	26.5mm	2 Nos
l	25mm	2 Nos
m	22.4mm	2 Nos
n	20.0mm	2 Nos
o	19.0mm	2 Nos
p	18mm	2 Nos
q	16mm	2 Nos
r	14mm	2 Nos
s	13.2mm	2 Nos
t	12.5mm	2 Nos
v	11.2mm	2 Nos
u	10mm	2 Nos
w	9.5mm	2 Nos
x	6.3mm	2 Nos
y	5.6mm	2 Nos
z	4.75mm	2 Nos
2	Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh) as per IS complete with lid & pan of sieve	
a	37.5mm	2 Nos
b	26.5mm	2 Nos
c	22.4mm	2 Nos
d	19mm	2 Nos
e	16mm	2 Nos
f	14mm	2 Nos
g	13.2mm	2 Nos
h	12.5	2 Nos
i	11.2mm	2 Nos
j	10mm	2 Nos
k	9.5mm	2 Nos
l	4.75mm	2 Nos
m	2.8mm	2 Nos
n	2.36mm	2 Nos
o	2.0mm	2 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
p	1.80mm	2 Nos
q	1.7mm	2 Nos
r	1.4mm	2 Nos
s	1.18mm	2 Nos
t	1.0mm	3 Nos
v	0.600mm	2 Nos
u	0.425mm	2 Nos
w	0.355mm	2 Nos
x	0.300mm	2 Nos
y	0.180	2 Nos
z	0.090mm	2 Nos
aa	0.075mm	6 Nos
3	Measuring cylinder - Borosilicate glass - 100ML	40 Nos
4	Glass Thermometer 00c to 3000c	10 Nos
5	Flash filtering borosil glass - 2000ML	1 No
6	Flash filtering borosil glass - 5000ML	1 No
7	Round hot Plate	2 Nos
8	Measuring cylinder - Borosilicate glass - 1000ML	4 Nos
9	Measuring cylinder - Borosilicate glass - 250ML	4 Nos
10	Measuring cylinder- Borosilicate glass - 500ML	4 Nos
11	Beakers - glass borosil - low from cap 600ML	4 Nos
12	Compaction pedestal - 4"	4 Nos
13	Extractor plate - 6" dia for marshal test	1 No
14	Rammer marshal - 4"	4 Nos
15	Thermometer Infra red - MTX - 2	2 Nos
16	LE - Chatlier mould one set of six	2 Nos
17	Cone penetrometer	1 No
18	Los angeles abrasion testing machine	1 No
19	Marshal Mould - 4" dia	51 nos
20	G.I Tray - 1500*1500*100MM	4 Nos
21	Compaction pedestal - 6"	1 No
22	Marshal stability apparatus	1 No
23	Measuring cylinder- Plastic - 50ML	4 Nos
24	Measuring cylinder- Plastic - 250ML	2 Nos
25	Measuring cylinder- Plastic - 500ML	2 Nos
26	Measuring cylinder- Plastic - 1000ML	2 Nos
27	Vibrating machine with digital timer	1 No
28	Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM	1 No
29	Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM	1 No
30	Penetration cup - 55*70 MM	2 Nos
31	Penetration cup - 55*35MM	6 Nos
32	Standard Penetrometer - Automatic with digital timer	1 No
33	proctor compaction mould 100mm dia with 2.69kg Rammer mid steel	4 Nos
34	proctor compaction mould 150mm dia with 4.89kg Rammer mid steel	6 Nos
35	proving ring compression type 10kn	1 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
36	proving ring compression type 2.5kn	1 Nos
37	proving ring compression type 25kn	1 Nos
38	proving ring compression type 50kn	1 Nos
39	pycnometer bottle	4 Nos
40	Rapid moisture meter-0-25%	4 Nos
41	Riffle sample divider -G.I-20mm , no of slot ;16	1 nos
42	Riffle sample divider -G.I-40mm , no of slot ;12	1 Nos
43	Pipette borosilicate glass - 10 ml	4 Nos
44	Sant equivalent value test apparuus with accessories	1 Nos
45	fileld density test app - sand replacement method small	2 Set
46	shrinkage limit set W/O mercury	1 Nos
47	Mercury 250 Gm	1 Nos
48	Buoyancy balance	1 Nos
49	Spatula 8"	10 Nos
50	Spatula 4"	10 Nos
51	Standard sand - grade III - Bag of 25 kg	2 Nos
52	Standard sand - grade I - Bag of 25 kg	2 Bag
53	Standard sand - grade II - Bag of 25 kg	2 Bag
54	stanard penetrometer - automatic with digital timer	1 Nos
55	Beaking head assembly - 6'	1 Nos
56	Bulk density cylindrical metal measure - 15 LTR	1 Nos
57	Bulk density cylindrical metal measure - 5 LTR	1 Nos
58	Bulk density cylindrical metal measure - 30 LTR	1 Nos
59	Calcium carbide - 500 GM for rapid moisture meter	10 Nos
60	Liquid limits device - hand operated	1 Nos
61	CBR mould mild steel 150mm dia eith collar and base plate	60 Nos
62	Perforated plate - for CBR test AS per 1377	57 Nos
63	Spacer disc - for CBR test	4 nos
64	surcharge weight 2.5kg annular for cbr test	120 nos
65	cbr load frame electrical single speed	1 nos
66	chiesel 25mm wide *300mm long	20 nos
67	compression testing machine 2000kn digital manual pace	1 nos
68	cube moulds 7.06cm isi marked for cement	12
69	Concrete mixer - Tilting drum type	1 No
70	Constant temperature waterbath for marshal test with digital	2 Nos
71	Core drilling machine with disel engine	1 No
72	Electronic weighing balance - 10KG	1 No
73	Cube moulds - 10CM	18 Nos
74	Cube moulds - 5CM	12 Nos
75	Electronic weighing balance - 600Gms	2 Nos
76	Dial gauge 0.01*30mm	4 Nos
77	Electronic platform balance - 100KG	1 Nos
78	Electronic weighing balance - 30KG	2 Nos
79	Electronic weighing balance - 50KG	2 Nos
80	Electronic weighing balance - 5KG	1 No
81	Stop watch - digital	4 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
82	Direct shear apparatus	1 No
83	Bottle wash plastic - 1000ML	4 Nos
84	Length gauge	1 No
85	Tray - G.I 300*300MM (12"*12")	6 Nos
86	Enamel tray -300*250*40 mm (10"*12")	9 Nos
87	Tray G.I -300*250*40 mm (10"*12")	9 Nos
88	Enamel tray -450*600*40 mm (18"*12")	12 Nos
89	Field density test app -sand replacement method medium	2 Set
90	Field density test app -sand replacement method Large	2 Set
91	Filter paper for marshal test 100mm dia	10 PKT
92	Filter paper for CBR test 15cm dia PKT of 100 circles	10 PKT
93	Flakiness gauge - M.S .Chrome / powder coated	1 Nos
94	Pensky marten flash piot apparatus	1 Nos
95	Flexural strength testing machine curve	1 Nos
96	French curve	2 Nos
97	Slump test appratus with tamping rod 16mm dia *600mm long	9 Nos
98	Thermometer dial 100mm dia * 300mm long 00 - 3000c	10 Nos
99	Tripod stand for CBR test	4 Nos
100	Gauging trowel 6" (150mm)	4 Nos
101	U tube glass viscometer	1 Nos
102	Saybolt viscometer with energy regulator	1 Nos
103	Vacuum pump -Singal Stage	1 Nos
104	Vibrating table -60*60 CM	1 Nos
105	Needle final setting time for vicat needle appratus	1 Nos
106	Needle Intial setting time for vicat needle appratus	1 Nos
107	Vicat Needle apparatus	2 Nos
108	Hammer with Handle - 1000 GM	4 Nos
109	Aggregate Impact testing machine	1 Nos
110	Beakers - glass borosil - low form cap ; 600ML	2 Nos
111	Beam mould -15*15*70 CM - Mild steel	17 Nos

6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of October - 2019 are tabulated below -

**Four Laning of Sethiyahopu – Cholopuram From km 65.960 to km 116.440 Section of NH-45C in the State of TamilNadu
Under NHDP Phase-IV on Hybrid Annuity Mode**

Monthly Progress Report : Summary of Quality Control Report : Month of OCT-2019

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 th OCT-19			Test conducted upto this month						
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE		
1.0 Tests on OGL																
1.1	Grain size analysis	IS:2720 (Part4)	1 test / 250 meters	313	313	0	82	0	0	0	313	313	0	82		
1.2	Atterberg Limits	IS:2720 (Part5)	1 test / 250 meters	313	313	0	82	0	0	0	313	313	0	82		
1.3	Proctor	IS:2720 (Part8)	1 test / 250 meters	313	313	0	82	0	0	0	313	313	0	82		
1.4	Free Swell index	IS:2720 (Part40)	1 test / 250 meters	313	308	5	82	0	0	0	313	308	5	82		
1.5	California bearing ratio	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0		
2.0 Borrow Area for EMB/Subgrade (MoRT&H 305)																
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	504	504	0	342	0	0	0	504	504	0	342		
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	504	504	0	342	0	0	0	504	504	0	342		
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	504	504	0	342	0	0	0	504	504	0	342		
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	504	504	0	342	0	0	0	504	504	0	342		
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m ³	80	78	2	40	0	0	0	80	78	2	40		
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m ³	32	32	0	15	0	0	0	32	32	0	15		
3.0 Cutting portion & Existing for EMB/SG (MoRT&H 305)																
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m ³	10	8	0	5	0	3	3	0	3	13	11	0	8
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m ³	10	8	0	5	0	3	3	0	3	13	11	0	8
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m ³	10	8	0	5	0	3	3	0	3	13	11	0	8
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m ³	10	8	0	5	0	3	3	0	3	13	11	0	8
3.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m ³	8	6	2	3	2	2	2	0	10	8	2	5	
4.0 FLYASH For Embankment																
4.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m ³	145	145	0	89	0	0	0	145	145	0	89		
4.2	Maximum Dry Density	Clause 5.2	1 test /1500 m ³	145	145	0	101	0	0	0	145	145	0	101		
4.3	Grain size analysis	IS:2720 (Part4)	1 test /3000 m ³	45	45	0	35	0	0	0	45	45	0	35		
4.4	Direct shear Test	IS:2720 (Part13)	1 test /3000 m ³	45	45	0	25	0	0	0	45	45	0	25		
5.0 Field Density Test MoRT&H 305																
5.1	Field density (OGL)	IS:2720 (Part28)	1 test /3000 sqm	3106	3010	96	914	0	0	0	3106	3010	96	914		
5.2	EMB field density	IS:2720 (Part28)	1 test /3000 sqm	19091	18512	579	3985	1064	986	78	273	20155	19498	4258		
5.3	SG field density	IS:2720 (Part28)	1 test / 2000 sqm	2061	2010	51	752	204	204	0	134	2265	2214	51		
5.4	Shoulder field density	IS:2720 (Part28)	1 test / 2000 sqm	323	320	3	30	0	0	0	323	320	3	30		
5.5	Ground improvement (Flyash)	IS:2720 (Part28)	1 test / 2000 sqm	2876	2852	24	203	10	10	0	2886	2862	24	213		
6.0 Filter Media & Back filling MoRT&H 2500																
6.1	Gradation		As required	0	0	0	0	0	0	0	0	0	0	0		
6.2	Backfilling field density		1 test /1000 m ³	704	704	0	36	0	0	0	704	704	0	36		
6.3	RE Wall field density		As required	0	0	0	0	0	0	0	0	0	0	0		

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 st OCT-19			Test conducted upto this month				
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed
7.0 Safe Bearing capacity of soil														
7.1	Free Swell Index	IS:2720 (Part40)	As required	52	47	5	47	2	2	0	2	49	5	49
7.2	Grain size analysis	IS:2720 (Part4)	As required	52	52	0	47	2	2	0	2	54	0	49
7.3	Proctor	IS:2720 (Part8)	As required	52	52	0	47	2	2	0	2	54	0	49
7.4	Direct shear Test	IS:2720 (Part13)	As required	52	44	8	47	2	2	0	2	54	8	49
7.5	Bearing Capacity / Plate Load Test	IS:6403 / IS 1888	As required	5	5	0	5	0	0	0	0	5	0	5
8.0 CTSB Mix Design/Site Frequency MoRT&H 403														
8.1	Gradation	Table 400-4	1 test/400m ³	117	117	0	90	9	9	0	6	126	0	96
8.2	Atterberg Limits	IS:2720 (Part5)	1 test/400m ³	26	26	0	23	9	9	0	6	35	0	29
8.3	Proctor	IS:2720 (Part8)	As required	10	10	0	9	1	1	0	1	11	0	10
8.4	CBR Test or unconfined compressive	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	0	1
8.5	Quality of cement		Minimum 1 test/5 tons	2	2	0	2	0	0	0	0	2	0	2
8.6	Aggregate Impact value	IS:2386 Part-4	As required	8	8	0	7	3	3	0	2	11	0	9
8.7	Field Density	IS:2720 (Part28)	1 set of 2 Test per	464	464	0	278	48	48	0	36	512	0	314
8.8	Specific gravity & Water absorption	IS:2386 (Part2)	As required	2	2	0	2	0	0	0	0	2	0	2
8.9	Cubes	IRC SP 89 (2010)	As required	119	119	0	81	18	18	0	9	137	0	90
9.0 Granular Bedding Material (For Structures-Ground Improvement)- Mix Design														
9.1	Gradation	Table 400-1	1 test/400m ³	0	0	0	0	0	0	0	0	0	0	0
9.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m ³	0	0	0	0	0	0	0	0	0	0	0
9.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0
9.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0
9.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0
9.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	0	0	0	0	0	0	0	0	0	0	0
10.0 Granular Bedding Material (For Structures-Ground Improvement)- Site Frequency														
10.1	Gradation	Table 400-1	1 test/400m ³	3	3	0	3	0	0	0	0	3	0	3
10.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m ³	3	3	0	3	0	0	0	0	3	0	3
10.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0
10.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0
10.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0
10.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	90	90	0	21	0	0	0	0	90	0	21

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 st OCT-19			Test conducted upto this month				
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
11.0 WMM Mix Design														
11.1	Gradation	Table 400-3	1 test/200m ³	25	25	0	25	0	0	0	25	25	0	25
11.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m ³	3	3	0	3	0	0	0	3	3	0	3
11.3	Flakiness & Elongation index	IS:2386 Part1	1 test/ 500 m ³	2	2	0	2	0	0	0	2	2	0	2
11.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m ³	2	2	0	2	0	0	0	2	2	0	2
11.5	Water absorption & Sp.Gravity	IS:2386 Part2	As required	4	4	0	4	0	0	0	4	4	0	4
11.6	Proctor	IS:2720 (Part8)	As required	2	2	0	2	0	0	0	2	2	0	2
11.7	CBR	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	1	1	0	1
11.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m / 3 pits	0	0	0	0	0	0	0	0	0	0	0
12.0 WMM Site Frequency MoRT&H 406														
12.1	Gradation	Table 400-3	1 test/200m ³	64	64	0	34	4	4	0	68	68	0	36
12.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m ³	18	18	0	12	2	2	0	20	20	0	13
12.3	Flakiness & Elongation index	IS:2386 Part1	1 test/ 500 m ³	29	29	0	17	2	2	0	31	31	0	18
12.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m ³	55	55	0	32	4	4	0	59	59	0	34
12.5	Water absorption	IS:2386 Part2	As required	0	0	0	0	0	0	0	0	0	0	0
12.6	Proctor	IS:2720 (Part8)	As required	4	4	0	3	1	1	0	5	5	0	4
12.7	CBR	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0
12.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m	105	105	0	78	10	10	0	115	115	0	83
13.0 Dense Bituminous Macadam (Grade - II)														
13.1	Bitumen Extraction Test		1 Test/400MT	24	24	0	24	4	4	0	28	28	0	26
13.2	Gradation	Table 500 - 18, Grad.II	1 Test/400MT	24	24	0	24	4	4	0	28	28	0	26
13.3	Flakiness & Elongation index	IS:2386 Part1	1 test/ 50 m ³	17	17	0	17	4	4	0	21	21	0	19
13.4	Aggregate Impact Value	IS:2386 (Part4)	1 test/50m ³	17	17	0	17	9	9	0	26	26	0	21
13.5	Marshall Density	ASTM D 2726	1 Test/400MT	28	28	0	28	12	12	0	40	40	0	34
13.6	GMM		1 Test/400MT	24	24	0	24	4	4	0	28	28	0	26
13.7	Softening Point		1 Test/400MT	0	0	0	0	8	8	0	8	8	0	4
13.8	Penetration		1 Test/400MT	0	0	0	0	8	8	0	8	8	0	4
13.9	DBM Core Cutting		1 Test/700M ²	0	0	0	0	15	15	0	15	15	0	15
13.0 Prime Coat														
13.1	Rate of Spread of Binder		Three tests per day	48	48	0	24	6	6	0	54	54	0	30
14.0 Tack Coat														
14.1	Rate of Spread of Binder		Three tests per day	30	30	0	14	9	9	0	39	39	0	20
15.0 Fine Aggregate MoRT&H 1008														
15.1	Grade / Sieve analysis	IS:2386 (Part1)	1 test per day	556	556	0	203	47	47	0	603	603	0	223
15.2	Specific gravity & Water absorption	IS:2386 (Part2)	As required	16	16	0	15	0	0	0	16	16	0	15
15.3	Fineness Modulus	MORT&H Sec.1008&383	1 test per day	414	414	0	131	47	47	0	461	461	0	151
15.4	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0
15.5	Deleterious material/silt	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 st OCT-19			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
16.0 Coarse Aggregate MoRT&H 1007															
16.1	Gradation	IS:2386 (Part2)	1 test per day	556	556	0	218	47	47	0	20	603	603	0	238
16.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	18	18	0	15	0	0	0	0	18	18	0	15
16.3	Aggregate Impact Value	IS:2386 (Part4)	1 test / each source	185	185	0	96	13	13	0	4	198	198	0	100
16.4	Flakiness index	IS:2386 (Part1)	1 test / each source & monthly	155	155	0	83	13	13	0	4	168	168	0	87
16.5	Soundness	IS:2386 (Part5)	As required	0	0	0	0	0	0	0	0	0	0	0	0
16.6	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
16.7	Deleterious constituents	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
16.8	Petrographic Examination	IS:2386 (Part8)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
17.0 Cement MoRT&H 1006															
17.1	Chemical test / Physical test	IS:4031,4032	1 test per source	6	15	0	6	0	0	0	0	6	15	0	6
17.2	Fineness	IS:4031 (Part1)	Every batch	236	236	0	130	8	8	0	2	244	244	0	132
17.3	Normal Consistency	IS:4031 (Part4)	Every batch	208	208	0	130	8	8	0	2	216	216	0	132
17.4	Initial, Final setting time	IS:4031 (Part5)	Every batch	208	208	0	130	8	8	0	2	216	216	0	132
17.5	Soundness of Cement	IS:4031 (Part3)	Every batch	172	172	0	105	6	6	0	1	178	178	0	106
17.6	Compressive Strength-set	IS:4031 (Part6)													
	3 days		1 test per Lot	166	166	0	95	9	9	0	3	175	175	0	98
	7 days		1 test per Lot	160	160	0	94	12	12	0	3	172	172	0	97
	28 days		1 test per Lot	150	150	0	83	9	9	0	2	159	159	0	85

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 st OCT-19			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
18.0.(A) Concrete Cube Strength															
	M15 PCC														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	221	218	0	110	12	12	0	6	233	230	0	116
	28Days Compressive Strength			385	385	0	219	30	30	0	17	415	415	0	236
	M20 KERB														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	39	39	0	17	12	12	0	2	51	51	0	19
	28Days Compressive Strength			20	20	0	3	33	33	0	10	53	53	0	13
	M20 RCC														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	43	43	0	15	50	50	0	13	93	93	0	28
	28Days Compressive Strength			92	92	0	43	84	84	0	39	176	176	0	82
	M30 RCC														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	115	115	0	80	8	8	0	4	123	123	0	84
	28Days Compressive Strength			236	236	0	136	16	16	0	7	252	252	0	143
	M30 RCC PUMPABLE														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	4	4	0	2	6	6	0	6	10	10	0	8
	28Days Compressive Strength			8	8	0	4	6	6	0	6	14	14	0	10
	M35 RCC														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	142	142	0	110	3	3	0	3	145	145	0	113
	28Days Compressive Strength			305	305	0	216	7	7	0	0	312	312	0	216
	M35 PILING														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	440	440	0	254	71	71	0	30	511	511	0	284
	28Days Compressive Strength			1117	1111	0	647	158	158	0	99	1275	1269	0	746
	M35 RCC PUMPABLE														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	153	153	0	74	26	26	0	7	179	179	0	81
	28Days Compressive Strength			423	423	0	233	37	37	0	18	460	460	0	251
	M35 RE BLOCK														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	385	385	0	144	31	31	0	8	416	416	0	152
	28Days Compressive Strength			967	967	0	427	80	80	0	17	1047	1047	0	444
	M40 RCC														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	3	3	0	3	6	6	0	6
	28Days Compressive Strength			6	6	0	6	0	0	0	0	6	6	0	6
	M40 PUMP														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	46	46	0	18	3	3	0	0	49	49	0	18
	28Days Compressive Strength			106	106	0	26	8	8	0	0	114	114	0	26
	M40 PILE														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	303	303	0	89	3	3	0	3	306	306	0	92
	28Days Compressive Strength			991	991	0	265	6	6	0	6	997	997	0	271

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(SEP) month			Tests conducted during reporting month upto 31 st OCT-19			Test conducted upto this month							
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE		
	M45 RCC																
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	0	0	0	0	3	0	0	3	0	3
	28Days Compressive Strength			6	6	0	0	0	0	0	0	0	6	0	0	6	0
	M45 PUMP																
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	19	19	0	2	4	4	0	0	23	23	0	23	0	2
	28Days Compressive Strength			52	52	0	0	11	11	0	11	0	63	63	0	63	0
	M50 RCC																
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	3	3	0	3	3	3	0	3	6	6	0	6	0	6
	28Days Compressive Strength			6	6	0	6	6	6	0	6	0	12	12	0	12	0
	M60 PUMP																
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	61	61	0	15	24	24	0	6	85	85	0	85	0	21
	28Days Compressive Strength			135	135	0	42	81	81	0	15	216	216	0	216	0	57

7. Weather Report

DATE	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Min	Max		Min	Max	
10/1/2019	29.10	32.6	0.00	60	80	Sunny
10/2/2019	28.60	33.6	0.00	57	85	Sunny
10/3/2019	28.20	33.1	0.00	55	86	Sunny
10/4/2019	28.50	33.7	0.00	57	90	Sunny
10/5/2019	29.40	33.1	0.00	59	81	Sunny
10/6/2019	28.60	33.6	0.00	55	84	Sunny
10/7/2019	29.10	34.2	0.00	60	85	Sunny
10/8/2019	28.60	34.9	0.00	54	86	Sunny
10/9/2019	29.40	34.0	0.00	57	83	Sunny
10/10/2019	29.00	33.8	0.00	52	81	Sunny
10/11/2019	29.10	33.5	0.00	50	79	Sunny
10/12/2019	28.60	34.1	0.00	58	83	Sunny
10/13/2019	28.70	32.2	0.00	65	84	Sunny
10/14/2019	28.80	32.7	3.00	59	81	Rainfall
10/15/2019	27.50	30.2	0.00	76	95	Sunny
10/16/2019	27.20	29.2	19.00	79	91	Rainfall
10/17/2019	26.40	28.6	0.00	80	93	Sunny
10/18/2019	26.90	28.9	3.00	51	92	Rainfall
10/19/2019	27.20	30.7	26.00	74	94	Rainfall
10/20/2019	26.40	28.8	17.00	84	96	Rainfall
10/21/2019	25.90	28.2	26.00	82	97	Rainfall
10/22/2019	25.70	28.2	3.00	84	96	Rainfall
10/23/2019	27.50	31.8	52.00	65	99	Rainfall
10/24/2019	25.80	29.0	0.00	61	92	Sunny
10/25/2019	27.50	28.9	0.00	69	90	Sunny
10/26/2019	27.30	28.5	0.00	62	92	Sunny
10/27/2019	26.20	29.4	0.00	72	85	Sunny
10/28/2019	25.60	31.2	18.00	74	88	Rainfall
10/29/2019	25.70	31.7	32.00	69	96	Rainfall
10/30/2019	25.90	31.7	25.00	69	98	Rainfall
10/31/2019	25.50	28.0	16.00	61	96	Rainfall

Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below.



9. Support required from NHAI

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment. Total affected length due to issues in Land acquisition is 20.84 Km out of 50.48 Km.
2. Additional land acquisition for toll plaza, bus bays, turning radius of major junctions along the project highways.
3. Permission from Local Authorities for procurement of Borrow Earth from Irrigation Tanks/Pond.
4. Change of Scope notice required for relocation of VUP @ Km 113+500 due to existence of electrical substation of TANGENDCO at Km:113+700 to 113+800(RHS).
5. Change of Scope notice required for widening of Existing Minor Bridge @ Km 101+095 from two lane to four-lane carriageway.
6. Change of Scope notice required for reconstruction of Existing Box Culvert @ Km 110+785 because the existing structure of said location at site is a Pipe Culvert, which has been mentioned as Box type in the concession agreement.
7. Removal of Electrical substation 85+300 to 85+400, which is obstructing the project highways.
8. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge (13 Nos) and Major Bridge (3 Nos) as per below

Sl No	Description	Total scope (Nos.)	Submitted as on date (Nos.)	Approved as on date (Nos.)	Balance (Nos.)	Present Status
1	MNB	26	26	13	13	Under Processing with Engineer In Chief, Chennai
2	MJB	4	4	2	2	
	Total	30	30	14	16	

9. In sufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.
10. Payment disbursement and necessary clearances required for removal of religious and Govt. buildings.
11. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.702 Kms).

Sl No	Chainage		Length Affected (M)	Side	AVG Toe Width from CL "A"	Width/distance of Pond Edge from CL "C"
	From	To				
1	75+557	75+632	74.75	RHS	32.50	7.00
2	77+330	77+400	70.00	LHS	28.16	3.00
3	78+404	78+422	17.90	LHS	16.00	9.50
4	80+396	80+415	19.00	LHS	27.00	7.00
5	80+400	80+423	23.00	RHS	24.00	6.50
6	81+356	81+416	60.30	LHS	18.00	9.00

7	81+760	81+835	75.00	LHS	14.30	2.00
8	90+804	90+837	32.77	RHS	32.00	12.80
9	97+376	97+551	175.00	RHS	32.67	11.00
10	97+822	97+845	23.00	RHS	27.50	7.80
11	99+961	100+020	59.70	RHS	25.00	17.28
12	100+350	100+389	39.00	LHS	22.70	4.00
13	100+800	100+845	44.70	RHS	23.00	12.25
14	100+731	100+854	123.75	LHS	23.00	5.00
15	103+039	103+056	17.60	LHS	23.00	6.60
16	103+125	103+435	310.10	LHS	23.00	6.00
17	103+822	103+846	24.00	LHS	23.20	5.20
18	104+091	104+262	171.00	RHS	23.00	16.80
19	103+992	104+264	271.50	LHS	23.00	10.90
20	114+547	114+617	70.00	LHS	20.62	0.00
Total Length affected (in M)			1702.1			

12. Removal/relocation of existing irrigation sluice and regulator in the locations.

Sl. No.	Chainage	Distance from PCL	Remarks/Action to be taken	Present Status
1	68+644 (02 Nos)	-	To be shifted to edge of PROW	The site inspection by irrigation officials has been done and the relocation estimate to be forwarded by the PWD, Chidambaram to NHAI.
2	81+850	9.3m	To be shifted to edge of PROW	
3	81+870	1.8m	To be shifted to edge of PROW	
4	81+910	1.8m	To be shifted to edge of PROW	
5	82+010	1.8m	To be shifted to edge of PROW	
6	82+100	7.4m	To be shifted to edge of PROW	
7	103+990	5.97m	To be shifted to edge of PROW	Approval of estimate is pending with NHAI

13. Permission for Removal of Teak wood trees from the Project Highway in Cuddalore District in a length of 2.84 Kms.

Sl no	Name of the Village	Location/Chainage	Effected Length (in Km)	Remarks
1	Nandeeswaramanagalam	78+400 to 79+400	1.00	Teak Trees under Forest Dept. to be removed.
2	Cholatharam	79+730	0.25	
3	Pudaiyur	81+860	0.20	
4	Pudaiyur	82+100	0.15	
5	Agaraputhur	84+680	0.25	
6	Agaraputhur	84+830	0.25	
7	Agaraputhur	84+990	0.28	
8	Mamangalam Addl.	85+450	0.21	
9	Mamangalam Addl.	85+420	0.15	

14. Removal of Religious structures of 17 Nos. and Bus stand from the proposed ROW.

SL No	Chainage	Type of Structure	Side	Distance from PCL (M)	TCS Type	Formation Width Required from PCL	ROW From PCL	Remarks
Priority I – Obstruction of Main Carriage way & Service Road :-								
1.	86+350	Temple	LHS	7	Type - B with SR 7.5	21.25	26.10	
2.	87+500	Temple	LHS	13	Fig -7.8 with SR 5.5	22.75	26.80	
3.	92+455	Temple	LHS	14	Type - A3	18.80	23.70	
4.	92+570	Temple	RHS	12	Type - B with SR 7.5	21.25	28.80	
Priority II – Obstruction of Service Road :-								
1.	75+650	Temple	RHS	15	Fig -7.8 with SR 5.5	22.75	25.50	
2.	80+125	Temple	RHS	16	Type -A3	20.80	23.50	
3.	83+615	Temple	RHS	16	Type - B with SR 7.5	21.25	21.25	
4.	84+070	Temple	LHS	16	Type - B with SR 7.5	21.25	29.00	
5.	86+280	Temple	RHS	23	Type - B with SR 7.5	21.25	30.00	
6.	86+390	Temple	LHS	18	Type - B with SR 7.5	21.25	26.10	
7.	89+310	Temple	RHS	16	Type - B with SR 7.5	21.25	22.50	
8.	90+325	Temple	RHS	14	Fig -7.8 with SR 5.5	22.75	23.00	
Priority III – Falling Within ROW and effecting the Utility shifting works:-								
1.	76+600	Temple	RHS	24.5	Type - B with SR 7.5	21.25	31.10	
2.	91+780	Temple	RHS	22	TCS - 1	14.00	26.00	
3.	92+135	Temple	LHS	22	Type - A3	15.65	26.00	
4.	99+710	Temple	LHS	20	Type - A3	17.95	25.00	
5.	114+550	Temple	RHS	17	Type - A3	18.00	22.70	

15. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc.

16. Removal of unauthorized occupations in 38 nos. in Cuddalore dist. & 32 nos. in Ariyalur dist. in the project highways,

17. Removal/relocation of Veeranam Pipes between Km: 65+960 to 66+200 causing material adverse effect on construction, Authority requested to take up the matter with Concern Department for early removal of the same.

18. Providing/finalization of land by the concern owning department for construction of Over Head Tank in the following locations:

S. No	Name of the Village	Location/ Chainage	Capacity of OHT	Remarks
1	Vanamadevi	86+310	30 KL	Land yet to be finalized

10. Important Events


Table 10.1. Details of Important Events			
Sl. No	Date of Events	Description of Events	Remarks
1.	17.10.2019 to 19.10.2019	Site Inspection with the representatives of NHAI, IE and Concessionaire for finalization of hindrances location.	
2.	18.09.2019- 27.10.2019	Swachhata Hi Seva campaign	

11. Organization Chart

The following figures represents the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

Figure 5 - ORGANAIZATION CHART - SPV TEAM



12. List of Plants, Machinery and Equipment's

S.No.	Name of the Machinery	Capacity / Model	Mobilized in Nos.	Remarks
1	Grader	120K2	9	
2	Excavator	JCB-220	9	
3	Dozer		3	
4	Soil Compactor	HAMM 311	8	
5	Backhoe Loader	JCB 3DX	7	
6	Tipper	Bharat Benz- 3128C	73	
7	Transit Mixture	2523C	8	
8	Loader	455 ZX	4	
9	Trailer		2	
10	Water Tanker		5	
11	Boom Placer	S-36	1	
12	Tractor	5036 D V-2	2	
13	Mobile Service Van		1	
14	Tower Light	AJASKY	3	
11	Hydra Crane		2	
12	Asphalt Batch Mix Plant		1	
13	Wet Mix Plant	250 TPH	1	
14	Concrete Batch Mix Plant	45 cum	1	
15	Concrete Batch Mix Plant	60 cum	2	
16	Crusher Plant (3 Stage)	250 TPH	2	
17	Weigh Bridge for Camp 100MT	100MT	3	
18	Weigh Bridge for Crusher 100MT	100MT	2	
19	Genset Base Camp	25KV	1	
20	Genset 63KVA Boiler	63KVA Boile	1	
21	Genset (H.M & B/P)	82.50KV	3	
22	Genset (B/P-CP-45)	125KV	2	
23	Genset Concrete Plant-180 KVA	180 KVA	1	
24	Genset (Crusher)	1010KVA	3	
25	Gantry at Box Segment Casting Yard	100 MT	2	

13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

Sl. No	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Replacement of Pipe Culvert with box Culvert	25.04.2018	Approved in-principle by Authority. Preparation of Details Quantities in proper order is in Progress.	NA	NA
2	Strengthening/up grade the incident Management Service	10.05.2019	Required COS notice for Strengthening/upgrade the incident Management Service.	NA	NA
3	Relocation of VUP from Km. 113+550 to Km. 113+273	13.11.2018	The proposal for Shifting of VUP at Km. 113+550 had been submitted to IE/Authority through letter no. PSCHPL/HO/IE/101/2018 dated 13.11.2018.	NA	NA
4	Widening of existing Box Culvert at Km 110+ 785	25.01.2019	NHAI vide letter no. NHAI/PIU/Thanj./11019/59/2017 /913 dated 17.05.2019 advised the IE to submit the comprehensive statement in this regards.	NA	NA
5	Widening of Existing MNB at Km. 101+095	29.05.2019	The proposal for Widening of Existing MNB at Km. 101+095 had been submitted to IE/Authority through letter no. PSCHPL/HO/SCP/IE/008/2019 dated 29.05.2019.	NA	NA
6	COS proposal for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	07.06.2019	IE had submitted the COS proposal to Authority vide Lr.No.TES/IE/SCP/NHAI/2019/087 dated 07.06.2019 for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	NA	NA

14. Details of Correspondences

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

S.No	Date	Letter No	Subject	Remarks
1	9/6/2019	PSCHPL/SCP/NHAI/2019/497	Construction activities hampered due to delay in disbursement of payment to the land owners in Ariyalur district	
2	9/14/2019	PSCHPL/SCP/NHAI/2019/507	Hindrance obstruction of irrigation structures within the proposed carriageway	
3	9/14/2019	PSCHPL/SCP/NHAI/2019/508	Compliance report-Request to provide parapet wall to sethiyahopu vellar new bridge at Km.79 +716	

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE

S.No	Date	Letter No	Subject	Remarks
1	9/3/2019	NHAI/PIU/Thanjavur/11025/18/2018/1722	Request to clear the working site	
2	9/4/2019	NHAI/PIU/Thanj/11025/08/2018/1730	Shifting of electrical utilities like HT/LT lines & structures in Ariyalur Division - Meensuritti section	
3	9/4/2019	NHAI/PIU/Thanj/11027/07/2009/1740	Monitoring of bridge repairing schedule and submission of updated progress status quarterly	
4	9/4/2019	NHAI/PIU/Thanj/11019/32/2012/1746	Fabrication, supply and inspection of steel girders for ROB	
5	9/4/2019	NHAI/PIU/Thanj/11025/04/2018/1748	Constitution of chief minister's award-Best district collector and commissioner of police for the best performance on Road safety criteria for selection-report requested	
6	9/11/2019	NHAI/PIU/Thanj/11025/04/2018/1761	Request to provide parapet wall to sethiyathope vellar bridge	
7	9/13/2019	NHAI/PIU/Thanj/11099/002009/1803	Celebration Theme senior citizen -compliance report sought for	
8	9/13/2019	NHAI/PIU/Thanj/11023/01/2009/1804	Rainwater harvesting and Artificial recharging along national highway -standard operating procedure	

TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER				
S.No	Date	Letter No	Subject	Remarks
1	9/2/2019	PSCCHPL/HO/SCP/IE/017/2019	Request for extension of time for project completion schedule (Schedule-G) of concession agreement	
2	9/3/2019	PSCCHPL/SCP/IE/2019/493	Job Mix Fourmula for DBM	
3	9/6/2019	PSCCHPL/SCP/IE/2019/494	Submission of Revised design and drawings of minor bridge at Ch. 112 +810 (SR)	
4	9/6/2019	PSCCHPL/SCP/IE/2019/495	Submission of Credentials for Antistripping Agent	
5	9/6/2019	PSCCHPL/SCP/IE/2019/496	Submission of Monthly progress report for the month of August 2019	
6	9/7/2019	PSCCHPL/SCP/IE/2019/498	Hindranceobstruction of electrical substation between km 85 + 300 to 85 + 400 within the proposed carriageway, request to recommend Authority for earlier removal /relocation	
7	9/10/2019	PSCCHPL/SCP/IE/2019/499	Procurement of Steel Reinforcement from M/s Agarwal foundries Pvt Ltd	
8	9/11/2019	PSCCHPL/SCP/IE/2019/501	Submission of soil Test reports for the borrow Area No 16 (Extension -01)	
9	9/12/2019	PSCCHPL/SCP/IE/2019/502	Submission of concrete mix design reports for M-40 & M-45 RCC (pump concrete)	
10	9/12/2019	PSCCHPL/SCP/IE/2019/503	Submission of revised design & drawings for a minor bridge at ch 68 + 650	
11	9/12/2019	PSCCHPL/SCP/IE/2019/504	Submission of IPC -01 as per sub-clause 23.4 of concession agreement	
12	9/12/2019	PSCCHPL/SCP/IE/2019/505	Submission of design and drawings of a major bridge at Ch 66 + 543	
13	9/16/2019	PSCCHPL/SCP/IE/2019/509	Construction activities hampered due to unprecedented rains	
14	9/17/2019	PSCCHPL/SCP/IE/2019/510	Submission of Soil Test Reports for the Borrow Area No.12 (Extension-01)	
15	9/17/2019	PSCCHPL/SCP/IE/2019/511	Submission of Third Party Test Report on Geo Grid	
16	9/21/2019	PSCCHPL/SCP/IE/2019/512	Third party test reports on admixture from Ms BASF India Limited	
17	9/21/2019	PSCCHPL/SCP/IE/2019/513	Third party test reports on coarse aggregate from sithali Quarry	
18	9/27/2019	PSCCHPL/HO/SCP/IE//020/2019	Submission of alternative proposal for the construction of VUP at km 113 + 550 to avoid electrical substation of TANGEDCO	

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI				
S.No	Date	Letter No	Subject	Remarks
1	9/3/2019	TES/IE/SCP/PIL/2019/380	Remove Construction material and Coffor Dam- Requested	
2	9/4/2019	TES/IE/SCP/PIL/2019/381	Initial Pile Load test for VUP at Km 72 + 545 -Reminder -I	
3	9/4/2019	TES/IE/SCP/PIL/2019/382	Submission of revised design and drawings of Major Bridge at Km 73 + 340	
4	9/6/2019	TES/IE/SCP/NHAI/2019/108	Discrepancies with respect to actual requirements and size of structures as per CA and site conditions -Detailed Calculations	
5	9/9/2019	TES/IE/SCP/PIL/2019/383	M-60 Concrete mix designs-2	
6	9/9/2019	TES/IE/SCP/PIL/2019/384	Source approval for procurement of Antistripping from M/s HPCL & Tiki Tar	
7	9/9/2019	TES/IE/SCP/PIL/2019/385	Fly Ash (Ext -05)	
8	9/9/2019	TES/IE/SCP/PIL/2019/386	Proposal of Borrow Area No-08 (Ext-01)	
9	9/9/2019	TES/IE/SCP/PIL/2019/387	Kerb Laying	
10	9/12/2019	TES/IE/SCP/NHAI/2019/109	Shifting of Electrical utilities like HT/LT Lines & structures in Ariyalur Division - Meensuritti Section-RA Bill No.07	
11	9/12/2019	TES/IE/SCP/NHAI/2019/110	Reports Called for	
12	9/12/2019	TES/IE/SCP/PIL/2019/388	Kerb Laying	
13	9/14/2019	TES/IE/SCP/PIL/2019/389	Mix Design of DBM	
14	9/14/2019	TES/IE/SCP/PIL/2019/390	Proposal of Borrow Area No-16 (Ext-01)	
15	9/14/2019	TES/IE/SCP/PIL/2019/391	Concrete mix designs (M-40 & M-45 Pump)	
16	9/17/2019	TES/IE/SCP/PIL/2019/392	Prime Coat over WMM Surface	
17	9/20/2019	TES/IE/SCP/PIL/2019/392	Source approval for M/s Agarwal foundries Pvt Ltd	

15. Progress Photographs

Sl. No	Description	Location	Side	Remarks
1.	BOX CULVERT – WALL IN PROGRESS	69+357	RHS	
2.	BOX CULVERT - BOTTOM LAVELLING IN PROGRESS	83+012	RHS	
				
Sl. No	Description	Location	Side	Remarks
3.	MINOR BRIDGE - SLAB COMPLETED	74+173	BHS	
4.	MINOR BRIDGE- R/W COMPLETED	88+513	LHS	
				

Sl. No	Description	Location	Side	Remarks
5	MJB - PILE WORK IN PROGRESS	66+547	-	
6	MJB - PILE WORK IN PROGRESS	99+595	-	



Sl. No	Description	Location	Side	Remarks
7	MJB – A1 PIER CAP COMPLETED	107+400	-	
8	MJB – A2 PIER CAP WORK IN PROGRESS	107+400	-	



Sl. No	Description	Location	Side	Remarks
9	MJB - SEGMENT CASTING IN PROGRESS	107+400	-	



Sl. No	Description	Location	Side	Remarks
10	SUBGRADE IN PROGRESS	92+400 to 92+700	LHS	
11	EARTHWORK IN PROGRESS	94260 to 94+540	LHS	




Sl. No	Description	Location	Side	Remarks
12	SUBGRADE IN PROGRESS	105+300 to 105+500	RHS	
13	SUBGRADE IN PROGRESS	105+000 to 105+300	RHS	






Sl. No	Description	Location	Side	Remarks
14	CTSB IN PROGRESS	82+700 TO 83+005	LHS	
15	WMM IN PROGRESS	94+220	LHS	
 				
Sl. No	Description	Location	Side	Remarks
16	DBM IN PROGRESS	94+00 TO 94+320		
17	DBM IN PROGRESS	94+00 TO 94+320		
 				



Sl. No	Description	Location	Side	Remarks
18	RE WALL IN PROGRESS	69+675	-	
19	RE WALL IN PROGRESS	74+400	-	




Sl. No	Description	Location	Side	Remarks
20	VUP - ABUTMENT CAP COMPLETED	106+318	BHS	A1& A2 Side
21	GSI – ABUTMENT SHUTTERING IN PROGRESS	104+570	BHS	

Sl. No	Description	Location	Side	Remarks
22	VUP Abutment Completed	97+228	RHS	
23	VUP Abutment Completed	111+235	RHS	

Sl. No	Description	Location	Side	Remarks
24	DBM IN PROGRESS	91+560 to 91+820	LHS	
25	DBM IN PROGRESS	90+950 to 91+050	LHS	

