

National Highways Authority of India
(Ministry of Road Transport & Highways)

Four Laning of Sethiyahopu-Cholopuram from Km. 65.960 to Km. 116.440
Section of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.

PATEL SETHIYAHOPU-CHOLOPURAM HIGHWAY PRIVATE LIMITED



MONTHLY PROGRESS REPORT

DECEMBER 2022

Table of Content

Table of Content	02
List of Tables	03
List of Figures	04
Executive Summary	05
Project Synopsis	05
1. Background and Project Details	12
1.1. Project Overview.....	12
1.2. Salient Project Features	13
1.3. Contractual Project Milestones	14
1.4. Payment Milestones During Construction Period.....	15
1.5. Permits & Approvals.....	17
2. Right of Way Status	18
2.1. Land Acquisition	18
2.2. Removal of Religious Structures.....	21
2.3. Shifting of Utilities and Electrical HT/LT Lines	21
2.4. Tree felling.....	22
3. Progress Briefing – Contractor Activities	23
3.1. Pre-Construction Activities	23
4. Physical Progress of Work	24
4.1 Physical Progress of Work	24
5. Financial & Physical Progress of Work	61
6. Quality Control and Quality Assurance	64
6.1 List of Lab Equipment’s	64
6.2 Quality Control Test Summary	70
7. Weather Report.....	85
8. Safety.....	87
9. Support required from NHAI.....	88
10. Important Events.....	92
11. Organization Chart.....	93
12. Manpower details	96
13. List of Plants, Machinery and Equipments.....	97
14 Change of Scope Proposals	99

15	Details of Correspondences	100
16	Progress Photographs.....	105
List of Tables		
<hr/>		
Table 1.1:	Details of Project Alignment	08
Table 2.1-1:	Details of proposed ROW as per Schedule-A	18
Table 2.1-2:	Status of Land Acquisition	19
Table 2.1-3:	Compensation disbursement for land	19
Table 2.1-4:	Compensation disbursement for Structures	19
Table 2.1-5:	Details of Stretches under Hindrance	20
Table 2.2-1:	Status of Removal of Religious structures	21
Table 2.2-1:	Status of sanction of Estimates-Relocation of RWS Pipe Line	21
Table 2.3-1:	Status of sanction of Estimates- Electrical Lines Relocation	21
Table 2.3-2:	Status of Utility Relocation	22
Table 2.3-3:	Status of Tree Cutting	22
Table 3.1-1:	Status of Design and Drawings - Highway	23
Table 3.1-2:	Status of Design and Drawings - Structures	23
Table 4.1 :	Strip Chart for Highway Works	30
Table 4.2 - 1 :	Strip Chart for status of Box Culverts on Existing Road	49
Table 4.2 - 2 :	Strip Chart for status of Box Culverts on Bypass	51
Table 4.2 - 3 :	Strip Chart for status of MNB - Box	53
Table 4.2 - 4 :	Strip Chart for status of LVUP	55
Table 4.2 - 5 :	Strip Chart for status of MNB (> 15m Span)	56
Table 4.2 - 6 :	Strip Chart for status of MJB	57
Table 4.2 - 7 :	Strip Chart for status of FLYOVER	59
Table 4.2 - 8 :	Strip Chart for status of VUP	60
Table 6.1 - 1	QA/QC Lab Equipment at Annaikarai Lab	64
Table 6.1 - 2	QA/QC Lab Equipment at Meensurthy Lab	65
Table 6.2-1:	Summary of Quality Control Tests	71
Table 10.1 :	Details of Important Events	92
Table 12.1 –	Manpower Details	96
Table 13.1 -	List of Plants, Machinery and Equipment's	97
Table 14.1 -	Status of Change of Scope Proposals	99
Table 15.1. -	Concessionaire to NHAI	101
Table 15.2. -	NHAI to Concessionaire	102

Table 15.3. - Concessionaire to Independent Engineer	103
Table 15.4. - Independent Engineer to Concessionaire	104

List of Figures

Figure 1 : Project Location Map	06
Figure 2 : Project Alignment Map	07
Figure 3a : Financial Progress - Planned vs Achieved	62
Figure 3b : Physical Progress - Planned vs Achieved	63
Figure 4 : Organization Chart - EPC Team	94
Figure 5 : Organization Chart - SPV Team	95

Executive Summary

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Figure 2: Project Alignment Map



Pinnaluru / Sethiyathopu Bypass
Km: 66+000 to 74+650

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	05
2.	Minor Bridge	Nos.	06
3.	Major Bridge	Nos.	02
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	02

Widening of Existing Road
Km: 74+650 to 104+500

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	29
2.	Minor Bridge	Nos.	10
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	08
5.	Grade Separator	Nos.	04

Anaikarai Bypass
Km: 104+500 to 109+700

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	12
2.	Minor Bridge	Nos.	05
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	01

Widening of Existing Road
Km: 109+700 to 111+200

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	6
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	01

Thirupanandal Bypass
Km: 111+200 to 113+600

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	-
2.	Minor Bridge	Nos.	04
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	-

Widening of Existing Road
Km: 113+600 to 116+440

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	08
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Toll Plaza	Nos.	01

LEGEND:

	Major Bridge (MJB)
	Minor Bridge (MB)
	Grade Separated Structure
	Toll Plaza
	Vehicle Under Pass (LVUP/VUP)
	Reconstruction of Existing Road
	Bypass/Newconstruction

Salient Features of Project:

SI No	Description	Unit	Scope
1.	Total Length of Project	Km	50.480
2.	Length of Widening Portion	Km	34.230
3.	Length of Bypass	Km	16.250
4.	Length of service/Slip Road	Km	27.100
5.	Culverts	Nos.	53
6.	Slab Culvert	Nos.	07
7.	Minor Bridge	Nos.	25
8.	Major Bridge	Nos.	04
9.	VUP/LVUP	Nos.	15
10.	Grade Separated Structure	Nos.	08
11.	Minor Intersection	Nos.	100
12.	Major Intersection	Nos.	07
13.	Bus Bays and Shelters	Nos.	09

Drawing Title

Strip Plan - Sethiyahopu to Cholapuram Highway Project

Date: 31-08-2018

Project No. PSCHP/NHA/TN/001

Table - 1.1: Details of Project Alignments

Existing and Proposed Alignments							
Sl. no.	Existing Chainage (Km)		Design Chainage (Km)		LENGTH (Km)	TCS Type	Remarks
	From	To	From	To			
1	60.250	Bypass	65.960	69.460	3.500	Type-A-3 (Fig 2.4 of the manual)	Bypass
2	Bypass	Bypass	69.460	70.090	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
3	Bypass	Bypass	70.090	72.350	2.260	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	Bypass	Bypass	72.350	72.775	0.425	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
5	Bypass	Bypass	72.775	74.335	1.560	Type-A-3 (Fig 2.4 of the manual)	Bypass
6	Bypass	69.820	74.335	74.960	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
7	69.820	70.375	74.960	75.520	0.560	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
8	70.375	71.010	75.520	76.150	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
9	71.010	71.855	76.150	76.900	0.750	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
10	71.855	72.170	76.900	77.220	0.320	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
11	72.170	72.570	77.220	77.620	0.400	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
12	72.570	72.800	77.620	77.850	0.230	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
13	72.800	73.230	77.850	78.300	0.450	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
14	73.230	75.105	78.300	80.150	1.850	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
15	75.105	76.080	80.150	81.120	0.970	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
16	76.080	76.460	81.120	81.500	0.380	TCS-1	Concentric Widening

17	76.460	77.000	81.500	82.240	0.740	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
18	77.000	78.115	82.240	83.150	0.910	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
19	78.115	79.110	83.150	84.150	1.000	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
20	79.110	79.510	84.150	84.550	0.400	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
21	79.510	80.610	84.550	85.650	1.100	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
22	80.610	81.555	85.650	86.580	0.930	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
23	81.555	82.170	86.580	87.210	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
24	82.170	82.320	87.210	87.360	0.150	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
25	82.320	82.910	87.360	87.990	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
26	82.910	83.180	87.990	88.265	0.275	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
27	83.180	83.660	88.265	88.745	0.480	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
28	83.660	85.220	88.745	90.265	1.520	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
29	85.220	85.850	90.265	90.895	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
30	85.850	86.555	90.895	91.600	0.705	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
31	86.555	87.015	91.600	92.050	0.450	TCS-1	Concentric Widening
32	87.015	87.525	92.050	92.560	0.510	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
33	87.525	90.000	92.560	95.035	2.475	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
34	90.000	90.830	95.035	95.865	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
35	90.830	91.350	95.865	96.400	0.535	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening

36	91.350	91.970	96.400	96.910	0.510	TCS-1	Concentric Widening
37	91.970	92.460	96.910	97.535	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
38	92.460	93.550	97.535	98.535	1.000	TCS-1	Concentric Widening
39	93.550	94.370	98.535	99.335	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
39A	94.370	94.875	99.335	99.840	0.505	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
40	94.875	95.350	99.840	100.300	0.460	Type-B (Fig 2.6 of the manual) with both side service road	
41	95.350	96.630	100.300	101.590	1.290	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
42	96.630	97.260	101.590	102.225	0.635	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
43	97.260	97.720	102.225	102.685	0.460	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
44	97.720	98.360	102.685	103.315	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
45	98.360	99.190	103.315	104.160	0.845	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
46	99.190	Bypass	104.160	104.990	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
47	Bypass	Bypass	104.990	106.000	1.010	Type-A-3 (Fig 2.4 of the manual)	Bypass
48	Bypass	Bypass	106.000	106.625	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
49	Bypass	Bypass	106.625	109.035	2.410	Type-A-3 (Fig 2.4 of the manual)	Bypass
50	Bypass	104.260	109.035	109.660	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
51	104.260	105.015	109.660	110.515	0.855	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
52	105.015	105.390	110.515	110.890	0.375	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening

53	105.390	Bypass	110.890	111.515	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
54	Bypass	Bypass	111.515	112.430	0.915	Type-A-3 (Fig 2.4 of the manual)	Bypass
55	Bypass	Bypass	112.430	112.840	0.410	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
56	Bypass	Bypass	112.840	113.225	0.385	Type-A-3 (Fig 2.4 of the manual)	Bypass
57	Bypass	108.410	113.225	113.850	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
58	108.410	109.395	113.850	114.835	0.985	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
59	109.395	110.220	114.835	115.660	0.825	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
60	110.220	111.000	115.660	116.440	0.780	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening

1. Background and Project Details

1.1. Project Overview

Name of Work	Four Laning of Sethiyahopu-Cholopuram from Km. 65.960 to Km.116.440 Section of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.
Name of Employer	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
Name of Concessionaire	Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
Independent Engineer	M/s. Theme Engineering Services Pvt. Ltd, Plot No. 2, Annai Anjugam Nagar, Ullur, Chettimandapam, Kumbakonam – 612001.
EPC Contractor	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
Design Consultant	CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
Senior Lender	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
Lenders Independent Engineers	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
Length of Road (Design Length)	50.480 Kms
Total Bid Cost	Rs. 1461.00 Crores (as per concession agreement)
Date of Concession Agreement	November 9, 2017
Concession Period	17 Years (Construction Period 2 Years from Appointed date, Operation period 15 years from COD)
Appointed Date	16.08.2018
Construction Period	2 years from Appointed date
Completion Date	15.08.2020
Maintenance Period	15 years from COD

1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:-

4 - Lane Divided Carriage Way	50.48 Km.
Service Road/ Slip Road	26.595 Km (Slip Road = 14.510 Kms & Service Road = 12.085 Kms)
Major Bridge	04 Nos.
Minor Bridge	25 Nos.
Grade Separate Intersection	08 Nos.
Vehicular Underpass	13 Nos.
Light Vehicular Underpass	2 Nos.
Culverts	60 Nos.
Major Intersections	07 Nos.
Minor Intersections	100 Nos.
Bus Bays	09 Nos.
Toll Plaza	01 Nos.

1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:-

Mile Stone	Description	Target Dates as per CA	Revised Target Dates as per Settlement Agreement	Revised Target Dates recommended by PIU, NHAI considering EOT of 105 + 270 Days
Mile Stone -I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 th day from the Appointed Date.	18 th March 2019	➤ 31 st May'2021- Total 28.345 Km. four lane to be completed for PCOD-I.	➤ 13 th Sep'2021- Total 28.345 Km. four lane to be completed for PCOD-I (EOT of 105 days considered).
Mile Stone -II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 th day from the Appointed Date.	16 th July 2019	➤ 30 th Nov'2021- Total 35.940 Km. four lane to be completed for PCOD-II.	➤ 28 th Feb'2023- Total 35.940 Km. four lane to be completed for PCOD-II (EOT of 105 + 270 days considered).
Mile Stone -III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 th day from the Appointed Date.	22 nd March 2020	➤ Balance 14.540 Km. four lane shall be handed over to the Concessionaire by 31 st May'2021 and shall be completed by 31 st July'2022.	➤ 10 th Aug'2023- Total 40.840 Km. four lane to be completed for PCOD-III (EOT of 105 + 270 days along with descope proposal in 9.640 Km length considered).
Sched uled Comp letion	Concessionaire shall have completed Project on 730 th day from the Appointed Date.	15 th August 2020		

Note: The Settlement Agreement has been signed between Concessionaire and Authority on 04.03.2021 with the target of completion of 28.345 Kms length by 31.05.2021, and further completion of additional 7.595 Kms length by 30.11.2021 i.e. up to Payment Date of 1st Annuity. The non-workable length/non-handed over length is 14.54 Km as per joint site verification by Concessionaire, IE and NHAI. This 14.54 Km length shall be handed over to the Concessionaire by 31.05.2021 and shall be completed by 31.07.2022.

However, out of 14.540 Kms, only 4.180 Kms was handed over to the Concessionaire by 31.05.2021. Out of the balance length equal to 10.360 Kms (i.e. 14.540 kms - 4.180 kms), Concessionaire considered 4.230 Kms length as workable length and remaining length equal to 6.130 Kms (i.e. 10.360 kms - 4.230 kms) was under approval of descope proposal at NHAI, HQ from the scope of work of Concessionaire.

The Competent Authority has communicated extension of time approval for 105 days due to occurrence of Force Majeure event on account of 2nd wave of COVID-19.

The Concessionaire had also requested to Authority/IE for the extension of time for PCOD-2 up to 28.02.2023 and PCOD-3 upto 10.08.2023 due to constraints of issue in obtaining permission for extracting soils from borrow area and also due to interruption in the availability of pond ash.

The Concessionaire had also submitted the proposal for additional descope to Authority / IE in 3.51 Km length in addition to the already proposed descope of 6.13 Km length due to interruption in the availability of pond ash required for the construction of RE Wall stretches and also due to local villagers were not allowing the concessionaire to continue the construction activities in some stretches. Hence, the concessionaire was not able to execute any construction activity in 3.51 Km length up to 31.05.2021 and submitted the proposal of additional de scope to Authority/IE.

In line of the submission done by the concessionaire, Independent Engineer has examined both the proposals submitted by the concessionaire and Independent Engineer vide IE letter no. 4906 & 4897 Dt. 04.11.2022 has recommended both the proposals to PIU, NHAI (i.e. total comprehensive descope proposal in 9.640 Km length (6.13Km+3.51Km) and extension of time proposal for PCOD-02 (completion of 35.940 Km) up to 28.02.2023 and extension of time proposal for PCOD-03 (completion of 40.840 Km duly considering the descope proposal of 9.640 Km length) up to 10.08.2023 for the approval of competent authority.

In line of the recommendation done by IE, PIU NHAI vide letter no. 3153 Dt. 04.11.2022 has also recommended both the proposals to RO, NHAI (i.e. total comprehensive descope proposal in 9.640 Km length (6.13Km+3.51Km) and extension of time proposal for PCOD-02 (completion of 35.940 Km) up to 28.02.2023 and extension of time proposal for PCOD-03 (completion of 40.840 Km duly considering the descope proposal of 9.640 Km length) up to 10.08.2023) for getting the approval from the competent authority.

Both the proposals recommended by PIU, NHAI (i.e. total comprehensive descope proposal in 9.640 Km length (6.13Km+3.51Km) and extension of time proposal for PCOD-02 (completion of 35.940 Km) up to 28.02.2023 and extension of time proposal for PCOD-03 (completion of 40.840 Km duly considering the descope proposal of 9.640 Km length) up to 10.08.2023) are under review of competent authority.

Status of Progress of Work as per Settlement Agreement Dt. 04.03.2021 :-

Sr. No.	Description	Target	Achieved as on date	Remarks
1	Completion of 28.345 Kms by 31.05.2021	55.00% (803.60 Cr.)	69.06%	IE vide letter no. 1144 dated 02.06.2022 has issued the Provisional Completion Certificate-1 (PCC-1) for the completion of 28.345 Kms w.e.f. 10.12.2021.
2	Completion of 35.940 Kms (i.e. 28.345 Kms + 7.595 Kms) by 30.11.2021	72.25% (1055.57 Crore)		
3	Completion of balance 14.540 Kms by 31.07.2022	27.75% (405.43 crore)		

1.4. Payment milestone during Construction Period

Payment Mile Stone	Eligibility Criteria	Payment Amount (Rs.)	Claimed Amount (Rs.)	Date of release of payment
Mile Stone-I	On Achievement of 10% of Physical Progress	116.88 Crs.	110.94 Crs.	04.10.2019
Mile Stone-II	On Achievement of 30% of Physical Progress	116.88 Crs.	110.94 Crs.	25.09.2020
IPC No. 01 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 31.856% of Physical Progress	10.85 Crs.	10.29 Crs.	29.09.2020
IPC No. 02 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 32.758% of Physical Progress	5.27 Crs.	5.00 Crs.	10.11.2020
IPC No. 03 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 34.484% of Physical Progress	10.09 Crs.	9.57 Crs.	10.11.2020
IPC No. 04 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 35.144% of Physical Progress	3.86 Crs.	3.66 Crs.	10.12.2020

IPC No. 05 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 36.052% of Physical Progress	5.31 Crs.	5.04 Crs.	12.02.2021
IPC No. 06 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 37.886% of Physical Progress	10.72 Crs.	10.17 Crs.	18.03.2021
IPC No. 07 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 39.452% of Physical Progress	9.15 Crs.	8.69 Crs.	31.03.2021
IPC No. 08 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 40.979% of Physical Progress	8.92 Crs.	8.47 Crs.	10.05.2021
IPC No. 09 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 41.432% of Physical Progress	2.65 Crs.	2.51 Crs.	09.06.2021
IPC No. 10 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 43.429% of Physical Progress	11.67 Crs.	11.08 Crs.	16.07.2021
IPC No. 11 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 46.976% of Physical Progress	20.73 Crs.	19.67 Crs.	27.08.2021
IPC No. 12 of Mile Stone-III (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 49.966% of Physical Progress	17.47 Crs.	16.59 Crs.	20.09.2021
Payment Mile Stone-III & IPC No. 01 of Mile Stone-IV (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On achievement of 63.787% of physical progress	22.32 Crs.	21.20 Crs.	30.06.2022
IPC No. 02 of Mile Stone-IV (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 66.181% of physical progress	13.99 Crs.	13.28 Crs.	22.08.2022
IPC No. 03 of Mile Stone-IV (as per NHAI Policy Guidelines/Atmnirbhar Bharat)	On Achievement of 67.868% of physical progress	9.86 Crs.	9.36 Crs.	29.12.2022

1.5. Permits & Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District.
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	District Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	
6	Environmental Clearance		NA	
7	Trees Cutting Permission	Forest department through NHAI	Obtained	Work Completed
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work in Progress
9	Water Pipes Shifting	Tamilnadu Water Supply and Drainage Board	Obtained	Work in Progress
10	Drawing Water from river/ reservoir		NA	

2. Right of Way Status

2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45, 52.50 & 60 meters as mentioned in the table below:-

Table 2.1-1: Details of proposed ROW as per Schedule-A				
	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Full Right of Way (full width)				
Stretch	65.960 to 75.150	9.190	60.00	Within 15 days of date of Agreement.
Stretch	75.150 to 82.380	7.230	45.00	
Stretch	82.380 to 83.080	0.700	60.00	
Stretch	83.080 to 84.050	0.970	45.00	
Stretch	84.050 to 86.440	2.390	60.00	
Stretch	86.440 to 87.660	1.220	52.50	
Stretch	87.660 to 91.730	4.070	45.00	
Stretch	91.730 to 93.730	2.000	52.50	
Stretch	93.730 to 95.900	2.170	45.00	
Stretch	95.900 to 99.700	3.800	60.00	
Stretch	99.700 to 104.500	4.800	30.00	
Stretch	104.500 to 109.700	5.200	60.00	
Stretch	109.700 to 110.980	1.280	30.00	
Stretch	110.980 to 113.700	2.720	60.00	
Stretch	113.700 to 116.440	2.740	30.00	
Total Length		50.480		

Balance Right of way (width)				
	Design Chainage (Km)	Design Length (Km)	Width (m)	Within 90(Ninety) days of the Appointed date
Stretch	099.700 to 104.500	4.800	15.00	
Stretch	109.700 to 110.980	1.280	15.00	
Stretch	113.700 to 116.400	2.740	15.00	

Besides this, the Authority has to acquire additional land at Bus bays/Bus Shelter locations, turning radius at Minor & Major junctions. The location of Bus bays/Bus Shelter as per Schedule C of Concession Agreement is given below in the tabular form:-

Sr. No.	Design Chainage	Side	Remarks
1	76.700	Both Hand Side	
2	79.350	Both Hand Side	
3	80.400	Both Hand Side	
4	81.450	Both Hand Side	
5	84.350	Both Hand Side	
6	92.250	Both Hand Side	
7	93.150	Both Hand Side	

MPR DECEMBER 2022

8	94.250	Both Hand Side	
9	97.850	Both Hand Side	

Table 2.1-2: Status of Land Acquisition as per Site Condition.

Sl. No.	Description	Unit	Present Status	Remarks
A)	Total Length of the Project Highway	Km	50.48	
1	Use of Existing Road Portion	Km	34.23	
2	Proposed Bypass / Realignment portion	Km	16.25	
B)	Hindered Length			
1.	Hindrance towards existing building, payment pending, NOC from PWD/WRO, teak trees etc.,	Km	6.130	
2.	Hindrance due to Electrical Lines	Km		
3.	Hindrance due to Rural Water Supply lines	Km		
4.	Net Hindered Length (both Side)	Km	6.130	
C)	Total Project Length (both Side)	Km	50.480	
D)	% Hindered Length	%	12.14%	

In addition to the above, Additional Land acquisition need to be acquired for the construction of all bus bays/Bus Shelter and all major and minor intersections.

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed for land and structures are given below:-

Table 2.1-3: Compensation disbursement for land

SL. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	710	613	97	
2	Ariyalur	355	310	45	
3	Thanjavur	102	98	4	
	Total in Nos.	1167	1021	146	
	Total in %		87.49%	12.51%	

Table 2.1-4 - Compensation disbursement for Structures

Sl. No.	Name of the District	Total No. of structures	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	383	333	50	
2	Ariyalur	461	433	28	
3	Thanjavur	148	96	52	
	Total in Nos.	992	862	130	
	Total in %		86.89%	13.11%	

Details of Stretches under Hindrance towards existing building, payment pending, NOC from PWD/WRO, teak trees etc.:-

Sr. No	Chainage		Length (km)	Non workable length as on 31.12.2022 (km)	Side	Reason	Remarks
	From	To					
1	72.350	73.180	0.830	0.830	BHS	Local Villager's Problem	
2	75.520	76.150	0.630	0.630	BHS	Local Villager's Problem	
3	80.100	81.150	1.050	1.050	BHS	Local Villager's Problem	
4	87.360	87.990	0.630	0.630	BHS	Local Villager's Problem	
5	95.035	95.865	0.830	0.830	BHS	Local Villager's Problem	
6	98.500	99.400	0.900	0.900	BHS	Local Villager's Problem	
7	101.590	102.225	0.635	0.635	BHS	Local Villager's Problem	
8	113.225	113.850	0.625	0.625	BHS	Local Villager's Problem	
Total in Kms				6.130 Km			

The 6.130 Km. length was under non-workable length out of 14.54 km. non-workable length as per Settlement Agreement executed on dated 04.03.2021.

In addition to above 6.130 Km non-workable length, following are the details of Stretches under Hindrance due to practical constraints available at site:-

Sr. No	Chainage		Length (km)	Length cannot be taken up due to practical constraints	Side	Reason	Remarks
	From	To					
1	77.220	77.800	0.580	0.580	BHS	Local Villager's Problem	
2	86.580	87.360	0.780	0.780	BHS	Local Villager's Problem	
3	109.035	109.700	0.665	0.665	BHS	Pond Ash Issue	
4	110.900	111.560	0.660	0.660	BHS	Pond Ash Issue	
5	114.835	115.660	0.825	0.825	BHS	Pond Ash Issue	
Total in Kms				3.510 Km			

2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished:-

Sl No.	Name of the District	Total No. of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Cuddalore	10	10	0
2	Ariyalur	10	10	0
3	Thanjavur	2	2	0
	Total in Nos.	22	22	0

2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Sr. No.	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Cuddalore	65+960	86+440	20.48	25	Work in Progress
2	Ariyalur	86+440	106+860	20.42	46	
3	Thanjavur	106+860	116+440	9.58	4	

Sr. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Cuddalore	65+960	86+440	20.48	10	Estimate Approved	Supervision charges are paid and work in progress
2	Ariyalur	86+440	106+860	20.42	5	Estimate Approved	
3	Thanjavur	106+860	116+440	9.58	5	Estimate Approved	
4	Cuddalore & Thanjavur	Km:70+020, Km:73+470 and Km:113+720			3	Estimate Approved	Supervision Charges paid

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs. 15.87 Crores sanctioned by RO, NHAI, Madurai.

Table 2.3-3: Status of Utility Relocation

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE,TWAD	Water Supply Pipe Line	Kms.	72.695	25.679	47.016	Work in progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	24	16	8	
3	BDO of Concern Union	Over Head Tank	Nos.	15	13 Nos Completed	2	
4	TNEB	Electrical Lines	Kms.	6.83	5.78	1.05	
5	TNEB	Erection of HT Tower at Ch. 73+470	Nos.	2	1	1	Work in progress

Sl. No	Authority	Description	Remarks
1	CMWSSB	Shifting of Veeranam Pipeline	Work in progress

2.4. Tree felling

Table 2.4-1: Status of Tree felling

Sl. No.	Name of the District	Chainages			Effected Length in Kms.	Completed as on Date	Balance as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Cuddalore	65+960	86+440	20.48	6.535	6.535	0	0	
2	Ariyalur	86+440	106+860	20.42	8.385	8.385	0	0	
3	Thanjavur	106+860	116+440	9.58	2.515	2.515	0	0	
Total				50.48	17.435	17.435	0	0	

3.1. Pre-construction Activities

Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Design and Drawings-Highway

Sr No.	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Pavement Design	Km	50.48	50.48	50.48
2	Plan & Profile	Km	50.48	50.48	50.48
3	Typical Cross Sections	Type	7	7	7
4	Major Intersections	No	07	02	-
5	Minor Intersections	No	100	65	-
6	Toll Plaza (Typical Details)	No	01	01	-
7	Service Roads	Km	26.595	26.595	26.595

Table 3.1-2 : Status of Design and Drawings –Structures

Sr. No	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Major Bridges	No	04	04	04
2	Minor Bridges	No	25	25	25
3	Grade Separated Intersection	No	08	08	08
4	VUP/LVUP	No	15	15	15
5	Box /Slab Culvert	No	60	60	60

4.Physical Progress of Work

4.1. Physical Progress of Work:

The Progress of the Major works carried out at the Site in the Month of December 2022 is as follows:-

CUMMULATIVE STATEMENT

For Main Carriageway

Sr. No.	Description	Total Length of Highway Excluding Toll Plaza (in. Km.)	Progress up to Previous Month (in Km.)	Progress during this Month (in Km.)	Cumulative Progress Achieved up to this Month (in Km.)	Work in Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Clearing and Grubbing							
	LHS	47.28	40.620	0.000	40.620	0	6.660	85.91%
	RHS	47.28	39.530	0.000	39.530	0	7.750	83.61%
2	Embankment							
	LHS	47.28	35.155	0.000	35.155	0.985	12.125	74.35%
	RHS	47.28	34.245	0.545	34.790	0.985	12.490	73.58%
3	Subgrade							
	LHS	47.28	34.600	0.000	34.600	0.555	12.680	73.18%
	RHS	47.28	33.827	0.557	34.384	0.406	12.896	72.72%
4	GSB/ Cement Treated Base							
	LHS	47.28	34.281	0.279	34.560	0	12.720	73.10%
	RHS	47.28	33.826	0.558	34.384	0	12.896	72.72%
5	Wet Mix Macadam							
	LHS	47.28	34.271	0.239	34.510	0	12.770	72.99%
	RHS	47.28	33.776	0.608	34.384	0	12.896	72.72%
6	Dense Bitumen Macadam							
	LHS	47.28	34.271	0.239	34.510	0	12.770	72.99%
	RHS	47.28	33.776	0.608	34.384	0	12.896	72.72%
7	Bituminous Concrete							
	LHS	47.28	33.023	0.674	33.697	0	13.583	71.27%
	RHS	47.28	33.618	0.154	33.772	0	13.508	71.43%

For Service Road

Sr. No.	Description	Total Length of Service Road (in Km.)	Progress up to Previous Month (in Km.)	Progress during this Month (in Km.)	Cumulative Progress Achieved up to this Month (in Km.)	Work in Progress (in Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment	53.19	31.590	0.340	31.930	0	21.260	60.03%
2	Sub grade	53.19	31.590	0.340	31.930	0	21.260	60.03%
3	GSB/ Cement Treated Base	53.19	30.550	1.000	31.550	0	21.640	59.32%
4	Wet Mix Macadam	53.19	30.520	0.910	31.430	0	21.760	59.09%
5	Dense Bitumen Macadam	53.19	30.110	0.730	30.840	0	22.350	57.98%
6	Bituminous Concrete	53.19	24.980	1.985	26.965	0	26.225	50.70%

Structure Work

Sr. No.	Type of Structure	Total No. of Structures	Nos. of Structures		
			Completed	Work in Progress	Balance to be taken up
1	Culvert	60	48.00	5.00	7.00
2	Light Vehicular Underpass	2	1	1	0
3	Vehicular Underpass	13	10.50	2.00	0.50
4	Minor Bridges	25	24.50	0	0.50
5	Major Bridge	4	2.00	2.00	0
6	Flyover	8	5.50	1.50	1.00

The Physical Progress of the Project up to December 2022 as per Approved Schedule G is as follows:-

Component	Item Description	Unit	Planned in Scope (As per Scope of Work)	Cost Weightage in Component (%)	Progress till Dec'2022	% Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of existing road						
	(1) Earthwork up to top of the sub-grade	Km	66.96	9.517%	49.720	7.067%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km	65.52	3.373%	49.680	2.558%	
	(b) WMM/ Cement Treated Base	Km	65.52	4.046%	49.630	3.064%	
	(3) Shoulders	Km	17.65	0.112%	16.720	0.106%	
	(4) Bituminous work						
	(a) DBM	Km	65.52	3.344%	49.630	2.533%	
	(b) BC	Km	65.52	3.023%	48.845	2.254%	
	(5) Rigid Pavement						
	(6) Widening and repair of culverts	Nos	16	0.440%	13.575	0.373%	
	(7) Widening and repair of minor bridges	Nos	4	0.959%	4.00	0.959%	
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	Km	28.68	6.437%	19.264	4.324%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB/ Cement Treated Base	Km	28.68	1.615%	19.264	1.085%	
	(b) WMM/ Cement Treated Base	Km	28.68	1.436%	19.264	0.965%	
	(3) Shoulders	Km	24.63	0.112%	14.660	0.067%	
	(4) Bituminous work						
	(a) DBM	Km	28.68	1.279%	19.264	0.859%	
	(b) BC	Km	28.68	1.158%	18.624	0.752%	
	(5) Rigid Pavement						
	C- New culverts, minor bridges, underpasses, overpasses on existing						

MPR DECEMBER 2022

road, realignments, bypasses:						
(1) Culverts	Nos	44	2.070%	34.25	1.611%	
(2) Minor bridges						
(a) Foundation	Nos	58	3.953%	57.00	3.885%	
(b) Substructure	Nos	134	2.623%	131.00	2.564%	
(c) Superstructure (including crash barrier etc. complete)	Nos	50	1.559%	46.45	1.449%	
(3) Cattle/Pedestrian underpasses						
(a) Foundation	Nos					
(b) Substructure	Nos					
(c) Superstructure (including crash barrier etc. complete)	Nos					
(4) Pedestrian overpasses						
(a) Foundation	Nos					
(b) Substructure	Nos					
(c) Superstructure (including crash barrier etc. complete)	Nos					
(5) Grade separated structures						
(a) Underpass (13 VUP, 2 LVUP)						
(i) Foundation	Nos	56	2.574%	51.00	2.344%	
(ii) Substructure	Nos	60	0.751%	51.00	0.639%	
(iii) Superstructure (including crash barrier etc. complete)	Nos	30	1.289%	21.725	0.933%	
(b) Overpass						
(i) Foundation						
(ii) Substructure						
(iii) Superstructure (including crash barrier etc. complete)						
(c) Flyover						
(i) Foundation	Nos	36	2.426%	30.00	2.021%	
(ii) Substructure	Nos	36	0.470%	29.00	0.379%	
(iii) Superstructure (including crash barrier etc. complete)	Nos	20	1.244%	14.00	0.871%	
(d) Foot over Bridge						




Major Bridge works and ROB/RUB	A- Widening and repairs of Major Bridges						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation						
	(2) Sub-structure						
	(3) Super-structure (including crash barriers etc. complete)						
	C- New Major Bridges						
	(1) Foundation						
	(a) Open Foundation						
	(b) Pile Foundation/ Well Foundation						
	(i) Foundation	Nos	84	9.699%	82.00	9.468%	
	(2) Sub-structure	Nos	84	4.576%	82.00	4.467%	
	(3) Super-structure (including crash barriers etc. complete)						
	(i) For MJB at Km. 107+400						
	(a) Casting of Superstructure (Box Segment)	Nos	666	1.450%	666.00	1.450%	
	(b) Erection of Superstructure (Box Segment)	Nos	666	1.050%	265.00	0.418%	
	(i) For other Major Bridges						
	(a) Super-structure (including crash barriers etc. complete)	Nos	37	2.500%	25.80	1.743%	
	D- New rail-road bridges						
	(a) ROB						
	(1) Foundation	Nos					
	(2) Sub-structure	Nos					
	(3) Super-structure (including crash barriers etc. complete)	Nos					
	(b) RUB						
(1) Foundation	Nos						
(2) Sub-structure	Nos						
(3) Super-structure (including crash barriers etc. complete)	Nos						
A- Elevated Structures							

Structures (elevated sections, reinforced earth)	(1) Foundation	Nos						
	(2) Sub-structure	Nos						
	(3) Super-structure (including crash barriers etc.	Nos						
	B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	196027	7.604%	50,850	1.972%		
Other Works	(i) Service roads/ Slip Roads	Km	53.19	4.690%	26.965	2.377%		
	(ii) Toll Plaza	Nos	1	1.821%				
	(iii) Road side drains	Km	28.85	5.429%	7.985	1.503%		
	(iv) Road signs, markings, km stones, safety devices,							
	(a) Road signs, markings, km stones, ...	Km	100.96	2.558%	56.690	1.437%		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work							
	(i) Concrete Crash Barrier	Km	26.5	1.179%	7.345	0.327%		
	(ii) W-Beam Crash Barrier	Km	10.03	0.788%	2.040	0.160%		
	(v) Project facilities							
	(a) Bus Bays	No.	18	0.009%	4.000	0.002%		
	(b) Truck Lay-byes	No.						
	(c) Rest areas	No.						
	(vi) Repairs to bridges/structures	Nos						
	(vii) Road side plantation	Km	23.66	0.451%	1.607	0.031%		
	(viii) Protection works							
	(a) Boulder pitching on slopes	Km	10.03	0.218%	2.040	0.044%		
	(b) Toe/Retaining wall	Km	10.03					
	(x) Miscellaneous	Ls.	100%	0.164%				
		Total			100.00%		69.06%	

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.




Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022




Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022






Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholapuram Road Projects

Strip Plan for MCW as on 31.12.2022






Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022






**Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects**

Strip Plan for MCW as on 31.12.2022






Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022






**Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects**

Strip Plan for MCW as on 31.12.2022






**Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects**

Strip Plan for MCW as on 31.12.2022




Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022






**Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects**

Strip Plan for MCW as on 31.12.2022



Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW as on 31.12.2022



Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.




Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022



Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.
Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW as on 31.12.2022



Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.


Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW as on 31.12.2022



Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
 Sethiyahopu - Cholopuram Road Projects

Strip Plan for SR as on 31.12.2022



Four Lining of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for SR as on 31.12.2022

Legend		Box /Slab Culverts		Minor Bridge		Major Bridge		VUP/LVUP		GS									
	Work Front Available		LA Pending		Payment Pending		Hindrance Buildings		Temple/Bus Stand		Utility Electrical		Utility Water Line		NOC Irrigation Dept		Work Inprogress		Work Completed

Chainage	LHS-SR						RHS-SR							
	BC	DBM	WMM	CTSB	Sub-Grade	Embankment	CG	BC	DBM	WMM	CTSB	Sub-Grade	Embankment	CG
96.910														
96.920														
96.930														
96.940														
96.950														
96.960														
96.970														
96.980														
97.000														
97.020														
97.030														
97.040														
97.050														
97.060														
97.070														
97.080														
97.090														
97.100														
97.110														
97.120														
97.130														
97.140														
97.150														
97.160														
97.170														
97.180														
97.190														
97.200														
97.210														
97.220														
97.230														
97.240														
97.250														
97.260														
97.270														
97.280														
97.290														
97.300														
97.310														
97.320														
97.330														
97.340														
97.350														
97.360														
97.370														
97.380														
97.390														
97.400														
97.410														
97.420														
97.430														
97.440														
97.450														
97.460														
97.470														
97.480														
97.490														
97.500														
97.510														
97.520														
97.530														
97.540														
98.530														
98.540														
98.550														
98.560														
98.570														
98.580														
98.590														
98.600														
98.610														
98.620														
98.630														
98.640														
98.650														
98.660														
98.670														
98.680														
98.690														
98.700														
98.710														
98.720														
98.730														
98.740														
98.750														
98.760														
98.770														
98.780														
98.790														
98.800														
98.810														
98.820														
98.830														
98.840														
98.850														
98.860														
98.870														
98.880														
98.890														
98.900														
98.910														
98.920														
98.930														
98.940														
98.950														
98.960														
98.970														
98.980														
98.990														
99.000														
99.010														
99.020														
99.030														
99.040														
99.050														
99.060														
99.070														

Chainage	LHS-SR						RHS-SR							
	BC	DBM	WMM	CTSB	Sub-Grade	Embankment	CG	BC	DBM	WMM	CTSB	Sub-Grade	Embankment	CG
99.080														
99.090														
99.100														
99.110														
99.120														
99.130														
99.140														
99.150														
99.160														
99.170														
99.180														
99.190														
99.200														
99.210														
99.220														
99.230														
99.240														
99.250														
99.260														
99.270														
99.280														
99.290														
99.300														
99.310														
99.320														
99.330														
99.340														
99.350														
99.360														
99.370														
99.380														

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode
Sethiyahopu - Cholopuram Road Projects
Strip Plan for SR as on 31.12.2022



SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW							Completed								In Progress								
Status Upto	31.12.2022						LHS								RHS								
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Fly wing wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Fly wing wall	Protection Work	
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	New Construction	BOX CULVERT																	
2	74+800	74.808	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT																	
3	75+558	75.555	EXISTING	1x3.0m	Reconstruction	BOX CULVERT																	
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
5	76+390	76.387	EXISTING	1 x 3.0m	Reconstruction	BOX CULVERT																	
6	77+382	77.379	EXISTING	1 x 4.0m	Reconstruction	BOX CULVERT																	
7	77+767	77.764	EXISTING	1 x 2.0m	Widening	BOX CULVERT																	
8	81+868	81.867	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
9	81+913	81.910	EXISTING	1 x 1.95m x 1.0m	Widening	BOX CULVERT																	
10	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
11	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
12	89+973	89.969	EXISTING	4 x 0.75m	Widening	BOX CULVERT																	
13	90+640	90.637	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT																	
14	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	Widening	BOX CULVERT																	
15	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																	
16	95+794	95.787	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT																	
17	96+511	96.505	EXISTING	1 x 5.0m	Reconstruction	BOX CULVERT																	
18	97+530	97.534	EXISTING	1x2.0m	Reconstruction	BOX CULVERT																	
19	97+742	97.738	EXISTING	1 x 3.0m x 1.0m	Widening	BOX CULVERT																	
20	99+471	99.467	EXISTING	1 x 3.0m x 4.0m	Repair & Widening	BOX CULVERT																	
21	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	
22	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																	
23	100+177	100.173	EXISTING	1 x 1m	Repair & Widening	BOX CULVERT																	
24	100+364	100.358	EXISTING	1 x 10m	Repair & Widening	BOX CULVERT																	
25	100+823	100.817	EXISTING	1 x 3.5m x 2.5m	Repair & Widening	BOX CULVERT																	
26	101+251		EXISTING	1 x 2.0m x 2.0m	New Construction	BOX CULVERT																	
27	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																	
28	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																	
29	104+197	104.190	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT																	
30	104+215	104.208	EXISTING	1 x 1.0m	Reconstruction	BOX CULVERT																	
31	109+786	109.779	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT																	
32	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																	
33	110+167	110.160	EXISTING	2 x 1.0m	Repair & Reconstruction	BOX CULVERT																	
34	110+402		EXISTING	1 x 1.5m		BOX CULVERT																	
35	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																	
36	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
37	113+897	113.885	EXISTING	1 x 1.0m	Repair & Widening	BOX CULVERT																	
38	114+313	114.300	EXISTING	1 x 1.0m	Repair & Widening	BOX CULVERT																	
39	114+703	114.703	EXISTING			BOX CULVERT																	
40	114+954	114.952	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT																	
41	115+097	115.087	EXISTING	2 x 1.0m	Repair & Reconstruction	BOX CULVERT																	
42	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
43	115+381	115.368	EXISTING	1 x 2.0m	Repair & Reconstruction	BOX CULVERT																	
44	115+884	115.872	EXISTING	2 x 1.0m	Repair & Widening	BOX CULVERT																	
45	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD							Completed							In Progress									
Status Upto	31.12.2022						LHS							RHS									
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Fly wing wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Fly wing wall	Protection Work	
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	New Construction	BOX CULVERT																	
2	74+800	74.808	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																	
3	75+558	75.555	EXISTING	1x3.0m	Reconstruction	BOX CULVERT																	
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
5	76+390	76.387	EXISTING	1 x 3.0m	Reconstruction	BOX CULVERT																	
6	77+382	77.379	EXISTING	1 x 4.0m	Reconstruction	BOX CULVERT																	
7	77+767	77.764	EXISTING	1 x 2.0m	Widening	BOX CULVERT																	
8	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
9	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																	
10	89+973	89.969	EXISTING	4 x 0.75m	Widening	PIPE CULVERT																	
11	90+640	90.637	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																	
12	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	Widening	BOX CULVERT																	
13	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																	
14	95+794	95.787	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT																	
15	96+511	96.505	EXISTING	1 x 5.0m	Reconstruction	BOX CULVERT																	
16	97+530	97.534	EXISTING	1x2.0m	Reconstruction	BOX CULVERT																	
17	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	
18	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																	
19	100+177	100.173	EXISTING	1 x 1m	Repair & Widening	PIPE CULVERT																	
20	100+364	100.358	EXISTING	1 x 10m	Repair & Widening	BOX CULVERT																	
21	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																	
22	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																	
23	104+197	104.190	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
24	104+215	104.208	EXISTING	1 x 1.0m	Reconstruction	PIPE CULVERT																	
25	109+786	109.779	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
26	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																	
27	110+167	110.160	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
28	110+402		EXISTING	1 x 1.5m		BOX CULVERT																	
29	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																	
30	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
31	113+897	113.885	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT																	
32	114+313	114.300	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT																	
33	114+954	114.952	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
34	115+097	115.087	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT																	
35	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																	
36	115+381	115.368	EXISTING	1 x 2.0m	Repair & Reconstruction	BOX CULVERT																	
37	115+884	115.872	EXISTING	2 x 1.0m	Repair & Widening	PIPE CULVERT																	
38	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																	

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW						Completed								In Progress								
Status Upto	31.12.2022					LHS								RHS								
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Type of Structure	Protection Work	Fly wing wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Fly wing wall	Protection Work	
1	66+357	66.383	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
2	67+068	67.068	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
3	69+357	69.357	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
4	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
5	73+755	73.755	BYPASS	1x1.2.0mx2.0m	PIPE CULVERT																	
6	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
7	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																	
8	105+440	105.440	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
9	105+536	105.525	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
10	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
11	108+002	107.994	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
12	108+080	108.070	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																	
13	108+225	108.225	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
14	108+345	108.334	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
15	108+441	108.441	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
16	108+540	108.500	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
17	108+767	108.767	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																	
18	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT																	
19	113+372	113.372	BYPASS		BOX CULVERT																	

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD						Completed								In Progress								
Status Upto	31.12.2022					LHS								RHS								
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Type of Structure	Protection Work	Fly wing wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Fly wing wall	Protection Work	
1	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT																	
2	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
3	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT																	
4	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT																	
5	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT																	
6	113+372	113.372	BYPASS		BOX CULVERT																	

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - MCW						Completed	In Progress															
Status Upto	31.12.2022					LHS								RHS								
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure		Protection Work	Retaining wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Retaining wall	Protection Work	
1	79+716	79.715	1 x 12.50m	MNBB	Widening																	
2	79+795	79.795	2 x 12.50m	MNBB	Re-Const.																	
3	82+007	82.006	2 x 12.50m	MNBB	Widening																	
4	85+144	85.144	2 x 12.50m	MNBB	Re-Const.																	
5	85+435	85.432	1 x 12.50m	MNBB	Widening																	
6	88+513	88.513	1 x 12.50m	MNBB	Widening																	
7	91+164	91.165	2 x 12.50m	MNBB	Re-Const.																	
8	92+343	92.342	1 x 12.50m	MNBB	Widening																	
9	101+101	101.100		MNBB	EXISTING									NA	NA	NA	NA	NA	NA	NA		
10	66+757	66.730	2 x 12.5m	MNBB	BYPASS																	
11	68+644	68.650	2 x 12.5m	MNBB	BYPASS																	
12	74+173	74.175	2 x 12.5m	MNBB	BYPASS																	
13	74+605	74.600	2 x 12.5m	MNBB	BYPASS																	
14	105+915	105.915	2 x 12.5m	MNBB	BYPASS																	
15	109+090	109.088	2 x 12.5m	MNBB	BYPASS																	
16	109+195	109.208	2 x 12.5m	MNBB	BYPASS																	
17	109+365	109.365	2 x 12.5m	MNBB	BYPASS																	
18	109+540	109.540	2 x 12.5m	MNBB	BYPASS																	
19	111+563	111.565	2 x 12.5m	MNBB	BYPASS																	
20	112+807	112.807	1 x 25m	MNBB	BYPASS																	
21	113+100	113.100	2 x 12.5m	MNBB	BYPASS																	
22	113+505	113.505	2 x 12.5m	MNBB	BYPASS																	

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD						Completed							In Progress									
Status Upto	31.12.2022					LHS							RHS									
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure		Protection Work	Retaining wall	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Retaining wall	Protection Work	
1	74+605	74.600	2 x 12.5m	MNBB	BYPASS																	
2	105+915	105.915	2 x 12.5m	MNBB	BYPASS																	
3	109+090	109.088	2 x 12.5m	MNBB	BYPASS																	
4	109+195	109.208	2 x 12.5m	MNBB	BYPASS																	
5	109+365	109.365	2 x 12.5m	MNBB	BYPASS																	
6	109+540	109.540	2 x 12.5m	MNBB	BYPASS																	
7	111+563	111.565	2 x 12.5m	MNBB	BYPASS																	
8	112+807	112.807	1 x 25m	MNBB	BYPASS																	
9	113+100	113.100	2 x 12.5m	MNBB	BYPASS																	
10	113+505	113.505	2 x 12.5m	MNBB	BYPASS																	

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF LVUP					Completed						In Progress					
Status Upto	31.12.2022				LHS						RHS					
Sr. No.	As Approved by IE	Number and Length of Spans (m)	Type of Structure		Protection Work	Slab	Wall	Raft	PCC	Excavation	Excavation	PCC	Raft	Wall	Slab	Protection Work
1	77+420	1X10.5	LVUP	EXISTING												
2	112+643	1X10.5	LVUP	BYPASS												

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (>15m Span)					Completed								In Progress												
Status upto	31.12.2022				LHS								RHS												
Sr. No.	MNB at Chainage	Span			Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	Excavation	PCC	Open Foundation	Pier/Abt	Piercap /Abtcap	Girder Casting	Girder Launching	Slab	Crash Barrier			
1	70+185	2 x 20	BYPASS	A1																					
				P1																					
				A2																					
2	73+815	1 x 15	BYPASS	A1																					
				A2																					
3	84+725	1 x 15	EXISTING	A1																					
				A2																					
4	84+987	2 x 15	EXISTING	A1																					
				P1																					
				A2																					

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MJB										Completed								
MJB at Chainage 66+530 (8x30) - BYPASS										In Progress								
Status Upto 31.12.2022	LHS/LSR									RHS/RSR								
	Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt	Can	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Can	Girder Casting	Girder Launching	Slab	Crash Barrier
A1																		
P1																		
P2																		
P3																		
P4																		
P5																		
P6																		
P7																		
A2																		
MJB at Chainage 73+340 (9x30) - BYPASS										Completed								
MJB at Chainage 73+340 (9x30) - BYPASS										In Progress								
Status Upto 31.12.2022	LHS/LSR									RHS/RSR								
	Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt	Can	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Can	Girder Casting	Girder Launching	Slab	Crash Barrier
A1																		
P1																		
P2																		
P3																		
P4																		
P5																		
P6																		
P7																		
P8																		
A2																		

MJB at Chainage 99+583 (3x25) - EXISTING ROAD										Completed		In Progress							
Status Upto 31.12.2022	LHS/LSR									RHS/RSR									
	Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt	Can	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Can	Girder Casting	Girder Launching	Slab	Crash Barrier	
A1																			
P1										Existing Major Bridge need to be retained.									
P2																			
A2																			
MJB at Chainage 107+400 - BYPASS										Completed		In Progress							
Status Upto 31.12.2022	LHS/LSR									RHS/RSR									
	Crash Barrier	Slab	Girder Launching	Girder Casting	Pier Cap/Abt	Can	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt	Can	Girder Casting	Girder Launching	Slab	Crash Barrier	
A1																			
P1																			
P2																			
P3																			
P4																			
P5																			
P6																			
P7																			
P8																			
P9																			
P10																			
P11																			
P12																			
P13																			
P14																			
P15																			
P16																			
P17																			
P18																			
P19																			
A2																			

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF FLYOVER					Completed									In Progress											
Status upto	31.12.2022				LHS									RHS											
Sr.No.	FO at Chainage	Span			Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Abt Shaft	Piercap /Abtcap	Girder Casting	Girder Launching	Slab	Crash Barrier			
1	69+785	1x30	BYPASS	A1																					
				A2																					
2	74+655	1x30	BYPASS+EXISTING	A1																					
				A2																					
3	80+556	1x30	EXISTING	A1																					
				A2																					
4	80+720	1x30	EXISTING	A1																					
				A2																					
5	95+455	2x30	EXISTING	A1																					
				P1																					
				A2																					
6	98+950	2x30	EXISTING	A1																					
				P1																					
				A2																					
7	104+570	1x30	BYPASS	A1																					
				A2																					
8	110+110	1x30	EXISTING	A1																					
				A2																					


SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF VUP					Completed									In Progress									
Status upto	31.12.2022				LHS									RHS									
SR.NO.	VUP at Chainage	Span			Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Abt Shaft	Piercap /Abtcap	Girder Casting	Girder Launching	Slab	Crash Barrier	
1	72+545	1x25	BYPASS	A1																			
				A2																			
2	75+830	1x25	EXISTING	A1																			
				A2																			
3	86+900	1x25	EXISTING	A1																			
				A2																			
4	87+670	1x25	EXISTING	A1																			
				A2																			
5	90+580	1x25	EXISTING	A1																			
				A2																			
6	97+225	1x25	EXISTING	A1																			
				A2																			
7	101+910	1x25	EXISTING	A1																			
				A2																			
8	102+975	1x25	EXISTING	A1																			
				A2																			
9	106+318	1x25	BYPASS	A1																			
				A2																			
10	109+350	1x25	BYPASS	A1																			
				A2																			
11	111+235	1x25	BYPASS+EXISTING	A1																			
				A2																			
12	113+550	1x25	BYPASS+EXISTING	A1																			
				A2																			
13	115+258	1x25	EXISTING	A1																			
				A2																			

5. Financial & Physical Progress of Work

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve

Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode
Fig. 03a- Financial Progress (Revised S-Curve) as per revised Target mentioned in the Settlement Agreement including EOT of 105 days + 90 days grace period




Schedule	2020													2021												2022												2023	
	Upto Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb												
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27												
Monthly Planned	567.46	18.54	30.46	41.09	45.36	50.07	52.92	51.46	50.48	47.85	21.70	15.16	14.72	18.80	31.19	40.25	44.01	48.52	50.96	49.61	48.06	46.07	21.45	15.92	15.90	15.37	7.62												
Monthly Achieved	567.46	9.73	32.65	26.06	20.88	12.41	24.87	32.26	36.70	29.31	40.79	16.07	14.46	6.47	15.81	17.27	13.84	18.11	14.63	18.04	8.45	6.43	5.40	9.89	12.40														
Cumulative Planned	567.46	586.00	616.46	657.55	702.91	752.98	805.90	857.36	907.84	955.69	977.39	992.55	1007.27	1026.07	1057.25	1097.51	1141.51	1190.04	1241.00	1290.61	1338.66	1384.74	1406.18	1422.11	1438.01	1453.38	1461.00												
Cumulative Achieved	567.46	577.19	609.84	635.90	656.79	669.20	694.07	726.33	763.02	792.33	833.12	849.19	863.65	870.12	885.93	903.20	917.04	935.15	949.78	967.83	976.27	982.70	988.10	998.00	1010.40														
Monthly Planned (%)	38.8%	1.3%	2.1%	2.8%	3.1%	3.4%	3.6%	3.5%	3.5%	3.3%	1.5%	1.0%	1.0%	1.3%	2.1%	2.8%	3.0%	3.3%	3.5%	3.4%	3.3%	3.2%	1.5%	1.1%	1.1%	1.1%	0.5%												
Monthly Achieved (%)	38.8%	0.7%	2.2%	1.8%	1.4%	0.8%	1.7%	2.2%	2.5%	2.0%	2.8%	1.1%	1.0%	0.4%	1.1%	1.2%	0.9%	1.2%	1.0%	1.2%	0.6%	0.4%	0.4%	0.7%	0.8%														
Cumulative Planned (%)	38.8%	40.1%	42.2%	45.0%	48.1%	51.5%	55.2%	58.7%	62.1%	65.4%	66.9%	67.9%	68.9%	70.2%	72.4%	75.1%	78.1%	81.5%	84.9%	88.3%	91.6%	94.8%	96.2%	97.3%	98.4%	99.5%	100.0%												
Cumulative Achieved (%)	38.8%	39.5%	41.7%	43.5%	44.95%	45.80%	47.51%	49.71%	52.23%	54.23%	57.02%	58.12%	59.11%	59.56%	60.64%	61.82%	62.77%	64.01%	65.01%	66.24%	66.82%	67.26%	67.63%	68.31%	69.16%														

Note:- Due to force majeure event on account of 2nd & 3rd wave of COVID -19 and due to problems/constraints at site on account of delay in process of obtaining permission for extraction of soil from the Borrow area and interruption in the supply of Pond Ash, the required progress could not be achieved. However, PIU, NHAI has recommended for additional Extension of Time for 270 days due to practical problems/constraints at site. The S-Curve for financial progress will be revised after getting the approval of additional Extension of Time for 270 days from the competent authority.

Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03b- Physical Progress (Revised S-Curve) as per revised Target mentioned in the Settlement Agreement including EOT of 105 days + 90 days grace period



Schedule	2020												2021												2022												2023																																																																							
	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb																																																																					
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27																																																		
Revised Target vs Achieved as per Revised Target	Monthly Planned	35.89%	1.27%	2.08%	2.81%	3.11%	3.43%	3.62%	3.52%	3.46%	3.28%	1.93%	1.21%	1.18%	1.45%	2.24%	2.81%	3.01%	3.32%	3.49%	3.40%	3.29%	3.15%	1.78%	1.57%	1.50%	1.43%	0.78%	Monthly Achieved	35.89%	0.66%	2.38%	1.66%	1.68%	0.55%	2.18%	2.62%	3.14%	2.29%	3.52%	1.08%	1.39%	0.27%	0.69%	0.92%	0.94%	2.01%	1.04%	1.01%	0.68%	0.61%	0.36%	0.72%	0.78%	Cumulative Planned	35.89%	37.16%	39.24%	42.06%	45.16%	48.59%	52.21%	55.73%	59.19%	62.46%	64.39%	65.60%	66.78%	68.23%	70.47%	73.28%	76.30%	79.62%	83.11%	86.50%	89.79%	92.94%	94.72%	96.29%	97.79%	99.22%	100.00%	Cumulative Achieved	35.89%	36.55%	38.92%	40.59%	42.26%	42.81%	44.99%	47.61%	50.75%	53.04%	56.56%	57.65%	59.04%	59.30%	59.99%	60.91%	61.85%	63.86%	64.90%	65.91%	66.59%	67.20%	67.56%	68.28%	69.06%

Note:- Due to force majeure event on account of 2nd & 3rd wave of COVID -19 and due to problems/constraints at site on account of delay in process of obtaining permission for extraction of soil from the Borrow area and interruption in the supply of Pond Ash, the required progress could not be achieved. However, PIU, NHA has recommended for additional Extension of Time for 270 days due to practical problems/constraints at site. The S-Curve for physical progress will be revised after getting the approval of additional Extension of Time for 270 days from the competent authority.

6. Quality Control and Quality Assurance

6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

Table 6.1 - 1 QA/QC Lab Equipment's at Annaikarai Lab		
Sl. NO	EQUIPMENT LIST'S	QUANTITY
1	compression testing machine 2000 kN	1
2	cement mortar vibrating machine	1
3	AIV Apparatus	1
4	electronic weighing balance (50 kg)	1
5	electronic weighing balance (600 gm)	1
6	Hot Air Oven(250° c)	1
7	Hot plate	1
8	Rain Gauge	1
9	Sieve: as per IS 460 -1962 200 dia Brass frame	
10	4.75 mm	1
11	1.18 mm	1
12	600 mic	1
13	300 mic	1
14	90 mic	1
15	75 mic	1
16	Pan with Lid	1
17	Sieve: as per IS 460 -1962 200 dia GI frame	
18	40 mm	1
19	20 mm	1
20	12.5 mm	1
21	10 mm	1
22	4.75 mm	1
23	2.36 mm	1
24	Pan with Lid	1

25	Thickness Gauge	1
26	Glass Rain measuring jar (200CM ²)	2
27	GI Tray (18 x24 x50)	5
28	Enamel Tray (medium)	4
29	Enamel Tray (small)	6
30	spectula wooden handle	8
31	GI Tray ()	1
32	Iron tray	1
33	slump cone apparatus with tamping rod	2

Table 6.1 - 2 QA/QC Lab Equipment's at Meensurity Lab

Sl. NO	EQUIPMENT LIST'S	QUANTITY
1	Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes	
a	100mm	2 Nos
b	75mm	2 Nos
c	90mm	2 Nos
d	63mm	2 Nos
e	53mm	2 Nos
f	50mm	2 Nos
g	45mm	2 Nos
h	40mm	2 Nos
i	37.5mm	2 Nos
j	31.5mm	2 Nos
k	26.5mm	2 Nos
l	25mm	2 Nos
m	22.4mm	2 Nos
n	20.0mm	2 Nos
o	19.0mm	2 Nos
p	18mm	2 Nos
q	16mm	2 Nos
r	14mm	2 Nos
s	13.2mm	2 Nos

t	12.5mm	2 Nos
v	11.2mm	2 Nos
u	10mm	2 Nos
w	9.5mm	2 Nos
x	6.3mm	2 Nos
y	5.6mm	2 Nos
z	4.75mm	2 Nos
2	Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh) as per IS complete with lid & pan of sieve	
a	37.5mm	2 Nos
b	26.5mm	2 Nos
c	22.4mm	2 Nos
d	19mm	2 Nos
e	16mm	2 Nos
f	14mm	2 Nos
g	13.2mm	2 Nos
h	12.5	2 Nos
i	11.2mm	2 Nos
j	10mm	2 Nos
k	9.5mm	2 Nos
l	4.75mm	2 Nos
m	2.8mm	2 Nos
n	2.36mm	2 Nos
o	2.0mm	2 Nos
p	1.80mm	2 Nos
q	1.7mm	2 Nos
r	1.4mm	2 Nos
s	1.18mm	2 Nos
t	1.0mm	3 Nos
v	0.600mm	2 Nos
u	0.425mm	2 Nos
w	0.355mm	2 Nos
x	0.300mm	2 Nos

y	0.180	2 Nos
z	0.090mm	2 Nos
aa	0.075mm	6 Nos
3	Measuring cylinder - Borosilicate glass - 100ML	40 Nos
4	Glass Thermometer 00c to 3000c	10 Nos
5	Flash filtering borosil glass - 2000ML	1 No
6	Flash filtering borosil glass - 5000ML	1 No
7	Round hot Plate	2 Nos
8	Measuring cylinder - Borosilicate glass - 1000ML	4 Nos
9	Measuring cylinder - Borosilicate glass - 250ML	4 Nos
10	Measuring cylinder- Borosilicate glass - 500ML	4 Nos
11	Beakers - glass borosil - low form cap 600ML	4 Nos
12	Compaction pedestal - 4"	4 Nos
13	Extractor plate - 6" dia for marshal test	1 No
14	Rammer marshal - 4"	4 Nos
15	Thermometer Infra red - MTX - 2	2 Nos
16	LE - Chatlier mould one set of six	2 Nos
17	Cone penetrometer	1 No
18	Los angeles abrasion testing machine	1 No
19	Marshal Mould - 4" dia	51 nos
20	G.I Tray - 1500*1500*100MM	4 Nos
21	Compaction pedestal - 6"	1 No
22	Marshal stability apparatus	1 No
23	Measuring cylinder- Plastic - 50ML	4 Nos
24	Measuring cylinder- Plastic - 250ML	2 Nos
25	Measuring cylinder- Plastic - 500ML	2 Nos
26	Measuring cylinder- Plastic - 1000ML	2 Nos
27	Vibrating machine with digital timer	1 No
28	Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM	1 No
29	Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM	1 No
30	Penetration cup - 55*70 MM	2 Nos
31	Penetration cup - 55*35MM	6 Nos

32	Standard Penetrometer - Automatic with digital timer	1 No
33	proctor compaction mould 100mm dia with 2.69kg Rammer mid steel	4 Nos
34	proctor compaction mould 150mm dia with 4.89kg Rammer mid steel	6 Nos
35	proving ring compression type 10kn	1 Nos
36	proving ring compression type 2.5kn	1 Nos
37	proving ring compression type 25kn	1 Nos
38	proving ring compression type 50kn	1 Nos
39	pycnometer bottle	4 Nos
40	Rapid moisture meter-0-25%	4 Nos
41	Riffle sample divider -G.I-20mm , no of slot ;16	1 nos
42	Riffle sample divider -G.I-40mm , no of slot ;12	1 Nos
43	Pipette borosilicate glass - 10 ml	4 Nos
44	Sand equivalent value test apparatus with accessories	1 Nos
45	field density test app - sand replacement method small	2 Set
46	shrinkage limit set W/O mercury	1 Nos
47	Mercury 250 Gm	1 Nos
48	Buoyancy balance	1 Nos
49	Spatula 8"	10 Nos
50	Spatula 4"	10 Nos
51	Standard sand - grade III - Bag of 25 kg	2 Nos
52	Standard sand - grade I - Bag of 25 kg	2 Bag
53	Standard sand - grade II - Bag of 25 kg	2 Bag
54	standard penetrometer - automatic with digital timer	1 Nos
55	Beaking head assembly - 6'	1 Nos
56	Bulk density cylindrical metal measure - 15 LTR	1 Nos
57	Bulk density cylindrical metal measure - 5 LTR	1 Nos
58	Bulk density cylindrical metal measure - 30 LTR	1 Nos
59	Calcium carbide - 500 GM for rapid moisture meter	10 Nos
60	Liquid limits device - hand operated	1 Nos
61	CBR mould mild steel 150mm dia with collar and base plate	60 Nos
62	Perforated plate - for CBR test AS per 1377	57 Nos

63	Spacer disc - for CBR test	4 nos
64	surcharge weight 2.5kg annular for cbr test	120 nos
65	cbr load frame electrical single speed	1 nos
66	chisel 25mm wide *300mm long	20 nos
67	compression testing machine 2000kn digital manual pace	1 nos
68	cube moulds 7.06cm isi marked for cement	12
69	Concrete mixer - Tilting drum type	1 No
70	Constant temperature water bath for marshal test with digital	2 Nos
71	Core drilling machine with diesel engine	1 No
72	Electronic weighing balance - 10KG	1 No
73	Cube moulds - 10CM	18 Nos
74	Cube moulds - 5CM	12 Nos
75	Electronic weighing balance - 600Gms	2 Nos
76	Dial gauge 0.01*30mm	4 Nos
77	Electronic platform balance - 100KG	1 Nos
78	Electronic weighing balance - 30KG	2 Nos
79	Electronic weighing balance - 50KG	2 Nos
80	Electronic weighing balance - 5KG	1 No
81	Stop watch - digital	4 Nos
82	Direct shear apparatus	1 No
83	Bottle wash plastic - 1000ML	4 Nos
84	Length gauge	1 No
85	Tray - G.I 300*300MM (12"*12")	6 Nos
86	Enamel tray -300*250*40 mm (10"*12")	9 Nos
87	Tray G.I -300*250*40 mm (10"*12")	9 Nos
88	Enamel tray -450*600*40 mm (18"*12")	12 Nos
89	Field density test app -sand replacement method medium	2 Set
90	Field density test app -sand replacement method Large	2 Set
91	Filter paper for marshal test 100mm dia	10 PKT
92	Filter paper for CBR test 15cm dia PKT of 100 circles	10 PKT
93	Flakiness gauge - M.S .Chrome / powder coated	1 Nos
94	Pensky marten flash pivot apparatus	1 Nos

95	Flexural strength testing machine curve	1 Nos
96	French curve	2 Nos
97	Slump test apparatus with tamping rod 16mm dia *600mm long	9 Nos
98	Thermometer dial 100mm dia * 300mm long 00 - 3000c	10 Nos
99	Tripod stand for CBR test	4 Nos
100	Gauging trowel 6" (150mm)	4 Nos
101	U tube glass viscometer	1 Nos
102	Saybolt viscometer with energy regulator	1 Nos
103	Vacuum pump -Singal Stage	1 Nos
104	Vibrating table -60*60 CM	1 Nos
105	Needle final setting time for vicat needle apparatus	1 Nos
106	Needle Initial setting time for vicat needle apparatus	1 Nos
107	Vicat Needle apparatus	2 Nos
108	Hammer with Handle - 1000 GM	4 Nos
109	Aggregate Impact testing machine	1 Nos
110	Beakers - glass borosil - low form cap ; 600ML	2 Nos
111	Beam mould -15*15*70 CM - Mild steel	17 Nos

6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of December - 2022 are tabulated below:-

Four Lining of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.



Monthly Progress Report : Summary of Quality Control Report : Month of December-2022

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concessionaire	IE	Concessionaire	IE	Concessionaire	IE				
1.0 Tests on OGL																	
1.1	Grain size analysis	IS: 2720 (Part4)	1 test / 250 meters	345	345	0	97	0	0	0	0	0	0	345	345	0	97
1.2	Atterberg Limits	IS: 2720 (Part5)	1 test / 250 meters	345	345	0	97	0	0	0	0	0	0	345	345	0	97
1.3	Proctor	IS: 2720 (Part8)	1 test / 250 meters	345	345	0	97	0	0	0	0	0	0	345	345	0	97
1.4	Free Swell index	IS: 2720 (Part40)	1 test / 250 meters	345	338	7	97	0	0	0	0	0	0	345	338	7	97
1.5	California bearing ratio	IS: 2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2.0 Borrow Area for EMB/Subgrade (MoRT&H 305)																	
2.1	Grain size analysis	IS: 2720 (Part4)	1 test /1500 m ³	1616	1616	0	875	0	0	0	0	0	0	1616	1616	0	875
2.2	Atterberg Limits	IS: 2720 (Part5)	1 test /1500 m ³	1616	1616	0	875	0	0	0	0	0	0	1616	1616	0	875
2.3	Proctor	IS: 2720 (Part8)	1 test /1500 m ³	1616	1616	0	875	0	0	0	0	0	0	1616	1616	0	875
2.4	Free Swell index	IS: 2720 (Part40)	1 test /1500 m ³	1616	1616	0	875	0	0	0	0	0	0	1616	1616	0	875
2.5	California bearing ratio	IS: 2720 (Part16)	1 test /3000 m ³	490	482	8	259	0	0	0	0	0	0	490	482	8	259
2.6	Direct shear Test	IS: 2720 (Part13)	1 test /3000 m ³	313	310	3	161	0	0	0	0	0	0	313	310	3	161
3.0 Cutting & Existing portion for EMB/Subgrade Site sampling (MoRT&H 305)																	
3.1	Grain size analysis	IS: 2720 (Part4)	1 test /1500 m ³	88	86	2	46	1	1	1	1	0	0	89	87	2	47
3.2	Atterberg Limits	IS: 2720 (Part5)	1 test /1500 m ³	88	86	2	46	1	1	1	1	0	0	89	87	2	47
3.3	Proctor	IS: 2720 (Part8)	1 test /1500 m ³	88	86	2	46	1	1	1	1	0	0	89	87	2	47
3.4	Free Swell index	IS: 2720 (Part40)	1 test /1500 m ³	88	86	2	46	1	1	1	1	0	0	89	87	2	47
3.5	California bearing ratio	IS: 2720 (Part16)	1 test /3000 m ³	45	43	2	25	1	1	1	1	0	0	46	44	2	26
3.6	Direct shear Test	IS: 2720 (Part13)	1 test /3000 m ³	1	1	0	1	0	0	0	0	0	0	1	1	0	1
4.0 Service Road																	
4.1	Grain size analysis	IS: 2720 (Part4)	1 test /1500 m ³	27	27	0	20	0	0	0	0	0	0	27	27	0	20
4.2	Atterberg Limits	IS: 2720 (Part5)	1 test /1500 m ³	27	27	0	20	0	0	0	0	0	0	27	27	0	20
4.3	Proctor	IS: 2720 (Part8)	1 test /1500 m ³	27	27	0	20	0	0	0	0	0	0	27	27	0	20
4.4	Free Swell index	IS: 2720 (Part40)	1 test /1500 m ³	27	27	0	20	0	0	0	0	0	0	27	27	0	20
4.5	California bearing ratio	IS: 2720 (Part16)	1 test /3000 m ³	8	8	0	8	0	0	0	0	0	0	8	8	0	8
4.6	Direct shear Test	IS: 2720 (Part13)	1 test /3000 m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5.0 Flyash For Embankment																	
5.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m ³	447	447	0	256	0	0	0	0	0	0	447	447	0	256
5.2	Maximum Dry Density	Clause 5.2	1 test /1500 m ³	447	447	0	268	0	0	0	0	0	0	447	447	0	268
5.3	Grain size analysis	IS: 2720 (Part4)	1 test /3000 m ³	307	307	0	180	0	0	0	0	0	0	307	307	0	180
5.4	Direct shear Test	IS: 2720 (Part13)	1 test /3000 m ³	202	202	0	113	0	0	0	0	0	0	202	202	0	113

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concessionaire	IE	Concessionaire	IE	Concessionaire	IE				
6.0 Field Density Test (MoRT&H 305)																	
6.1	Field density (OGL)	IS: 2720 (Part28)	1 test /3000 sqm	4069	3949	120	1008	0	0	0	0	0	0	4069	3949	120	1008
6.2	EMB field density	IS: 2720 (Part28)	1 test /3000 sqm	91488	88593	2895	17039	469	73	460	70	9	3	91957	89053	2904	17112
6.3	SG field density	IS: 2720 (Part28)	1 test /2000 sqm	18744	18285	459	6356	166	10	160	10	6	0	18910	18445	465	6366
6.4	Shoulder field density	IS: 2720 (Part28)	1 test /2000 sqm	1083	1040	43	135	60	0	60	0	0	0	1143	1100	43	135
6.5	Ground improvement (Soil)	IS: 2720 (Part28)	1 test /2000 sqm	5031	4948	83	611	0	0	0	0	0	0	5031	4948	83	611
6.6	Ground improvement & Median filling (Flyash)	IS: 2720 (Part28)	1 test /2000 sqm	31294	30479	815	4316	3234	338	3180	320	54	18	34528	33659	869	4654
7.0 Filter Media & Back filling (MoRT&H 2500)																	
7.1	Gradation		As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
7.2	Backfilling field density		1 test /1000 m ³	993	990	3	58	0	0	0	0	0	0	993	990	3	58
7.3	RE Wall field density		As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
8.0 Safe Bearing capacity of soil																	
8.1	Free Swell index	IS: 2720 (Part40)	As required	113	100	13	97	0	0	0	0	0	0	113	100	13	97
8.2	Grain size analysis	IS: 2720 (Part4)	As required	113	106	7	97	0	0	0	0	0	0	113	106	7	97
8.3	Proctor	IS: 2720 (Part8)	As required	113	106	7	97	0	0	0	0	0	0	113	106	7	97
8.4	Direct shear Test	IS: 2720 (Part13)	As required	113	94	19	97	0	0	0	0	0	0	113	94	19	97
8.5	Bearing Capacity / Plate Load Test	IS: 6403 / IS: 1888	As required	110	56	54	66	0	0	0	0	0	0	110	56	54	66
9.0 CTSB Mix Design/Site Frequency (MoRT&H 403)																	
9.1	Gradation	Table 400-4	1 test/400m ³	1129	1129	0	438	23	6	23	6	0	0	1152	1152	0	444
9.2	Atterberg Limits	IS: 2720 (Part5)	1 test/400m ³	1008	1008	0	361	23	6	23	6	0	0	1031	1031	0	367
9.3	Proctor	IS: 2720 (Part8)	As required	56	56	0	54	2	2	2	2	0	0	58	58	0	56
9.4	CBR Test or unconfined compressive strength test	IS: 2720 (Part16)	As required	1	1	0	1	0	0	0	0	0	0	1	1	0	1
9.5	Quality of cement		Minimum 1 test/5 tons	2	2	0	2	0	0	0	0	0	0	2	2	0	2
9.6	Aggregate Impact value	IS: 2386 (Part4)	As required	28	28	0	17	0	0	0	0	0	0	28	28	0	17
9.7	Field Density	IS: 2720 (Part28)	1 set of 2 Test per 500 Sqm	6271	6271	0	3737	103	43	103	43	0	0	6374	6374	0	3780
9.8	Specific gravity & Water absorption	IS: 2386 (Part2)	As required	2	2	0	2	0	0	0	0	0	0	2	2	0	2
9.9	Cubes	IRC:SP:89 (2010)	1 set 400MT	2149	2149	0	782	21	5	21	5	0	0	2170	2170	0	787
10.0 Granular Bedding Material (For Structures-Ground Improvement)- Mix Design																	
10.1	Gradation	Table 400-1	1 test/400m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10.2	Atterberg Limits	IS: 2720 (Part5)	1 test/400m ³	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10.3	Proctor	IS: 2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10.4	CBR Test	IS: 2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10.5	Aggregate Impact value	IS: 2386 (Part4)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
10.6	Field Density	IS: 2720 (Part28)	1 Test per 1000 Sq.m	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concession arie	IE	Concessio narie	IE	Concession arie	IE				
11.0 Granular Bedding Material (For Structures-Ground Improvement)- Site Frequency																	
11.1	Gradation	Table 400-1	1 test/400m ³	3	3	0	3	0	0	0	0	0	0	3	3	0	3
11.2	Atterberg Limits	IS: 2720 (Part5)	1 test/400m ³	3	3	0	3	0	0	0	0	0	0	3	3	0	3
11.3	Proctor	IS: 2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11.4	CBR Test	IS: 2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11.5	Aggregate Impact value	IS: 2386 (Part4)	As required	0	0	0	0	0	0	0	0	0	0	0	0	0	0
11.6	Field Density	IS: 2720 (Part28)	1 Test per 1000 Sq.m	90	90	0	21	0	0	0	0	0	0	90	90	0	21
12.0 WMM Mix Design (MoRT&H 406)																	
12.1	Gradation	Table 400-3	1 test/200m ³	61	61	0	61	0	0	0	0	0	0	61	61	0	61
12.2	Aggregate Impact Value	IS: 2386 (Part4)	1 test/1000m ³	13	13	0	13	0	0	0	0	0	0	13	13	0	13
12.3	Flakiness & Elongation index	IS: 2386 (Part1)	1 test/ 500m ³	12	12	0	12	0	0	0	0	0	0	12	12	0	12
12.4	Atterberg Limits	IS: 2720 (Part5)	1 test/200m ³	12	12	0	12	0	0	0	0	0	0	12	12	0	12
12.5	Water absorption & Sp. Gravity	IS: 2386 (Part2)	As required	8	8	0	8	0	0	0	0	0	0	8	8	0	8
12.6	Proctor	IS: 2720 (Part8)	As required	4	4	0	4	0	0	0	0	0	0	4	4	0	4
12.7	CBR	IS: 2720 (Part16)	As required	2	2	0	2	0	0	0	0	0	0	2	2	0	2
13.0 WMM Site Frequency (MoRT&H 406)																	
13.1	Gradation	Table 400-3	1 test/200m ³	783	783	0	308	10	6	10	6	0	0	793	793	0	314
13.2	Aggregate Impact Value	IS: 2386 (Part4)	1 test/1000m ³	454	454	0	174	5	3	5	3	0	0	459	459	0	177
13.3	Flakiness & Elongation index	IS: 2386 (Part1)	1 test/500m ³	470	470	0	160	5	3	5	3	0	0	475	475	0	163
13.4	Atterberg Limits	IS: 2720 (Part5)	1 test/200m ³	746	746	0	274	10	6	10	6	0	0	756	756	0	280
13.5	Water absorption	IS: 2386 (Part2)	As required	4	4	0	4	0	0	0	0	0	0	4	4	0	4
13.6	Proctor	IS: 2720 (Part8)	As required	26	26	0	24	1	1	1	1	0	0	27	27	0	25
13.7	CBR	IS: 2720 (Part16)	As required	1	1	0	1	0	0	0	0	0	0	1	1	0	1
13.8	Field Density	IS: 2720 (Part28)	1 set Test per 1000 Sq.m/3 pits	1669	1669	0	989	26	9	26	9	0	0	1695	1695	0	998
14.0 Dense Bituminous Macadam (Grade - II)																	
14.1	Bitumen Extraction & Gradation		1 Test/400MT	467	467	0	210	12	8	12	8	0	0	479	479	0	218
14.2	Combined Gradation	Table 500 - 18, Grad.II	1 Test/400MT	457	457	0	190	12	8	12	8	0	0	469	469	0	198
14.3	Individual Gradation Sets	Table 500 - 18, Grad.II	1 Test/400MT	456	456	0	193	12	8	12	8	0	0	468	468	0	201
14.4	Flakiness & Elongation index	MoRT&H Table 900 - 4	1 test/350 m ³	298	298	0	130	6	4	6	4	0	0	304	304	0	134
14.5	Aggregate Impact Value	MoRT&H Table 900 - 4	1 test/350m ³	345	345	0	150	6	4	6	4	0	0	351	351	0	154
14.6	Marshall Density	ASTM D 2726	1 Set/400MT	491	491	0	216	12	8	12	8	0	0	503	503	0	224
14.7	GMM	MoRT&H Table 900 - 4	1 Test/400MT	460	460	0	200	12	8	12	8	0	0	472	472	0	208
14.8	DBM Core Cutting	MoRT&H Table 900 - 4	1 Test/700M ²	1370	1370	0	743	28	28	28	28	0	0	1398	1398	0	771
Bitumen test (VG -40)																	
14.9	Softening Point	IS: 1205-1978	1 Test/ 1 lot	233	233	0	101	5	4	5	4	0	0	238	238	0	105
14.10	Penetration	IS: 1205-1978	1 Test/ 1 lot	233	233	0	101	5	4	5	4	0	0	238	238	0	105
14.11	Viscosity	IS: 1205-1978	1 Test/ 1 lot	233	233	0	101	5	4	5	4	0	0	238	238	0	105

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concession arie	IE	Concessio narie	IE	Concession arie	IE				
15.0 Bituminous Concrete (Grade - II) PMB MCW																	
15.1	Bitumen Extraction & Gradation	IRC:SP:11	1 Test/400MT	266	266	0	145	10	10	10	10	0	0	276	276	0	155
15.2	Combined Gradation	Table 500 - 17, Grad.II	1 Test/400MT	269	269	0	162	10	10	10	10	0	0	279	279	0	172
15.3	Individual Gradation Sets	Table 500 - 17, Grad.II	1 Test/400MT	269	269	0	162	10	10	10	10	0	0	279	279	0	172
15.4	Flakiness & Elongation index	MoRT&H Table 900 - 4	1 test/ 350m ³	134	134	0	73	5	5	5	5	0	0	139	139	0	78
15.5	Aggregate Impact Value	MoRT&H Table 900 - 4	1 test/350m ³	136	136	0	75	5	5	5	5	0	0	141	141	0	80
15.6	Marshall Density	ASTM D 2726	1 Set/400MT	265	265	0	137	10	10	10	10	0	0	275	275	0	147
15.7	GMM	MoRT&H Table 900 - 4	1 Test/400MT	265	265	0	137	10	10	10	10	0	0	275	275	0	147
15.8	BC Core Cutting	MoRT&H Table 900 - 4	1 Test/700M ²	1038	1038	0	503	22	22	22	22	0	0	1060	1060	0	525
16.0 Bituminous Concrete (Grade - II) VG-40 S/R																	
16.1	Bitumen Extraction & Gradation	IRC:SP:11	1 Test/400MT	58	58	0	26	8	3	8	3	0	0	66	66	0	29
16.2	Combined Gradation	Table 500 - 17, Grad.II	1 Test/400MT	55	55	0	25	8	3	8	3	0	0	63	63	0	28
16.3	Individual Gradation Sets	Table 500 - 17, Grad.II	1 Test/400MT	55	55	0	25	8	3	8	3	0	0	63	63	0	28
16.4	Flakiness & Elongation index	MoRT&H Table 900 - 4	1 test/ 350m ³	33	33	0	16	4	3	4	3	0	0	37	37	0	19
16.5	Aggregate Impact Value	MoRT&H Table 900 - 4	1 test/350m ³	33	33	0	16	4	3	4	3	0	0	37	37	0	19
16.6	Marshall Density	ASTM D 2726	1 Set/400MT	55	55	0	25	8	3	8	3	0	0	63	63	0	28
16.7	GMM	MoRT&H Table 900 - 4	1 Test/400MT	55	55	0	25	8	3	8	3	0	0	63	63	0	28
16.8	BC Core Cutting	MoRT&H Table 900 - 4	1 Test/700M ²	219	219	0	119	17	17	17	17	0	0	236	236	0	136
Bitumen test (PMB)																	
16.9	Softening Point	IS: 1205-1978	1 Test/ 1 lot	162	162	0	67	2	2	2	2	0	0	164	164	0	69
16.10	Elastic recovery	IS: 15462-2019	1 Test/ 1 lot	162	162	0	67	2	2	2	2	0	0	164	164	0	69
17.0 Prime Coat																	
17.0	Rate of Spread of Binder		Three tests per day	1006	1006	0	459	18	0	18	0	0	0	1024	1024	0	459
17.1 Emulsion Test (SS-1)																	
17.1	Say bolt Viscometer	IS: 8887-2004	1 Test/ 1 lot	24	24	0	17	0	0	0	0	0	0	24	24	0	17
17.2 Tack Coat																	
17.2	Rate of Spread of Binder		Three tests per day	1304	1304	0	476	60	12	60	12	0	0	1364	1364	0	488
17.3 Emulsion Test (RS-1)																	
17.3	Say bolt Viscometer	IS: 8887-2004	1 Test/ 1 lot	15	15	0	12	0	0	0	0	0	0	15	15	0	12
18.0 Fine Aggregate (MoRT&H 1008)																	
18.1	Gradation/ Sieve analysis	IS: 2386 (Part1)	1 test per day	2241	2241	0	766	31	20	31	20	0	0	2272	2272	0	786
18.2	Specific gravity & Water absorption	IS: 2386 (Part3)	As required	16	16	0	15	0	0	0	0	0	0	16	16	0	15
18.3	Fineness Modulus	MoRT&H Sec. 1008 & 383	1 test per day	2099	2099	0	694	31	20	31	20	0	0	2130	2130	0	714
18.4	Alkali aggregate reactivity test	IS: 2386 (Part7) IS: 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0	0	0
18.5	Deleterious material/silt	IS: 2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0	0	0

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concession aire	IE	Concessio naire	IE	Concession aire	IE				
19.0 Coarse Aggregate (MoRT&H 1007)																	
19.1	Gradation	IS: 2386 (Part1)	1 test per day	2155	2155	0	766	31	20	31	20	0	0	2186	2186	0	786
19.2	Specific gravity & Water absorption	IS: 2386 (Part3)	As required	18	18	0	15	0	0	0	0	0	0	18	18	0	15
19.3	Aggregate Impact Value	IS: 2386 (Part4)	1 test / each source & monthly	566	566	0	267	4	4	4	4	0	0	570	570	0	271
19.4	Flakiness index	IS: 2386 (Part1)	1 test / each source & monthly	531	531	0	250	4	4	4	4	0	0	535	535	0	254
19.5	Soundness	IS: 2386 (Part5)	As required	2	2	0	2	0	0	0	0	0	0	2	2	0	2
19.6	Alkali aggregate reactivity test	IS:2386 (Part7) IS: 456	1 test per source	2	2	0	2	0	0	0	0	0	0	2	2	0	2
19.7	Deleterious constituents	IS: 2386 (Part2)	1 test per source	2	2	0	2	0	0	0	0	0	0	2	2	0	2
19.8	Petrographic Examination	IS: 2386 (Part8)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0	0	0
20.0 Cement (MoRT&H 1006)																	
20.1	Chemical test / Physical test	IS: 4031 & 4032	1 test per source	14	14	0	9	0	0	0	0	0	0	14	14	0	9
20.2	Fineness	IS: 4031 (Part1)	Every batch	607	607	0	280	4	2	4	2	0	0	611	611	0	282
20.3	Normal Consistency	IS: 4031 (Part4)	Every batch	579	579	0	280	4	2	4	2	0	0	583	583	0	282
20.4	Initial & Final setting time	IS: 4031 (Part5)	Every batch	579	579	0	280	4	2	4	2	0	0	583	583	0	282
20.5	Soundness of Cement	IS: 4031 (Part3)	Every batch	523	523	0	246	4	2	4	2	0	0	527	527	0	248
20.6	Compressive Strength-set	IS: 4031 (Part6)															
	3 days		1 test per Lot	539	539	0	235	4	1	4	1	0	0	543	543	0	236
	7 days		1 test per Lot	531	531	0	229	4	4	4	4	0	0	535	535	0	233
	28 days		1 test per Lot	527	527	0	219	6	4	6	4	0	0	533	533	0	223
21.0 Concrete Cube Strength																	
M15 PCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	782	782	0	286	15	1	15	1	0	0	797	797	0	287
	28Days Compressive Strength			1349	1349	0	566	3	0	3	0	0	0	1352	1352	0	566
M20 KERB																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	342	342	0	81	5	0	5	0	0	0	347	347	0	81
	28Days Compressive Strength			888	888	0	213	7	0	7	0	0	0	895	895	0	213
M20 RCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	386	386	0	110	32	5	32	5	0	0	418	418	0	115
	28Days Compressive Strength			767	767	0	250	0	0	0	0	0	0	767	767	0	250
M20PCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	35	35	0	16	5	3	5	3	0	0	40	40	0	19
	28Days Compressive Strength			37	37	0	15	2	2	2	2	0	0	39	39	0	17
M25 RCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	75	75	0	20	3	1	3	1	0	0	78	78	0	21
	28Days Compressive Strength			124	124	0	74	0	0	0	0	0	0	124	124	0	74

Sr. No.	Item Description	IS Specification Clause	Frequency of Tests	Tests conducted upto Previous month				Tests conducted during reporting month December 2022						Tests conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	Tested		Passed		Failed		No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
								Concession aire	IE	Concesio naire	IE	Concession aire	IE				
M30 RCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	871	871	0	300	5	1	5	1	0	0	876	876	0	301
	28Days Compressive Strength			1440	1440	0	561	5	0	5	0	0	0	1445	1445	0	561
M30 RCC PUMPABLE																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	176	176	0	68	6	3	6	3	0	0	182	182	0	71
	28Days Compressive Strength			431	431	0	213	19	15	19	15	0	0	450	450	0	228
M35 RCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	398	398	0	194	2	1	2	1	0	0	400	400	0	195
	28Days Compressive Strength			821	821	0	420	0	0	0	0	0	0	821	821	0	420
M35 PILING																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	987	987	0	518	0	0	0	0	0	0	987	987	0	518
	28Days Compressive Strength			2924	2924	0	1565	0	0	0	0	0	0	2924	2924	0	1565
M35 RCC PUMPABLE																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	1345	1345	0	558	13	1	13	1	0	0	1358	1358	0	559
	28Days Compressive Strength			4085	4085	0	1997	29	4	29	4	0	0	4114	4114	0	2001
M35 RE BLOCK																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	792	792	0	228	0	0	0	0	0	0	792	792	0	228
	28Days Compressive Strength			2270	2270	0	728	0	0	0	0	0	0	2270	2270	0	728
M40 PUMP & M40 RCC																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	999	999	0	376	4	2	4	2	0	0	1003	1003	0	378
	28Days Compressive Strength			2188	2188	0	890	24	8	24	8	0	0	2212	2212	0	898
M40 PQC																	
	7 Days Flexural Strength	As Per IS: 516	As Per IS: 516	12	12	0	12	0	0	0	0	0	0	12	12	0	12
	28 Days Flexural Strength			30	30	0	30	0	0	0	0	0	0	30	30	0	30
	7Days Compressive Strength	As Per IS: 516	As Per IS: 516	12	12	0	12	0	0	0	0	0	0	12	12	0	12
	28Days Compressive Strength			30	30	0	30	0	0	0	0	0	0	30	30	0	30
M40 PILING																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	306	306	0	92	0	0	0	0	0	0	306	306	0	92
	28Days Compressive Strength			997	997	0	271	0	0	0	0	0	0	997	997	0	271
M45 PUMP																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	435	435	0	188	0	0	0	0	0	0	435	435	0	188
	28Days Compressive Strength			1114	1114	0	442	0	0	0	0	0	0	1114	1114	0	442
M50 RCC PUMP																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	19	19	0	12	0	0	0	0	0	0	19	19	0	12
	28Days Compressive Strength			29	29	0	23	0	0	0	0	0	0	29	29	0	23
M60 PUMP																	
	7Days Compressive Strength	MoRT&H Sec. 1700	MoRT&H Sec. 1700 No of sets	659	659	0	218	0	0	0	0	0	0	659	659	0	218
	28Days Compressive Strength			2266	2266	0	743	0	0	0	0	0	0	2266	2266	0	743

PATEL SETHIAHOPU CHOLOPURAM HIGHWAY PVT. LTD.

Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to 116.440 section of NH-45C in the state of Tamil Nadu under NHDP Phase-IV on Hybrid Annuity Mode

STATUS OF NCR

Sl No	NCR NO	Date	Location		Description of NCR	NCR Issued reference	Concessionaire Reply Reference	NCR Closed Reference	Remarks
			From	To					
1	NCR - 01	30.01.2019	Box Culver at Km:76+390 (LHS)		Improper Ground Improvement for Box culver at Km:76+390	Lr.No.221_30.01.2019	Lr.No.280_14.02.2019	Lr.No.258_20.03.2019	Closed
2	NCR - 02	23.05.2019	Minor Bridge at Km:79+795 (LHS)		a) Improper compaction/vibration f Abtment -1 wall 2nd lift lead to honey combs. b) No cover to the reinforcement in Abutment - 1 wall 2nd lift	Lr.No.304_23.05.2019	Lr.No.956_13.08.2021	Lr.No.630A_13.08.2021	Closed
3	NCR - 03	23.05.2019	Abutment A2 of Minor Bridge at Km:85+435 (LHS)		Improper alignment (plumb) of Abutment-2 wall 2nd lift	Lr.No.305_23.05.2019	Lr.No.958_15.08.2021	Lr.No.631A_21.08.2021	Closed
4	NCR - 04	23.05.2019	Pile cap for Abutment A2 of VUP at Km.102+975 LHS		Honey combs in Pile cap for Abutment A2 of VUP at Km.102+975 LHS	Lr.No.306_23.05.2019	Lr.No.959_15.08.2021	Lr.No.632A_31.08.2021	Closed
5	NCR - 05	15.11.2019	HW between Km:93+900 to Km.94+200 (RHS)		Rectification required in Median kerb	Lr.No.403_15.11.2019 Lr.No.478_09.07.2020	Lr.No.1008_22.11.2021	Lr.No.646_26.11.2021	Closed
6	NCR - 06	13.12.2019	HW between Km:82+850 to Km.82+970 (RHS)		WMM segregation	Lr.No.429_13.12.2019	Lr.No.786_23.12.2020	Lr.No.551_29.01.2021	Closed
7	NCR - 07	09.07.2020	Diversion road damaged at Km:97+300 to Km:97+600		Diversion road damaged	Lr.No.476_09.07.2020	Lr.No.727_02.10.2020	Lr.No.509_14.10.2020	Closed
8	NCR - 08	23.07.2020	95+990 to 96+100(RHS) 96+230 to Km:96+300(RHS)		Improper laying of Kerb and not as per approved drawings	Lr.No.482_23.07.2020	Lr.No.1009_22.11.2021	Lr.No.647_26.11.2021	Closed
9	NCR - 09	31.07.2020	96+300 to 96+400(RHS)		Kerb mould is not as per the approved drawings	Lr.No.484_31.07.2020	Lr.No.1010_22.11.2021	Lr.No.648_27.11.2021	Closed
10	NCR - 10	18.08.2020	96+100 to 96+220(RHS)		Kerb mould is not as per the approved drawings	Lr.No.489_18.08.2020	Lr.No.1011_22.11.2021	Lr.No.649_29.11.2021	Closed
11	NCR - 11	12.11.2020	Km.83+950 to Km.84+100		Excavated Embankment fill and used in Subgrade layer	Lr.No.523_12.11.2020	Lr.No.774_02.12.2020	Lr.No.552_29.01.2021	Closed
12	NCR - 12	02.12.2021	Km.83+940 to Km.84+080 (LHS)		Median kerb laying is not in line and level	Lr.No.531_02.12.2021	Lr.No.1012_22.11.2021	Lr.No.650_29.11.2021	Closed
13	NCR - 13	03.04.2021	Box Culvert at Km:77+766 (LHS)		Box Culvert without proper shuttering and reinforcement exposed.	Lr.No.587_03.04.2021	Lr.No.888_12.05.2021	Lr.No.597A_12.05.2021	Closed
14	NCR - 14	05.05.2021	RE wall of VUP at Km:90+580		Unsuitable soil is used in RE wall embankment filling at Km:90+580 (VUP)	Lr.No.596_05.05.2021	Lr.No.892_18.05.2021	Lr.No.603_22.06.2021	Closed
15	NCR - 15	20.09.2022	Km 70+160 to 70+200		Mismatching of FRL with approved Plan & Profile	Lr.No.788_20.09.2022			Open

Four Laning of Sethiyahopu - Cholapuram From Km 65.960 to Km 116.440 Section of NH-45C in the State of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode.

SOURCE APPROVAL SUMMARY

Sr. No.	Item	Source	Submission Letter No	Approved Letter No	Remarks
1	Quality Assurance Plan (QAP)	M/s Patel Infrastructure Ltd	PSCHPL/SCP/IE/2018/019	TES/IE/SC/PIL/2018/034	Approved
2	Cement	M/s Ramco Cements Limited, Chennai.	PSCHPL/SCP/IE/2018/012	TES/IE/SC/PIL/2018/005	Approved
		M/s Dalmia Bharat Cement, Ariyalur	PSCHPL/SCP/IE/2018/009	TES/IE/SC/PIL/2018/006	Approved
		M/s Ultratech	PSCHPL/SCP/IE/2018/090	TES/IE/SC/PIL/2018/060	Approved
		M/s India Cement (Coremendal)	PSCHPL/SCP/IE/2018/063	TES/IE/SC/PIL/2018/040	Approved
		M/s Chettinad Cement, Chennai.	PSCHPL/SCP/IE/2018/009	TES/IE/SC/PIL/2018/052	Approved
		M/s Barathi Cement,	PSCHPL/SCP/IE/2018/154	TES/IE/SC/PIL/2018/128	Approved
		M/s JSW Cement,	PSCHPL/SCP/IE/2018/294	TES/IE/SC/PIL/2018/257	Approved
3	Steel	M/s Jindal Steel & Power Limited, New Delhi.	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/010	Approved
		M/s shyam Steel	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/016	Approved
		M/s Kamachi Industries limited, Chennai.	PSCHPL/SCP/IE/2018/301	TES/IE/SC/PIL/2018/056	Approved
		M/s SAIL	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/173	Approved
		M/s VIZAG STEEL	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/173	Approved
		M/s Tata Steel Limited,	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/173	Approved
		M/s Essar Steel Ltd,	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/173	Approved
		M/s Electrosteel Steels Limited,	PSCHPL/SCP/IE/2018/202	TES/IE/SC/PIL/2018/173	Approved
		M/s Agarwal Foundries pvt Limited,	PSCHPL/SCP/IE/2019/516	TES/IE/SC/PIL/2019/402	Approved
4	HT strands	M/s Usha Martin Limited	PSCHPL/SCP/IE/2018/286	Factory visit Required	
		M/s D.P. Wires Limited	PSCHPL/SCP/IE/2018/045	PSCHPL/SCP/IE/2018/028	Approved
		M/s Kataria industries Pvt Ltd	PSCHPL/SCP/IE/2018/253	TES/IE/SC/PIL/2018/213	Approved
5	Prestressing Agency	M/s Dynamic Prestressing India Pvt. Ltd	PSCHPL/SCP/IE/2018/059	TES/IE/SC/PIL/2018/037	Approved
6	Mechanical couplers	M/s Unitech couplers India (P) Ltd., Coimbatore.	PSCHPL/SCP/IE/2018/018	TES/IE/SC/PIL/2018/009	Approved
		M/s Spplcetek India Pvt Ltd., Mumbai.	PSCHPL/SCP/IE/2018/018	Factory visit Required	
7	Chemical Admixture	M/s Fosroc, Bangalore	PSCHPL/SCP/IE/2018/008	TES/IE/SC/PIL/2018/003	Approved
		M/s Kunal Conchem Pvt.Ltd, Faridabad	PSCHPL/SCP/IE/2018/008	TES/IE/SC/PIL/2018/067	Approved
		M/s Rheoplast Technology Pvt. Ltd, Mumbai	PSCHPL/SCP/IE/2018/008	TES/IE/SC/PIL/2018/066	Approved
		M/s BASF India Limited	PSCHPL/SCP/IE/2018/072	TES/IE/SC/PIL/2018/042	Approved
		M/s Sika India Pvt Ltd,	PSCHPL/SCP/IE/2018/272	TES/IE/SC/PIL/2018/234	Approved
		M/s B&B Specialities India Pvt Ltd,	PSCHPL/SCP/IE/2018/233	TES/IE/SC/PIL/2018/179	Approved
		M/S CAC Pvt Ltd,	PSCHPL/SCP/IE/2018/219	TES/IE/SC/PIL/2018/180	Approved
		M/s CBS Chemicals,	PSCHPL/SCP/IE/2018/293	TES/IE/SC/PIL/2018/256	Approved
8	Curing Compound	M/s Kunal Conchem Pvt.Ltd, Faridabad	PSCHPL/SCP/IE/2018/094	TES/IE/SC/PIL/2018/067	Approved
		M/s CBS Chemicals Pvt.Ltd, Faridabad	PSCHPL/SCP/IE/2019/464	TES/IE/SC/PIL/2019/369	Approved
9	Emulsion	M/s Indian Oil Corporation	PSCHPL/SCP/IE/2018/061	TES/IE/SC/PIL/2018/039	Approved
		M/s IWL India Limited	PSCHPL/SCP/IE/2018/073	TES/IE/SC/PIL/2018/054	Approved
		M/s Hindustan Colas Private Limited	PSCHPL/SCP/IE/2018/062	TES/IE/SC/PIL/2018/035	Approved
		M/s Ooms Polymer Modified Bitumen Pvt Ltd,	PSCHPL/SCP/IE/2018/314	TES/IE/SC/PIL/2018/254	Approved
		M/s Tiki Tar and shell india pvt ltd	PSCHPL/SCP/IE/2020/674	TES/IE/SC/PIL/2020/485	Approved
		M/s Indian Oil Corporation	PSCHPL/SCP/IE/2018/061	TES/IE/SC/PIL/2018/039	Approved
		M/s Hindustan Colas Private Limited	PSCHPL/SCP/IE/2018/282	TES/IE/SC/PIL/2018/0238	Approved
		M/s IWL India Limited	PSCHPL/SCP/IE/2018/073	TES/IE/SC/PIL/2018/054	Approved

10	Bitumen	M/s Tiki Tar industries,	PSCHPL/SCP/IE/2018/250	TES/IE/SC/PIL/2018/0215	Approved
		M/s Ooms Polymer Modified Bitumen Pvt Ltd, (PMB)	PSCHPL/SCP/IE/2021/806	Factory visit Required	
		M/s BITCOL Corporation india Pvt.Ltd	PSCHPL/SCP/IE/2021/920	TES/IE/SC/PIL/2021/611	Approved
		M/s Hincol (HCPL) PMB 70 H10	PSCHPL/SCP/IE/2021/810	TES/IE/SC/PIL/2021/557	Approved
11	Mastic Asphalt	M/s IWL India Limited	PSCHPL/SCP/IE/2018/073	TES/IE/SC/PIL/2018/053	Approved
12	Micro Silica	M/s Elkem South Asia Pvt Ltd,	PSCHPL/SCP/IE/2018/201	TES/IE/SC/PIL/2018/170	Approved
13	Anti Stripping	M/s HCPL & Tiki Tar Pvt Ltd,	PSCHPL/SCP/IE/2019/495	TES/IE/SC/PIL/2019/384	Approved
14	Micro Fine	M/s Suyag Elements India Pvt Ltd	PSCHPL/SCP/IE/2020/614	TES/IE/SC/PIL/2020/449	Approved
15	Expansion Joint	M/s Kantaflex India Pvt Ltd	PSCHPL/SCP/IE/2020/784	TES/IE/SC/PIL/2021/544	Approved
		M/s Sanfield India Ltd	PSCHPL/SCP/IE/2020/781	TES/IE/SC/PIL/2021/543	Approved
		M/s Hercules Structural Systems Pvt Ltd	PSCHPL/SCP/IE/2020/782	TES/IE/SC/PIL/2021/545	Approved
16	Road Marking	M/s Solucio Infra solutions Pvt Ltd	PSCHPL/SCP/IE/2021/894	TES/IE/SC/PIL/2021/607	Approved
17	Metal Beam Crash Barrier	M/s Roadshield Pvt Ltd	PSCHPL/SCP/IE/2021/893	TES/IE/SC/PIL/2021/608	Approved
18	TRAFFIC SIGN BOARDS	M/s S.N.I Infratech Pvt Ltd	PSCHPL/SCP/IE/2020/744	TES/IE/SC/PIL/2020/744	Approved
19	Elastometric Bearings	M/s Polymer Products Pvt Ltd	PSCHPL/SCP/IE/2020/595	TES/IE/SC/PIL/2020/451	Approved
		M/s Sanfield India Ltd	PSCHPL/SCP/IE/2018/228,168	TES/IE/SC/PIL/2019/205	Approved
		M/s Ammenji Rubber Pvt Ltd	PSCHPL/SCP/IE/2018/144	TES/IE/SC/PIL/2018/127	Approved
20	Highway Lighting	M/s PCP Power Pvt Ltd	PSCHPL/SCP/IE/2020/788	TES/IE/SC/PIL/2021/542	Approved
21	Road Studs/Cat Eyes	M/s 3M Indian Limited	PSCHPL/SCP/IE/2021/987	TES/IE/SC/PIL/2021/642	Approved

Four Laning of Sethiyahopu - Cholapuram from Km 65.960 to Km 116.440 section of NH-45C in the state of Tamilnadu under NHDP Phase-IV on Hybrid Annuity Mode.

CONSUMPTION OF BORROW AREA (UPTO 31/12/2022)

Sr. No.	B/A NO.	Chainage	Lead From NH-45C	Side	Suitable For	Approved Qty In M ³	Used Qty In M ³	Balance Qty In M ³	Submission Letter No	Approved Letter No	Status	Remarks
1	1	Maruvai 61+090	1.5 km	LHS	EMB	18000	17964	36	PSCCHPL/SCP/IE/2018/093	TES/IE/SCP/PIL/2018/059	Close	Approved
2	1	61+090 LHS (Maruvai) EX - 01	1.5km	LHS	EMB	30000	29946	54	PSCCHPL/SCP/IE/2020/656	TES/IE/SC/PIL/2020/470	Close	Approved
3	1	61+090 LHS (Maruvai) EX - 02	1.5 KM	LHS	EMB & SUBGRADE	30000	30000	0	PSCCHPL/SCP/IE/2020/656	TES/IE/SC/PIL/2020/470	Close	Approved
4	1	61+090 LHS (Maruvai) EX - 03	1.5km	LHS	EMB	30000	29970	30	PSCCHPL/SCP/IE/2020/670	TES/IE/SC/PIL/2020/477	Close	Approved
5	1	61+090 LHS (Maruvai) EX - 04	1.5km	LHS	EMB & SUBGRADE	30000	28596	1404	PSCCHPL/SCP/IE/2020/679	TES/IE/SC/PIL/2020/486	Close	Approved
6	1	61+090 LHS (Maruvai) EX - 05	1.5km	LHS	EMB	30000	29890	110	PSCCHPL/SCP/IE/2020/679	TES/IE/SC/PIL/2020/486	Close	Approved
7	1	61+090 LHS (Maruvai) EX - 06	1.5km	LHS	EMB	45000	45000	0	PSCCHPL/SCP/IE/2020/683	TES/IE/SC/PIL/2020/500	Close	Approved
8	2	106+350 RHS Kodali	4.0 km	RHS	EMB	18000	15000	3000	PSCCHPL/SCP/IE/2018/084	TES/IE/SCP/PIL/2018/061	Close	Approved
9	2	106+350 RHS (Kodali) EX - 01	4.0 km	RHS	EMB	30000	12041	17959	PSCCHPL/SCP/IE/2020/670	TES/IE/SC/PIL/2020/477		Approved
10	2	106+350 RHS (Kodali) EX - 02	4.0 km	RHS	EMB	30000	10561.4	19438.6	PSCCHPL/SCP/IE/2020/689	TES/IE/SC/PIL/2020/490		Approved
11	3	113+250 LHS Paalur	2.0 km	LHS	EMB	15000	0	15000	PSCCHPL/SCP/IE/2018/101	TES/IE/SCP/PIL/2018/098		Approved
12	4	113+250 LHS Kattanakaram	4.0 km	LHS	EMB	15000	0	15000	PSCCHPL/SCP/IE/2018/147	TES/IE/SCP/PIL/2018/122		Approved
13	5	113+250 LHS Manikudi	5.0 km	LHS	EMB	15000	0	15000	PSCCHPL/SCP/IE/2018/116	TES/IE/SCP/PIL/2018/099		Approved
14	6	112+250 RHS Ammiyapan	8.0 km	RHS	EMB	15000	0	15000	PSCCHPL/SCP/IE/2018/160	TES/IE/SCP/PIL/2018/131		Approved
15	7	80+500 RHS Palayan kottai	6.0 km	RHS	EMB	30000			PSCCHPL/SCP/IE/2018/160	TES/IE/SCP/PIL/2018/129		Approved
16	7	80+500 RHS Palayan kottai EX-01	6.0 km	RHS	EMB	60000			PSCCHPL/SCP/IE/2019/374	TES/IE/SCP/PIL/2019/300		Approved
17	7	80+500 RHS Palayan kottai EX-02	6.0 km	RHS	EMB	60000			PSCCHPL/SCP/IE/2019/396	TES/IE/SCP/PIL/2019/315		Approved
18	7	80+500 RHS Palayan kottai EX-03	6.0 km	RHS	EMB & SUBGRADE	60000	56527.5	3472.5	PSCCHPL/SCP/IE/2019/435	TES/IE/SCP/PIL/2019/343		Approved
19	7	80+500 RHS Palayan kottai EX-04	6.0 km	RHS	EMB & SUBGRADE	30000	29994	6	PSCCHPL/SCP/IE/2021/1005	TES/IE/SC/PIL/2021/645		Approved

20	7	80+500 RHS Palayan kottai EX-05	6.0 km	RHS	EMB & SUBGRADE	30000	26850	3150	PSCCHPL/SCP/IE/2022/1083	TES/IE/SC/PIL/2022/682		Approved
21	7	80+500 RHS Palayan kottai EX-06	6.0 km	RHS	EMB & SUBGRADE	30000	20557	9443	PSCCHPL/SCP/IE/2022/1101	TES/IE/SC/PIL/2022/736		Approved
22	7	80+500 RHS Palayan kottai EX-07	6.0 km	RHS	EMB & SUBGRADE	30000	23491	6509	PSCCHPL/SCP/IE/2022/1107	TES/IE/SC/PIL/2022/724		Approved
23	8	98+950 RHS Ponnery	5.0 km	RHS	EMB	30000	29679	321	PSCCHPL/SCP/IE/2019/302	TES/IE/SCP/PIL/2019/247		Approved
24	8	98+950 RHS Ponnery EX-01	5.0 km	RHS	EMB & SUBGRADE	30000	5714	24286	PSCCHPL/SCP/IE/2019/488	TES/IE/SCP/PIL/2019/386		Approved
25	9	106+320 RHS (Uthayanatham)	3.0 km	RHS	EMB	25500	39544	956	PSCCHPL/SCP/IE/2019/302	TES/IE/SCP/PIL/2019/247		Approved
26	9	106+320 RHS (Uthayanatham EX-01)	3.0 km	RHS		15000			PSCCHPL/SCP/IE/2019/472	TES/IE/SCP/PIL/2019/365		Approved
27	10	96+600 LHS (Pandianeery)	3.0 km	LHS	EMB	34500	63874	626	PSCCHPL/SCP/IE/2019/302	TES/IE/SCP/PIL/2019/247		Approved
28	10	96+600 LHS (Pandianeery) EX-01	3.0 km	LHS		30000			PSCCHPL/SCP/IE/2019/345	TES/IE/SCP/PIL/2018/268		Approved
29	10	96+600 LHS (Pandianeery) EX-02	3.0 km	LHS	EMB & RE WALL	18000		18000	PSCCHPL/SCP/IE/2021/950	TES/IE/SC/PIL/2021/630		Approved
30	11	88+550 (Kaduvetti)	1.0 Km	LHS	EMB	25500	25816	-316	PSCCHPL/SCP/IE/2019/335			
31	11	88+550 (Kaduvetti) EX - 01	1.0 Km	LHS	EMB & SUBGRADE	30000	28498	1502	PSCCHPL/SCP/IE/2019/352	TES/IE/SCP/PIL/2019/280		Approved
32	12	90+500 Puthueary	7.0 Km	RHS	EMB & SUBGRADE	30000	23157.4	6842.6	PSCCHPL/SCP/IE/2019/390	TES/IE/SCP/PIL/2019/307		Approved
33	12	90+500 Puthueary EX-01	7.0 Km	RHS	RE WALL	30000	17933	12067	PSCCHPL/SCP/IE/2019/510			
34	12	90+500 Puthueary EX-02	7.0 Km	RHS	EMB & SUBGRADE	30000	29782	218	PSCCHPL/SCP/IE/2020/750			
35	13	87+900 Andi Madam	12.0 Km	RHS	Using For Filter Media							
36	14	87+900 Vilanthai	8.0 km	RHS								
37	15	87+600 Velaneary	4.0 km	RHS	EMB	18000	18193	-193	PSCCHPL/SCP/IE/2019/387	TES/IE/SCP/PIL/2019/302		Approved
38	16	82+900 Aandi Palayam	2.0 Km	RHS	EMB	18000	4576	13424	PSCCHPL/SCP/IE/2019/381	TES/IE/SCP/PIL/2019/299		Approved
39	16	82+900 Aandi Palayam EX-01	2.0 Km	RHS	RE WALL	36000	35953	47	PSCCHPL/SCP/IE/2019/501	TES/IE/SC/PIL/2019/390		Approved
40	16	82+900 Aandi Palayam EX-02	2.0 Km	RHS	SUBGRADE & RE WALL	30000	30000	0	PSCCHPL/SCP/IE/2020/758	TES/IE/SC/PIL/2020/528		Approved
41	16	82+900 Aandi Palayam EX-03	2.0 Km	RHS	SUBGRADE & RE WALL	30000	30000	0	PSCCHPL/SCP/IE/2021/937	TES/IE/SC/PIL/2021/626		Approved

42	16	82+900 Aandi Palayam EX-04	2.0 Km	RHS	SUBGRADE & RE WALL	45000	44999.2	0.8	PSCHPL/SCP/IE/2021/977	TES/IE/SC/PIL/2021/637	Approved
43	16	82+900 Aandi Palayam EX-05	2.0 Km	RHS	SUBGRADE & RE WALL	30000	29923.2	76.8	PSCHPL/SCP/IE/2022/1126	TES/IE/SC/PIL/2022/740	Approved
44	16	82+900 Aandi Palayam EX-06	2.0 Km	RHS	SUBGRADE & RE WALL	30000	13426.8	16573.2	PSCHPL/SCP/IE/2022/1139	TES/IE/SC/PIL/2022/749	Approved
45	16	82+900 Aandi Palayam EX-07	2.0 Km	RHS	SUBGRADE & RE WALL	30000		30000	PSCHPL/SCP/IE/2022/1217	TES/IE/SC/PIL/2022/797	Approved
46	17	94+400 kundaveli East	1.0 Km	LHS	EMB	30000	7428	22572	PSCHPL/SCP/IE/2019/408	TES/IE/SC/PIL/2019/320	Approved
47	18	83+000 Vanamadevi	1.0 Km	LHS	EMB	15000	5338	9662	PSCHPL/SCP/IE/2019/397	TES/IE/SC/PIL/2019/314	Approved
48	19	101+900 Thaluthalai Medu	1.0 Km	RHS	EMB	30000	22129	7871	PSCHPL/SCP/IE/2019/422	TES/IE/SC/PIL/2019/355	Approved
49	20	110+100 Athipakkam	6.0 km	RHS	EMB	15000	2580	12420	PSCHPL/SCP/IE/2019/452	TES/IE/SC/PIL/2019/354	Approved
50	21	103+200 Vembankudi	0.5 Km	LHS	SUBGRADE & RE WALL	30000	30000	0	PSCHPL/SCP/IE/2019/463	TES/IE/SC/PIL/2019/362	Approved
51	21	103+200 Vembankudi EX-01	0.5 Km	LHS	SUBGRADE & RE WALL	22500	20087	2413	PSCHPL/SCP/IE/2020/717	TES/IE/SC/PIL/2020/504	Approved
52	21	103+200 Vembankudi EX-02	0.5 Km	LHS	SUBGRADE & RE WALL	30000	27416	2584	PSCHPL/SCP/IE/2020/775	TES/IE/SC/PIL/2020/538	Approved
53	22	97+300 Muthuservamadam	2.0 Km	RHS	EMB	30000	20786	9214	PSCHPL/SCP/IE/2019/447	TES/IE/SC/PIL/2019/349	Approved
54	23	80+500 Kandiyankuppam	15.00	RHS	EMB & SUBGRADE	30000	59699	301	PSCHPL/SCP/IE/2019/561	TES/IE/SC/PIL/2019/418	Approved
55	23	80+500 Kandiyankuppam EX - 01	15.00	RHS	EMB & SUBGRADE	30000			PSCHPL/SCP/IE/2020/626	TES/IE/SC/PIL/2020/452	Approved
56	23	80+500 Kandiyankuppam EX - 02	15.00	RHS	EMB & SUBGRADE	30000	29538	462	PSCHPL/SCP/IE/2021/812	TES/IE/SC/PIL/2021/555	Approved
57	23	80+500 Kandiyankuppam EX - 03	15.00	RHS	EMB & SUBGRADE	30000	28380	1620	PSCHPL/SCP/IE/2021/845	TES/IE/SC/PIL/2021/576	Approved
58	24	106+900 Karaikuruchi	20.00	RHS	EMB	15000	15000	0	PSCHPL/SCP/IE/2020/636	TES/IE/SC/PIL/2020/453	Approved
59	24	106+900 Karaikuruchi EX - 01	20.00	RHS	SUBGRADE	30000	29711.5	288.5	PSCHPL/SCP/IE/2020/691	TES/IE/SC/PIL/2020/491	Approved
60	24	106+900 Karaikuruchi EX - 02	20.00	RHS	SUBGRADE	30000	28931.6	1068.4	PSCHPL/SCP/IE/2021/961	TES/IE/SC/PIL/2021/632	Approved
61	24	106+900 Karaikuruchi EX - 03	20.00	RHS	SUBGRADE	30000	8106.4	21893.6	PSCHPL/SCP/IE/2021/1018	TES/IE/SC/PIL/2021/654	Approved
62	25	90+500 RHS (IDAIPALLAM)	6.00	LHS	EMB	15000	8255	6745	PSCHPL/SCP/IE/2020/637	TES/IE/SC/PIL/2020/454	Approved
63	25	90+500 RHS (IDAIPALLAM) EX-01	6.00	RHS	EMB & SUBGRADE	30000	20228	9772	PSCHPL/SCP/IE/2020/640	TES/IE/SC/PIL/2020/469	Approved

64	26	98+900 LHS (kommedu)	19.00	RHS	EMB & SUBGRADE	30000	28212	1788	PSCCHPL/SCP/IE/2020/661	TES/IE/SC/PIL/2020/472		Approved
65	27	91+400RHS (pappakudi)	0.80	RHS	EMB	15000	14957	43	PSCCHPL/SCP/IE/2020/657	TES/IE/SC/PIL/2020/471		Approved
66	28	92+600 RHS Chokalingapuram	0.70	RHS	EMB & SUBGRADE	30000	29982	18	PSCCHPL/SCP/IE/2020/676	TES/IE/SC/PIL/2020/471		Approved
67	28	92+600 RHS Chokalingapuram EX-01	0.70	RHS	SUBGRADE	30000	26657	3343	PSCCHPL/SCP/IE/2020/838	TES/IE/SC/PIL/2020/568		Approved
68	28	92+600 RHS Chokalingapuram EX-02	0.70	RHS	SUBGRADE	30000		30000	PSCCHPL/SCP/IE/2022/1165	TES/IE/SC/PIL/2022/779		Approved
69	29	90+580 RHS Irudhayapuram	10.00	RHS	EMB	15000	13500	1500	PSCCHPL/SCP/IE/2020/711	TES/IE/SC/PIL/2020/501		Approved
70	30	80+500 RHS Keelpathi	6.00	RHS	EMB & SUBGRADE	15000	14949	51	PSCCHPL/SCP/IE/2020/711	TES/IE/SC/PIL/2020/501		Approved
71	30	80+500 RHS Keelpathi EX - 1	6.00	RHS	EMB & SUBGRADE	30000	29936	64	PSCCHPL/SCP/IE/2021/926	TES/IE/SC/PIL/2021/618		Approved
72	30	80+500 RHS Keelpathi EX - 2	6.00	RHS	EMB & SUBGRADE	30000	27834	2166	PSCCHPL/SCP/IE/2021/927	TES/IE/SC/PIL/2021/619		Approved
73	31	87+600 RHS Thirukalappur	10.00	RHS	SUBGRADE	30000	26955	3045	PSCCHPL/SCP/IE/2020/717	TES/IE/SC/PIL/2020/504		Approved
74	32	106+300 RHS Keelnatham	35.00	RHS	SUBGRADE & RE WALL	30000	2947	27053	PSCCHPL/SCP/IE/2020/725	TES/IE/SC/PIL/2020/505		Approved
75	33	87+600 RHS Thathur	10.00	RHS	EMB & RE WALL	30000	21273	8727	PSCCHPL/SCP/IE/2020/736	TES/IE/SC/PIL/2020/511		Approved
76	35	115+250 RHS KADAMPANKUDI	6.00	RHS	EMB & RE WALL	30000	8811.2	21188.8	PSCCHPL/SCP/IE/2020/812			Pending
77	36	Thirukalapur kuppam	7.00	RHS	SUBGRADE & RE WALL	30000	29989	11	PSCCHPL/SCP/IE/2020/838	TES/IE/SC/PIL/2020/569		Approved
78	36	Thirukalapur kuppam Ex - 1	7.00	RHS	SUBGRADE & RE WALL	30000	27334	2666	PSCCHPL/SCP/IE/2021/887	TES/IE/SC/PIL/2021/598		Approved
79	36	Thirukalapur kuppam Ex - 2	7.00	RHS	SUBGRADE & RE WALL	30000	27563	2437	PSCCHPL/SCP/IE/2021/936	TES/IE/SC/PIL/2021/625		Approved
80	37	Manalmedu(109+350)	10.00	RHS	EMB	18000	2249.5	15750.5	PSCCHPL/SCP/IE/2021/844	TES/IE/SC/PIL/2021/574		Approved
81	38	Melur (98+900)	18.00	RHS	SUBGRADE & RE WALL	30000	23993.6	6006.4	PSCCHPL/SCP/IE/2021/847	TES/IE/SC/PIL/2021/578		Approved
82	38	Melur (98+900) EX - 1	18.00	RHS	SUBGRADE & RE WALL	30000	5685	24315	PSCCHPL/SCP/IE/2021/886	TES/IE/SC/PIL/2021/599		Approved
83	39	Thirukalapur South (87+600)	10.00	RHS	EMB	18000	2415	15585	PSCCHPL/SCP/IE/2021/853	TES/IE/SC/PIL/2021/584		Approved
84	40	Kaduvetti (88+750)	0.5KM	RHS	EMB & RE Wall Median filling	30000	29715	285	PSCCHPL/SCP/IE/2021/954	TES/IE/SC/PIL/2021/631		Approved
85	41	Simustnam	17KM	RHS	SUBGRADE & RE WALL	30000	29959	41	PSCCHPL/SCP/IE/2022/1062	TES/IE/SC/PIL/2022/669		Approved

86	41	Simustnam (ex-01)	17KM	RHS	SUBGRADE & RE WALL	30000	29294	706	PSCHPL/SCP/IE/2022/1086	TES/IE/SC/PIL/2022/686	Approved
87	41	Simustnam (ex-02)	17KM	RHS	SUBGRADE & RE WALL	30000	29739	261	PSCHPL/SCP/IE/2022/1102	TES/IE/SC/PIL/2022/717	Approved
88	41	Simustnam (ex-03)	17KM	RHS	SUBGRADE & RE WALL	30000	14007	15993	PSCHPL/SCP/IE/2022/1118	TES/IE/SC/PIL/2022/784	Approved
89	41	Simustnam (ex-04)	17KM	RHS	SUBGRADE & RE WALL	30000		30000	PSCHPL/SCP/IE/2022/1201	TES/IE/SC/PIL/2022/803	Approved
90	42	Silal	12KM	RHS	EMB	18000	4969	13031	PSCHPL/SCP/IE/2022/1139	TES/IE/SC/PIL/2022/746	Approved
91	43	Kodangudi	44KM	RHS	EMB & SUBGRADE	30000		30000	PSCHPL/SCP/IE/2022/1170	TES/IE/SC/PIL/2022/783	Approved
92	44	Sathampadi	41KM	RHS	RE WALL	30000			PSCHPL/SCP/IE/2022/1300	TES/IE/SC/PIL/2023/828	Approved
FLYASH CONSUMPTION (UPTO 31/12/2022)											
1	1	FLYASH Ex-01	30 Km	LHS	RE WALL	25500	636818	29182	PSCHPL/SCP/IE/2018/122	TES/IE/SC/PIL/2018/101	Approved
2	2	FLYASH EX-02	30 Km	LHS		25500			PSCHPL/SCP/IE/2019/303	TES/IE/SC/PIL/2019/255	Approved
3	3	FLYASH EX-03	30 Km	LHS		30000			PSCHPL/SCP/IE/2019/448	TES/IE/SC/PIL/2019/350	Approved
4	4	FLYASH EX-04	30 Km	LHS		30000			PSCHPL/SCP/IE/2019/489	TES/IE/SC/PIL/2019/385	Approved
5	5	FLYASH EX-05	30 Km	LHS		45000			PSCHPL/SCP/IE/2019/518	TES/IE/SC/PIL/2019/400	Approved
6	6	FLYASH EX-06	30 Km	LHS		30000			PSCHPL/SCP/IE/2019/570	TES/IE/SC/PIL/2019/430	Approved
7	7	FLYASH EX-07	30 Km	LHS		30000			PSCHPL/SCP/IE/2019/571	TES/IE/SC/PIL/2019/431	Approved
8	8	FLYASH EX-08	30 Km	LHS		30000			PSCHPL/SCP/IE/2020/728	TES/IE/SC/PIL/2020/512	Approved
9	9	FLYASH EX-09	30 Km	LHS		30000			PSCHPL/SCP/IE/2020/761	TES/IE/SC/PIL/2020/527	Approved
10	10	FLYASH EX-10	30 Km	LHS		30000			PSCHPL/SCP/IE/2021/814	TES/IE/SC/PIL/2021/554	Approved
11	11	FLYASH EX-11	30 Km	LHS		30000			PSCHPL/SCP/IE/2021/828	TES/IE/SC/PIL/2021/558	Approved
12	12	FLYASH EX-12	31 Km	LHS		30000			PSCHPL/SCP/IE/2021/846	TES/IE/SC/PIL/2021/577	Approved
13	13	FLYASH EX-13	30 Km	LHS		30000					
14	14	FLYASH EX-14	31 Km	LHS		30000			PSCHPL/SCP/IE/2021/919	TES/IE/SC/PIL/2021/613	Approved
15	15	FLYASH EX-15	31 Km	LHS		30000			PSCHPL/SCP/IE/2021/917	TES/IE/SC/PIL/2021/612	Approved
16	16	FLYASH EX-16	32 Km	LHS		30000			PSCHPL/SCP/IE/2021/949	TES/IE/SC/PIL/2021/629	Approved
17	17	FLYASH EX-17	32 Km	LHS		30000			PSCHPL/SCP/IE/2021/960	TES/IE/SC/PIL/2021/633	Approved
18	18	FLYASH EX-18	32 Km	LHS		45000			PSCHPL/SCP/IE/2021/964	TES/IE/SC/PIL/2021/634	Approved
19	19	FLYASH EX-19	32 Km	LHS		60000			PSCHPL/SCP/IE/2022/1092	TES/IE/SC/PIL/2022/690	Approved
20	20	FLYASH EX-20	32 Km	LHS		45000					

7. Weather Report -Meensurutti

DATE	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Max	Min		Max	Min	
1-Dec-22	37.1	27.0	0.00	85	51	Sunny
2-Dec-22	34.0	26.8	0.00	89	48	Sunny
3-Dec-22	34.3	27.2	17.00	87	49	Rainy
4-Dec-22	30.4	26.2	70.00	91	60	Rainy
5-Dec-22	31.4	26.5	0.00	95	65	Sunny
6-Dec-22	32.1	26.3	0.00	90	64	Sunny
7-Dec-22	33.4	24.8	0.00	89	65	Cloudy
8-Dec-22	31.5	23.8	5.00	74	68	Rainy
9-Dec-22	28.2	23.1	5.00	72	69	Rainy
10-Dec-22	27.9	23.1	0.00	87	68	Cloudy
11-Dec-22	28.4	24.2	5.00	85	70	Rainy
12-Dec-22	28.2	25.8	37.00	93	65	Rainy
13-Dec-22	28.1	25.9	0.00	98	60	Drizzling
14-Dec-22	29.6	25.7	0.00	86	54	Sunny
15-Dec-22	31.1	25.2	0.00	95	52	Sunny
16-Dec-22	32.4	24.6	0.00	87	50	Sunny
17-Dec-22	32.1	26.2	0.00	87	50	Sunny
18-Dec-22	30.6	26.0	0.00	85	52	Sunny
19-Dec-22	30.0	24.1	0.00	82	54	Cloudy
20-Dec-22	31.7	24.8	0.00	80	50	Cloudy
21-Dec-22	30.9	24.1	0.00	83	60	Cloudy
22-Dec-22	31.4	24.2	0.00	77	58	Cloudy
23-Dec-22	31.6	25.1	0.00	79	56	Sunny
24-Dec-22	30.6	24.4	0.00	64	58	Cloudy
25-Dec-22	30.1	24.8	7.00	65	62	Rainy
26-Dec-22	30.5	26.6	0.00	98	64	Cloudy
27-Dec-22	31.2	26.4	0.00	96	60	Sunny
28-Dec-22	32.9	25.6	0.00	94	54	Sunny
29-Dec-22	32.9	25.8	0.00	86	52	Sunny
30-Dec-22	33.4	24.9	0.00	90	50	Sunny
31-Dec-22	33.5	24.5	0.00	87	48	Sunny

Weather Report Annakarai

Date	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Max	Min		Max	Min	
1-Dec-22	31.7	25.9	0.00	86	58	Sunny
2-Dec-22	32.1	24.8	0.00	82	60	Sunny
3-Dec-22	30.8	24.1	33.00	80	57	Rainy
4-Dec-22	30.2	23.8	105.00	87	58	Rainy
5-Dec-22	30.7	24.4	2.00	90	61	Rainy
6-Dec-22	31.2	24.9	0.00	88	64	Sunny
7-Dec-22	32.4	24.3	0.00	90	61	Sunny
8-Dec-22	31.4	23.9	5.00	85	60	Rainy
9-Dec-22	29.1	23.2	2.00	88	66	Rainy
10-Dec-22	30.2	23.1	0.00	86	63	Sunny
11-Dec-22	29.4	23.6	15.00	90	59	Rainy
12-Dec-22	29.6	24.1	6.00	87	61	Rainy
13-Dec-22	28.7	25.1	0.00	86	60	Sunny
14-Dec-22	29.4	25.3	0.00	89	57	Sunny
15-Dec-22	31.3	24.7	0.00	91	59	Sunny
16-Dec-22	30.2	24.3	0.00	81	61	Sunny
17-Dec-22	30.7	23.8	0.00	85	63	Sunny
18-Dec-22	31.1	24.2	0.00	82	58	Sunny
19-Dec-22	30.2	23.4	0.00	87	57	Sunny
20-Dec-22	31.1	24.2	0.00	85	53	Sunny
21-Dec-22	30.7	24.7	0.00	81	60	Sunny
22-Dec-22	31.6	23.9	0.00	84	58	Sunny
23-Dec-22	31.2	24.9	0.00	79	56	Sunny
24-Dec-22	30.8	24.2	0.00	81	61	Sunny
25-Dec-22	30.3	24.6	20.00	78	59	Rainy
26-Dec-22	31.4	23.7	0.00	83	62	Sunny
27-Dec-22	30.7	23.9	4.00	80	58	Rainy
28-Dec-22	31.1	23.4	0.00	79	61	Sunny
29-Dec-22	31.9	24.1	0.00	84	57	Sunny
30-Dec-22	32.1	23.8	0.00	80	59	Sunny
31-Dec-22	31.5	24.7	0.00	78	56	Sunny

MPR DECEMBER 2022

- Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below:-



Concessionaire requests NHAI to take early action on the following issues:-

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment.
2. Additional land acquisition for bus bays, turning radius of major junctions along the project highways.
3. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge and Major Bridge as per below:-

Sl No	Description	Total scope (Nos.)	Submitted as on date (Nos.)	Approved as on date (Nos.)	Balance (Nos.)	Present Status
1	MNB	26	26	13	13	Under Processing with Engineer in Chief, Chennai
2	MJB	4	4	2	2	
	Total	30	30	15	15	

4. Insufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.
5. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing pond locations as mentioned below in the tabular form:-

Sl No	Chainage		Length Affected (M)	Side	AVG Toe Width from CL "A"	Width/distance of Pond Edge from CL "C"
	From	To				
1	75+557	75+632	74.75	RHS	32.50	7.00
2	77+330	77+400	70.00	LHS	28.16	3.00
3	80+396	80+415	19.00	LHS	27.00	7.00
4	80+400	80+423	23.00	RHS	24.00	6.50
5	97+376	97+535	159.00	RHS	32.67	11.00
6	100+350	100+389	39.00	LHS	22.70	4.00
7	103+039	103+056	17.60	LHS	23.00	6.60
8	103+125	103+360	235.00	LHS	23.00	6.00
9	104+091	104+262	171.00	RHS	23.00	16.80
10	103+992	104+264	271.50	LHS	23.00	10.90
TOTAL			1079.85			

6. Removal/relocation of existing irrigation sluice and regulator in the locations.

Sl. No.	Chainage	Distance from PCL	Remarks/Action to be taken	Present Status
1	81+850	9.3m	To be shifted to edge of PROW	
2	81+870	1.8m	To be shifted to edge of PROW	

3	81+910	1.8m	To be shifted to edge of PROW	Deposit Amount remitted to PWD/WRO. Work yet to be commenced.
4	82+010	1.8m	To be shifted to edge of PROW	
5	82+100	7.4m	To be shifted to edge of PROW	
6	103+990	5.97m	To be shifted to edge of PROW	Estimate received from BDO. Approval pending with Authority

7. Estimate for shifting of water supply utilities in Missing locations-Request Authority for earlier Approval.

8. With reference to our several correspondence time to time vide which we intimated the matter of enforced nationwide lockdown as well as its impact on the Project Highway, the World Health Organization (WHO) on 11th March' 2020 had characterized the Novel Coronavirus Disease (COVID-19) outbreak as a global Pandemic. In view of the WHO's announcement and over all prevailing condition of the nation, the Union Government of India (GOI) had invoked section 2 of Epidemic Disease Act 1897 on 12.03.2020 to prevent the spread of novel coronavirus in India. Accordingly, the State Government of Tamilnadu has enforced complete lockdown of the entire state from 24.03.2020 to 31.03.2020 to avoid the spread of COVID-19. Subsequently, The Ministry of Home Affairs (MHA) vide Order No. 40-3/2020-DM-I(A), dated 24.03.2020 directed to enforce complete nationwide lockdown for the period of 21 days from 25.03.2020 to 14.04.2020.

Further, based on the outcome of COVID-19 spread containment during 1st nationwide lockdown till 14th April' 2020 & condition of country as a whole, Ministry of Home Affairs (MHA), Govt. of India in exercise of powers conferred under Section 10(2)(l) of Disaster Management Act 2005, has issued an Order bearing no. 40-3/2020-DM-I(A), dated 15.04.2020 that the nationwide lockdown will remain continue till 3rd May' 2020 to contain the spread of COVID-19 in the country. However, to mitigate hardship of the public select additional activities will be allowed with effect from 20th April' 2020 including Road Construction Activities as per sr. no. 16 of Consolidated Revised Guidelines on the measures to be taken by Ministries / Departments of GOI, State/ UT Govt. and State/ UT Authorities incorporating these guidelines are enclosed with the MHA order.

Accordingly, we have submitted the detailed work program during the extended lock down period up to 03.05.2020 along with the list of Manpower & Machineries to be involved in the Construction work to take suitable action for the issuance of necessary permission from District Administration in this regard. Further, vide our letter no. 12 dated 23.04.2020 we informed that Press released no. 280 dated 20.04.2020 issued by Government of Tamilnadu that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 03.05.2020.

Further, vide our letter no. 16 dated 08.05.2020 & letter no. 19 dated 20.05.2020 we informed that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 31.05.2020. After that, a notification issued by Revenue and Disaster Management (D-II) Department, Govt. of Tamilnadu bearing no. 203 dated 23.04.2020 vide which it is informed that resumption of construction of road & bridge project can be done with taking all precaution as per Standard Operating Procedure (SOPs) for social distancing and obtain permission from District Administration.

But so far we have not received the requisite permission from the District Administration for commencement of works and the entire construction activities are standstill since 21.03.2020 and the mobilized manpower and machineries are in idle conditions which the Concessionaire facing the huge losses of valuable time and cost due to occurrence of this Force Majeure under the Article-28 of Concession Agreement. Furthermore, we also notified in our earlier correspondence that Ministry of Home Affairs, Govt. of India vide their order dated 29.04.2020 allowed the movement of stranded migrant workers to their home town and subsequently, Local officials of District Administration are now approaching to our staff/ labours directly & taking their willingness for movement to their home town. Due to this and havoc of spreading of coronavirus, our workers and labours are putting their voice/desire for roaming to their hometown. Based on prevailing situation and circumstances thereto & on human ground we could not restrict them from going to their hometown and many migrant labours / staffs have registered their name for the movement to their hometown.

Further, Concessionaire has also reported that order dated 31.05.2020 issued by Health and Family Welfare (P1) Department, Government of Tamilnadu vide which they notified that state of Tamilnadu has been divided into 8 zones and issued additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

After that Government of India has announced "Unlock 1.0" in entire country except containment zones but Government of Tamilnadu has instructed to extended all restrictions issued vide additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

In addition to that, due to surge of cases of COVID-19 in State of Tamilnadu, Government of these states has given instruction to compulsory quarantine period of 14 days for passenger/ people who are coming in the state from another state.

Thus, Concessionaire started construction activities in Project Highway after getting permission from District Administration as well as tried to get momentum of the Progress of work as like they have on 20.03.2020 but they are facing lots of challenges like non-availability of desired nos. of skilled labours, non-availability of desired staff for operation of our machineries, non-availability of spare parts in local market due to disturbance of supply chain, due to enforcement of 14 days Quarantine as per Govt. norms labours are also not willing to come back to work considering upcoming Monsoon season, etc. which are beyond the control of Concessionaire.

9. Unprecedented heavy rain affected the construction activities in the project highway due to the occurrence & effect of severe cyclonic storm NIVAR on 25.11.2020.

10. The second wave of COVID-19 in India appears to be ascending faster than the first wave that peaked in mid-September last year Nevertheless; India is already leading the world in terms of average daily cases detected and registers the third-highest average daily deaths. The whole country is facing big difficulties and struggling for the survival of human life. The impact of this event is an extremely painful and great loss to the nation. Looking to such an uncontrolled situation, Supreme Court intervened on 22.04.2021 and asked for the national plan for COVID-19 with the central Government and took own cognizance of what it called a national health emergency situation. The Health System has been collapsed due to the severe scarcity of oxygen. The spread of Coronavirus cases in Tamil Nadu right now is so fast, that it

took only half the duration to overtake the daily infection peak number reported in the first wave.

Due to many restrictions in persisting conditions, arise due to occurring of 2nd wave of Extra ordinary event COVID-19, the supply chain of required material is being disturbed and not in smooth shape which leads to hampering the work progress during this valuable working season. Due to surge in cases of 2nd wave of COVID-19 drastically day by day and additional lockdown like restriction imposing by State Government, migrants labours are leaving the state and going to their native place under the fear of prevailing situation. Further migrant's labours who were gone their home at Holi Festival are not returning due to fear and precarious situation of the spike of COVID-19 pandemic. Due to this condition, we are facing acute shortage of labour/operator/driver for the construction activities in Project Highway and work is being affected because of the impediments beyond the control of the Concessionaire. It is also pertaining to mention that despite taking all necessary precaution and follow the safety guidelines of COVID-19, unfortunately, our many manpower including senior-level deployed at in Project i.e. Sethiyahopu- Cholapuram Section have been infected by COVID-19 and our both base camp (i.e. Meensuruti Base Camp & Anakarai Base Camp) have been sealed by the Block Medical officer, Govt. Community Health Center, Ariyalur despite that incident was beyond our control.

11. COVID-19 cases due to 3rd wave is being drastically increased and occurring never-seen before spikes in infected cases of COVID-19 day by day. You may also aware that in our country 3.47 Lakh new cases in a day have been recorded on 20.01.2022, which is already bigger than the peak of the first wave of this pandemic in India and continuously increasing day by day.

It clearly shows that the 3rd wave of COVID-19 is spreading rapidly. It is also pertinent to mention that in Tamil Nadu 28,561 cases in a day have been recorded on 20.01.2022 (for reference, the highest number of cases per day in Tamil Nadu during the peak of 2nd wave was 36,184 cases per day on 21st May 2021) and continuously increasing day by day

In view of rising daily cases of the coronavirus disease (Covid-19), the Tamil Nadu government has imposed a complete lockdown in the state on Sunday (16th January'2022) in view of the rising COVID-19 cases. The state government has been re imposing a Sunday lockdown in the state since 9th January'2022. The Tamil Nadu government had also extended the existing COVID-19 lockdown restrictions, including night curfew and imposed fresh restrictions around the Pongal festival till January 31. The city of Thanjavur has been continuing to report majority of cases in Tiruchirapalli region along with Tiruchi. This is the first time such a high number has been reported after the second wave in May 2021.

12. Unprecedented heavy rain affected the construction activities in the project highway due to the occurrence & effect of severe cyclonic storm MANDOUS on dated 09.12.2022.


Table 10.1. Details of Important Events

Sl. No	Date of Events	Description of Events	Remarks
1	13.12.2022	Review meeting held at New Delhi	
2	20.12.2022	Review meeting held by Hon'ble Union minister of Road Transport & Highways	

The following figures represents the organization chart of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

ORGANIZATION CHART - EPC TEAM



ORGANIZATION CHART - SPV TEAM




Table 12.1 Mobilization of Manpower

Sr. No.	Department	Manager	Engineer / Executive	Supervisor / Technician / Helper	Total	Remarks
A	GENERAL MANAGER	2			2	
A1	SR/ PROJECT MANAGER	2			2	
B	Project Management				0	
B.1	Planning & Billing	4	5		9	
B.2	HR & Administration	1	1		2	
B.3	Accounts	1			1	
B.4	Safety	1	1	3	5	
B.5	QA / QC	1	5	1	7	
B.6	Legal & Liasoning	1	2		3	
B.7	Purchase	1	1		2	
B.8	Store		13	4	17	
B.9	Plant & Equipment	4	9	243	256	
B.10	Facility & House Keeping			10	10	
C	Project Execution				0	
C.1	Road	1	13	6	20	
C.2	Structures	2	7	7	16	
C.3	Survey	1	2	2	5	
D	Labours			171		
	Grand Total	22	59	447	528	

13. List of Plants, Machinery and Equipment's

Table 13.1 - List of Plants, Machinery and Equipment's

Sr. No.	Name of the Machinery	Capacity / Model	Mobilized in Nos.	Remarks
1	Grader	120K2	5	
2	Excavator	JCB-220	8	
3	Dozer		4	
4	Soil Compactor	HAMM 311	7	
5	Backhoe Loader	JCB 3DX	8	
6	Tipper	Bharat Benz- 3128C	310	
7	Transit Mixture	2523C	9	
8	Loader	455 ZX	7	
9	Trailer		2	
10	Diesel Tanker		2	
11	Kerb Laying machine		1	
12	Light Moving Vehicles/Car/Jeep/Vans		30	
13	Milling Machine		1	
14	PT Roller		1	
15	Tandem Roller		3	
16	Water Tanker		9	
17	Boom Placer	S-36	1	
18	Baby Roller	VMT-330	2	
19	Bitumen Sprayer	Eicher	2	
20	Paver		3	
21	Tractor	5036 D V-2	6	
22	Mobile Service Van		1	
23	Tower Light	AJASKY	9	
24	Hydra Crane		3	
25	Asphalt Batch Mix Plant		1	
26	Wet Mix Plant	250 TPH	1	
27	Concrete Batch Mix Plant	45 cum	1	
28	Crusher Plant (3 Stage)	250 TPH	2	
29	Weigh Bridge for Camp 100MT	100MT	2	
30	Weigh Bridge for Crusher 100MT	100MT	2	
31	Genset Base Camp	25KV	2	
32	Genset 63KVA Boiler	63KVA Boiler	1	

33	Genset (H.M & B/P)	82.50KV	3	
34	Genset (B/P-CP-45)	125KV	4	
35	Genset Concrete Plant-180 KVA	180 KVA	3	
36	Genset (Crusher)	1010KVA	1	
37	Genset 63KVA	62.5 KVA	2	
38	Genset 650KV	650KV	1	
39	Genset 15KV	15KV	2	
40	Genset 80KV	80KV	2	
41	Genset 40KV	40KV	4	
42	Genset 82.5KV	82.50KV	3	
43	Gantry at Box Segment Casting Yard	100 MT	2	
44	Launching Girder		2	

14. Change of Scope Proposals

Table 14.1 - Status of Change of Scope Proposals

Sl. No	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Replacement of Pipe Culverts with Box Culverts	23.03.2018	Approved	3.21 Cr	21.02.2020
2	Strengthening/upgrade the incident Management Service	10.05.2019	Required COS notice for the Strengthening/upgrade the incident Management Service.	NA	NA
3	Comprehensive –COS 02	20.08.2018	Approved	(-) 4.69 Cr	23.06.2021

The following tables list out the correspondences between the parties.

Table 15.1. - Concessionaire to NHAI

Table 15.2. - NHAI to Concessionaire

Table 15.3. - Concessionaire to Independent Engineer

Table 15.4. - Independent Engineer to Concessionaire

Four laning of Sethiyahopu to Cholapuram from Km 65.960 to 116.440 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

Sr. No.	Date	Letter No	Subject	Remarks
1	01.12.2022	PSCHPL/SCP/NHAI/2022/1270	Request to grant permission for planting of Nerium species (Common Oleander, Kaner) in median	
2	08.12.2022	PSCHPL/SCP/NHAI/2022/1286	Recording of drone video for the month of November-2022	
3	19.12.2022	PSCHPL/SCP/NHAI/2022/1294	Requesting approval for shifting of Transformer & Tower at Km. 74+700 (RHS) and Km. 103+030 (LHS)	
4	20.12.2022	PSCHPL/SCP/NHAI/2022/1296	Compliance report for review and comments of IE on Concessionaires monthly progress report for the month of November 2022	
5	20.12.2022	PSCHPL/SCP/NHAI/2022/1297	Compliance report for-Review and comments of IE on Concessionaires Monthly status & management (O&M) report for the month of November-2022	

Four laning of Sethiyahopu to Cholapuram from Km 65.960 to 116.440 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE

Sr. No.	Date	Letter No	Subject	Remarks
1	01.12.2022	NHAI/PIU/Thanj/11025/08/2018/3418	Shifting of Electrical utilities like HT-LT lines & structures in Chidambaram division-sethiyathope south-2, Vanamadevi 1&2 section	
2	01.12.2022	NHAI/PIU/Thanj/11025/08/2018/3421	Shifting of water supply utilities-reg	
3	03.12.2022	NHAI/PIU/Thanj/11019/52/2017/3451	Independent consultancy services for the month of Sep-2022-50% Claim-Reg	
4	03.12.2022	NHAI/PIU/Thanj/11019/52/2017/3452	Indepent consultancy services for the month of Oct-2022-50% Claim-reg	
5	09.12.2022	NHAI/PIU/Thanj/TDS/16A/2022-23/Q2/3528	Form 16A-Forwarding -reg	
6	12.12.2022	NHAI/PIU/Thanj/11025/09/2018/3569	Shifting of Infringement of Veeranam pipeline pertaining to CMWSSB-RA Bill no. 1 Payment Intimation	
7	14.12.2022	NHAI/PIU/Thanj/11025/11/2019/3595	Recommendation of IE for release of 1st year Biannual O & M payment as per cl. 23.7 of CA and provisions of SA-requested or approval of competent authority	
8	15.12.2022	NHAI/PIU/Thanj/11025/03/2018/3620	Nangudi & Anjal panchayat-Construction of service road at ground level-Report called for-reg	
9	15.12.2022	NHAI/PIU/Thanj/11025/39/2022/3624	Concessionaire request for planting Nerium and Thetevia species in the median plantation-reg	
10	15.12.2022	NHAI/PIU/Thanj/11025/13/2020/3625	Review and comments of IE on Concessionaire monthly status & management (O&M) for the month of November-2022-Compliance report called for-reg	
11	15.12.2022	NHAI/PIU/Thanj/11025/13/2020/3626	Review and comments of IE on Concessionaire monthly progress report for the month of November-2022-Compliance report called for-reg	
12	15.12.2022	NHAI/PIU/Thanj/11025/13/2018/3627	Muthuservamadam panchayat-Construction of and bypass and Bus shelter-Permission requested-reg	
13	16.12.2022	NHAI/14013/35/2022/RO Madurai/2863	Request to attend the meeting by Senior Management Representative-Reg	
14	16.12.2022	NHAI/PIU/Thanj/11025/03/2018/3632	Request to Provide Median Opening at Palayamkottai Panchayat-reg	
15	16.12.2022	NHAI/PIU/Thanj/11021/31/2009/3637A	CBR-Asanur Petroleum product pipeline along with optical fiber cable (OFC) on NH45C across at Km 103.550 (HDD) methods in the limit of National highways-Remarks called for-reg	
16	19.12.2022	NHAI/PIU/Thanj/GST/2018/3652	The commissioner of GST & Central excise, trichy Lr.No.F.No.GEXCOM-AE-INV-GST-4160-2021 AE dated 13.12.2022	
17	20.12.2022	NHAI/PIU/Thanj/11025/12/2018/3668	Extension of time for IE services upto 08th November 2023-Approval of competent authority-communicated	
18	22.12.2022	NHAI/PIU/Thanj/11025/03/2018/3695	Acquisition of additional lands-Service road-reg	
19	23.12.2022	NHAI/PIU/Thanj/11025/08/2018/3717	LC requested in 110KV MRK Sugar Mills-Sethiyathopu 110KV feeder-reg	
20	23.12.2022	NHAI/PIU/Thanj/11025/11/2018/3720	2nd annuity payment as per cl. 23.6.3 of CA and provisions of SA-Payment intimation	
21	26.12.2022	NHAI/PIU/Thanj/11025/28/2018/3722	Drainage system adequacy of drain works in the ongoing project and finalization of drainage plan for the balance length-Approval requested-reg	
22	27.12.2022	NHAI/PIU/Thanj/11019/52/2017/3746	Independent consultancy services for the month of Nov-22- 50% Claim-reg	
23	30.12.2022	NHAI/PIU/Thanj/11025/03/2018/3795	Muthuservamadam panchayat-Construction of and bypass and Bus shelter-Permission requested-reg	

Four laning of Sethiyahopu to Cholapuram from Km 65.960 to 116.440 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER

Sr. No.	Date	Letter No	Subject	Remarks
1	01.12.2022	PSCHPL/SCP/IE/2022/1271	Submission of design & Drawings for major & Minor intersections-reg	
2	02.12.2022	PSCHPL/SCP/IE/2022/1273	Submission of trial stretch reports for DBM Grade-II (BITCOL VG-40)	
3	02.12.2022	PSCHPL/SCP/IE/2022/1274	Credentials of M/s. Maark Civil Engineering Services Private Limited-reg	
4	03.12.2022	PSCHPL/SCP/IE/2022/1276	Compliance status of pending third party test reports and submission-reg	
5	03.12.2022	PSCHPL/SCP/IE/2022/1277	Request to release 2nd Biannual Annuity Payment as per Cl. 23.6.3 of CA	
6	03.12.2022	PSCHPL/SCP/IE/2022/1278	Request to release 1st year Biannual O&M Payment as per Cl. 23.7 of CA-reg	
7	05.12.2022	PSCHPL/SCP/IE/2022/1280	Concessionaires proposal on intimation for resuming erection activities of the superstructure on LHS of Kollidam MJB 107+400-Response to examination and comments of IE	
8	06.12.2022	PSCHPL/SCP/IE/2022/1281	Submission of Monthly Progress Report for the month of November 2022	
9	06.12.2022	PSCHPL/SCP/IE/2022/1282	Submission of Monthly status & management (O & M) Report for the month of November 2022	
10	07.12.2022	PSCHPL/SCP/IE/2022/1284	Drainage system adequacy & effectiveness - stoppage of drain works in the ongoing works and finalization of drainage plan for balance works-reg	
11	09.12.2022	PSCHPL/SCP/IE/2022/1289	Intimation on occurrence of Force Majeure Event, Non political event due to Cyclone Mandous	
12	19.12.2022	PSCHPL/SCP/IE/2022/1295	Submission of IPC 03 of Payment Milestone IV-Recommendation for Payment-Reg	
13	24.12.2022	PSCHPL/SCP/IE/2022/1300	Soil test report for the proposed borrow area of the project (BA No-44)-reg	
14	30.12.2022	PSCHPL/SCP/IE/2022/1305	Submission of Design & Drawing for bridge load test for superstructure at VUP located at Ch. 97+225	

Four laning of Sethiyahopu to Cholapuram from Km 65.960 to 116.440 section of NH-45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode.

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI

Sr. No.	Date	Letter No	Subject	Remarks
1	05.12.2022	TES/IE/SCP/PIL/2022/814	Intimation to commence the erection of the superstructure on LHS of Kollidam Major Bridge at Km 107+400-reg	
2	06.12.2022	TES/IE/SCP/PIL/2022/815	Approval of trial stretch reports (DBM Grade-II BITCOL)-reg	
3	07.12.2022	TES/IE/SCP/NHAI/2022/486	IE Monthly progress report (MPR) for the month of November 2022-reg	
4	08.12.2022	TES/IE/SCP/NHAI/2022/487	Concessionaires submission for release of 2nd Biannual Annuity as per clause 23.6.3 & 23.7 of CA- Recommendation of independent engineer (IE) for annuity payment for the PCC-1 length	
5	08.12.2022	TES/IE/SCP/NHAI/2022/488	Review and Comments of IE on concessionaire Monthly Progress Report for the month of Nov 2022	
6	08.12.2022	TES/IE/SCP/PIL/2022/816	Matching of FRL at CH 65+960 and Entry Exit provision for Bypassed section of Sethiyathope town.	
7	10.12.2022	TES/IE/SCP/NHAI/2022/490	Review and Comments of IE on concessionaire Monthly status & management (O&M) Report for the month of November-2022	
8	12.12.2022	TES/IE/SCP/NHAI/2022/491	IE O&M Monthly Status Report for the month of November 2022- Reg	
9	12.12.2022	TES/IE/SCP/NHAI/2022/492	Concessionaire's submission for release 1st Biannual O & M payment as per Clause 23.7 of CA- Recommendation of Independent Engineer (IE) for O & M Payment for the PCC-1 length	
10	12.12.2022	TES/IE/SCP/PIL/2022/818	Monthly Site Inspection - Reg	
11	12.12.2022	TES/IE/SCP/PIL/2022/819	Site Review Meeting - Reg	
12	15.12.2022	TES/IE/SCP/NHAI/2022/496	Drainage system adequacy of drain works in the ongoing project and finalization of drainage plan for the balance length-reg	
13	17.12.2022	TES/IE/SCP/NHAI/2022/497	Public representation on the shifting of water pipeline-IE certification-reg	
14	17.12.2022	TES/IE/SCP/NHAI/2022/499	Submission of IPC 03 of Payment Milestone IV-Recommendation for payment-reg	
15	20.12.2022	TES/IE/SCP/PIL/2022/821	Cyclone Mandaus-Occurrence of Force Majeure event-Non political event-reg	
16	20.12.2022	TES/IE/SCP/PIL/2022/822	Site inspection report-reg	
17	22.12.2022	TES/IE/SCP/NHAI/2022/501	IE Inspection Report for the month of November 2022-reg	
18	23.12.2022	TES/IE/SCP/PIL/2022/823	Submission of IPC 03 of Payment milestone IV-Recommendation for payment reg	
19	27.12.2022	TES/IE/SCP/PIL/2022/825	Minutes of Meeting dated 22.12.2022 - Reg	
20	27.12.2022	TES/IE/SCP/NHAI/2022/503	Permission for laying CBR-Asanur Petroleum product pipeline along with OFC on Sethiathope - Cholapuram section of NH-45C across at Km 103.550 (HDD) method in the limits of National Highways-IE Remarks	

16. Progress Photographs

Sl. No	Description	Location	Side	Remarks
1.	Embankment layer rolling work in progress	106+325	BHS	Bypass - RE Wall
2.	Embankment layer rolling work in progress	103+335	BHS	Existing Road - RE Wall




Sl. No	Description	Location	Side	Remarks
3.	CTSB Laying work in progress	99+400	RHS	Existing Road
4.	CTSB Laying work in progress	112+700	BHS	Bypass



Sl. No	Description	Location	Side	Remarks
5.	WMM Laying Work in progress	90+300	LSR	Existing Road
6.	WMM Laying Work in progress	99+400	RHS	Existing Road



Sl. No	Description	Location	Side	Remarks
7.	DBM Laying Work in progress	90+800	LSR	Existing road
8.	BC Laying work in progress	66+491	LHS	Bypass - Major Bridge



Sl. No	Description	Location	Side	Remarks
9.	Box Segment launching Work in Progress between Span P12 - P13	107+400	LHS	Major Bridge
10.	Concrete pouring Work in progress	108+767	RHS	Box culvert



Sl. No	Description	Location	Side	Remarks
11.	R.C.C. Girder launching Work in progress	109+345	LHS	VUP

