



National Highway Authority of India  
(Ministry of Road Transport & Highways)

PATEL SETHIAHOPU - CHOLOPURAM HIGHWAY PRIVATE LIMITED

Four laning of Sethiyahopu - Cholopuram from Km. 65.960 to Km. 116.440 section of NH-45C in the state of Tamil Nadu under NHDP Phase-IV on Hybrid Annuity Mode.

INDEPENDENT ENGINEER  
M/s. Theme Engineering Services Pvt. Ltd

**MONTHLY PROGRESS REPORT**  
**MARCH 2020**

## Table of Content

---

Table of Content .....	02
List of Tables .....	03
List of Figures .....	03
Executive Summary .....	04
Project Synopsis .....	04
1. Background and Project Details .....	10
1.1. Project Overview.....	10
1.2. Salient Project Features .....	11
1.3. Contractual Project Milestones .....	12
1.4. Payment Milestones During Construction Period.....	12
1.5. Permits & Approvals.....	12
2. Right of Way Status .....	14
2.1. Land Acquisition .....	14
2.2. Removal of Religious Structures.....	17
2.3. Shifting of Utilities and Electrical HT/LT Lines .....	17
2.4. Tree felling.....	18
3. Progress Briefing – Contractor Activities .....	42
3.1. Pre-Construction Activities .....	42
4. Physical Progress of Work .....	43
4.1 Physical Progress of Work .....	44
5. Financial & Physical Progress of Work .....	82
6. Quality Control and Quality Assurance .....	87
6.1 List of Lab Equipment’s .....	85
6.2 Quality Control Test Summary .....	89
7. Weather Report.....	95
8. Safety .....	96
9. Support required from NHAI .....	97
10. Important Events.....	100
11. Organization Chart.....	101
12. List of Plants, Machinery and Equipments.....	104
13 Change of Scope Proposals .....	105
14 Details of Correspondences .....	106
15 Progress Photographs.....	111

## List of Tables

---

Table 1.1: Details of Project Alignment	06
Table 2.1-1: Details of proposed ROW as per Schedule-A	14
Table 2.1-2: Status of Land Acquisition	14
Table 2.1-3: Compensation disbursement for land	15
Table 2.1-4: Compensation disbursement for Structures	15
Table 2.1-5: Details of Stretches under Hindrance	15
Table 2.2-1: Status of Removal of Religious structures	20
Table 2.2-1: Status of sanction of Estimates-Relocation of RWS Pipe Line	20
Table 2.3-1: Status of sanction of Estimates- Electrical Lines Relocation	20
Table 2.3-2: Status of Utility Relocation	21
Table 2.3-3: Status of Tree Cutting	21
Table 2.4-1: Hindrance Photos	22
Table 3.1-1: Status of Design and Drawings - Highway	47
Table 3.1-2: Status of Design and Drawings - Structures	47
Table 4.1 : Strip Chart for Highway Works	52
Table 4.2 - 1 : Strip Chart for status of Box Culverts on Existing Road	70
Table 4.2 - 2 : Strip Chart for status of Box Culverts on Bypass	72
Table 4.2 - 3 : Strip Chart for status of MNB - Box	74
Table 4.2 - 4 : Strip Chart for status of LVUP	76
Table 4.2 - 5 : Strip Chart for status of MNB (> 15m Span)	77
Table 4.2 - 6 : Strip Chart for status of MJB	79
Table 4.2 - 7 : Strip Chart for status of FLYOVER	80
Table 4.2 - 8 : Strip Chart for status of VUP	81
Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab	85
Table 6.1 - 2 QA/QC Lab Equipment at Meensurthy Lab	86
Table 6.2-1: Summary of Quality Control Tests	90
Table 10.1 : Details of Important Events	100
Table 12.1 - List of Plants, Machinery and Equipment's	104
Table 13.1 - Status of Change of Scope Proposals	105
Table 14.1. - Concessionaire to NHAI	107
Table 14.2. - NHAI to Concessionaire	108
Table 14.3. - Concessionaire to Independent Engineer	108
Table 14.4. - Independent Engineer to Concessionaire	109

## List of Figures

---

Figure 1 : Project Location Map	05
Figure 2 : Project Alignment Map	06
Figure 3a : Financial Progress - Planned vs Achieved	83
Figure 3b : Physical Progress - Planned vs Achieved	84
Figure 4 : Organization Chart - EPC Team	102
Figure 5 : Organization Chart - SPV Team	103

## Executive Summary

---

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

## Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Figure 2: Project Alignment Map



Pinnaluru /Sethiyathopu Bypass  
Km: 66+000 to 74+650

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	05
2.	Minor Bridge	Nos.	06
3.	Major Bridge	Nos.	02
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	02

Widening of Existing Road  
Km: 74+650 to 104+500

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	29
2.	Minor Bridge	Nos.	10
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	08
5.	Grade Separator	Nos.	04

Anaikarai Bypass  
Km: 104+500 to 109+700

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	12
2.	Minor Bridge	Nos.	05
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	01

Widening of Existing Road  
Km: 109+700 to 111+200

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	6
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	01

Thirupanandal Bypass  
Km: 111+200 to 113+600

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	-
2.	Minor Bridge	Nos.	04
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	-

Widening of Existing Road  
Km: 113+600 to 116+440

SI No	Description	Unit	Quantity
1.	Culvert	Nos.	08
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Toll Plaza	Nos.	01

Drawing Title

Strip Plan - Sethiyahopu to Cholapuram Highway Project

Date: 31-08-2018

Project No. PSCHP/NHA/TN/001

Salient Features of Project:

SI No	Description	Unit	Scope
1.	Total Length of Project	Km	50.480
2.	Length of Widening Portion	Km	34.230
3.	Length of Bypass	Km	16.250
4.	Length of service/Slip Road	Km	27.100
5.	Culverts	Nos.	53
6.	Slab Culvert	Nos.	07
7.	Minor Bridge	Nos.	25
8.	Major Bridge	Nos.	04
9.	VUP/LVUP	Nos.	15
10.	Grade Separated Structure	Nos.	08
11.	Minor Intersection	Nos.	07
12.	Major Intersection	Nos.	09
13.	Bus Bays and Shelters	Nos.	01

LEGENT:

- Toll Plaza
- Vehicle Under Pass (LVUP/VUP)
- Major Bridge (MJB)
- Minor Bridge (MB)
- Grade Separated Structure
- Reconstruction of Existing Road
- Bypass/Newconstruction

Table - 1.1: Details of Project Alignments

Existing and Proposed Alignments							
Sl. no.	Existing Chainage (Km)		Design Chainage (Km)		LENGTH (Km)	TCS Type	Remarks
	From	To	From	To			
1	60.250	Bypass	65.960	69.460	3.500	Type-A-3 (Fig 2.4 of the manual)	Bypass
2	Bypass	Bypass	69.460	70.090	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
3	Bypass	Bypass	70.090	72.350	2.260	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	Bypass	Bypass	72.350	72.775	0.425	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
5	Bypass	Bypass	72.775	74.335	1.560	Type-A-3 (Fig 2.4 of the manual)	Bypass
6	Bypass	69.820	74.335	74.960	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
7	69.820	70.375	74.960	75.520	0.560	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
8	70.375	71.010	75.520	76.150	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
9	71.010	71.855	76.150	76.900	0.750	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
10	71.855	72.170	76.900	77.220	0.320	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
11	72.170	72.570	77.220	77.620	0.400	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
12	72.570	72.800	77.620	77.850	0.230	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
13	72.800	73.230	77.850	78.300	0.450	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
14	73.230	75.105	78.300	80.150	1.850	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
15	75.105	76.080	80.150	81.120	0.970	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
16	76.080	76.460	81.120	81.500	0.380	TCS-1	Concentric Widening
17	76.460	77.000	81.500	82.240	0.740	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
18	77.000	78.115	82.240	83.150	0.910	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
19	78.115	79.110	83.150	84.150	1.000	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
20	79.110	79.510	84.150	84.550	0.400	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
21	79.510	80.610	84.550	85.650	1.100	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
22	80.610	81.555	85.650	86.580	0.930	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
23	81.555	82.170	86.580	87.210	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	

24	82.170	82.320	87.210	87.360	0.150	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
25	82.320	82.910	87.360	87.990	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
26	82.910	83.180	87.990	88.265	0.275	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
27	83.180	83.660	88.265	88.745	0.480	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
28	83.660	85.220	88.745	90.265	1.520	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
29	85.220	85.850	90.265	90.895	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
30	85.850	86.555	90.895	91.600	0.705	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
31	86.555	87.015	91.600	92.050	0.450	TCS-1	Concentric Widening
32	87.015	87.525	92.050	92.560	0.510	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
33	87.525	90.000	92.560	95.035	2.475	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
34	90.000	90.830	95.035	95.865	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
35	90.830	91.350	95.865	96.400	0.535	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
36	91.350	91.970	96.400	96.910	0.510	TCS-1	Concentric Widening
37	91.970	92.460	96.910	97.535	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
38	92.460	93.550	97.535	98.535	1.000	TCS-1	Concentric Widening
39	93.550	94.370	98.535	99.335	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
39A	94.370	94.875	99.335	99.840	0.505	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
40	94.875	95.350	99.840	100.300	0.460	Type-B (Fig 2.6 of the manual) with both side service road	
41	95.350	96.630	100.300	101.590	1.290	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
42	96.630	97.260	101.590	102.225	0.635	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
43	97.260	97.720	102.225	102.685	0.460	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
44	97.720	98.360	102.685	103.315	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
45	98.360	99.190	103.315	104.160	0.845	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
46	99.190	Bypass	104.160	104.990	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
47	Bypass	Bypass	104.990	106.000	1.010	Type-A-3 (Fig 2.4 of the manual)	Bypass



48	Bypass	Bypass	106.000	106.625	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
49	Bypass	Bypass	106.625	109.035	2.410	Type-A-3 (Fig 2.4 of the manual)	Bypass
50	Bypass	104.260	109.035	109.660	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
51	104.260	105.015	109.660	110.515	0.855	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
52	105.015	105.390	110.515	110.890	0.375	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
53	105.390	Bypass	110.890	111.515	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
54	Bypass	Bypass	111.515	112.430	0.915	Type-A-3 (Fig 2.4 of the manual)	Bypass
55	Bypass	Bypass	112.430	112.840	0.410	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
56	Bypass	Bypass	112.840	113.225	0.385	Type-A-3 (Fig 2.4 of the manual)	Bypass
57	Bypass	108.410	113.225	113.850	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
58	108.410	109.395	113.850	114.835	0.985	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
59	109.395	110.220	114.835	115.660	0.825	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
60	110.220	111.000	115.660	116.440	0.780	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening

## 1.1. Project Overview

<b>Name of Work</b>	Four Laning of Sethiyahopu-Cholopuram from Km. 65.960 to Km. 116.440 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.
<b>Name of Employer</b>	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
<b>Name of Concessionaire</b>	Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Independent Engineer</b>	M/s. Theme Engineering Services Pvt. Ltd, S.F B1&B2, gateway Apartments, koranattu Karuppur, Kumbakonam – 612501.
<b>EPC Contractor</b>	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Design Consultant</b>	CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
<b>Senior Lender</b>	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
<b>Lenders Independent Engineers</b>	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
<b>Length of Road (Design Length)</b>	50.480 Kms
<b>Total Bid Cost</b>	Rs. 1461.00 Crores (as per concession agreement)
<b>Date of Concession Agreement</b>	November 9, 2017
<b>Concession Period</b>	17 Years ( Construction Period 2 Years from Appointed date, Operation period 15 years from COD)
<b>Appointed Date</b>	16.08.2018
<b>Construction Period</b>	2 years from Appointed date
<b>Completion Date</b>	15.08.2020
<b>Maintenance Period</b>	15 years from COD

## 1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

4 - Lane Divided Carriage Way	50.48 Km.
Service Road/ Slip Road	26.595 Km
Major Bridge	04 Nos.
Minor Bridge	25 Nos.
Grade Separate Intersection	08 Nos.
Vehicular Underpass	13 Nos.
Light Vehicular Underpass	2 Nos.
Culverts	60 Nos.
Major Intersections	07 Nos.
Minor Intersections	100 Nos.
Bus Bays	09 Nos.
Toll Plaza	01 Nos.

### 1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

Mile Stone	Description	Target Date	Revised Target date as per recommended IEOT
Mile Stone-I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 <sup>th</sup> day from the Appointed Date.	18 <sup>th</sup> March 2019	22 <sup>th</sup> Sep 2019
Mile Stone-II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 <sup>th</sup> day from the Appointed Date.	16 <sup>th</sup> July 2019	20 <sup>th</sup> Jan 2020
Mile Stone-III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 <sup>th</sup> day from the Appointed Date.	22 <sup>nd</sup> March 2020	26 <sup>th</sup> Sep 2020
Scheduled Completion	Concessionaire shall have completed Project on 730 <sup>th</sup> day from the Appointed Date.	15 <sup>th</sup> August 2020	19 <sup>th</sup> Feb 2021

### 1.4. Payment milestone during Construction Period

Payment Mile Stone	Eligibility Criteria	Payment Amount (Rs.)
Mile Stone-I	On Achievement of 10% of Physical Progress	116.88 Crs.
Mile Stone-II	On Achievement of 30% of Physical Progress	116.88 Crs.
Mile Stone-III	On Achievement of 50% of Physical Progress	116.88 Crs.
Mile Stone-IV	On Achievement of 75% of Physical Progress	116.88 Crs.
Mile Stone-V	On Achievement of 90% of Physical Progress	116.88 Crs.

### 1.5. Permits & Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District.
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	District Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	
6	Environmental Clearance		NA	

Sr. No.	Details	Authority	Current Status	Remarks
7	Trees Cutting Permission	Forest department through NHAI	Obtained	Work in Progress
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work in Progress
9	Water Pipes Shifting	Tamilnadu Water Supply and Drainage Board	Obtained	Work in Progress
10	Drawing Water from river/ reservoir		NA	

## 2. Right of Way Status

### 2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

Table 2.1-1: Details of proposed ROW as per Schedule-A				
	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
<b>Full Right of Way (full width)</b>				
Stretch	65.960 to 75.150	9.190	60.00	Within 15 days of date of Agreement.
Stretch	75.150 to 82.380	7.230	45.00	
Stretch	82.380 to 83.080	0.700	60.00	
Stretch	83.080 to 84.050	0.970	45.00	
Stretch	84.050 to 86.440	2.390	60.00	
Stretch	86.440 to 87.660	1.220	52.50	
Stretch	87.660 to 91.730	4.070	45.00	
Stretch	91.730 to 93.730	2.000	52.50	
Stretch	93.730 to 95.900	2.170	45.00	
Stretch	95.900 to 99.700	3.800	60.00	
Stretch	99.700 to 104.500	4.800	30.00	
Stretch	104.500 to 109.700	5.200	60.00	
Stretch	109.700 to 110.980	1.280	30.00	
Stretch	110.980 to 113.700	2.720	60.00	
Stretch	113.700 to 116.440	2.740	30.00	
<b>Total Length</b>		<b>50.480</b>		

Balance Right of way (width)				
	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Stretch	099.700 to 104.500	4.800	15.00	Within 90(Ninety) days of the Appointed date
Stretch	109.700 to 110.980	1.280	15.00	
Stretch	113.700 to 116.400	2.740	15.00	

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, Turning radius at Major junctions.

Table 2.1-2: Status of Land Acquisition as per Site Condition.				
Sl. No.	Description	Unit	Present Status	Remarks
A)	<b>Total Length of the Project Highway</b>	<b>Km</b>	<b>50.48</b>	
1	Use of Existing Road Portion	Km	34.23	
2	Proposed Bypass / Realignment portion	Km	16.25	
B)	<b>Hindered Length</b>			
1.	Hindrance towards existing building, payment pending NOC from PWD/WRO, teak trees etc.,	Km	8.270	
2.	Hindrance due to Electrical Lines	Km	1.050	
3.	Hindrance due to Rural Water Supply	Km	19.500	
4.	Net Hindered Length (both Side)	Km	29.4	
C)	Total Project Length (both Side)	Km	100.96	
D)	<b>% Hindered Length</b>	<b>%</b>	<b>29.12%</b>	

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

SL. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	710	591	119	
2	Ariyalur	355	302	53	
3	Thanjavur	102	94	8	
	<b>Total in Nos.</b>	<b>1167</b>	<b>987</b>	<b>180</b>	
		<b>Total in %</b>	<b>84.58%</b>	<b>15.42%</b>	

Sl. No.	Name of the District	Total No. of structures	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	383	325	58	
2	Ariyalur	359	331	28	
3	Thanjavur	153	98	55	
	<b>Total in Nos.</b>	<b>895</b>	<b>754</b>	<b>141</b>	
		<b>Total in %</b>	<b>84.25%</b>	<b>15.75%</b>	

□ Details of Stretches Under Hindrance towards existing building, payment pending NOC from PWD/WRO, teak trees etc.:

S. No	Chainage		Length (km)	Net Affected Length (Km)	Side	Remarks
	From	To				
1	66.100	66.260	0.16	0.16	BHS	Obstruction of Veeranam Pipe Line
2	68.550	68.620	0.07	0.07	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
3	68.620	68.740	0.12	0.12	BHS	For Delay in NOC from PWD/WRO
4	72.450	72.600	0.15	0.15	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
5	72.600	72.700	0.10	0.10	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
6	72.800	73.100	0.30	0.30	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
7	73.900	74.100	0.20	0.20	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners

8	76.300	76.500	0.20	0.20	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
9	77.200	77.600	0.40	0.40	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
10	78.420	80.100	1.68	0.84	RHS	Permission pending for removal of Teak wood trees from Forest Department.
11	80.100	81.150	1.05	1.05	BHS	RE Wall Location: Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards.
12	83.400	84.280	0.88	0.88	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
13	85.800	86.200	0.40	0.40	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
14	86.400	86.800	0.40	0.40	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
15	86.900	87.000	0.10	0.10	BHS	RE Wall Location: - Diversion Issues RHS - 01 unauthorised building, 01 trees to be removed. LHS - 01 building unpaid and Electric lines to be removed.
16	87.500	88.200	0.70	0.70	BHS	RE Wall Location: - Diversion Problems RHS - 01 unauthorised building, 01 Temple, LHS - Electric Lines to be removed.
17	95.050	95.850	0.80	0.80	BHS	RE Wall Location: RHS - Police station arch, House compound wall, 01 building, 01 Temple, LHS - School compound wall, 02 building under revaluation, 01 trees and 14 nos of commercial building(shops) & EB poles to be removed.
18	98.500	99.400	0.90	0.90	BHS	RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EB lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed.
19	113.600	113.850	0.25	0.25	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
20	114.400	114.650	0.25	0.25	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners.
<b>Total Hindrances (in Km)</b>			<b>8.27</b>			



Table 2.1.6 - Hindrance Photographs

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	240	Veeranam Pipe Line	65+960	66+200	Veeranam Pipe Line	240		
			68+600		Sluice Gate (2 Nos)	40		
	150	HT Line Crossing	70+030	70+200				
			70+700		Building			
	550	Agriculture Land & Trees	71+000	71+550				
		Teek Farm, Pump Set & 5 Poles	71+250					
		Bore Well	71+300					
		Borewell	71+550		Borewell			
		Pump Set	72+200					Damaged
	100	Veera mudaiyaan natham Village	72+450	72+550	Veera mudaiyaan natham Village	100		
	10	Hand Pump	72+550		Hand Pump	10		
	50	Pump Set & Trees	72+700					
			72+850		Pump Set, Bore Well & Trees			
			72+900		Bore & Pump Set			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Bore & Pump Set	72+950					
			73+400		HT Line Tower	20		
			73+450		Bore Well, Pump Set & Tree EB Pole	50		
			74+500		Bore Well			
		Telephone Poles	74+710	74+850	Telephone Poles			2 - Telephone Pole
		Temple, Hand Pump,	74+710					
		Hut	75+210					
		Huts	75+270	75+350	Huts			
		Flag Poles	75+390					
			75+520		Huts			
			75+560		Huts			
			75+565	75+640	Pond			
		Building	75+640					
			75+650		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			75+660		Water Tap			
		Building	75+680					
			75+700		OFC			
		Bore Well & Water Tank	75+700					
		Kothanda vilagam Village	75+700	76+200	Kothanda vilagam Village			
		Hand Pump	75+710					
		Water Tap	75+810					
		Street Light	75+840					
		Flag Pole	75+840		Existing Culvert			
		Water Tap	75+880					
		Bore Well & Water Tank	76+025					
		Pump Set	76+260					
			76+600		Temple			
			76+695		OFC & Compound Wall			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			76+800	77+300	Telephone Pole			3 nos
			76+850		OFC			
			76+940		Bore & Water Tank			
		Buildings	76+980		Buildings			
			77+060		Bore & Water Tank			
			77+080	77+190	School Compound Wall			
		Building	77+100	77+300				
			77+220		Building			
			77+240		OFC			
			77+280		Compound Wall			
	300	Buildings	77+300	77+600	Buildings	300		
		Flag Pole	77+390	77+420				4 Nos
		Hand Pump	77+505					
		Telephone Pole	77+390	77+510				3 Nos

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Hand Pump	77+590					
			77+700		OFC			
		Building	77+730					
			77+760		Water Tank & Motor Room			
		Water Tap	77+975					
			78+120		OFC			
			78+390		EB Pole, Bore Well			
			78+725		Transformer			
			79+080		OFC			
		Hand Pump	79+105					
		Existing Culvert	79+110					
			79+220		Flag Pole			
		Water Tank & Motor Room	79+240					
			79+260		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			79+565		OFC			
		Hut	79+955					
	400	EB Pole, Water Tap, Trees, Telephone Pole	80+000	80+500	EB Pole, Water Tap, Trees, Telephone Pole	400		
		Water Tank, Motor Room, Hand Pump & Existing Culvert	80+120					
			80+125		Temple			
			80+170		Existing Culvert			
			80+190		OFC			
			80+300	80+390	Pond			
		Transformer	80+340					
		Flag Poles	80+530	80+570	Flag Poles			6nos
			80+710		Existing Culvert			
		Bore Well	80+740					
			80+900		OFC			
			81+325	81+360	Existing Culvert & Compound Wall			
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Pond	81+360	81+460				
		OFC & Temple	81+445					
			81+585		OFC			
		Transformer	81+715					
			82+875		Existing Culvert			
			82+890		OFC			
		Existing Culvert	82+975					
	450	Water Tap	83+000	83+500	Water Tap	450		Tap - 6
			83+060		OFC			
		Existing Culvert	83+205					
		OFC	83+265					
			83+310		OFC			
		Flag Post	83+385					
			83+425		Transformer			25

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	450	EB Pole, Water Tap, Trees, Telephone Pole	83+500	84+000	EB Pole, Water Tap, Trees, Telephone Pole	450		Pole - 13, Tap - 37, Tree - 239
			83+615		Temple			
			83+625		OFC			
		EB, Transformer	83+850					
			83+890		Flag Poles			4 nos
			83+935		Water Tank			
			83+995		Hand Pump			
		Temple & Well	84+070					
			84+110		OFC & Flag Pole			
			84+280		Transformer			
		Transformer	84+480					
			84+560		Flag & Ex Culvert			Pole 2 Nos
			84+650		OFC			
			84+920		OFC			



Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Building	84+930	84+980				
		Hut	85+045					
			85+060		EB, Transformer			
			85+090		OFC			
		Transformer	85+865					
		Building	85+910					
		Hut	85+930					
			85+955		Temple			
			86+280		Temple			
			86+350		Bore Well			
		Temple	86+390					
			86+585		Motor Room			
		Buildings	86+000	86+700	Buildings			
	700	Building & Huts	86+700	87+500	Building & Huts	700		


Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			86+720		Flag Pole			
			86+830		OFC, Transformer			
		Transformer	86+915					
			86+985		OFC			
		Existing Culvert	87+080					
			87+155		OFC			
		Transformer	87+330					
			87+360		OFC			
	400	EB Pole, Tree, Tap, Telephone Pole	87+500	88+000	EB Pole, Tree, Tap, Telephone Pole	400		EB - 24, Tree - 163, Tap - 13, T Pole - 5
		Buildings & Huts	87+500	88+000	Buildings & Huts			
		Temple	87+500					
			87+640		OFC			
			87+670		Water Tank, Motor Room			
			87+690		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			87+735		Flag Pole			
			87+835		Water Tank			
			87+990		OFC			
			88+225		Transformer			
		House	88+500	89+000	House			
			88+910		Temple			
		Existing Culvert	88+965					
	450	water Tap, Telephone Pole	89+000	89+500	water Tap, Telephone Pole	450		Tap - 15, T Pole - 5, Tree - 195
		Flag Post Pedestal	89+110					
			89+355		Temple			
		Water Tank	89+515					
	400	EB Pole, Water Tap, House	90+000	90+500	EB Pole, Water Tap, House	400		EB - 34, Tap - 4
			90+180		Transformer			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			90+195		OFC			
			90+230		Transformer			
			90+325		Temple			
			90+375		Existing Culvert			
	400	EB Pole, Telephone Pole, Water Tap	90+500	91+000	EB Pole, Telephone Pole, Water Tap	400		EB - 14, Tap - 5, T. Pole 7
			90+560		OFC			
			90+610		Water Tank			
			90+830	90+860	Pond			
			91+080		OFC			
			91+480		OFC			
	450	EB Pole, Water Tap, Telephone Pole, Trees	91+500	92+000	EB Pole, Water Tap, Telephone Pole, Trees	450		
			91+600		OFC			
			91+730		OFC			
			91+780		Temple			
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Pond	91+780	91+860				
	700	EB Pole, Water Tap, Telephone Pole	92+000	93+000	EB Pole, Water Tap, Telephone Pole	700		EB - 16, Tap - 10, T, T Pole - 7
		Temple	92+135					
			92+300	92+380	Water Pipe Crossing			
			92+390		OFC			
		Temple	92+455					
			92+570		Temple			
			92+600		OFC			2 Nos
			92+770		OFC			2 Nos
		OFC	92+995					
	750	EB Pole, Water Tap, Tree	93+000	94+000	EB Pole, Water Tap, Tree	750		EB - 44, Tape - 14, Tree - 270
			93+045		OFC			
			93+115		Transformer			
			93+200		OFC			



Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			93+360		OFC			
			93+660		OFC			
			93+930		Hand Pump			
			93+975		OFC			
		TEMPLE	94+440					
			94+530		OFC			
			94+780		OFC, Transformer			
		Pond, Pipe Line	94+830	94+900				
	450	EB Pole, Tape, Telephone Pole	95+000	95+500	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - , Tap 5
			95+130	95+230	Compound Wall			
			95+210		Telephone Panel, Water Tank With Well			
			95+255		Police Station Arch			
			95+290		OFC			
			95+435		Street Light			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	400	EB Pole, Tape, Telephone Pole	95+500	96+000	EB Pole, Tape, Telephone Pole	400		EB - 25, T Pole - 7, Tap - 6,
			95+570		Temple			
		Pond	95+950					
	400	EB Pole, Tape, Telephone Pole	96+000	96+500	EB Pole, Tape, Telephone Pole	400		EB - 39, T Pole - 5, Tap - 6,
			96+120		OFC			
			96+150		Transformer			
			96+480		Transformer			
	450	EB Pole, Tape, Telephone Pole	96+500	97+000	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - 3,
			97+195		OFC			
			97+395		OFC			
			97+390	97+500	Pond			
	300	EB Pole, Tape, Telephone Pole	97+500	98+000	EB Pole, Tape, Telephone Pole	300		EB - 16, Tap - 5,
		Temple	97+520					
			97+600		OFC			













Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			97+680		Motor Room With Bore			
	350	EB Pole, Tape, Telephone Pole	98+500	99+000	EB Pole, Tape, Telephone Pole	350		EB - 19, T Pole - 3
			98+620		Transformer			
		OFC	98+635		Temple			
		Water Tank with Bore	98+735					
		OFC	98+825					
	750	EB Pole, Tree, Tape, Telephone Pole	99+000	100+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 47, T Pole - 4, Tap - 5, Tree 118
			99+120		Temple			
		Motor Room With Bore	99+150					
			99+160		Transformer			
			99+195		Temple With Water Tank			
		OFC	99+300					
		OFC	99+490					
	650	EB Pole, Tree, Tape, Telephone Pole	100+000	101+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 32, Tap - 12, Tree 210, T Pole - 3



















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Transformer	100+150					
			100+195		Bore Well			
			100+200		OFC			
		OFC	100+320					
		Pond	100+350					
		Motor Room With Tank	100+390					
			100+475		Water Tank			
		OFC	100+600					
		OFC	100+670					
		OFC	100+720					
		OFC	100+740					
		Pond	100+740	100+820				
	650	EB Pole, Tree, Tape, Telephone Pole	101+000	102+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 42, T Pole - 5, Tap - 6 Tree 100
			101+005		OFC			
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		OFC	101+125					
			101+120	101+300	Pond			
		OFC	101+330					
			101+480		Hand Pump			
			101+805		OFC			
		Transformer	101+835					
	750	EB Pole, Tree, Tape, Telephone Pole	102+000	103+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 30, T Pole - 2, Tap - 13, Tree 110
		OFC	102+100					
			102+240		Temple			
			102+365		Transformer			
		OFC	102+390					
		OFC	102+435					
		OFC	102+575					
		OFC	102+730					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Schooh Arch	102+960					
	800	Tape, Telephone Pole	103+000	104+000	Tape, Telephone Pole	800		T Pole - 2, Tap - 13
		OFC	103+025					
		Pond	103+090	103+300				
		OFC	103+530					
			103+590		Temple			
		OFC & Flag Pole	103+720					
		Pond	103+775	103+815				
			103+860	103+910	Pond			
		Pond	103+935	104+250				
		Existing Irrigation Sluice	103+990					
	400	EB Pole, Tree	104+000	104+500	EB Pole, Tree	400		EB - 4 , Tree - 3
		House	104+500		House			
	350	EB Pole, Tree, Tape	104+500	105+200	EB Pole, Tree, Tape	350		Tree - 21, EB - 23, Tap - 3

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	500	EB Pole, Tree, Tape	105+200	105+900	EB Pole, Tree, Tape	500		Tree - 42, EB - 4, Tap - 4
			105+850		Motor Room			
	750	EB Pole, Tree, Tape	105+900	106+900	EB Pole, Tree, Tape	750		Tree - 100, EB - 1, Tap - 7
			105+920		Well			
		Motor Room	106+900					
	1150	EB Pole, Tree, Tape	107+900	109+700	EB Pole, Tree, Tape	1150		Tree - 94, EB - 9, Tap - 6
	1350	Tape	109+700	111+200	Tape	1350		Tap - 18
		OFC	109+705					
		OFC	109+710					
			109+720		Motor Room			
			109+985		Water Pipe			
		OFC	110+330					
		Water Tank	110+450					
			110+725		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			110+740		Motor Room with well			
	1750	EB Pole, Tree, Tape	111+200	113+500	EB Pole, Tree, Tape	1750		Tree - 460, EB -23, Tap - 12
		OFC	111+230		OFC			
			111+450		Motor Room With Bore			
		Gate Valve	111+500					
		Motor Room With Bore	111+600					
			111+680		Motor Room With Bore			
		Motor Room With Bore	112+300					
			112+310		House & Hand Pump			
			112+390		Motor Room With Bore			
			113+220		Motor Room With Bore			
			113+250		House			
			113+330		Motor Room With Bore			
	750	EB Pole, Telephone Pole, Tape	113+500	114+600	EB Pole, Telephone Pole, Tape	750		Tree - 280, EB -38, T Pole - 9, Tap - 6

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			113+670	113+720	Sub Station			
			113+700		HT Line Crossing			
			114+060		Flag Pole			
			114+090		Flag Pole, Water Tank			
		HT Line	114+130					
		Transformer	114+460					
		Water Tank	114+450					
		Water Tank	114+495					
		OFC	114+520		Temple			
		Pond	114+540	114+580				
	650	EB Pole, Telephone Pole, Tree, Tape	114+600	115+600	EB Pole, Telephone Pole, Tree, Tape	650		Tree - 80, EB - 18, Tap - 2
		Hand Pump	114+610					
		Transformer	114+950					
		Transformer	115+210					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			115+230		Flag Pole			5 Nos
	700	Telephone Pole, Tape	115+600	116+440	Telephone Pole, Tape	700		EB -26, T Pole - 2 Tap - 16
			115+650		Motor Room			
		OFC	115+820					
		Transformer	115+970					
		OFC	116+095					
		OFC	116+170					
		Hand Pump	116+200					
		Water Tank & Motor Room	116+210					
		OFC	116+275					
		OFC	116+410					
			116+560		Flag Pole			
		House	115+600	116+440	House			

## 2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

Sl No.	Name of the District	Total No. Of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Cuddalore	10	3	7
2	Ariyalur	10	1	9
3	Thanjavur	2	1	1
	<b>Total in Nos.</b>	<b>22</b>	<b>5</b>	<b>17</b>

## 2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Sr. No.	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Cuddalore	65+960	86+440	20.48	25	Work in Progress
2	Ariyalur	86+440	106+860	20.42	46	
3	Thanjavur	106+860	116+440	9.58	4	

Sr. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Cuddalore	65+960	86+440	20.48	10	Estimate Approved	Supervision charges are paid and work in progress
2	Ariyalur	86+440	106+860	20.42	5	Estimate Approved	
3	Thanjavur	106+860	116+440	9.58	5	Estimate Approved	
4	Cuddalore & Thanjavur	Km:70+020, Km:73+470 and Km:113+720			3	Estimate Approved	Supervision Charges paid

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs.15.87 Crores sanctioned by RO, NHAI, Madurai.



Table 2.3-3: Status of Utility Relocation

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE, TWAD	Water Supply Pipe Line	Kms.	72.695	24.650	48.045	Work in progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	24	14	10	
3	BDO of Concern Union	Over Head Tank	Nos.	15	11 Nos Completed	4	
4	TNEB	Electrical Lines	Kms.	6.83	5.78	1.05	

## 2.4. Tree felling

Table 2.4-1: Status of Tree felling

Sl.No.	Name of the District	Chainages			Effected Length in Kms.	Completed as on Date	Balance as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Cuddalore	65+960	86+440	20.48	6.535	6.535	0	0	In addition of 123 nos of teak wood trees to be removed and Permission of the same is awaited from DFO, Cuddalore.
2	Ariyalur	86+440	106+860	20.42	8.385	8.385	0	0	
3	Thanjavur	106+860	116+440	9.58	2.515	2.515	0	0	
Total				50.48	17.435	17.435	0	0	

## 3. Progress Briefing – Contractor Activities

## 3.1. Pre-construction Activities

## Detailed Design &amp; Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

Table 3.1-1: Status of Design and Drawings-Highway

Sl No.	Description	Unit	Total Scope as per Sch.-B As per Sch. B	Design submitted	Drawing Approved
1	Pavement Design	Km	50.48	50.48	50.48
2	Plan & Profile	Km	50.48	50.48	50.48
3	Typical Cross Sections	Type	7	7	7
4	Major Intersections	No	07	-	-
5	Minor Intersections	No	100	-	-
6	Toll Plaza (Typical Details)	No	01	-	-
7	Service Roads	No	26.595	26.595	26.595

Table 3.1-2 : Status of Design and Drawings –Structures

Sr. No	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Major Bridges	No	04	04	03
2	Minor Bridges	No	25	25	25
3	Grade Separated Intersection	No	08	08	08
4	VUP/LVUP	No	15	15	12
5	Box /Slab Culvert	No	60	60	60

## 4. Physical Progress of Work

## 4.1. Physical Progress of Work:

The Progress of the Major Works carried out at the Site in the Month of March 2020 is as follows.

**CUMMULATIVE STATEMENT****For Main Carriageway**

Sr. No.	Description	Total Length of Highway Excluding Toll Plaza (in. Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	<b>Clearing and Grubbing</b>							
	LHS	47.28	36.12	2.00	38.12	0	9.16	80.63%
	RHS	47.28	34.03	2.00	36.03	0	11.25	76.21%
2	<b>Embankment</b>							
	LHS	47.28	16.50	4.00	20.50	5.15	26.78	43.36%
	RHS	47.28	10.08	3.80	13.88	7.42	33.40	29.36%
3	<b>Sub grade</b>							
	LHS	47.28	14.07	4.40	18.47	1.35	28.81	39.07%
	RHS	47.28	7.83	3.50	11.33	1.50	35.95	23.96%
4	<b>GSB/ Cement Treated Base</b>							
	LHS	47.28	10.50	1.94	12.44	2.35	34.84	26.31%
	RHS	47.28	4.66	2.15	6.81	1.45	40.47	14.40%
5	<b>Wet Mix Macadam</b>							
	LHS	47.28	9.72	1.50	11.22	0	36.06	23.73%
	RHS	47.28	4.07	1.67	5.74	0	41.54	12.14%
6	<b>Dense Bitumen Macadam</b>							
	LHS	47.28	8.38	0.50	8.88	0	38.40	18.78%
	RHS	47.28	3.96	1.00	4.96	0	42.32	10.49%
7	<b>Bituminous Concrete</b>							
	LHS	47.28	0	0	0	0	47.28	0.00%
	RHS	47.28	0	0	0	0	47.28	0.00%

**For Service Road**

Sr. No.	Description	Total Length of Service Road (Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment	53.19	5.008	0.272	5.28	2.23	47.91	9.93%
2	Sub grade	53.19	3.50	0.40	3.90	0.60	49.29	7.33%
3	GSB/ Cement Treated Base	53.19	0.50	0.30	0.80	0.20	52.39	1.50%
4	Wet Mix Macadam	53.19	0.00	0	0.00	0.00	53.19	0.00%
5	Dense Bitumen Macadam	53.19	0.00	0	0.00	0.00	53.19	0.00%
6	Bituminous Concrete	53.19	0.00	0	0.00	0.00	53.19	0.00%

Structure Work					
Sr. No.	Type of Structure	Total No. of Structures	Nos. of Structures		
			Completed	In Progress	Balance to be taken up
1	Culvert	60	18	26	16
2	Light Vehicular Underpass	2	0.5	0.5	1
3	Vehicular Underpass	13	0	12	1
4	Minor Bridges	25	8	12	5
5	Major Bridge	4	0	4	0
6	Flyover	8	0	7	1

The Physical Progress of the Project up to March 2020 as per Approved Schedule G is as follows:-

Component	Item Description	Unit	Planned in Scope (As per Scope of Work)	Cost Weightage in Component (%)	Progress till Date	% Physical Progress
1	2	3	4	5	6	7
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of existing road					
	(1) Earthwork up to top of the sub-grade	Km	66.96	9.517%	22.80	3.241%
	(2) Granular work (sub-base, base, shoulders)	Km				
	(a) GSB/ Cement Treated Base	Km	65.52	3.373%	19.25	0.991%
	(b) WMM/ Cement Treated Base	Km	65.52	4.046%	16.96	1.047%
	(3) Shoulders	Km	17.65	0.112%		
	(4) Bituminous work	Km				
	(a) DBM	Km	65.52	3.344%	13.84	0.706%
	(b) BC	Km	65.52	3.023%		
	(5) Rigid Pavement					
	(6) Widening and repair of culverts	Nos.	16	0.440%	4.00	0.110%
	(7) Widening and repair of minor bridges	Nos.	4	0.959%	2.50	0.599%
	B- New realignment/bypass					
	(1) Earthwork up to top of the sub-grade	Km	28.68	6.437%	7.00	1.571%
	(2) Granular work (sub-base, base, shoulders)					
	(a) GSB/ Cement Treated Base	Km	28.68	1.615%		
	(b) WMM/ Cement Treated Base	Km	28.68	1.436%		
	(3) Shoulders	Km	24.63	0.112%		
	(4) Bituminous work					
	(a) DBM	Km	28.68	1.279%		
	(b) BC	Km	28.68	1.158%		
(5) Rigid Pavement						
C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:						





<b>(1) Culverts</b>	Nos.	44	2.070%	13.60	0.640%	
<b>(2) Minor bridges</b>						
(a) Foundation	Nos.	58	3.953%	31.00	2.113%	
(b) Substructure	Nos.	134	2.623%	73.00	1.429%	
(c) Superstructure (including crash barrier etc. complete)	Nos.	50	1.559%	20.00	0.624%	
<b>(3) Cattle/Pedestrian underpasses</b>						
(a) Foundation	Nos.					
(b) Substructure	Nos.					
(c) Superstructure (including crash barrier etc. complete)	Nos.					
<b>(4) Pedestrian overpasses</b>						
(a) Foundation	Nos.					
(b) Substructure	Nos.					
(c) Superstructure (including crash barrier etc. complete)	Nos.					
<b>(5) Grade separated structures</b>						
<b>(a) Underpass (13 VUP, 2 LVUP)</b>						
(i) Foundation	Nos.	56	2.574%	33.00	1.517%	
(ii) Substructure	Nos.	60	0.751%	23.00	0.288%	
(iii) Superstructure (including crash barrier etc. complete)	Nos.	30	1.289%	1.00	0.043%	
(b) Overpass						
(i) Foundation						
(ii) Substructure						
(iii) Superstructure (including crash barrier etc. complete)						
<b>(c) Flyover</b>						
(i) Foundation	Nos.	36	2.426%	18.00	1.213%	
(ii) Substructure	Nos.	36	0.470%	17.00	0.222%	
(iii) Superstructure (including crash barrier etc. complete)	Nos.	20	1.244%			
(d) Foot over Bridge						
<b>Major Bridge works and ROB/RUB</b>	<b>A- Widening and repairs of Major Bridges</b>					
	(1) Foundation					
	(a) Open Foundation					
	(b) Pile Foundation/ Well Foundation					
	(2) Sub-structure					
	(3) Super-structure (including crash barriers etc. complete)					
	<b>C- New Major Bridges</b>					
	(1) Foundation					
	(a) Open Foundation					
	(b) Pile Foundation/ Well Foundation	Nos.				
	(i) Piles	Nos.	556	7.018%	476.00	6.008%
	(ii) Pile Cap	Nos.	84	2.681%	36.00	1.149%
	(2) Sub-structure	Nos.	84	4.576%	25.00	1.362%

	(3) Super-structure (including crash barriers etc. complete)	Nos.	0	0.00%		
	(i) For MJB at Km. 107+400					
	(a) Casting of Superstructure (Box Segement)	Nos.	666	1.450%	270.00	0.588%
	(b) Erection of Superstructure (Box Segement)	Nos.	666	1.050%		
	(i) For other Major Bridges					
	(a) Super-structure (including crash barriers etc. complete)	Nos.	37	2.500%		
	<b>D- New rail-road bridges</b>					
	<b>(a) ROB</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc. complete)	Nos.				
	<b>(b) RUB</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc. complete)	Nos.				
Structures (elevated sections, reinforced earth)	<b>A- Elevated Structures</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc.	Nos.				
	<b>B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)</b>	Sqm	196027	7.604%	28020	1.087%
Other Works	<b>(i) Service roads/ Slip Roads</b>	Km	53.19	4.690%		
	<b>(ii) Toll Plaza</b>	Nos.	1	1.821%		
	<b>(iii) Road side drains</b>	Km	28.85	5.429%	3.92	0.738%
	<b>(iv) Road signs, markings, km stones, safety devices,</b>					
	(a) Road signs, markings, km stones, ...	Km	100.96	2.558%		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work	Km				
	(i) Concrete Crash Barrier	Km	26.5	1.179%		
	(ii) W-Beam Crash Barrier	Km	10.03	0.788%		
	<b>(v) Project facilities</b>					
	(a) Bus Bays	No.	18	0.009%		
	(b) Truck Lay-byes	No.				
	(c) Rest areas	No.				
	<b>(vi) Repairs to bridges/structures</b>	Nos.				
	<b>(vii) Road side plantation</b>	Km	23.66	0.451%		
	<b>(viii) Protection works</b>					
	(a) Boulder pitching on slopes	Km	10.03	0.218%		
	(b) Toe/Retaining wall	Km	10.03			
	<b>(x) Miscellaneous</b>	Ls.	100%	0.164%	0.055%	0.055%
		<b>Total</b>			<b>100.00%</b>	

# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-03-2020








# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects





## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




## Strip Plan for MCW on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-03-2020








# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-03-2020






# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for MCW on 31-03-2020






# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for SR on 31-03-2020



RHS-MCW	85.650	85.660	85.670	85.680	85.690	85.700	85.710	85.720	85.730	85.740	85.750	85.760	85.770	85.780	85.790	85.800	85.810	85.820	85.830	85.840	85.850	85.860	85.870	85.880
LHS-MCW	85.650	85.660	85.670	85.680	85.690	85.700	85.710	85.720	85.730	85.740	85.750	85.760	85.770	85.780	85.790	85.800	85.810	85.820	85.830	85.840	85.850	85.860	85.870	85.880



RHS-MCW	86.800	86.810	86.820	86.830	86.840	86.850	86.860	86.870	86.880	86.890	86.900	86.910	86.920	86.930	86.940	86.950	86.960	86.970	86.980	86.990	87.000	87.010	87.020	87.030	87.040	87.050	87.060	87.070	87.080	87.090	87.100	87.110	87.120	87.130	87.140	87.150	87.160	87.170	87.180	87.190	87.200	87.210	87.220	87.230	87.240	87.250	87.260	87.270	87.280	87.290	87.300	87.310	87.320	87.330	87.340	87.350	87.360	87.370	87.380	87.390	87.400	87.410	87.420	87.430	87.440	87.450	87.460	87.470	87.480	87.490	87.500	87.510	87.520	87.530	87.540	87.550	87.560	87.570	87.580	87.590	87.600	87.610	87.620	87.630	87.640	87.650	87.660	87.670	87.680	87.690	87.700	87.710	87.720	87.730	87.740	87.750	87.760	87.770	87.780	87.790	87.800	87.810	87.820	87.830	87.840	87.850	87.860	87.870	87.880	87.890	87.900	87.910	87.920	87.930	87.940	87.950	87.960	87.970	87.980	87.990	88.000	88.010	88.020	88.030	88.040	88.050	88.060	88.070	88.080	88.090	88.100	88.110	88.120
LHS-MCW	86.800	86.810	86.820	86.830	86.840	86.850	86.860	86.870	86.880	86.890	86.900	86.910	86.920	86.930	86.940	86.950	86.960	86.970	86.980	86.990	87.000	87.010	87.020	87.030	87.040	87.050	87.060	87.070	87.080	87.090	87.100	87.110	87.120	87.130	87.140	87.150	87.160	87.170	87.180	87.190	87.200	87.210	87.220	87.230	87.240	87.250	87.260	87.270	87.280	87.290	87.300	87.310	87.320	87.330	87.340	87.350	87.360	87.370	87.380	87.390	87.400	87.410	87.420	87.430	87.440	87.450	87.460	87.470	87.480	87.490	87.500	87.510	87.520	87.530	87.540	87.550	87.560	87.570	87.580	87.590	87.600	87.610	87.620	87.630	87.640	87.650	87.660	87.670	87.680	87.690	87.700	87.710	87.720	87.730	87.740	87.750	87.760	87.770	87.780	87.790	87.800	87.810	87.820	87.830	87.840	87.850	87.860	87.870	87.880	87.890	87.900	87.910	87.920	87.930	87.940	87.950	87.960	87.970	87.980	87.990	88.000	88.010	88.020	88.030	88.040	88.050	88.060	88.070	88.080	88.090	88.100	88.110	88.120

RHS-MCW	88.130	88.140	88.150	88.160	88.170	88.180	88.190	88.200	88.210	88.220	88.230	88.240	88.250	88.260	88.270	88.280	88.290	88.300	88.310	88.320	88.330	88.340	88.350	88.360	88.370	88.380	88.390	88.400	88.410	88.420	88.430	88.440	88.450	88.460	88.470	88.480	88.490	88.500	88.510	88.520	88.530	88.540	88.550	88.560	88.570	88.580	88.590	88.600	88.610	88.620	88.630	88.640	88.650	88.660	88.670	88.680	88.690	88.700	88.710	88.720	88.730	88.740	88.750	88.760	88.770	88.780	88.790	88.800	88.810	88.820	88.830	88.840	88.850	88.860	88.870	88.880	88.890	88.900	88.910	88.920	88.930	88.940	88.950	88.960	88.970	88.980	88.990	89.000	89.010	89.020	89.030	89.040	89.050	89.060	89.070	89.080	89.090	89.100	89.110	89.120	89.130	89.140	89.150	89.160	89.170	89.180	89.190	89.200	89.210	89.220	89.230	89.240	89.250	89.260	89.270	89.280	89.290	89.300	89.310	89.320	89.330	89.340	89.350	89.360	89.370	89.380	89.390	89.400	89.410	89.420	89.430	89.440	89.450	89.460	89.470	89.480	89.490	89.500	89.510	89.520	89.530	89.540	89.550	89.560	89.570	89.580	89.590	89.600	89.610	89.620	89.630	89.640	89.650	89.660	89.670	89.680	89.690	89.700	89.710	89.720	89.730	89.740	89.750	89.760	89.770	89.780	89.790	89.800	89.810	89.820	89.830	89.840	89.850	89.860	89.870	89.880	89.890	89.900	89.910	89.920	89.930	89.940	89.950	89.960	89.970	89.980	89.990	90.000	90.010	90.020	90.030	90.040	90.050	90.060	90.070	90.080	90.090	90.100	90.110	90.120	90.130	90.140	90.150	90.160	90.170	90.180	90.190	90.200	90.210	90.220	90.230	90.240	90.250	90.260	90.270	90.280	90.290	90.300	90.310	90.320	90.330	90.340	90.350	90.360	90.370	90.380	90.390	90.400	90.410	90.420	90.430	90.440	90.450	90.460	90.470	90.480	90.490	90.500	90.510	90.520	90.530	90.540	90.550	90.560	90.570	90.580	90.590	90.600	90.610	90.620	90.630	90.640	90.650	90.660	90.670	90.680	90.690	90.700	90.710	90.720	90.730	90.740	90.750	90.760	90.770	90.780	90.790	90.800	90.810	90.820	90.830	90.840	90.850	90.860	90.870	90.880	90.890	90.900	90.910	90.920	90.930	90.940	90.950	90.960	90.970	90.980	90.990	91.000	91.010	91.020	91.030	91.040	91.050	91.060	91.070	91.080	91.090	91.100	91.110	91.120	91.130	91.140	91.150	91.160	91.170	91.180	91.190	91.200	91.210	91.220	91.230	91.240	91.250	91.260	91.270	91.280	91.290	91.300	91.310	91.320	91.330	91.340	91.350	91.360	91.370	91.380	91.390	91.400	91.410	91.420	91.430	91.440	91.450	91.460	91.470	91.480	91.490	91.500	91.510	91.520	91.530	91.540	91.550	91.560	91.570	91.580	91.590	91.600	91.610	91.620	91.630	91.640	91.650	91.660	91.670	91.680	91.690	91.700	91.710	91.720	91.730	91.740	91.750	91.760	91.770	91.780	91.790	91.800	91.810	91.820	91.830	91.840	91.850	91.860	91.870	91.880	91.890	91.900	91.910	91.920	91.930	91.940	91.950	91.960	91.970	91.980	91.990	92.000	92.010	92.020	92.030	92.040	92.050	92.060	92.070	92.080	92.090	92.100	92.110	92.120	92.130	92.140	92.150	92.160	92.170	92.180	92.190	92.200	92.210	92.220	92.230	92.240	92.250	92.260	92.270	92.280	92.290	92.300	92.310	92.320	92.330	92.340	92.350	92.360	92.370	92.380	92.390	92.400	92.410	92.420	92.430	92.440	92.450	92.460	92.470	92.480	92.490	92.500	92.510	92.520	92.530	92.540	92.550	92.560	92.570	92.580	92.590	92.600	92.610	92.620	92.630	92.640	92.650	92.660	92.670	92.680	92.690	92.700	92.710	92.720	92.730	92.740	92.750	92.760	92.770	92.780	92.790	92.800	92.810	92.820	92.830	92.840	92.850	92.860	92.870	92.880	92.890	92.900	92.910	92.920	92.930	92.940	92.950	92.960	92.970	92.980	92.990	93.000	93.010	93.020	93.030	93.040	93.050	93.060	93.070	93.080	93.090	93.100	93.110	93.120	93.130	93.140	93.150	93.160	93.170	93.180	93.190	93.200	93.210	93.220	93.230	93.240	93.250	93.260	93.270	93.280	93.290	93.300	93.310	93.320	93.330	93.340	93.350	93.360	93.370	93.380	93.390	93.400	93.410	93.420	93.430	93.440	93.450	93.460	93.470	93.480	93.490	93.500	93.510	93.520	93.530	93.540	93.550	93.560	93.570	93.580	93.590	93.600	93.610	93.620	93.630	93.640	93.650	93.660	93.670	93.680	93.690	93.700	93.710	93.720	93.730	93.740	93.750	93.760	93.770	93.780	93.790	93.800	93.810	93.820	93.830	93.840	93.850	93.860	93.870	93.880	93.890	93.900	93.910	93.920	93.930	93.940	93.950	93.960	93.970	93.980	93.990	94.000	94.010	94.020	94.030	94.040	94.050	94.060	94.070	94.080	94.090	94.100	94.110	94.120	94.130	94.140	94.150	94.160	94.170	94.180	94.190	94.200	94.210	94.220	94.230	94.240	94.250	94.260	94.270	94.280	94.290	94.300	94.310	94.320	94.330	94.340	94.350	94.360	94.370	94.380	94.390	94.400	94.410	94.420	94.430	94.440	94.450	94.460	94.470	94.480	94.490	94.500	94.510	94.520	94.530	94.540	94.550	94.560	94.570	94.580	94.590	94.600	94.610	94.620	94.630	94.640	94.650	94.660	94.670	94.680	94.690	94.700	94.710	94.720	94.730	94.740	94.750	94.760	94.770	94.780	94.790	94.8
---------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	--------	------

# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


## Strip Plan for SR on 31-03-2020



# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

## Strip Plan for SR on 31-03-2020





SETHYAPOU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW												Completed						In Progress					
Status Upto	31.03.2020											LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation				
1	74+675	74.670	EXISTING 1 x 3.0m x 2.0m	New Construction	BOX CULVERT																		
2	74+800	74.800	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																		
3	75+558	75.555	EXISTING 1x3.0m	Reconstruction	BOX CULVERT																		
4	75+902	75.897	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																		
5	76+390	76.387	EXISTING 1 x 3.0m	Reconstruction	BOX CULVERT																		
6	77+382	77.379	EXISTING 1 x 4.0m	Reconstruction	BOX CULVERT																		
7	77+766	77.764	EXISTING 1 x 2.0m	Widening	BOX CULVERT																		
8	81+868	81.867	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																		
9	81+913	81.910	EXISTING 1 x 1.95m x 1.0m	Widening	BOX CULVERT																		
10	83+012	83.007	EXISTING 2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																		
11	83+065	83.062	EXISTING 1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT																		
12	89+973	89.969	EXISTING 4 x 0.75m	Widening	BOX CULVERT																		
13	90+640	90.637	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																		
14	94+509	94.509	EXISTING 1 x 3.6m x 1.6m	Widening	BOX CULVERT																		
15	95+495	95.490	EXISTING 1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT																		
16	95+794	95.787	EXISTING 1 x 1.20m	Reconstruction	BOX CULVERT																		
17	96+511	96.505	EXISTING 1 x 5.0m	Reconstruction	BOX CULVERT																		
18	97+530	97.534	EXISTING 1x2.0m	Reconstruction	BOX CULVERT																		
19	97+742	97.738	EXISTING 1 x 3.0m x 1.0m	Widening	BOX CULVERT																		
20	99+471	99.467	EXISTING 1 x 3.0m x 4.0m	Repair & Widening	BOX CULVERT																		
21	99+776	99.769	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																		
22	99+840	99.838	EXISTING 1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT																		
23	100+177	100.173	EXISTING 1 x 1m	Repair & Widening	BOX CULVERT																		
24	100+364	100.358	EXISTING 1 x 10m	Repair & Widening	BOX CULVERT																		
25	100+823	100.817	EXISTING 1 x 3.5m x 2.5m	Repair & Widening	BOX CULVERT																		
26	101+851	101.851	EXISTING 1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT																		
27	103+220	103.214	EXISTING 1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT																		
28	104+197	104.190	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																		
29	104+215	104.208	EXISTING 1 x 1.0m	Reconstruction	BOX CULVERT																		
30	109+786	109.779	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																		
31	109+975	109.967	EXISTING 1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT																		
32	110+167	110.160	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT																		
33	110+795	110.785	EXISTING 1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT																		
34	110+980	110.971	EXISTING 1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT																		
35	113+897	113.885	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT																		
36	114+313	114.300	EXISTING 1 x 1.0m	Repair & Widening	BOX CULVERT																		
37	114+703	114.703	EXISTING		BOX CULVERT																		
38	114+954	114.952	EXISTING 1 x 1.0m	Repair & Reconstruction	BOX CULVERT																		
39	115+097	115.087	EXISTING 2 x 1.0m	Repair & Reconstruction	BOX CULVERT																		
40	115+232	115.221	EXISTING 1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT																		
41	115+381	115.368	EXISTING 1 x 2.0m	Repair & Reconstruction	BOX CULVERT																		
42	115+884	115.872	EXISTING 2 x 1.0m	Repair & Widening	BOX CULVERT																		
43	115+978	115.978	EXISTING 1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT																		

SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD																				
Status Upto	31.03.2020																			
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Remarks	Type of Structure	Completed						In Progress								
						Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	New Construction	BOX CULVERT														
2	74+800	74.808	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT														
3	75+558	75.555	EXISTING	1x3.0m	Reconstruction	BOX CULVERT														
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT														
5	76+390	76.387	EXISTING	1 x 3.0m	Reconstruction	BOX CULVERT														
6	77+382	77.379	EXISTING	1 x 4.0m	Reconstruction	BOX CULVERT														
7	77+766	77.764	EXISTING	1 x 2.0m	Widening	BOX CULVERT														
8	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT														
9	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT														
10	89+973	89.969	EXISTING	4 x 0.75m	Widening	PIPE CULVERT														
11	90+640	90.637	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT														
12	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	Widening	BOX CULVERT														
13	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT														
14	95+794	95.787	EXISTING	1 x 1.20m	Reconstruction	PIPE CULVERT														
15	96+511	96.505	EXISTING	1 x 5.0m	Reconstruction	BOX CULVERT														
16	97+530	97.534	EXISTING	1x2.0m	Reconstruction	BOX CULVERT														
17	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT														
18	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT														
19	100+177	100.173	EXISTING	1 x 1m	Repair & Widening	PIPE CULVERT														
20	100+364	100.358	EXISTING	1 x 10m	Repair & Widening	BOX CULVERT														
21	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT														
22	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT														
23	104+197	104.190	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT														
24	104+215	104.208	EXISTING	1 x 1.0m	Reconstruction	PIPE CULVERT														
25	109+786	109.779	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT														
26	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT														
27	110+167	110.160	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT														
28	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT														
29	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT														
30	113+897	113.885	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT														
31	114+313	114.300	EXISTING	1 x 1.0m	Repair & Widening	PIPE CULVERT														
32	114+954	114.952	EXISTING	1 x 1.0m	Repair & Reconstruction	PIPE CULVERT														
33	115+097	115.087	EXISTING	2 x 1.0m	Repair & Reconstruction	PIPE CULVERT														
34	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT														
35	115+381	115.368	EXISTING	1 x 2.0m	Repair & Reconstruction	BOX CULVERT														
36	115+884	115.872	EXISTING	2 x 1.0m	Repair & Widening	PIPE CULVERT														
37	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT														

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW										Completed						In Progress						
Status Upto	31.03.2020		As Approved by IE		Design Chainage As per CA		Number and Length of Spans (m)		Type of Structure		LHS						RHS					
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)		Type of Structure		Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation		
1	66+357	66.383	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
2	67+068	67.068	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
3	69+357	69.357	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
4	72+570	72.578	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
5	73+755	73.755	BYPASS 1x1.2.0mx2.0m		PIPE CULVERT																	
6	104+622	104.618	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
7	104+998	104.992	BYPASS 1 x 4.0m x 2.0m		BOX CULVERT																	
8	105+440	105.440	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
9	105+536	105.525	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
10	106+442	106.432	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
11	108+002	107.994	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
12	108+080	108.070	BYPASS 1 x 4.0m x 2.0m		BOX CULVERT																	
13	108+225	108.225	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
14	108+345	108.334	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
15	108+441	108.441	BYPASS 1 x 3.0m x 2.0m		BOX CULVERT																	
16	108+540	108.500	BYPASS 1 x 2.0m x 2.0m		BOX CULVERT																	
17	108+767	108.767	BYPASS 1 x 4.0m x 2.0m		BOX CULVERT																	
18	111+205	111.196	BYPASS 1 x 1.0m		PIPE CULVERT																	
19	111+452	111.452	BYPASS		PIPE CULVERT																	

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD																			
Status Upto	31.03.2020	Completed					In Progress												
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Protection Work	LHS					RHS								
						Slab	Wall	Raft	PCC	Granular Filling	Excavation	Slab	Wall	Raft	PCC	Granular Filling	Excavation		
1	72+570	72.578	BYPASS 1 x 3.0m x 2.0m	BOX CULVERT															
2	104+622	104.618	BYPASS 1 x 2.0m x 2.0m	BOX CULVERT															
3	104+998	104.992	BYPASS 1 x 4.0m x 2.0m	BOX CULVERT															
4	106+442	106.432	BYPASS 1 x 2.0m x 2.0m	BOX CULVERT															
5	111+205	111.196	BYPASS 1 x 1.0m	PIPE CULVERT															



SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD										Completed					In Progress						
Status Upto	31.03.2020											LHS					RHS				
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation			
1	74+605	74.600	2 x 12.5m	MNBB	BYPASS																
2	105+915	105.915	2 x 12.5m	MNBB	BYPASS																
3	109+090	109.088	2 x 12.5m	MNBB	BYPASS																
4	109+195	109.208	2 x 12.5m	MNBB	BYPASS																
5	109+365	109.365	2 x 12.5m	MNBB	BYPASS																
6	109+540	109.540	2 x 12.5m	MNBB	BYPASS																
7	111+563	111.565	2 x 12.5m	MNBB	BYPASS																
8	112+807	112.807	1 x 25m	MNBB	BYPASS																
9	113+100	113.100	2 x 12.5m	MNBB	BYPASS																
10	113+505	113.505	2 x 12.5m	MNBB	BYPASS																

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF LVUP							Completed		In Progress						
Status Upto	31.03.2020			LHS					RHS						
Sr. No.	As Approved by IE	Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Excavation	Excavation	PCC	Raft	Wall	Slab	Protection Work
1	77+420	1X10.5	LVUP	EXISTING											
2	112+643	1X10.5	LVUP	BYPASS											

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (>15m Span)				Completed								In Progress								
Status upto	31.03.2020			LHS								RHS								
Sr. No.	MNB at Chainage	Span		Crash Barrier	Slab	Girder	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	Crash Barrier	Slab	Girder	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	
1	70+185	2 x 20	BYPASS	A1 P1 A2																
2	73+815	1 x 15	BYPASS	A1 A2																
3	84+725	1 x 15	EXISTING	A1 A2																
4	84+987	2 x 15	EXISTING	A1 P1 A2																





MJB at Chainage 99+583 (3x25) - EXISTING ROAD													Completed									
													In Progress									
LHS/LSR													RHS/LSR									
Status Upto 31.03.2020	Crash	Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile			Pile	Pile Cap	Pier/Abt	Pier	Cap/Abt	Girder	Casting	Slab	Crash	
A1																						
P1																						
P2																						
A2																						
MJB at Chainage 107+400 - BYPASS													Completed									
													In Progress									
LHS/LSR													RHS/LSR									
Status Upto 31.03.2020	Crash	Barrier	Slab	Girder	Casting	Pier	Cap/Abt	Pier/Abt	Pile Cap	Pile			Pile	Pile Cap	Pier/Abt	Pier	Cap/Abt	Girder	Casting	Slab	Crash	
A1																						
P1																						
P2																						
P3																						
P4																						
P5																						
P6																						
P7																						
P8																						
P9																						
P10																						
P11																						
P12																						
P13																						
P14																						
P15																						
P16																						
P17																						
P18																						
P19																						
A2																						



SETHIAHOPI CHOLOPURAM PROJECT - STATUS OF VUP				Completed										In Progress											
Status upto	31.03.2020			LHS										RHS											
SR.NO.	VUP at Chainage	Span		Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Piercap /Abtcap	Girder Casting	Girder Launching	Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	
1	72+545	1x25	BYPASS	A1																					
2	75+830	1x25	EXISTING	A2																					
3	86+900	1x25	EXISTING	A1																					
4	87+670	1x25	EXISTING	A2																					
5	90+580	1x25	EXISTING	A1																					
6	97+225	1x25	EXISTING	A2																					
7	101+910	1x25	EXISTING	A1																					
8	102+975	1x25	EXISTING	A2																					
9	106+318	1x25	BYPASS	A1																					
10	109+350	1x25	BYPASS	A2																					
11	111+235	1x25	BYPASS+EXISTING	A1																					
12	113+550	1x25	BYPASS+EXISTING	A2																					
13	115+258	1x25	EXISTING	A1																					
				A2																					

## 5. Financial & Physical Progress of Work


---

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve

# Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode


## Fig. 03a- Financial Progress (S-Curve)



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	26.78	55.52	55.52	30.68	29.22	32.87	35.06	55.52	46.75	51.14	64.28	64.28	90.58	90.58	55.52	55.52	55.52	67.21	73.05	73.05	75.97	80.36	80.36	80.36	35.31
Monthly Achieved	55.65	39.48	4.17	2.15	15.41	5.26	2.27	12.50	12.31	10.03	29.92	43.15	36.50	16.96	22.89	15.89	11.36	13.81	34.85	38.07					
Cumulative Planned	26.78	82.30	137.82	168.50	197.72	230.59	265.66	321.18	367.93	419.06	483.35	547.63	638.21	728.79	784.31	839.83	895.35	962.55	1035.60	1108.65	1184.63	1264.98	1345.34	1425.69	1461.00
Cumulative Achieved	55.65	95.13	99.30	101.45	116.86	122.11	124.39	136.89	149.20	159.23	189.15	232.29	268.79	285.75	308.64	324.53	335.90	349.71	384.56	422.63					
Monthly Planned (%)	1.8%	3.8%	3.8%	2.1%	2.0%	2.3%	2.4%	3.8%	3.2%	3.5%	4.4%	4.4%	6.2%	6.2%	3.8%	3.8%	3.8%	4.6%	5.0%	5.0%	5.2%	5.5%	5.5%	5.5%	2.4%
Monthly Achieved (%)	3.8%	2.7%	0.3%	0.1%	1.1%	0.4%	0.2%	0.9%	0.8%	0.7%	2.0%	3.0%	2.5%	1.2%	1.6%	1.1%	0.8%	0.9%	2.4%	2.6%					
Cumulative Planned (%)	1.8%	5.6%	9.4%	11.5%	13.5%	15.8%	18.2%	22.0%	25.2%	28.7%	33.1%	37.5%	43.7%	49.9%	53.7%	57.5%	61.3%	65.9%	70.9%	75.9%	81.1%	86.6%	92.1%	97.6%	100.0%
Cumulative Achieved (%)	3.8%	6.5%	6.8%	6.9%	8.0%	8.4%	8.5%	9.4%	10.2%	10.9%	12.9%	15.9%	18.4%	19.6%	21.1%	22.2%	23.0%	23.9%	26.3%	28.9%					

Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03b- Physical Progress (S-Curve)



Schedule	2019												2020												
	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Monthly Planned	0.20%	0.20%	0.40%	0.20%	0.30%	0.60%	1.20%	1.30%	1.40%	1.20%	3.14%	6.02%	8.49%	8.67%	5.80%	5.75%	4.68%	5.78%	8.69%	9.76%	9.45%	7.13%	5.38%	2.53%	1.73%
Monthly Achieved	0.20%	0.20%	0.30%	0.18%	0.25%	0.57%	1.09%	1.24%	1.36%	1.18%	3.59%	0.85%	0.37%	2.31%	1.25%	5.30%	1.04%	1.10%	2.38%	2.64%					
Cumulative Planned	0.20%	0.40%	0.80%	1.00%	1.30%	1.90%	3.10%	4.40%	5.80%	7.00%	10.14%	16.16%	24.65%	33.32%	39.12%	44.87%	49.55%	55.33%	64.02%	73.78%	83.23%	90.36%	95.74%	98.27%	100.00%
Cumulative Achieved	0.20%	0.40%	0.70%	0.88%	1.13%	1.70%	2.79%	4.03%	5.39%	6.57%	10.16%	11.05%	11.42%	13.73%	14.98%	20.28%	21.32%	22.42%	24.80%	27.34%					

## 6. Quality Control and Quality Assurance

## 6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab		
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	compression testing machine 2000 kN	1
2	cement mortar vibrating machine	1
3	AIV Apparatus	1
4	electronic weighing balance (50 kg)	1
5	electronic weighing balance (600 gm)	1
6	Hot Air Oven( 250° c)	1
7	Hot plate	1
8	Rain Gauge	1
9	Sieve: as per IS 460 -1962 200 dia Brass frame	
10	4.75 mm	1
11	1.18 mm	1
12	600 mic	1
13	300 mic	1
14	90 mic	1
15	75 mic	1
16	Pan with Lid	1
17	Sieve: as per IS 460 -1962 200 dia GI frame	
18	40 mm	1
19	20 mm	1
20	12.5 mm	1
21	10 mm	1
22	4.75 mm	1
23	2.36 mm	1
24	Pan with Lid	1
25	Thickness Gauge	1
26	Glass Rain measuring jar (200CM <sup>2</sup> )	2
27	GI Tray ( 18 x24 x50 )	5
28	Enamel Tray ( medium)	4
29	Enamel Tray ( small)	6
30	spactula wooden handle	8
31	GI Tray ( )	1
32	Iron tray	1
33	slump cone apparatus with tamping rod	2



Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab		
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes	
a	100mm	2 Nos
b	75mm	2 Nos
c	90mm	2 Nos
d	63mm	2 Nos
e	53mm	2 Nos
f	50mm	2 Nos
g	45mm	2 Nos
h	40mm	2 Nos
i	37.5mm	2 Nos
j	31.5mm	2 Nos
k	26.5mm	2 Nos
l	25mm	2 Nos
m	22.4mm	2 Nos
n	20.0mm	2 Nos
o	19.0mm	2 Nos
p	18mm	2 Nos
q	16mm	2 Nos
r	14mm	2 Nos
s	13.2mm	2 Nos
t	12.5mm	2 Nos
v	11.2mm	2 Nos
u	10mm	2 Nos
w	9.5mm	2 Nos
x	6.3mm	2 Nos
y	5.6mm	2 Nos
z	4.75mm	2 Nos
2	Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh ) as per IS complete with lid & pan of sieve	
a	37.5mm	2 Nos
b	26.5mm	2 Nos
c	22.4mm	2 Nos
d	19mm	2 Nos
e	16mm	2 Nos
f	14mm	2 Nos
g	13.2mm	2 Nos
h	12.5	2 Nos
i	11.2mm	2 Nos
j	10mm	2 Nos
k	9.5mm	2 Nos
l	4.75mm	2 Nos
m	2.8mm	2 Nos
n	2.36mm	2 Nos
o	2.0mm	2 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
p	1.80mm	2 Nos
q	1.7mm	2 Nos
r	1.4mm	2 Nos
s	1.18mm	2 Nos
t	1.0mm	3 Nos
v	0.600mm	2 Nos
u	0.425mm	2 Nos
w	0.355mm	2 Nos
x	0.300mm	2 Nos
y	0.180	2 Nos
z	0.090mm	2 Nos
aa	0.075mm	6 Nos
3	Measuring cylinder - Borosilicate glass - 100ML	40 Nos
4	Glass Thermometer 00c to 3000c	10 Nos
5	Flash filtering borosil glass - 2000ML	1 No
6	Flash filtering borosil glass - 5000ML	1 No
7	Round hot Plate	2 Nos
8	Measuring cylinder - Borosilicate glass - 1000ML	4 Nos
9	Measuring cylinder - Borosilicate glass - 250ML	4 Nos
10	Measuring cylinder- Borosilicate glass - 500ML	4 Nos
11	Beakers - glass borosil - low from cap 600ML	4 Nos
12	Compaction pedestal - 4"	4 Nos
13	Extractor plate - 6" dia for marshal test	1 No
14	Rammer marshal - 4"	4 Nos
15	Thermometer Infra red - MTX - 2	2 Nos
16	LE - Chatlier mould one set of six	2 Nos
17	Cone penetrometer	1 No
18	Los angeles abrasion testing machine	1 No
19	Marshal Mould - 4" dia	51 nos
20	G.I Tray - 1500*1500*100MM	4 Nos
21	Compaction pedestal - 6"	1 No
22	Marshal stability apparatus	1 No
23	Measuring cylinder- Plastic - 50ML	4 Nos
24	Measuring cylinder- Plastic - 250ML	2 Nos
25	Measuring cylinder- Plastic - 500ML	2 Nos
26	Measuring cylinder- Plastic - 1000ML	2 Nos
27	Vibrating machine with digital timer	1 No
28	Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM	1 No
29	Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM	1 No
30	Penetration cup - 55*70 MM	2 Nos
31	Penetration cup - 55*35MM	6 Nos
32	Standard Penetrometer - Automatic with digital timer	1 No
33	proctor compaction mould 100mm dia with 2.69kg Rammer mid steel	4 Nos
34	proctor compaction mould 150mm dia with 4.89kg Rammer mid steel	6 Nos
35	proving ring compression type 10kn	1 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
36	proving ring compression type 2.5kn	1 Nos
37	proving ring compression type 25kn	1 Nos
38	proving ring compression type 50kn	1 Nos
39	pycnometer bottle	4 Nos
40	Rapid moisture meter-0-25%	4 Nos
41	Riffle sample divider -G.I-20mm , no of slot ;16	1 nos
42	Riffle sample divider -G.I-40mm , no of slot ;12	1 Nos
43	Pipette borosilicate glass - 10 ml	4 Nos
44	Sant equivalent value test apparuus with accessories	1 Nos
45	fileld density test app - sand replacement method small	2 Set
46	shrinkage limit set W/O mercury	1 Nos
47	Mercury 250 Gm	1 Nos
48	Buoyancy balance	1 Nos
49	Spatula 8"	10 Nos
50	Spatula 4"	10 Nos
51	Standard sand - grade III - Bag of 25 kg	2 Nos
52	Standard sand - grade I - Bag of 25 kg	2 Bag
53	Standard sand - grade II - Bag of 25 kg	2 Bag
54	stanard penetrometer - automatic with digital timer	1 Nos
55	Beaking head assembly - 6'	1 Nos
56	Bulk density cylindrical metal measure - 15 LTR	1 Nos
57	Bulk density cylindrical metal measure - 5 LTR	1 Nos
58	Bulk density cylindrical metal measure - 30 LTR	1 Nos
59	Calcium carbide - 500 GM for rapid moisture meter	10 Nos
60	Liquid limits device - hand operated	1 Nos
61	CBR mould mild steel 150mm dia eith collar and base plate	60 Nos
62	Perforated plate - for CBR test AS per 1377	57 Nos
63	Spacer disc - for CBR test	4 nos
64	surcharge weight 2.5kg annular for cbr test	120 nos
65	cbr load frame electrical single speed	1 nos
66	chiesel 25mm wide *300mm long	20 nos
67	compression testing machine 2000kn digital manual pace	1 nos
68	cube moulds 7.06cm isi marked for cement	12
69	Concrete mixer - Tilting drum type	1 No
70	Constant temperature waterbath for marshal test with digital	2 Nos
71	Core drilling machine with disel engine	1 No
72	Electronic weighing balance - 10KG	1 No
73	Cube moulds - 10CM	18 Nos
74	Cube moulds - 5CM	12 Nos
75	Electronic weighing balance - 600Gms	2 Nos
76	Dial gauge 0.01*30mm	4 Nos
77	Electronic platform balance - 100KG	1 Nos
78	Electronic weighing balance - 30KG	2 Nos
79	Electronic weighing balance - 50KG	2 Nos
80	Electronic weighing balance - 5KG	1 No
81	Stop watch - digital	4 Nos

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
82	Direct shear apparatus	1 No
83	Bottle wash plastic - 1000ML	4 Nos
84	Length gauge	1 No
85	Tray - G.I 300*300MM (12"*12")	6 Nos
86	Enamel tray -300*250*40 mm (10"*12")	9 Nos
87	Tray G.I -300*250*40 mm (10"*12")	9 Nos
88	Enamel tray -450*600*40 mm (18"*12")	12 Nos
89	Field density test app -sand replacement method medium	2 Set
90	Field density test app -sand replacement method Large	2 Set
91	Filter paper for marshal test 100mm dia	10 PKT
92	Filter paper for CBR test 15cm dia PKT of 100 circles	10 PKT
93	Flakiness gauge - M.S .Chrome / powder coated	1 Nos
94	Pensky marten flash piot apparatus	1 Nos
95	Flexural strength testing machine curve	1 Nos
96	French curve	2 Nos
97	Slump test appratus with tamping rod 16mm dia *600mm long	9 Nos
98	Thermometer dial 100mm dia * 300mm long 00 - 3000c	10 Nos
99	Tripod stand for CBR test	4 Nos
100	Gauging trowel 6" (150mm)	4 Nos
101	U tube glass viscometer	1 Nos
102	Saybolt viscometer with energy regulator	1 Nos
103	Vacuum pump -Singal Stage	1 Nos
104	Vibrating table -60*60 CM	1 Nos
105	Needle final setting time for vicat needle appratus	1 Nos
106	Needle Intial setting time for vicat needle appratus	1 Nos
107	Vicat Needle apparatus	2 Nos
108	Hammer with Handle - 1000 GM	4 Nos
109	Aggregate Impact testing machine	1 Nos
110	Beakers - glass borosil - low form cap ; 600ML	2 Nos
111	Beam mould -15*15*70 CM - Mild steel	17 Nos

## 6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of March - 2020 are tabulated below -

**Monthly Progress Report : Summary of Quality Control Report : Month of MAR-2020**

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(DEC) month			Tests conducted during reporting month upto 31 MAR-2020			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>1.0 Tests on OGL</b>															
1.1	Grain size analysis	IS:2720 (Part4)	1 test / 250 meters	313	313	0	82	10	10	0	5	323	323	0	87
1.2	Atterberg Limits	IS:2720 (Part5)	1 test / 250 meters	313	313	0	82	10	10	0	5	323	323	0	87
1.3	Proctor	IS:2720 (Part8)	1 test / 250 meters	313	313	0	82	10	10	0	5	323	323	0	87
1.4	Free Swell index	IS:2720 (Part40)	1 test / 250 meters	313	308	5	82	10	10	0	5	323	318	5	87
1.5	California bearing ratio	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
<b>2.0 Borrow Area for EMB/Subgrade (MoRT&amp;H 305)</b>															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	524	524	0	352	40	40	0	29	564	564	0	381
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	524	524	0	352	40	40	0	29	564	564	0	381
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	524	524	0	352	40	40	0	29	564	564	0	381
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	524	524	0	352	40	40	0	29	564	564	0	381
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	90	88	2	45	10	10	0	8	100	98	2	53
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	32	32	0	15	0	0	0	0	32	32	0	15
<b>3.0 Cutting portion &amp; Existing for EMB/SG (MoRT&amp;H 305)</b>															
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	16	14	0	10	9	9	0	1	25	23	0	11
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	16	14	0	10	9	9	0	1	25	23	0	11
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	16	14	0	10	9	9	0	1	25	23	0	11
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	16	14	0	10	9	9	0	1	25	23	0	11
3.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	12	10	2	6	0	0	0	0	12	10	2	6
3.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	0	0	0	0	1	1	1	1	1	1	0	1
<b>4.0 Service Road</b>															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	8	8	0	8	0	0	0	0	8	8	0	8
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
<b>5.0 FLYASH For Embankment</b>															
5.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m <sup>3</sup>	165	165	0	103	0	0	0	0	165	165	0	103
5.2	Maximum Dry Density	Clause 5.2	1 test /1500 m <sup>3</sup>	165	165	0	115	0	0	0	0	165	165	0	115
5.3	Grain size analysis	IS:2720 (Part4)	1 test /3000 m <sup>3</sup>	55	55	0	42	0	0	0	0	55	55	0	42
5.4	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	55	55	0	35	0	0	0	0	55	55	0	35

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(DEC) month			Tests conducted during reporting month upto 31 MAR-2020			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>6.0 Field Density Test MORT&amp;H 305</b>															
6.1	Field density (OGL)	IS:2720 (Part28)	1 test /3000 sqm	3146	3050	96	922	317	296	21	3	3463	3346	117	925
6.2	EMB field density	IS:2720 (Part28)	1 test /3000 sqm	21940	21148	792	4734	3127	2920	207	904	25067	24068	999	5638
6.3	SG field density	IS:2720 (Part28)	1 test / 2000 sqm	2913	2829	84	1195	674	647	27	305	3587	3476	111	1500
6.4	Shoulder field density	IS:2720 (Part28)	1 test / 2000 sqm	323	320	3	30	0	0	0	0	323	320	3	30
6.5	Ground improvement (Flyash)	IS:2720 (Part28)	1 test / 2000 sqm	3046	3022	24	223	40	40	0	10	3086	3062	24	233
<b>7.0 Filter Media &amp; Back filling MoRT&amp;H 2500</b>															
7.1	Gradation		As required	0	0	0	0	0	0	0	0	0	0	0	0
7.2	Backfilling field density		1 test /1000 m <sup>3</sup>	704	704	0	36	24	24	0	4	728	728	0	40
7.3	RE Wall field density		As required	0	0	0	0	0	0	0	0	0	0	0	0
<b>8.0 Safe Bearing capacity of soil</b>															
8.1	Free Swell index	IS:2720 (Part40)	As required	59	53	6	54	1	1	0	1	60	54	6	55
8.2	Grain size analysis	IS:2720 (Part4)	As required	59	59	0	54	1	1	0	1	60	60	0	55
8.3	Proctor	IS:2720 (Part8)	As required	59	59	0	54	1	1	0	1	60	60	0	55
8.4	Direct shear Test	IS:2720 (Part13)	As required	59	50	9	54	1	1	0	1	60	51	9	55
8.5	Bearing Capacity / Plate Load Test	IS:6403 / IS 1888	As required	5	5	0	5	0	0	0	0	5	5	0	5
<b>9.0 CTSSB Mix Design/Site Frequency MoRT&amp;H 403</b>															
9.1	Gradation	Table 400-4	1 test/400m <sup>3</sup>	162	162	0	107	17	17	0	7	179	179	0	114
9.2	Atterberg Limits	IS:2720 (Part5)	1 test/400m <sup>3</sup>	48	48	0	33	10	10	0	5	58	58	0	38
9.3	Proctor	IS:2720 (Part8)	As required	12	12	0	10	1	1	0	1	13	13	0	11
9.4	CBR Test or unconfined compressive strength test	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	1	0	1
9.5	Quality of cement		Minimum 1 test/5 tons	2	2	0	2	0	0	0	0	2	2	0	2
9.6	Aggregate Impact value	IS:2386 Part-4	As required	13	13	0	10	2	2	0	1	15	15	0	11
9.7	Field Density	IS:2720 (Part28)	1 set of 2 test per 1000sqm	770	770	0	472	190	190	0	54	960	960	0	526
9.8	Specific gravity & Water absorption	IS:2386 (Part2)	As required	2	2	0	2	0	0	0	0	2	2	0	2
9.9	Cubes	IRC SP 89 (2010)	As required	313	313	0	145	102	102	0	42	415	415	0	187
<b>10.0 Granular Bedding Material (For Structures-Ground Improvement)- Mix Design</b>															
10.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
10.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
10.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	0	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(DEC) month			Tests conducted during reporting month upto 31 MAR-2020			Test conducted upto this month				
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>11.0 Granular Bedding Material (For Structures-Ground Improvement)- Site Frequency</b>														
11.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	3	3	0	3	0	0	0	0	3	0	3
11.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	3	3	0	3	0	0	0	0	3	0	3
11.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0
11.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0
11.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0
11.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	90	90	0	21	0	0	0	0	90	0	21
<b>12.0 WMM Mix Design</b>														
12.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	53	53	0	53	0	0	0	0	53	0	53
12.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	5	5	0	5	0	0	0	0	5	0	5
12.3	Flakiness & Elagation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	4	4	0	4	0	0	0	0	4	0	4
12.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	4	4	0	4	0	0	0	0	4	0	4
12.5	Water absorption & Sp.Gravity	IS:2386 Part2	As required	8	8	0	8	0	0	0	0	8	0	8
12.6	Proctor	IS:2720 (Part8)	As required	4	4	0	4	0	0	0	0	4	0	4
12.7	CBR	IS:2720 (Part16)	As required	2	2	0	2	0	0	0	0	2	0	2
<b>13.0 WMM Site Frequency MoRT&amp;H 406</b>														
13.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	85	85	0	55	0	16	0	9	101	0	64
13.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	40	40	0	24	0	7	0	3	47	0	27
13.3	Flakiness & Elagation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	30	30	0	15	0	9	0	4	39	0	19
13.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	62	62	0	32	0	16	0	9	78	0	41
13.5	Water absorption	IS:2386 Part2	As required	4	4	0	4	0	0	0	0	4	0	4
13.6	Proctor	IS:2720 (Part8)	As required	3	4	0	2	0	0	1	0	3	0	2
13.7	CBR	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	0	1
13.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m	99	99	0	51	0	15	0	8	114	0	59
<b>14.0 Dense Bituminous Macadam (Grade - II)</b>														
14.1	Bitumen Extraction Test		1 Test/400MT	60	60	0	40	0	14	0	10	74	0	50
14.2	Gradation	Table 500 - 18, Grad.II	1 Test/400MT	60	60	0	40	0	14	0	10	74	0	50
14.3	Flakiness & Elagation index	IS:2386 Part1	1 test/ 50 m <sup>3</sup>	44	44	0	30	0	14	0	10	58	0	40
14.4	Aggregate Impact Value	IS:2386 (Part4)	1 test/50m <sup>3</sup>	74	74	0	42	0	21	0	15	95	0	57
14.5	Marshall Density	ASTM D 2726	1 Test/400MT	72	72	0	50	0	14	0	10	86	0	60
14.6	GMM		1 Test/400MT	60	60	0	42	0	14	0	10	74	0	52
14.7	Softening Point		1 Test/ 1 lot	15	15	0	9	0	6	0	3	21	0	12
14.8	Penetration		1 Test/ 1 lot	15	15	0	9	0	6	0	3	21	0	12
14.9	DBM Core Cutting		1 Test/700M <sup>2</sup>	102	102	0	77	0	41	0	30	143	0	107
<b>15.0 Prime Coat</b>														
15.1	Rate of Spread of Binder		Three tests per day	60	60	0	33	0	27	0	12	87	0	45
<b>16.0 Tack Coat</b>														
14.1	Rate of Spread of Binder		Three tests per day	45	45	0	23	0	24	0	9	69	0	32

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(DEC) month			Tests conducted during reporting month upto 31 MAR-2020			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>17.0 Fine Aggregate MoRT&amp;H 1008</b>															
17.1	Grade / Sieve analysis	IS:2386 (Part1)	1 test per day	754	754	0	271	53	53	0	14	807	807	0	285
17.2	Specific gravity & Water absorption	IS:2386 (Part2)	As required	16	16	0	15	0	0	0	0	16	16	0	15
17.3	Fineness Modulus	MORT&H Sec. 1008&383	1 test per day	612	612	0	199	53	53	0	14	665	665	0	213
17.4	Alkali aggregate reactivity test	IS:2386 (Part-7) IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
17.5	Deleterious material/silt	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
<b>18.0 Coarse Aggregate MoRT&amp;H 1007</b>															
18.1	Gradation	IS:2386 (Part2)	1 test per day	652	652	0	255	53	53	0	14	705	705	0	269
18.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	18	18	0	15	0	0	0	0	18	18	0	15
18.3	Aggregate Impact Value	IS:2386 (Part4)	1 test / each source & monthly	212	212	0	103	13	13	0	6	225	225	0	109
18.4	Flakiness index	IS:2386 (Part1)	1 test / each source & monthly	182	182	0	90	13	13	0	6	195	195	0	96
18.5	Soundness	IS:2386 (Part5)	As required	0	0	0	0	0	0	0	0	0	0	0	0
18.6	Alkali aggregate reactivity test	IS:2386 (Part-7) IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
18.7	Deleterious constituents	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
18.8	Petrographic Examination	IS:2386 (Part8)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
<b>19.0 Cement MoRT&amp;H 1006</b>															
19.1	Chemical test / Physical test	IS:4031,4032	1 test per source	6	15	0	6	0	0	0	0	6	15	0	6
19.2	Fineness	IS:4031 (Part1)	Every batch	272	272	0	138	11	11	0	6	283	283	0	144
19.3	Normal Consistency	IS:4031 (Part4)	Every batch	244	244	0	138	11	11	0	6	255	255	0	144
19.4	Initial, Final setting time	IS:4031 (Part5)	Every batch	244	244	0	138	11	11	0	6	255	255	0	144
19.5	Soundness of Cement	IS:4031 (Part3)	Every batch	197	197	0	110	11	11	0	5	208	208	0	115
19.6	Compressive Strength-set	IS:4031 (Part6)													
	3 days		1 test per Lot	204	204	0	108	11	11	0	6	215	215	0	114
	7 days		1 test per Lot	202	202	0	104	11	11	0	2	213	213	0	106
	28 days		1 test per Lot	186	186	0	94	14	14	0	4	200	200	0	98



S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous(DEC) month			Tests conducted during reporting month upto 31 MAR-2020			Test conducted upto this month					
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos. of test witnessed by IE
<b>20.0.(A) Concrete Cube Strength</b>															
	<b>M15 PCC</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	265	262	0	130	13	13	0	3	278	275	0	133
	28Days Compressive Strength			464	464	0	266	10	10	0	9	474	474	0	275
	<b>M20 KERB</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	81	81	0	34	7	7	0	1	88	88	0	35
	28Days Compressive Strength			155	155	0	53	0	0	0	0	155	155	0	53
	<b>M20 RCC</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	164	164	0	55	37	37	0	22	201	201	0	77
	28Days Compressive Strength			295	295	0	129	64	64	0	27	359	359	0	156
	<b>M30 RCC</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	172	172	0	94	13	13	0	2	185	185	0	96
	28Days Compressive Strength			298	298	0	158	14	14	0	4	312	312	0	162
	<b>M30 RCC PUMPABLE</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	16	16	0	13	0	0	0	0	16	16	0	13
	28Days Compressive Strength			31	31	0	20	4	4	0	0	35	35	0	20
	<b>M35 RCC</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	155	155	0	119	4	4	0	2	159	159	0	121
	28Days Compressive Strength			330	330	0	227	5	5	0	2	335	335	0	229
	<b>M35 PILING</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	587	587	0	317	36	36	0	9	623	623	0	326
	28Days Compressive Strength			1659	1653	0	991	102	102	0	54	1761	1755	0	1045
	<b>M35 RCC PUMPABLE</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	264	264	0	108	46	46	0	13	310	310	0	121
	28Days Compressive Strength			648	648	0	314	105	105	0	48	753	753	0	362
	<b>M35 RE BLOCK</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	525	525	0	178	37	37	0	12	562	562	0	190
	28Days Compressive Strength			1375	1375	0	499	131	131	0	29	1506	1506	0	528
	<b>M40 PUMP</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	60	60	0	29	0	0	0	0	60	60	0	29
	28Days Compressive Strength			137	137	0	38	0	0	0	0	137	137	0	38
	<b>M40 PILE</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	306	306	0	92	0	0	0	0	306	306	0	92
	28Days Compressive Strength			997	997	0	271	0	0	0	0	997	997	0	271
	<b>M45 PUMP</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	40	40	0	8	17	17	0	1	57	57	0	9
	28Days Compressive Strength			103	103	0	15	23	23	0	4	126	126	0	19
	<b>M50 RCC</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	6	6	0	6	0	0	0	0	6	6	0	6
	28Days Compressive Strength			12	12	0	12	0	0	0	0	12	12	0	12
	<b>M60 PUMP</b>														
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	143	143	0	38	49	49	0	5	192	192	0	43
	28Days Compressive Strength			351	351	0	93	95	95	0	12	446	446	0	105

## 7. Weather Report

DATE	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Min	Max		Min	Max	
01-03-20	24.5	33.9	59	80	0.00	SUNNY
02-03-20	23.9	33.9	48	88	0.00	SUNNY
03-03-20	24.0	32.7	45	84	0.00	SUNNY
04-03-20	24.2	33.5	48	85	0.00	SUNNY
05-03-20	23.4	32.3	47	82	0.00	SUNNY
06-03-20	23.4	33.6	39	82	0.00	SUNNY
07-03-20	23.3	33.5	40	85	0.00	SUNNY
08-03-20	23.4	33.9	39	82	0.00	SUNNY
09-03-20	24.5	32.7	59	85	0.00	SUNNY
10-03-20	23.9	33.5	48	88	0.00	SUNNY
11-03-20	24.3	31.8	49	89	0.00	SUNNY
12-03-20	23.4	31.1	50	83	0.00	SUNNY
13-03-20	24.5	32.0	62	82	0.00	SUNNY
14-03-20	23.9	31.5	60	85	0.00	SUNNY
15-03-20	22.5	33.5	40	79	0.00	SUNNY
16-03-20	22.7	33.3	45	80	0.00	SUNNY
17-03-20	22.8	33.8	40	81	0.00	SUNNY
18-03-20	22.9	33.2	42	83	0.00	SUNNY
19-03-20	23.1	33.7	46	86	0.00	SUNNY
20-03-20	22.7	34.0	49	90	0.00	SUNNY
21-03-20	22.6	33.6	50	87	0.00	SUNNY
22-03-20	22.9	33.2	42	84	0.00	SUNNY
23-03-20	23.4	33.0	41	83	0.00	SUNNY
24-03-20	23.2	32.9	46	81	0.00	SUNNY
25-03-20	23.0	33.7	48	80	0.00	SUNNY
26-03-20	24.5	33.9	59	80	0.00	SUNNY
27-03-20	23.9	33.9	48	88	0.00	SUNNY
28-03-20	24.0	32.7	45	84	0.00	SUNNY
29-03-20	24.2	33.5	48	85	0.00	SUNNY
30-03-20	22.9	33.2	42	83	0.00	SUNNY
31-03-20	22.9	33.2	42	83	0.00	SUNNY

- Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below.



## 9. Support required from NHAI

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment. Total affected length due to issues in Land acquisition is 18.35 Km out of 50.48 Km.
2. Additional land acquisition for toll plaza, bus bays, turning radius of major junctions along the project highways.
3. Finalization of Toll plaza location.
4. Change of Scope notice required for relocation of VUP @ Km 113+500 due to existence of electrical substation of TANGENDCO at Km:113+700 to 113+800(RHS).
5. Change of Scope notice required for widening of Existing Minor Bridge @ Km 101+095 from two lane to four-lane carriageway.
6. Change of Scope notice required for reconstruction of Existing Box Culvert @ Km 110+785 because the existing structure of said location at site is a Pipe Culvert, which has been mentioned as Box type in the concession agreement.
7. Removal of Electrical substation 85+300 to 85+400, which is obstructing the project highways.
8. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge (13 Nos) and Major Bridge (3 Nos) as per below

Sl No	Description	Total scope (Nos.)	Submitted as on date (Nos.)	Approved as on date (Nos.)	Balance (Nos.)	Present Status
1	MNB	26	26	13	13	Under Processing with Engineer In Chief, Chennai
2	MJB	4	4	2	2	
	Total	30	30	15	15	

9. In sufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.
10. Payment disbursement and necessary clearances required for removal of religious and Govt. buildings.
11. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.702 Kms).

Sl No	Chainage		Length Affected (M)	Side	AVG Toe Width from CL "A"	Width/distance of Pond Edge from CL "C"
	From	To				
1	75+557	75+632	74.75	RHS	32.50	7.00
2	77+330	77+400	70.00	LHS	28.16	3.00
3	78+404	78+422	17.90	LHS	16.00	9.50
4	80+396	80+415	19.00	LHS	27.00	7.00
5	80+400	80+423	23.00	RHS	24.00	6.50
6	81+356	81+416	60.30	LHS	18.00	9.00

7	81+760	81+835	75.00	LHS	14.30	2.00
8	90+804	90+837	32.77	RHS	32.00	12.80
9	97+376	97+551	175.00	RHS	32.67	11.00
10	97+822	97+845	23.00	RHS	27.50	7.80
11	99+961	100+020	59.70	RHS	25.00	17.28
12	100+350	100+389	39.00	LHS	22.70	4.00
13	100+800	100+845	44.70	RHS	23.00	12.25
14	100+731	100+854	123.75	LHS	23.00	5.00
15	103+039	103+056	17.60	LHS	23.00	6.60
16	103+125	103+435	310.10	LHS	23.00	6.00
17	103+822	103+846	24.00	LHS	23.20	5.20
18	104+091	104+262	171.00	RHS	23.00	16.80
19	103+992	104+264	271.50	LHS	23.00	10.90
20	114+547	114+617	70.00	LHS	20.62	0.00
<b>Total Length affected (in M)</b>			<b>1702.1</b>			

12. Removal/relocation of existing irrigation sluice and regulator in the locations.

Sl. No.	Chainage	Distance from PCL	Remarks/Action to be taken	Present Status
1	68+644 (02 Nos)	-	To be shifted to edge of PROW	The site inspection by irrigation officials has been done and the relocation estimate to be forwarded by the PWD, Chidambaram to NHAI.
2	81+850	9.3m	To be shifted to edge of PROW	
3	81+870	1.8m	To be shifted to edge of PROW	
4	81+910	1.8m	To be shifted to edge of PROW	
5	82+010	1.8m	To be shifted to edge of PROW	
6	82+100	7.4m	To be shifted to edge of PROW	
7	103+990	5.97m	To be shifted to edge of PROW	Approval of estimate is pending with NHAI

13. Permission for Removal of Teak wood trees from the Project Highway in Cuddalore District in a length of 2.84 Kms.

Sl no	Name of the Village	Location/Chainage	Effected Length (in Km)	Remarks
1	Nandeeswaramanagalam	78+400 to 79+400	1.00	Teak Trees under Forest Dept. to be removed.
2	Cholatharam	79+730	0.25	
3	Pudaiyur	81+860	0.20	
4	Pudaiyur	82+100	0.15	
5	Agaraputhur	84+680	0.25	
6	Agaraputhur	84+830	0.25	
7	Agaraputhur	84+990	0.28	
8	Mamangalam Addl.	85+450	0.21	
9	Mamangalam Addl.	85+420	0.15	

14. Removal of Religious structures of 17 Nos. and Bus stand from the proposed ROW.

SL No	Chainage	Type of Structure	Side	Distance from PCL (M)	TCS Type	Formation Width Required from PCL	ROW From PCL	Remarks
<b>Priority I – Obstruction of Main Carriage way &amp; Service Road :-</b>								
1.	86+350	Temple	LHS	7	Type - B with SR 7.5	21.25	26.10	
2.	87+500	Temple	LHS	13	Fig -7.8 with SR 5.5	22.75	26.80	
3.	92+455	Temple	LHS	14	Type - A3	18.80	23.70	
4.	92+570	Temple	RHS	12	Type - B with SR 7.5	21.25	28.80	
<b>Priority II – Obstruction of Service Road :-</b>								
1.	75+650	Temple	RHS	15	Fig -7.8 with SR 5.5	22.75	25.50	
2.	80+125	Temple	RHS	16	Type -A3	20.80	23.50	
3.	83+615	Temple	RHS	16	Type - B with SR 7.5	21.25	21.25	
4.	84+070	Temple	LHS	16	Type - B with SR 7.5	21.25	29.00	
5.	86+280	Temple	RHS	23	Type - B with SR 7.5	21.25	30.00	
6.	86+390	Temple	LHS	18	Type - B with SR 7.5	21.25	26.10	
7.	89+310	Temple	RHS	16	Type - B with SR 7.5	21.25	22.50	
8.	90+325	Temple	RHS	14	Fig -7.8 with SR 5.5	22.75	23.00	
<b>Priority III – Falling Within ROW and effecting the Utility shifting works:-</b>								
1.	76+600	Temple	RHS	24.5	Type - B with SR 7.5	21.25	31.10	
2.	91+780	Temple	RHS	22	TCS - 1	14.00	26.00	
3.	92+135	Temple	LHS	22	Type - A3	15.65	26.00	
4.	99+710	Temple	LHS	20	Type - A3	17.95	25.00	
5.	114+550	Temple	RHS	17	Type - A3	18.00	22.70	

15. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc.

16. Removal of unauthorized occupations in 38 nos. in Cuddalore dist. & 32 nos. in Ariyalur dist. in the project highways,

17. Removal/relocation of Veeranam Pipes between Km: 65+960 to 66+200 causing material adverse effect on construction, Authority requested to take up the matter with Concern Department for early removal of the same.

18. Providing/finalization of land by the concern owning department for construction of Over Head Tank in the following locations:

S. No	Name of the Village	Location/ Chainage	Capacity of OHT	Remarks
1	Nandeewaramangalam	77+760	30 KL	Land yet to be finalized
	Cholatharam	80+120	30 KL	
	Pattam	110+860	30 KL	

19. The World health Organization (WHO) has characterized the Novel Corona virus Disease (COVID-19) outbreak as global pandemic. Following the WHO's Announcement the union government of india has invoked Epidemic Disease Act on 12.03.2020. in this regard, Ministry of Home Affairs on 24.03.2020, it has directed to enforce lock down in all parts of the india and this order shall remain in force for a period of 21 days with effect from 25.03.2020 upto 14.04.2020.

Table 10.1. Details of Important Events			
Sl. No	Date of Events	Description of Events	Remarks
1.	22-03-2020	Janata Curfew	
2.	24-03-2020 to 14-04-2020	Lockdown due to COVID-19	

## 11. Organization Chart


---

The following figures represents the organization structure of the EPC and SPV Team.


1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team



**ORGANIZATION CHART – EPC TEAM**



**Figure 5 - ORGANAIZATION CHART - SPV TEAM**



## 12. List of Plants, Machinery and Equipment's

Table 12.1 - List of Plants, Machinery and Equipment's

S.No.	Name of the Machinery	Capacity / Model	Mobilized in Nos.	Remarks
1	Grader	120K2	9	
2	Excavator	JCB-220	9	
3	Dozer		3	
4	Soil Compactor	HAMM 311	8	
5	Backhoe Loader	JCB 3DX	7	
6	Tipper	Bharat Benz- 3128C	73	
7	Transit Mixture	2523C	8	
8	Loader	455 ZX	4	
9	Trailer		2	
10	Water Tanker		5	
11	Boom Placer	S-36	1	
12	Tractor	5036 D V-2	2	
13	Mobile Service Van		1	
14	Tower Light	AJASKY	3	
11	Hydra Crane		2	
12	Asphalt Batch Mix Plant		1	
13	Wet Mix Plant	250 TPH	1	
14	Concrete Batch Mix Plant	45 cum	1	
15	Concrete Batch Mix Plant	60 cum	2	
16	Crusher Plant (3 Stage)	250 TPH	2	
17	Weigh Bridge for Camp 100MT	100MT	3	
18	Weigh Bridge for Crusher 100MT	100MT	2	
19	Genset Base Camp	25KV	1	
20	Genset 63KVA Boiler	63KVA Boile	1	
21	Genset (H.M & B/P)	82.50KV	3	
22	Genset (B/P-CP-45)	125KV	2	
23	Genset Concrete Plant-180 KVA	180 KVA	1	
24	Genset (Crusher)	1010KVA	3	
25	Gantry at Box Segment Casting Yard	100 MT	2	

## 13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

Sl. No	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Strengthening/up grade the incident Management Service	10.05.2019	Required COS notice for Strengthening/upgrade the incident Management Service.	NA	NA
2	Relocation of VUP from Km. 113+550 to Km. 113+273	13.11.2018	The proposal for Shifting of VUP at Km. 113+550 had been submitted to IE/Authority through letter no. PSCHPL/HO/IE/101/2018 dated 13.11.2018.	NA	NA
3	Widening of existing Box Culvert at Km 110+ 785	25.01.2019	NHAI vide letter no. NHAI/PIU/Thanj./11019/59/2017/913 dated 17.05.2019 advised the IE to submit the comprehensive statement in this regards.	NA	NA
4	Widening of Existing MNB at Km. 101+095	29.05.2019	The proposal for Widening of Existing MNB at Km. 101+095 had been submitted to IE/Authority through letter no. PSCHPL/HO/SCP/IE/008/2019 dated 29.05.2019.	NA	NA
5	COS proposal for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	07.06.2019	IE had submitted the COS proposal to Authority vide Lr.No.TES/IE/SCP/NHAI/2019/087 dated 07.06.2019 for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	NA	NA

## 14. Details of Correspondences

---

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

**TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI**

S.No	Date	Letter No	Subject	Remarks
1	3/2/2020	PSCHPL/SCP/NHAI/2020/630	Deduction of credit amount against Electrical Utility RA bill No 01, 02, 09	
2	3/21/2020	PSCHPL/SCP/NHAI/2020/642	RA Bill-11- Shifting of electrical utility as per clause 11.2.1 of Concession Agreement	
3	3/20/2020	PSCHPL/H0/SCP/NHAI/007/2020	Report on Occurrence of Force majeure Non political Event under Article 28, Clause 28.2 (a) of Concession agreement	
4	3/21/2020	PSCHPL/SCP/NHAI/2020/643	Regarding the lock down of project site due to Janta curfew on 22.03.2020	
5	3/24/2020	PSCHPL/H0/SCP/NHAI/008/2020	Regarding the lock down of project site upto 31.03.2020 due to novel Corona virus Disease (COVID-19)	
6	3/26/2020	PSCHPL/H0/SCP/NHAI/009/2020	Regarding the lock down of project site for 21 days effective from 25.03.2020	

TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE					
S.No	Date	Letter No	Subject	Remarks	
1	3/2/2020	NHAI/PIU/Thanj/11025/11/2018/460	Interim Extension of time and rescheduling of project milestone		
2	3/2/2020	NHAI/PIU/Thanj/11025/11/2018/462	Release of payment towards interest bearing working capital advance		
3	3/4/2020	NHAI/PIU/Thanj/11025/11/2018/476	Remittance towards contribution of welfare cess Tamilnadu workers general welfare board		
4	3/5/2020	NHAI/PIU/Thanj/11025/08/2018/478	Shifting of electrical utilities like HT/LT lines & structures in Ariyalur Division Meensuritti section		
5	3/5/2020	NHAI/PIU/Thanj/11017/02/2007/480	Maintenance of Anaikarai to Thirupandal road		
6	3/9/2020	NHAI/PIU/Thanj/11025/28/2019/509	Details of payment made for 20% advance against COS order		

**TABLE 14.3 – CORRESPONDANCE – CONCESSIONAIRE TO INDEPENDENT ENGINEER**

S.No	Date	Letter No	Subject	Remarks
1	3/2/2020	PSCHPL/SCP/IE/2020/631	Submission of revised plan & profile drawings from Km 72+800 to Km 73+820 for main carriage way portion of the Project Highway	
2	3/2/2020	PSCHPL/SCP/IE/2020/632	Submission of revised design & drawings of MJB at Km 73+317 of the Project Highway	
3	3/3/2020	PSCHPL/SCP/IE/2019/633	Submission of RE Wall drawings for GSI at Km 98+950 & VUP at Km 106+320	
4	3/5/2020	PSCHPL/SCP/IE/2019/634	Compliance report –News Published in Dinamalar Daily-News Paper cutting received from District collector Thanjavur –Status Report called For	
5	3/5/2020	PSCHPL/SCP/IE/2019/635	Submission of Monthly progress report for the month of February 2020	
6	3/7/2020	PSCHPL/SCP/IE/2019/636	Submission of Soil test reports for the Borrow Area No 24	
7	3/7/2020	PSCHPL/SCP/IE/2019/637	Submission of Soil test reports for the Borrow Area No 25	
8	3/8/2020	PSCHPL/SCP/IE/2019/638	Deletion of VUP at Km 86+900 and GSI at Km 80+710 Submission of revised Plan & Profile between Km 79+860 to 81+440 and Km 86+280 to 87+420	
9	3/12/2020	PSCHPL/SCP/IE/2019/639	Submission of Compliance report –NCR-05–Kerb laying	
10	3/17/2020	PSCHPL/SCP/IE/2019/640	Submission of Soil test reports for the Borrow Area No 25 (Extrn-01)	



**TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI**

S.No	Date	Letter No	Subject	Remarks
1	3/2/2020	TES/IE/SC/NHAI/2020/132	Interim extension of Time and rescheduling of project milestone	
2	3/11/2020	TES/IE/SC/NHAI/2020/133	Shifting of Electrical utilities like HT/Lt lines and structures in arivalur Division -Meensuritti Section RA bill-10	
3	3/11/2020	TES/IE/SC/NHAI/2020/134	Service road requested in front of power grid corporation substation of pappakudi South-Report Called for-Reply	
4	3/16/2020	TES/IE/SC/PIL/2020/452	Proposal of Borrow area No 23 Ex No 01	
5	3/16/2020	TES/IE/SC/PIL/2020/453	Proposal of Borrow area No 24	
6	3/16/2020	TES/IE/SC/PIL/2020/454	Proposal of Borrow area No 25	
7	3/16/2020	TES/IE/SC/PIL/2020/455	Submission of drawings for 2 nos of Major Bridges	
8	3/18/2020	TES/IE/SC/NHAI/2020/136	Determination of reasonable period for completion of the works in the land handed over on appointed date-146 days	
9	3/27/2020	TES/IE/SC/NHAI/2020/137	Determination of reasonable period for completion of the works in the land handed over on appointed date-146 days	

15. Progress Photographs

Sl. No	Description	Location	Side	Remarks
1.	EMBANKMENT WORK IN PROGRESS	71+000	LHS	
2.	EMBANKMENT WORK IN PROGRESS	96+300	BHS	
				
Sl. No	Description	Location	Side	Remarks
3.	WMM WORK IN PROGRESS	78+800 to 79+190	LHS	
4.				
				

Sl. No	Description	Location	Side	Remarks
5.	DBM COMPLETED	76+200	LHS	
6.		76+600	LHS	



Sl. No	Description	Location	Side	Remarks
7.	RE WALL ERECTION WORK IN PROGRESS	69+785	A1 Side	
8.			A2 Side	



Sl. No	Description	Location	Side	Remarks
9.	VUP ABUTMENT CAP COMPLETED	97+225	LHS	
10.	VUP ABUTMENT CAP IN PROGRESS	101+900	RHS	



Sl. No	Description	Location	Side	Remarks
11.	LVUP SLAB IN PROGRESS	112+643	BHS	
12.	VUP GIRDER CASTING IN PROGRESS	104+570	BHS	



Sl. No	Description	Location	Side	Remarks
13.	MJB LAUNCHING GIRDER ERECTION WORK IN PROGRESS	107+400	LHS	

