

National Highways Authority of India  
(Ministry of Road Transport & Highways)



PATEL SETHIYAHOPU-CHOLOPURAM HIGHWAY PRIVATE LIMITED

Four laning of Sethiyahopu – Cholopuram from Km 65.960 to 116.440 section of NH-45C in the state of Tamil Nadu under NHDP Phase-IV on Hybrid Annuity Mode.

INDEPENDENT ENGINEER

M/s. Theme Engineering Services Pvt. Ltd

MONTHLY PROGRESS REPORT

JULY 2020

## Table of Content

---

Table of Content .....	02
List of Tables .....	03
List of Figures .....	03
Executive Summary .....	04
Project Synopsis .....	04
1. Background and Project Details .....	10
1.1. Project Overview.....	10
1.2. Salient Project Features .....	11
1.3. Contractual Project Milestones .....	12
1.4. Payment Milestones During Construction Period.....	12
1.5. Permits & Approvals.....	12
2. Right of Way Status .....	14
2.1. Land Acquisition .....	14
2.2. Removal of Religious Structures.....	17
2.3. Shifting of Utilities and Electrical HT/LT Lines .....	17
2.4. Tree felling.....	18
3. Progress Briefing – Contractor Activities .....	42
3.1. Pre-Construction Activities .....	42
4. Physical Progress of Work .....	43
4.1 Physical Progress of Work .....	44
5. Financial & Physical Progress of Work .....	82
6. Quality Control and Quality Assurance .....	87
6.1 List of Lab Equipment’s .....	85
6.2 Quality Control Test Summary .....	89
7. Weather Report.....	95
8. Safety .....	96
9. Support required from NHAI .....	97
10. Important Events.....	100
11. Organization Chart.....	101

12.	List of Plants, Machinery and Equipments.....	104
13	Change of Scope Proposals .....	105
14	Details of Correspondences .....	106
15	Progress Photographs.....	111

## List of Tables

---

Table 1.1: Details of Project Alignment	06
Table 2.1-1: Details of proposed ROW as per Schedule-A	14
Table 2.1-2: Status of Land Acquisition	14
Table 2.1-3: Compensation disbursement for land	15
Table 2.1-4: Compensation disbursement for Structures	15
Table 2.1-5: Details of Stretches under Hindrance	15
Table 2.2-1: Status of Removal of Religious structures	20
Table 2.2-1: Status of sanction of Estimates-Relocation of RWS Pipe Line	20
Table 2.3-1: Status of sanction of Estimates- Electrical Lines Relocation	20
Table 2.3-2: Status of Utility Relocation	21
Table 2.3-3: Status of Tree Cutting	21
Table 2.4-1: Hindrance Photos	22
Table 3.1-1: Status of Design and Drawings - Highway	47
Table 3.1-2: Status of Design and Drawings - Structures	47
Table 4.1 : Strip Chart for Highway Works	52
Table 4.2 - 1 : Strip Chart for status of Box Culverts on Existing Road	70
Table 4.2 - 2 : Strip Chart for status of Box Culverts on Bypass	72
Table 4.2 - 3 : Strip Chart for status of MNB - Box	74
Table 4.2 - 4 : Strip Chart for status of LVUP	76
Table 4.2 - 5 : Strip Chart for status of MNB (> 15m Span)	77
Table 4.2 - 6 : Strip Chart for status of MJB	79
Table 4.2 - 7 : Strip Chart for status of FLYOVER	80
Table 4.2 - 8 : Strip Chart for status of VUP	81
Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab	85
Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab	86
Table 6.2-1: Summary of Quality Control Tests	90
Table 10.1 : Details of Important Events	100
Table 12.1 - List of Plants, Machinery and Equipment's	104
Table 13.1 - Status of Change of Scope Proposals	105
Table 14.1. - Concessionaire to NHAI	107
Table 14.2. - NHAI to Concessionaire	108
Table 14.3. - Concessionaire to Independent Engineer	108
Table 14.4. - Independent Engineer to Concessionaire	109

## List of Figures

---

Figure 1 : Project Location Map	05
Figure 2 : Project Alignment Map	06
Figure 3a : Financial Progress - Planned vs Achieved	83
Figure 3b : Physical Progress - Planned vs Achieved	84
Figure 4 : Organization Chart - EPC Team	102
Figure 5 : Organization Chart - SPV Team	103

## Executive Summary

---

The old National Highway (NH -45C) runs through the state of Tamil Nadu. The project road is part of the 168 km long Vikravandi to Thanjavur section of the existing National Highway 45C (NH-45C). Recently MORTH has amended the number and Length of the National Highways. The old NH 12 in the state of Tamil Nadu has become the part of the New National Highway 36. It links Chennai with Thanjavur and is 418 km long.

The Sethiyahopu to Cholopuram section of NH-45C is an important link to connect Metropolitan city of Chennai to religious and tourist places of Cholopuram, Thanjavur, kumbakonam, Puducherry. The project is also expected to provide improved connectivity to other religious places & other major cities like Rameswaram, Madurai, Tiruchirappalli, etc. The Project stretches passing through the 03 nos. of districts of Cuddalore, Ariyalur and Thanjavur.

## Project Synopsis

The Government of India had entrusted to the National Highway Authority of India (NHAI) the development, maintenance and management of National Highway No. 45C including the section from km 65.960 to Km 116.440 (approx. 50.480 Km). The Authority had resolved to augment for four Laning of Sethiyahopu - Cholopuram from Km 65.960 to Km 116.440 section of NH - 45C in the State of Tamil Nadu under NHDP Phase-IV on design, build, operate and transfer (the "DBOT Annuity" or "Hybrid Annuity") basis.

The scope of work will broadly include rehabilitation, upgradation and widening of the existing carriageway to four - lane standards with construction of new pavement, rehabilitation of existing pavement, construction and/or rehabilitation of major and minor bridges, culverts, road intersections, interchanges, drains etc. Including those prescribed in the Concession Agreement and its Schedule and the operation and maintenance itself. The map of project road is given in Figures below. The details of habitations are given in table - 01.

Figure 1: Project Location Map





Table - 1.1: Details of Project Alignments

Figure 2: Project Alignment Map



**Pinnaluru /Sethiyathopu Bypass**  
Km: 66+000 to 74+650

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	05
2.	Minor Bridge	Nos.	06
3.	Major Bridge	Nos.	02
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	02

**Widening of Existing Road**  
Km: 74+650 to 104+500

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	29
2.	Minor Bridge	Nos.	10
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	08
5.	Grade Separator	Nos.	04

**Anaikarai Bypass**  
Km: 104+500 to 109+700

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	12
2.	Minor Bridge	Nos.	05
3.	Major Bridge	Nos.	01
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	01

**Widening of Existing Road**  
Km: 109+700 to 111+200

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	6
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Grade Separator	Nos.	01

**Thirupandanai Bypass**  
Km: 111+200 to 113+600

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	-
2.	Minor Bridge	Nos.	04
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	02
5.	Grade Separator	Nos.	-

**Widening of Existing Road**  
Km: 113+600 to 116+440

Sl No	Description	Unit	Quantity
1.	Culvert	Nos.	08
2.	Minor Bridge	Nos.	-
3.	Major Bridge	Nos.	-
4.	VUP/LVUP	Nos.	01
5.	Toll Plaza	Nos.	01

**LEGEND:**

- Major Bridge (MJB)
- Minor Bridge (MB)
- Grade Separated Structure
- Toll Plaza
- Vehicle Under Pass (LVUP/VUP)
- Reconstruction of Existing Road
- Bypass/Newconstruction

**Salient Features of Project:**

Sl No	Description	Unit	Scope
1.	Total Length of Project	Km	50.480
2.	Length of Widening Portion	Km	34.230
3.	Length of Bypass	Km	16.250
4.	Length of service/Slip Road	Km	27.100
5.	Culverts	Nos.	53
6.	Slab Culvert	Nos.	01
7.	Minor Bridge	Nos.	07
8.	Major Bridge	Nos.	25
9.	VUP/LVUP	Nos.	04
10.	Grade Separated Structure	Nos.	15
11.	Minor Intersection	Nos.	09
12.	Major Intersection	Nos.	07
13.	Bus Bays and Shelters	Nos.	09

**Drawing Title**

Strip Plan - Sethiyathopu to Cholapuram Highway Project

**Date:** 31-08-2018

**Project No.** PSCHP/NHA/TN/001



Existing and Proposed Alignments							
Sl. no.	Existing Chainage (Km)		Design Chainage (Km)		LENGTH (Km)	TCS Type	Remarks
	From	To	From	To			
1	60.250	Bypass	65.960	69.460	3.500	Type-A-3 (Fig 2.4 of the manual)	Bypass
2	Bypass	Bypass	69.460	70.090	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
3	Bypass	Bypass	70.090	72.350	2.260	Type-A-3 (Fig 2.4 of the manual)	Bypass
4	Bypass	Bypass	72.350	72.775	0.425	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
5	Bypass	Bypass	72.775	74.335	1.560	Type-A-3 (Fig 2.4 of the manual)	Bypass
6	Bypass	69.820	74.335	74.960	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
7	69.820	70.375	74.960	75.520	0.560	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
8	70.375	71.010	75.520	76.150	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
9	71.010	71.855	76.150	76.900	0.750	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
10	71.855	72.170	76.900	77.220	0.320	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
11	72.170	72.570	77.220	77.620	0.400	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
12	72.570	72.800	77.620	77.850	0.230	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
13	72.800	73.230	77.850	78.300	0.450	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
14	73.230	75.105	78.300	80.150	1.850	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
15	75.105	76.080	80.150	81.120	0.970	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
16	76.080	76.460	81.120	81.500	0.380	TCS-1	Concentric Widening
17	76.460	77.000	81.500	82.240	0.740	Type-A-3 (Fig 2.4 of the manual)	Eccentric

							Widening
18	77.000	78.115	82.240	83.150	0.910	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
19	78.115	79.110	83.150	84.150	1.000	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
20	79.110	79.510	84.150	84.550	0.400	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
21	79.510	80.610	84.550	85.650	1.100	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
22	80.610	81.555	85.650	86.580	0.930	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
23	81.555	82.170	86.580	87.210	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
24	82.170	82.320	87.210	87.360	0.150	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
25	82.320	82.910	87.360	87.990	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
26	82.910	83.180	87.990	88.265	0.275	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
27	83.180	83.660	88.265	88.745	0.480	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
28	83.660	85.220	88.745	90.265	1.520	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
29	85.220	85.850	90.265	90.895	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
30	85.850	86.555	90.895	91.600	0.705	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
31	86.555	87.015	91.600	92.050	0.450	TCS-1	Concentric Widening
32	87.015	87.525	92.050	92.560	0.510	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
33	87.525	90.000	92.560	95.035	2.475	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
34	90.000	90.830	95.035	95.865	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
35	90.830	91.350	95.865	96.400	0.535	Type-B (Fig 2.6 of the manual) with both side service road	Concentric Widening
36	91.350	91.970	96.400	96.910	0.510	TCS-1	Concentric

							Widening
37	91.970	92.460	96.910	97.535	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
38	92.460	93.550	97.535	98.535	1.000	TCS-1	Concentric Widening
39	93.550	94.370	98.535	99.335	0.800	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
39A	94.370	94.875	99.335	99.840	0.505	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
40	94.875	95.350	99.840	100.300	0.460	Type-B (Fig 2.6 of the manual) with both side service road	
41	95.350	96.630	100.300	101.590	1.290	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
42	96.630	97.260	101.590	102.225	0.635	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
43	97.260	97.720	102.225	102.685	0.460	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
44	97.720	98.360	102.685	103.315	0.630	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
45	98.360	99.190	103.315	104.160	0.845	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening
46	99.190	Bypass	104.160	104.990	0.830	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
47	Bypass	Bypass	104.990	106.000	1.010	Type-A-3 (Fig 2.4 of the manual)	Bypass
48	Bypass	Bypass	106.000	106.625	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
49	Bypass	Bypass	106.625	109.035	2.410	Type-A-3 (Fig 2.4 of the manual)	Bypass
50	Bypass	104.260	109.035	109.660	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
51	104.260	105.015	109.660	110.515	0.855	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
52	105.015	105.390	110.515	110.890	0.375	Type-B (Fig 2.6 of the manual) with both side service road	Eccentric Widening

53	105.390	Bypass	110.890	111.515	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
54	Bypass	Bypass	111.515	112.430	0.915	Type-A-3 (Fig 2.4 of the manual)	Bypass
55	Bypass	Bypass	112.430	112.840	0.410	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
56	Bypass	Bypass	112.840	113.225	0.385	Type-A-3 (Fig 2.4 of the manual)	Bypass
57	Bypass	108.410	113.225	113.850	0.625	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
58	108.410	109.395	113.850	114.835	0.985	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening
59	109.395	110.220	114.835	115.660	0.825	Figure 7.8- Grade separator and its approaches with RE wall and both side 5.5 m wide Slip road	
60	110.220	111.000	115.660	116.440	0.780	Type-A-3 (Fig 2.4 of the manual)	Eccentric Widening

## 1. Background and Project Details

### 1.1. Project Overview

<b>Name of Work</b>	Four Laning of Sethiyahopu-Cholopuram from Km. 65.960 to Km. 116.440 of NH-45C under NHDP-IV on Hybrid Annuity Mode Basis.
<b>Name of Employer</b>	National Highways Authority of India (NHAI) G-5 & 6, Sector-10, Dwarka, New Delhi -110075
<b>Name of Concessionaire</b>	Patel Sethiyahopu – Cholopuram Highway Pvt Ltd, Patel House, Beside Prakruti Resorts, Channi Road, Vadodara. Gujarat– 391740 Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Independent Engineer</b>	M/s. Theme Engineering Services Pvt. Ltd, S.F B1&B2, gateway Apartments, koranattu Karuppur, Kumbakonam – 612501.
<b>EPC Contractor</b>	M/s. Patel Infrastructure Limited, Patel House, Beside Prakruti Resorts, Channi Road,Vadodara Gujarat– 391740, Tel: +91-265 277 6678 Fax: +91-265 277 7878
<b>Design Consultant</b>	CTL Global Services Pvt. Ltd. 101, 1st Floor, Krishna Chambers, HAL, Airport Road, Bangalore-560017
<b>Senior Lender</b>	Punjab National Bank, Large Corporate Branch, Neelkamal Building, Opp. Sales India, Ashram Road, Ahmedabad - 380009
<b>Lenders Independent Engineers</b>	Sharul Techno-Financial Consultancy Services Pvt. Ltd., 403, Aspire Tower 5, Amanora Park Town, Hadapsar, Pune - 411028.
<b>Length of Road (Design Length)</b>	50.480 Kms
<b>Total Bid Cost</b>	Rs. 1461.00 Crores (as per concession agreement)
<b>Date of Concession Agreement</b>	November 9, 2017

<b>Concession Period</b>	17 Years ( Construction Period 2 Years from Appointed date, Operation period 15 years from COD)
<b>Appointed Date</b>	16.08.2018
<b>Construction Period</b>	2 years from Appointed date
<b>Completion Date</b>	15.08.2020
<b>Revised Completion Date as per IEOT of (257 D + 180 D) 437 days</b>	25.10.2021
<b>Maintenance Period</b>	15 years from COD

## 1.2. Salient Project Features

Besides the construction of new carriageways and widening and strengthening of existing carriageways, the following table summaries the major elements of the project construction:

4 - Lane Divided Carriage Way	50.48 Km.
Service Road/ Slip Road	26.595 Km
Major Bridge	04 Nos.
Minor Bridge	25 Nos.
Grade Separate Intersection	08 Nos.
Vehicular Underpass	13 Nos.
Light Vehicular Underpass	2 Nos.
Culverts	60 Nos.
Major Intersections	07 Nos.
Minor Intersections	100 Nos.
Bus Bays	09 Nos.
Toll Plaza	01 Nos.

### 1.3. Contractual Project Milestones

Following is a listing of the Key Project Milestones:

Mile Stone	Description	Target Date	Revised Target as per proposed IEOT of 437 days
Mile Stone-I	Concessionaire shall expended not less than 20 % of the Total capital cost and shall have commenced construction of the project and achieved 20% of physical progress on 214 <sup>th</sup> day from the Appointed Date.	18 <sup>th</sup> March 2019	27 <sup>th</sup> May 2020
Mile Stone-II	Concessionaire shall expended not less than 35% of the Total capital cost and shall have commenced construction of the project and achieved 35% of physical progress on 334 <sup>th</sup> day from the Appointed Date.	16 <sup>th</sup> July 2019	24 <sup>th</sup> Sept 2020
Mile Stone-III	Concessionaire shall expended not less than 75 % of the Total capital cost and shall have commenced construction of the project and achieved 75% of physical progress on 584 <sup>th</sup> day from the Appointed Date.	22 <sup>nd</sup> March 2020	01 <sup>st</sup> June 2021
Scheduled Completion	Concessionaire shall have completed Project on 730 <sup>th</sup> day from the Appointed Date.	15 <sup>th</sup> August 2020	25 <sup>th</sup> Oct 2021

### 1.4. Payment milestone during Construction Period

Payment Mile Stone	Eligibility Criteria	Payment Amount (Rs.)
Mile Stone-I	On Achievement of 10% of Physical Progress	116.88 Crs.
Mile Stone-II	On Achievement of 30% of Physical Progress	116.88 Crs.
Mile Stone-III	On Achievement of 50% of Physical Progress	116.88 Crs.
Mile Stone-IV	On Achievement of 75% of Physical Progress	116.88 Crs.
Mile Stone-V	On Achievement of 90% of Physical Progress	116.88 Crs.

## 1.5. Permits &amp; Approvals

Sr. No.	Details	Authority	Current Status	Remarks
1	Extraction of Boulders from Quarries	Dist. Mining Officer	Obtained	PIL (EPC Contractor) have executed an agreement with Mr. Thiru V. Sekar for supply of boulders that is having a valid license for extraction of boulders for the quarry at Padalur Village, Perambalur District.
2	Installation of Crusher	Village Panchayat Head	Obtained	
3	-----D O-----	Pollution Control Board	Obtained	
4	Use of Explosives	District Collector	Obtained	
5	Labour License	Labour Commissioner	Obtained	
6	Environmental Clearance		NA	
Sr. No.	Details	Authority	Current Status	Remarks
7	Trees Cutting Permission	Forest department through NHAI	Obtained	Work in Progress
8	Electric Poles Shifting	Tamil Nadu Electricity Board	Obtained	Work in Progress
9	Water Pipes Shifting	Tamilnadu Water Supply and Drainage Board	Obtained	Work in Progress
10	Drawing Water from river/ reservoir		NA	



## 2. Right of Way Status

## 2.1. Land Acquisition

As per the Schedule – A of Concession Agreement, the Proposed Right of Way (ROW) is of 45 & 60 meters as per table below.

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
<b>Full Right of Way (full width)</b>				
Stretch	65.960 to 75.150	9.190	60.00	Within 15 days of date of Agreement.
Stretch	75.150 to 82.380	7.230	45.00	
Stretch	82.380 to 83.080	0.700	60.00	
Stretch	83.080 to 84.050	0.970	45.00	
Stretch	84.050 to 86.440	2.390	60.00	
Stretch	86.440 to 87.660	1.220	52.50	
Stretch	87.660 to 91.730	4.070	45.00	
Stretch	91.730 to 93.730	2.000	52.50	
Stretch	93.730 to 95.900	2.170	45.00	
Stretch	95.900 to 99.700	3.800	60.00	
Stretch	99.700 to 104.500	4.800	30.00	
Stretch	104.500 to 109.700	5.200	60.00	
Stretch	109.700 to 110.980	1.280	30.00	
Stretch	110.980 to 113.700	2.720	60.00	
Stretch	113.700 to 116.440	2.740	30.00	
<b>Total Length</b>		<b>50.480</b>		

	Design Chainage (Km)	Design Length (Km)	Width (m)	Remarks
Stretch	099.700 to 104.500	4.800	15.00	Within 90(Ninety) days of the Appointed date
Stretch	109.700 to 110.980	1.280	15.00	
Stretch	113.700 to 116.400	2.740	15.00	

Besides this, the Authority has to acquire additional land at Toll plaza location, Bus bays, Turning radius at Major junctions.

Sl. No.	Description	Unit	Present Status	Remarks
A)	<b>Total Length of the Project Highway</b>	<b>Km</b>	<b>50.48</b>	
1	Use of Existing Road Portion	Km	34.23	
2	Proposed Bypass / Realignment portion	Km	16.25	
B)	<b>Hindered Length</b>			
1.	Hindrance towards existing building, payment pending, NOC from PWD/WRO, teak trees etc.,	Km	5.940	
2.	Hindrance due to Electrical Lines	Km	1.050	
3.	Hindrance due to Rural Water Supply	Km	19.500	
4.	Net Hindered Length (both Side)	Km	27.07	
C)	Total Project Length (both Side)	Km	100.96	
D)	<b>% Hindered Length</b>	<b>%</b>	<b>26.81%</b>	

The details of land acquisition status and available hindrances are produced on a strip chart under section 04.

The status of compensation disbursed is as below: -

Table 2.1-3: Compensation disbursement for land					
SL. No.	Name of the District	Total No. of Land cases	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	710	613	97	
2	Ariyalur	355	310	45	
3	Thanjavur	102	98	4	
	<b>Total in Nos.</b>	<b>1167</b>	<b>1021</b>	<b>146</b>	
		<b>Total in %</b>	<b>87.49%</b>	<b>12.51%</b>	

Table 2.1-4 - Compensation disbursement for Structures					
Sl. No.	Name of the District	Total No. of structures	Amount paid (in Nos.)	Balance to be Paid (in Nos.)	Remarks
1	Cuddalore	383	330	53	
2	Ariyalur	461	418	43	
3	Thanjavur	148	96	52	
	<b>Total in Nos.</b>	<b>992</b>	<b>844</b>	<b>148</b>	
		<b>Total in %</b>	<b>85.08%</b>	<b>14.92%</b>	

□ Details of Stretches Under Hindrance towards existing building, payment pending, NOC from PWD/WRO, teak trees etc.:

S. No	Chainage		Length (km)	Net Affected Length (Km)	Side	Remarks
	From	To				
1	66.100	66.260	0.16	0.16	BHS	Obstruction of Veeranam Pipe Line
2	68.550	68.620	0.07	0.07	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
3	72.450	72.600	0.15	0.15	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
4	72.600	72.700	0.10	0.10	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
5	72.800	73.100	0.30	0.30	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
6	73.900	74.100	0.20	0.20	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
7	77.200	77.600	0.40	0.40	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
8	79.700	79.900	0.20	0.10	RHS	Permission pending for removal of Teak wood trees from Forest Department.
09	80.100	81.150	1.05	1.05	BHS	RE Wall Location: Fully buildup area, payment made to all owners and not accepting to vacate. Need police force and requested DRO in this regards.
10	83.400	83.900	0.50	0.50	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
11	85.800	86.200	0.40	0.40	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
12	86.400	86.560	0.16	0.16	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners
13	87.500	88.200	0.70	0.70	BHS	RE Wall Location: - Diversion ProblemsRHS - 01 unauthorised building, 01 Temple,.LHS - Electric Lines to be removed.

14	95.050	95.850	0.80	0.80	BHS	RE Wall Location: RHS - Police station arch, House compound wall, 01 building, 01 Temple, LHS - School compound wall, 02 building under revaluation, 01 trees and 14 nos of commercial building(shops) & EB poles to be removed.
15	98.500	99.400	0.90	0.90	BHS	RE Wall Location: RHS - 01 transformer, 01 Temple, 02 unpaid building, 07 shops to be removed. EB lines to be removed. LHS - 02 building compound wall, school compound wall, 02 shops to be removed.
16	114.400	114.650	0.25	0.25	BHS	Land handed over on Appointed date but hindered due to disputes in compensation disbursement protests by Landowners.
<b>Total Hindrances (in Km)</b>				<b>5.94</b>		

Table 2.1.6 - Hindrance Photographs

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	240	Veeranam Pipe Line	65+960	66+200	Veeranam Pipe Line	240		
			68+600		Sluice Gate (2 Nos)	40		
	150	HT Line Crossing	70+030	70+200				
			70+700		Building			
	550	Agriculture Land & Trees	71+000	71+550				
		Teek Farm, Pump Set & 5 Poles	71+250					
		Bore Well	71+300					
		Borewell	71+550		Borewell			
		Pump Set	72+200					Damaged
	100	Veera mudaiyaan natham Village	72+450	72+550	Veera mudaiyaan natham Village	100		
	10	Hand Pump	72+550		Hand Pump	10		
	50	Pump Set & Trees	72+700					
			72+850		Pump Set, Bore Well & Trees			
			72+900		Bore & Pump Set			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Bore & Pump Set	72+950					
			73+400		HT Line Tower	20		
			73+450		Bore Well, Pump Set & Tree EB Pole	50		
			74+500		Bore Well			
		Telephone Poles	74+710	74+850	Telephone Poles			2 - Telephone Pole
		Temple, Hand Pump,	74+710					
		Hut	75+210					
		Huts	75+270	75+350	Huts			
		Flag Poles	75+390					
			75+520		Huts			
			75+560		Huts			
			75+565	75+640	Pond			
		Building	75+640					
			75+650		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			75+660		Water Tap			
		Building	75+680					
			75+700		OFC			
		Bore Well & Water Tank	75+700					
		Kothanda vilagam Village	75+700	76+200	Kothanda vilagam Village			
		Hand Pump	75+710					
		Water Tap	75+810					
		Street Light	75+840					
		Flag Pole	75+840		Existing Culvert			
		Water Tap	75+880					
		Bore Well & Water Tank	76+025					
		Pump Set	76+260					
			76+600		Temple			
			76+695		OFC & Compound Wall			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			76+800	77+300	Telephone Pole			3 nos
			76+850		OFC			
			76+940		Bore & Water Tank			
		Buildings	76+980		Buildings			
			77+060		Bore & Water Tank			
			77+080	77+190	School Compound Wall			
		Building	77+100	77+300				
			77+220		Building			
			77+240		OFC			
			77+280		Compound Wall			
	300	Buildings	77+300	77+600	Buildings	300		
		Flag Pole	77+390	77+420				4 Nos
		Hand Pump	77+505					
		Telephone Pole	77+390	77+510				3 Nos



Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Hand Pump	77+590					
			77+700		OFC			
		Building	77+730					
			77+760		Water Tank & Motor Room			
		Water Tap	77+975					
			78+120		OFC			
			78+390		EB Pole, Bore Well			
			78+725		Transformer			
			79+080		OFC			
		Hand Pump	79+105					
		Existing Culvert	79+110					
			79+220		Flag Pole			
		Water Tank & Motor Room	79+240					
			79+260		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			79+565		OFC			
		Hut	79+955					
	400	EB Pole, Water Tap, Trees, Telephone Pole	80+000	80+500	EB Pole, Water Tap, Trees, Telephone Pole	400		
		Water Tank, Motor Room, Hand Pump & Existing Culvert	80+120					
			80+125		Temple			
			80+170		Existing Culvert			
			80+190		OFC			
			80+300	80+390	Pond			
		Transformer	80+340					
		Flag Poles	80+530	80+570	Flag Poles			6nos
			80+710		Existing Culvert			
		Bore Well	80+740					
			80+900		OFC			
			81+325	81+360	Existing Culvert & Compound Wall			
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Pond	81+360	81+460				
		OFC & Temple	81+445					
			81+585		OFC			
		Transformer	81+715					
			82+875		Existing Culvert			
			82+890		OFC			
		Existing Culvert	82+975					
	450	Water Tap	83+000	83+500	Water Tap	450		Tap - 6
			83+060		OFC			
		Existing Culvert	83+205					
		OFC	83+265					
			83+310		OFC			
		Flag Post	83+385					
			83+425		Transformer			25









Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	450	EB Pole, Water Tap, Trees, Telephone Pole	83+500	84+000	EB Pole, Water Tap, Trees, Telephone Pole	450		Pole - 13, Tap - 37, Tree - 239
			83+615		Temple			
			83+625		OFC			
		EB, Transformer	83+850					
			83+890		Flag Poles			4 nos
			83+935		Water Tank			
			83+995		Hand Pump			
		Temple & Well	84+070					
			84+110		OFC & Flag Pole			
			84+280		Transformer			
		Transformer	84+480					
			84+560		Flag & Ex Culvert			Pole 2 Nos
			84+650		OFC			
			84+920		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Building	84+930	84+980				
		Hut	85+045					
			85+060		EB, Transformer			
			85+090		OFC			
		Transformer	85+865					
		Building	85+910					
		Hut	85+930					
			85+955		Temple			
			86+280		Temple			
			86+350		Bore Well			
		Temple	86+390					
			86+585		Motor Room			
		Buildings	86+000	86+700	Buildings			
	700	Building & Huts	86+700	87+500	Building & Huts	700		
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			86+720		Flag Pole			
			86+830		OFC, Transformer			
		Transformer	86+915					
			86+985		OFC			
		Existing Culvert	87+080					
			87+155		OFC			
		Transformer	87+330					
			87+360		OFC			
	400	EB Pole, Tree, Tap, Telephone Pole	87+500	88+000	EB Pole, Tree, Tap, Telephone Pole	400		EB - 24, Tree - 163, Tap - 13, T Pole - 5
		Buildings & Huts	87+500	88+000	Buildings & Huts			
		Temple	87+500					
			87+640		OFC			
			87+670		Water Tank, Motor Room			
			87+690		Temple			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			87+735		Flag Pole			
			87+835		Water Tank			
			87+990		OFC			
			88+225		Transformer			
		House	88+500	89+000	House			
			88+910		Temple			
		Existing Culvert	88+965					
	450	water Tap, Telephone Pole	89+000	89+500	water Tap, Telephone Pole	450		Tap - 15, T Pole - 5, Tree - 195
		Flag Post Pedestal	89+110					
			89+355		Temple			
		Water Tank	89+515					
	400	EB Pole, Water Tap, House	90+000	90+500	EB Pole, Water Tap, House	400		EB - 34, Tap - 4
			90+180		Transformer			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			90+195		OFC			
			90+230		Transformer			
			90+325		Temple			
			90+375		Existing Culvert			
	400	EB Pole, Telephone Pole, Water Tap	90+500	91+000	EB Pole, Telephone Pole, Water Tap	400		EB - 14, Tap - 5, T. Pole 7
			90+560		OFC			
			90+610		Water Tank			
			90+830	90+860	Pond			
			91+080		OFC			
			91+480		OFC			
	450	EB Pole, Water Tap, Telephone Pole, Trees	91+500	92+000	EB Pole, Water Tap, Telephone Pole, Trees	450		
			91+600		OFC			
			91+730		OFC			
			91+780		Temple			



















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Pond	91+780	91+860				
	700	EB Pole, Water Tap, Telephone Pole	92+000	93+000	EB Pole, Water Tap, Telephone Pole	700		EB - 16, Tap - 10, T, T Pole - 7
		Temple	92+135					
			92+300	92+380	Water Pipe Crossing			
			92+390		OFC			
		Temple	92+455					
			92+570		Temple			
			92+600		OFC			2 Nos
			92+770		OFC			2 Nos
		OFC	92+995					
	750	EB Pole, Water Tap, Tree	93+000	94+000	EB Pole, Water Tap, Tree	750		EB - 44, Tape - 14, Tree - 270
			93+045		OFC			
			93+115		Transformer			
			93+200		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			93+360		OFC			
			93+660		OFC			
			93+930		Hand Pump			
			93+975		OFC			
		TEMPLE	94+440					
			94+530		OFC			
			94+780		OFC, Transformer			
		Pond, Pipe Line	94+830	94+900				
	450	EB Pole, Tape, Telephone Pole	95+000	95+500	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - , Tap 5
			95+130	95+230	Compound Wall			
			95+210		Telephone Panel, Water Tank With Well			
			95+255		Police Station Arch			
			95+290		OFC			
			95+435		Street Light			


Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	400	EB Pole, Tape, Telephone Pole	95+500	96+000	EB Pole, Tape, Telephone Pole	400		EB - 25, T Pole - 7, Tap - 6,
			95+570		Temple			
		Pond	95+950					
	400	EB Pole, Tape, Telephone Pole	96+000	96+500	EB Pole, Tape, Telephone Pole	400		EB - 39, T Pole - 5, Tap - 6,
			96+120		OFC			
			96+150		Transformer			
			96+480		Transformer			
	450	EB Pole, Tape, Telephone Pole	96+500	97+000	EB Pole, Tape, Telephone Pole	450		EB - 16, T Pole - 3,
			97+195		OFC			
			97+395		OFC			
			97+390	97+500	Pond			
	300	EB Pole, Tape, Telephone Pole	97+500	98+000	EB Pole, Tape, Telephone Pole	300		EB - 16, Tap - 5,
		Temple	97+520					
			97+600		OFC			

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			97+680		Motor Room With Bore			
	350	EB Pole, Tape, Telephone Pole	98+500	99+000	EB Pole, Tape, Telephone Pole	350		EB - 19, T Pole - 3
			98+620		Transformer			
		OFC	98+635		Temple			
		Water Tank with Bore	98+735					
		OFC	98+825					
	750	EB Pole, Tree, Tape, Telephone Pole	99+000	100+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 47, T Pole - 4, Tap - 5, Tree 118
			99+120		Temple			
		Motor Room With Bore	99+150					
			99+160		Transformer			
			99+195		Temple With Water Tank			
		OFC	99+300					
		OFC	99+490					
	650	EB Pole, Tree, Tape, Telephone Pole	100+000	101+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 32, Tap - 12, Tree 210, T Pole - 3

















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Transformer	100+150					
			100+195		Bore Well			
			100+200		OFC			
		OFC	100+320					
		Pond	100+350					
		Motor Room With Tank	100+390					
			100+475		Water Tank			
		OFC	100+600					
		OFC	100+670					
		OFC	100+720					
		OFC	100+740					
		Pond	100+740	100+820				
	650	EB Pole, Tree, Tape, Telephone Pole	101+000	102+000	EB Pole, Tree, Tape, Telephone Pole	650		EB - 42, T Pole - 5, Tap - 6 Tree 100
			101+005		OFC			
















Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		OFC	101+125					
			101+120	101+300	Pond			
		OFC	101+330					
			101+480		Hand Pump			
			101+805		OFC			
		Transformer	101+835					
	750	EB Pole, Tree, Tape, Telephone Pole	102+000	103+000	EB Pole, Tree, Tape, Telephone Pole	750		EB - 30, T Pole - 2, Tap - 13, Tree 110
		OFC	102+100					
			102+240		Temple			
			102+365		Transformer			
		OFC	102+390					
		OFC	102+435					
		OFC	102+575					
		OFC	102+730					





Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
		Schooh Arch	102+960					
	800	Tape, Telephone Pole	103+000	104+000	Tape, Telephone Pole	800		T Pole - 2, Tap - 13
		OFC	103+025					
		Pond	103+090	103+300				
		OFC	103+530					
			103+590		Temple			
		OFC & Flag Pole	103+720					
		Pond	103+775	103+815				
			103+860	103+910	Pond			
		Pond	103+935	104+250				
		Existing Irrigation Sluice	103+990					
	400	EB Pole, Tree	104+000	104+500	EB Pole, Tree	400		EB - 4 , Tree - 3
		House	104+500		House			
	350	EB Pole, Tree, Tape	104+500	105+200	EB Pole, Tree, Tape	350		Tree - 21, EB - 23, Tap - 3

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
	500	EB Pole, Tree, Tape	105+200	105+900	EB Pole, Tree, Tape	500		Tree - 42, EB - 4, Tap - 4
			105+850		Motor Room			
	750	EB Pole, Tree, Tape	105+900	106+900	EB Pole, Tree, Tape	750		Tree - 100, EB - 1, Tap - 7
			105+920		Well			
		Motor Room	106+900					
	1150	EB Pole, Tree, Tape	107+900	109+700	EB Pole, Tree, Tape	1150		Tree - 94, EB - 9, Tap - 6
	1350	Tape	109+700	111+200	Tape	1350		Tap - 18
		OFC	109+705					
		OFC	109+710					
			109+720		Motor Room			
			109+985		Water Pipe			
		OFC	110+330					
		Water Tank	110+450					
			110+725		OFC			



Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			110+740		Motor Room with well			
	1750	EB Pole, Tree, Tape	111+200	113+500	EB Pole, Tree, Tape	1750		Tree - 460, EB -23, Tap - 12
		OFC	111+230		OFC			
			111+450		Motor Room With Bore			
		Gate Valve	111+500					
		Motor Room With Bore	111+600					
			111+680		Motor Room With Bore			
		Motor Room With Bore	112+300					
			112+310		House & Hand Pump			
			112+390		Motor Room With Bore			
			113+220		Motor Room With Bore			
			113+250		House			
			113+330		Motor Room With Bore			
	750	EB Pole, Telephone Pole, Tape	113+500	114+600	EB Pole, Telephone Pole, Tape	750		Tree - 280, EB -38, T Pole - 9. Tap - 6

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			113+670	113+720	Sub Station			
			113+700		HT Line Crossing			
			114+060		Flag Pole			
			114+090		Flag Pole, Water Tank			
		HT Line	114+130					
		Transformer	114+460					
		Water Tank	114+450					
		Water Tank	114+495					
		OFC	114+520		Temple			
		Pond	114+540	114+580				
	650	EB Pole, Telephone Pole, Tree, Tape	114+600	115+600	EB Pole, Telephone Pole, Tree, Tape	650		Tree - 80, EB -18, Tap - 2
		Hand Pump	114+610					
		Transformer	114+950					
		Transformer	115+210					

Photo	Obstruction Length (m)	LHS -Type of Hindrance	Chainage		RHS -Type of Hindrance	Obstruction Length (m)	Photo	Remarks
			From	To				
			115+230		Flag Pole			5 Nos
	700	Telephone Pole, Tape	115+600	116+440	Telephone Pole, Tape	700		EB -26, T Pole - 2 Tap - 16
			115+650		Motor Room			
		OFC	115+820					
		Transformer	115+970					
		OFC	116+095					
		OFC	116+170					
		Hand Pump	116+200					
		Water Tank & Motor Room	116+210					
		OFC	116+275					
		OFC	116+410					
			116+560		Flag Pole			
		House	115+600	116+440	House			

## 2.2. Removal of Religious Structures

The following structures coming within the ROW are to be demolished

Sl No.	Name of the District	Total No. of structures	Removed as on Date (in Nos.)	Balance (in Nos.)
1	Cuddalore	10	3	7
2	Ariyalur	10	1	9
3	Thanjavur	2	2	0
	<b>Total in Nos.</b>	<b>22</b>	<b>6</b>	<b>16</b>

## 2.3. Shifting of Utilities and Electrical HT/LT Lines

To proceed with the project construction, several utilities are required to be shifted under the supervision of the respective authorities. These include a water supply line, hand pumps, overhead water tanks, besides Electrical lines, as shown in the table below.

Sr. No.	Name of the District	Chainages			Total Number of Estimates	Remarks
		From	To	Length in Km		
1	Cuddalore	65+960	86+440	20.48	25	Work in Progress
2	Ariyalur	86+440	106+860	20.42	46	
3	Thanjavur	106+860	116+440	9.58	4	

Sr. No	Name of the District	Chainages			Number of Estimates	Present Status	Remarks
		From	To	Length in Km			
1	Cuddalore	65+960	86+440	20.48	10	Estimate Approved	Supervision charges are paid and work in progress
2	Ariyalur	86+440	106+860	20.42	5	Estimate Approved	
3	Thanjavur	106+860	116+440	9.58	5	Estimate Approved	
4	Cuddalore & Thanjavur	Km:70+020, Km:73+470 and Km:113+720			3	Estimate Approved	Supervision Charges paid

Estimates for shifting of the above Electric lines have been prepared. The estimated cost is Rs. 17.45 Crores.

Estimates have been done for the shifting of the water supply pipeline & related items mentioned above. The final amount of Rs.15.87 Crores sanctioned by RO, NHAI, Madurai.

Sl. No.	Authority	Description	Unit	Total Length/ Nos.	Work done	Balance	Remarks
1	BDO & EE, TWAD	Water Supply Pipe Line	Kms.	72.695	25.679	47.016	Work in progress
2	BDO of Concern Union	Hand Pump/Pump Room with Bore well	Nos.	24	16	8	
3	BDO of Concern Union	Over Head Tank	Nos.	15	13 Nos Completed	2	
4	TNEB	Electrical Lines	Kms.	6.83	5.78	1.05	

#### 2.4. Tree felling

Sl.No.	Name of the District	Chainages			Effected Length in Kms.	Completed as on Date	Balance as on Date	Balance no. of Trees	Remarks
		From	To	Length in Km					
1	Cuddalore	65+960	86+440	20.48	6.535	6.535	0	0	In addition of 123 nos of teak wood trees to be removed and Permission of the same is awaited from DFO, Cuddalore.
2	Ariyalur	86+440	106+860	20.42	8.385	8.385	0	0	
3	Thanjavur	106+860	116+440	9.58	2.515	2.515	0	0	
Total				50.48	17.435	17.435	0	0	

### 3. Progress Briefing – Contractor Activities

#### 3.1. Pre-construction Activities

##### Detailed Design & Drawings

The Plan and Profile, as well as the Pavement Designs for the entire 50.48 km project length has been completed and reviewed by the Independent Engineer (IE). Construction Methodology, QA & QC procedures submitted to the IE has been reviewed and accepted.

**Table 3.1-1: Status of Design and Drawings-Highway**

SI No.	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Pavement Design	Km	50.48	50.48	50.48
2	Plan & Profile	Km	50.48	50.48	50.48
3	Typical Cross Sections	Type	7	7	7
4	Major Intersections	No	07	05	-
5	Minor Intersections	No	100	14	-
6	Toll Plaza (Typical Details)	No	01	01	-
7	Service Roads	No	26.595	26.595	26.595

**Table 3.1-2 : Status of Design and Drawings –Structures**

Sr. No	Description	Unit	Total Scope As per Sch. B	Design Submitted	Drawing Approved
1	Major Bridges	No	04	04	04
2	Minor Bridges	No	25	25	25
3	Grade Separated Intersection	No	08	08	08
4	VUP/LVUP	No	15	15	15
5	Box /Slab Culvert	No	60	60	60

## 4. Physical Progress of Work

## 4.1. Physical Progress of Work:

The Progress of the Major Works carried out at the Site in the Month of July 2020 is as follows.

**CUMMULATIVE STATEMENT****For Main Carriageway**

Sr. No.	Description	Total Length of Highway Excluding Toll Plaza (in. Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	<b>Clearing and Grubbing</b>							
	LHS	47.28	38.12	0.00	38.12	0	9.16	80.63%
	RHS	47.28	36.03	0.00	36.03	0	11.25	76.21%
2	<b>Embankment</b>							
	LHS	47.28	20.50	1.75	22.25	5.15	25.03	47.06%
	RHS	47.28	13.88	3.20	17.08	6.42	30.20	36.13%
3	<b>Sub grade</b>							
	LHS	47.28	18.72	3.27	21.99	0.15	25.29	46.51%
	RHS	47.28	11.98	4.55	16.53	0.28	30.75	34.96%
4	<b>GSB/ Cement Treated Base</b>							
	LHS	47.28	12.44	3.32	15.76	0.36	31.52	33.33%
	RHS	47.28	7.45	3.825	11.275	0.30	36.005	23.85%
5	<b>Wet Mix Macadam</b>							
	LHS	47.28	12.22	1.03	13.25	0	34.03	28.02%
	RHS	47.28	7.23	1.04	8.27	0	39.01	17.49%
6	<b>Dense Bitumen Macadam</b>							
	LHS	47.28	10.88	1.32	12.20	0	35.08	25.80%
	RHS	47.28	6.62	1.33	7.95	0	39.33	16.81%
7	<b>Bituminous Concrete</b>							
	LHS	47.28	0	0	0	0	47.28	0.00%
	RHS	47.28	0	0	0	0	47.28	0.00%

**For Service Road**

Sr. No.	Description	Total Length of Service Road (Km.)	Progress up to Previous Month (in Km)	Progress during this Month (In Km.)	Cumulative Progress Achieved up to this Month (In Km)	In Progress (In Km.)	Balance Length to be Completed	Cumulative % of Progress Achieved
1	Embankment	53.19	5.28	0.43	5.71	2.23	47.48	10.74%
2	Sub grade	53.19	3.90	0.58	4.48	0.60	48.71	8.42%
3	GSB/ Cement Treated Base	53.19	0.80	0.74	1.54	0.20	51.65	2.90%
4	Wet Mix Macadam	53.19	0.00	0.26	0.26	0	52.93	0.49%
5	Dense Bitumen Macadam	53.19	0.00	0	0	0	53.19	0.00%
6	Bituminous Concrete	53.19	0.00	0	0	0	53.19	0.00%

**Structure Work**

Sr. No.	Type of Structure	Total No. of Structures	Nos. of Structures		
			Completed	In Progress	Balance to be taken up
1	Culvert	60	14	22	24
2	Light Vehicular Underpass	2	0.5	0.5	1
3	Vehicular Underpass	13	1	11	1
4	Minor Bridges	25	8	13	4
5	Major Bridge	4	0	4	0
6	Flyover	8	0	7	1



The Physical Progress of the Project up to July 2020 as per Approved Schedule G is as follows:-

Component	Item Description	Unit	Planned in Scope (As per Scope of Work)	Cost Weightage in Component (%)	Progress till Date	% Physical Progress
1	2	3	4	5	6	7
Road works including culverts, minor bridges, underpasses, overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads)	A- Widening and strengthening of existing road					
	(1) Earthwork up to top of the sub-grade	Km	66.96	9.517%	27.74	3.943%
	(2) Granular work (sub-base, base, shoulders)					
	(a) GSB/ Cement Treated Base	Km	65.52	3.373%	23.14	1.191%
	(b) WMM/ Cement Treated Base	Km	65.52	4.046%	21.51	1.328%
	(3) Shoulders	Km	17.65	0.112%		
	(4) Bituminous work					
	(a) DBM	Km	65.52	3.344%	20.15	1.028%
	(b) BC	Km	65.52	3.023%		
	(5) Rigid Pavement					
	(6) Widening and repair of culverts	Nos.	16	0.440%	4.00	0.110%
	(7) Widening and repair of minor bridges	Nos.	4	0.959%	2.50	0.599%
	<b>B- New realignment/bypass</b>					
	(1) Earthwork up to top of the sub-grade	Km	28.68	6.437%	10.78	2.420%
	(2) Granular work (sub-base, base, shoulders)					
	(a) GSB/ Cement Treated Base	Km	28.68	1.615%	3.90	0.219%
	(b) WMM/ Cement Treated Base	Km	28.68	1.436%		
	(3) Shoulders	Km	24.63	0.112%		
	(4) Bituminous work					
	(a) DBM	Km	28.68	1.279%		
	(b) BC	Km	28.68	1.158%		
	(5) Rigid Pavement					
	<b>C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:</b>					
	(1) Culverts	Nos.	44	2.070%	14.00	0.659%
	(2) Minor bridges					

MPR JULY 2020

	(a) Foundation	Nos.	58	3.953%	31.00	2.113%
	(b) Substructure	Nos.	134	2.623%	73.00	1.429%
	(c) Superstructure (including crash barrier etc. complete)	Nos.	50	1.559%	20.00	0.624%
	<b>(3) Cattle/Pedestrian underpasses</b>					
	(a) Foundation	Nos.				
	(b) Substructure	Nos.				
	(c) Superstructure (including crash barrier etc. complete)	Nos.				
	<b>(4) Pedestrian overpasses</b>					
	(a) Foundation	Nos.				
	(b) Substructure	Nos.				
	(c) Superstructure (including crash barrier etc. complete)	Nos.				
	<b>(5) Grade separated structures</b>					
	<b>(a) Underpass (13 VUP, 2 LVUP)</b>					
	(i) Foundation	Nos.	56	2.574%	37.00	1.701%
	(ii) Substructure	Nos.	60	0.751%	28.00	0.351%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	30	1.289%	3.00	0.129%
	(b) Overpass					
	(i) Foundation					
	(ii) Substructure					
	(iii) Superstructure (including crash barrier etc. complete)					
	<b>(c) Flyover</b>					
	(i) Foundation	Nos.	36	2.426%	23.00	1.550%
	(ii) Substructure	Nos.	36	0.470%	18.00	0.235%
	(iii) Superstructure (including crash barrier etc. complete)	Nos.	20	1.244%		
	(d) Foot over Bridge					
<b>Major Bridge works and ROB/RUB</b>	<b>A- Widening and repairs of Major Bridges</b>					
	(1) Foundation					
	(a) Open Foundation					
	(b) Pile Foundation/ Well Foundation					
	(2) Sub-structure					



	(3) Super-structure (including crash barriers etc. complete)					
	<b>C- New Major Bridges</b>					
	(1) Foundation					
	(a) Open Foundation					
	(b) Pile Foundation/ Well Foundation					
	(i) Piles	Nos.	556	7.018%	510.00	6.437%
	(ii) Pile Cap	Nos.	84	2.681%	53.00	1.692%
	(2) Sub-structure	Nos.	84	4.576%	36.00	1.961%
	(3) Super-structure (including crash barriers etc. complete)					
	(i) For MJB at Km. 107+400					
	(a) Casting of Superstructure (Box Segement)	Nos.	666	1.450%	285.00	0.620%
	(b) Erection of Superstructure (Box Segement)	Nos.	666	1.050%		
	(i) For other Major Bridges					
	(a) Super-structure (including crash barriers etc. complete)	Nos.	37	2.500%		
	<b>D- New rail-road bridges</b>					
	<b>(a) ROB</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc. complete)	Nos.				
	<b>(b) RUB</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc. complete)	Nos.				
Structures (elevated sections, reinforced earth)	<b>A- Elevated Structures</b>					
	(1) Foundation	Nos.				
	(2) Sub-structure	Nos.				
	(3) Super-structure (including crash barriers etc.	Nos.				
	<b>B- Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)</b>	Sqm	196027	7.604%	37380	1.450%

Other Works	(i) Service roads/ Slip Roads	Km	53.19	4.690%		
	(ii) Toll Plaza	Nos.	1	1.821%		
	(iii) Road side drains	Km	28.85	5.429%	5.35	1.007%
	(iv) Road signs, markings, km stones, safety devices,					
	(a) Road signs, markings, km stones, ...	Km	100.96	2.558%		
	(b) Concrete Crash Barrier/ W-Beam Crash Barrier in Road work					
	(i) Concrete Crash Barrier	Km	26.5	1.179%		
	(ii) W-Beam Crash Barrier	Km	10.03	0.788%		
	(v) Project facilities					
	(a) Bus Bays	No.	18	0.009%		
	(b) Truck Lay-byes	No.				
	(c) Rest areas	No.				
	(vi) Repairs to bridges/structures	Nos.				
	(vii) Road side plantation	Km	23.66	0.451%		
	(viii) Protection works					
	(a) Boulder pitching on slopes	Km	10.03	0.218%		
	(b) Toe/Retaining wall	Km	10.03			
	(x) Miscellaneous	Ls.	100%	0.164%	0.098%	0.098%
	<b>Total</b>				<b>100.00%</b>	

Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 31-07-2020






Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 31-07-2020








Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects




Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-07-2020



Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

Strip Plan for MCW on 31-07-2020








Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects


Strip Plan for MCW on 31-07-2020



### Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

Sethiyahopu - Cholopuram Road Projects

#### Strip Plan for MCW on 31-07-2020







# Four Laning of Sethiyahopu - Cholapuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

## Sethiyahopu - Cholapuram Road Projects

### Strip Plan for SR on 31-07-2020

Legend			Box /Slab Culverts		Minor Bridge		Major Bridge		VUP/LVUP		GS								
	Work Front Available		LA Pending		Payment Pending		Hindrance Buildings		Temple/Bus Stand		Utility Electrical		Utility Water Line		NOC Irrigation Dept		Work Inprogress		Work Completed

LIS-MCW	DBM	WMM	CTS	Sub-Grade	Embankment	C&G	Chainage	RIS-MCW	C&G	Embankment	Sub-Grade	CTS	WMM	DBM
							89.520							
							89.530							
							89.540							
							89.550							
							89.560							
							89.570							
							89.580							
							89.590							
							89.600							
							89.610							
							89.620							
							89.630							
							89.640							
							89.650							
							89.660							
							89.670							
							89.680							
							89.690							
							89.700							
							89.710							
							89.720							
							89.730							
							89.740							
							89.750							
							89.760							
							89.770							
							89.780							
							89.790							
							89.800							
							89.810							
							89.820							
							89.830							
							89.840							
							89.850							
							89.860							
							89.870							
							89.880							
							89.890							
							89.900							
							89.910							
							89.920							
							89.930							
							89.940							
							89.950							
							89.960							
							89.970							
							89.980							
							89.990							
							90.000							
							90.010							
							90.020							
							90.030							
							90.040							
							90.050							
							90.060							
							90.070							
							90.080							
							90.090							
							90.100							
							90.110							
							90.120							
							90.130							
							90.140							
							90.150							
							90.160							
							90.170							
							90.180							
							90.190							
							90.200							
							90.210							
							90.220							
							90.230							
							90.240							
							90.250							
							90.260							
							90.270							
							90.280							
							90.290							
							90.300							
							90.310							
							90.320							
							90.330							
							90.340							
							90.350							
							90.360							
							90.370							
							90.380							
							90.390							
							90.400							
							90.410							
							90.420							
							90.430							
							90.440							
							90.450							
							90.460							
							90.470							
							90.480							
							90.490							
							90.500							
							90.510							
							90.520							
							90.530							
							90.540							
							90.550							
							90.560							
							90.570							
							90.580							
							90.590							
							90.600							
							90.610							
							90.620							
							90.630							
							90.640							
							90.650							
							90.660							
							90.670							
							90.680							
							90.690							
							90.700							
							90.710							
							90.720							
							90.730							
							90.740							
							90.750							
							90.760							



LIS-MCW	DBM	WMM	CTS	Sub-Grade	Embankment	C&G	Chainage	RIS-MCW	C&G	Embankment	Sub-Grade	CTS	WMM	DBM
							90.760							
							90.770							
							90.780							
							90.790							
							90.800							
							90.810							
							90.820							
							90.830							
							90.840							
							90.850							
							90.860							
							90.870							
							90.880							
							90.890							
							90.900							
							90.910							
							90.920							
							90.930							
							90.940							
							90.950							
							90.960							
							90.970							
							90.980							
							90.990							

# Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode

## Sethiyahopu - Cholopuram Road Projects

### Strip Plan for SR on 31-07-2020


Legend	
	Work Front Available
	LA Pending
	Payment Pending
	Hindrance Buildings
	Temple/Bus Stand
	Utility Electrical
	Utility Water Line
	NOC Irrigation Dept
	Work Inprogress
	Work Completed



**Four Laning of Sethiyahopu - Cholopuram from Km.65.960 to Km.116.440 Section of NH45C in the state of Tamil Nadu Under NHDP Phase-IV on Hybrid Annuity Mode**

Sethiyahopu - Cholopuram Road Projects

**Strip Plan for SR on 31-07-2020**



LIS-MCW	DBM WMM CTS Sub-Grade Embankment C&G	Chainage	RIS-MCW	C&G Embankment Sub-Grade CTS WMM DBM																																																																																																
					106.000	106.010	106.020	106.030	106.040	106.050	106.060	106.070	106.080	106.090	106.100	106.110	106.120	106.130	106.140	106.150	106.160	106.170	106.180	106.190	106.200	106.210	106.220	106.230	106.240	106.250	106.260	106.270	106.280	106.290	106.300	106.310	106.320	106.330	106.340	106.350	106.360	106.370	106.380	106.390	106.400	106.410	106.420	106.430	106.440	106.450	106.460	106.470	106.480	106.490	106.500	106.510	106.520	106.530	106.540	106.550	106.560	106.570	106.580	106.590	106.600	106.610	106.620	106.630	106.640	106.650	106.660	106.670	106.680	106.690	106.700	106.710	106.720	106.730	106.740	106.750	106.760	106.770	106.780	106.790	106.800	106.810	106.820	106.830	106.840	106.850	106.860	106.870	106.880	106.890	106.900	106.910	106.920	106.930	106.940	106.950

LIS-MCW	DBM WMM CTS Sub-Grade Embankment C&G	Chainage	RIS-MCW	C&G Embankment Sub-Grade CTS WMM DBM																																																																																																																								
					109.360	109.370	109.380	109.390	109.400	109.410	109.420	109.430	109.440	109.450	109.460	109.470	109.480	109.490	109.500	109.510	109.520	109.530	109.540	109.550	109.560	109.570	109.580	109.590	109.600	109.610	109.620	109.630	109.640	109.650	109.660	109.670	109.680	109.690	109.700	109.710	109.720	109.730	109.740	109.750	109.760	109.770	109.780	109.790	109.800	109.810	109.820	109.830	109.840	109.850	109.860	109.870	109.880	109.890	109.900	109.910	109.920	109.930	109.940	109.950	109.960	109.970	109.980	109.990	110.000	110.010	110.020	110.030	110.040	110.050	110.060	110.070	110.080	110.090	110.100	110.110	110.120	110.130	110.140	110.150	110.160	110.170	110.180	110.190	110.200	110.210	110.220	110.230	110.240	110.250	110.260	110.270	110.280	110.290	110.300	110.310	110.320	110.330	110.340	110.350	110.360	110.370	110.380	110.390	110.400	110.410	110.420	110.430	110.440	110.450	110.460	110.470	110.480	110.490	110.500	110.510	110.520	110.530	110.540	110.550

LIS-MCW	DBM WMM CTS Sub-Grade Embankment C&G	Chainage	RIS-MCW	C&G Embankment Sub-Grade CTS WMM DBM																																																																																																
					110.600	110.610	110.620	110.630	110.640	110.650	110.660	110.670	110.680	110.690	110.700	110.710	110.720	110.730	110.740	110.750	110.760	110.770	110.780	110.790	110.800	110.810	110.820	110.830	110.840	110.850	110.860	110.870	110.880	110.890	110.900	110.910	110.920	110.930	110.940	110.950	110.960	110.970	110.980	110.990	111.000	111.010	111.020	111.030	111.040	111.050	111.060	111.070	111.080	111.090	111.100	111.110	111.120	111.130	111.140	111.150	111.160	111.170	111.180	111.190	111.200	111.210	111.220	111.230	111.240	111.250	111.260	111.270	111.280	111.290	111.300	111.310	111.320	111.330	111.340	111.350	111.360	111.370	111.380	111.390	111.400	111.410	111.420	111.430	111.440	111.450	111.460	111.470	111.480	111.490	111.500	111.510	111.520	111.530	111.540	111.550

LIS-MCW	DBM WMM CTS Sub-Grade Embankment C&G	Chainage	RIS-MCW	C&G Embankment Sub-Grade CTS WMM DBM																																																																																																																																												
					112.430	112.440	112.450	112.460	112.470	112.480	112.490	112.500	112.510	112.520	112.530	112.540	112.550	112.560	112.570	112.580	112.590	112.600	112.610	112.620	112.630	112.640	112.650	112.660	112.670	112.680	112.690	112.700	112.710	112.720	112.730	112.740	112.750	112.760	112.770	112.780	112.790	112.800	112.810	112.820	112.830	112.840	112.850	112.860	112.870	112.880	112.890	112.900	112.910	112.920	112.930	112.940	112.950	112.960	112.970	112.980	112.990	113.000	113.010	113.020	113.030	113.040	113.050	113.060	113.070	113.080	113.090	113.100	113.110	113.120	113.130	113.140	113.150	113.160	113.170	113.180	113.190	113.200	113.210	113.220	113.230	113.240	113.250	113.260	113.270	113.280	113.290	113.300	113.310	113.320	113.330	113.340	113.350	113.360	113.370	113.380	113.390	113.400	113.410	113.420	113.430	113.440	113.450	113.460	113.470	113.480	113.490	113.500	113.510	113.520	113.530	113.540	113.550	113.560	113.570	113.580	113.590	113.600	113.610	113.620	113.630	113.640	113.650	113.660	113.670	113.680	113.690	113.700	113.710	113.720	113.730	113.740	113.750	113.760	113.770	113.780	113.790	113.800	113.810	113.820

LIS-MCW	DBM WMM CTS Sub-Grade Embankment C&G	Chainage	RIS-MCW	C&G Embankment Sub-Grade CTS WMM DBM																																																																															
					114.840	114.850	114.860	114.870	114.880	114.890	114.900	114.910	114.920	114.930	114.940	114.950	114.960	114.970	114.980	114.990	115.000	115.010	115.020	115.030	115.040	115.050	115.060	115.070	115.080	115.090	115.100	115.110	115.120	115.130	115.140	115.150	115.160	115.170	115.180	115.190	115.200	115.210	115.220	115.230	115.240	115.250	115.260	115.270	115.280	115.290	115.300	115.310	115.320	115.330	115.340	115.350	115.360	115.370	115.380	115.390	115.400	115.410	115.420	115.430	115.440	115.450	115.460	115.470	115.480	115.490	115.500	115.510	115.520	115.530	115.540	115.550	115.560	115.570	115.580	115.590	115.600	115.610	115.620

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - MCW							Completed	In Progress													
Status Upto	31.07.2020						LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	New Construction	BOX CULVERT															
2	74+800	74.808	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT															
3	75+558	75.555	EXISTING	1x3.0m	Reconstruction	BOX CULVERT															
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
5	76+390	76.387	EXISTING	1 x 3.0m	Reconstruction	BOX CULVERT															
6	77+382	77.379	EXISTING	1 x 4.0m	Reconstruction	BOX CULVERT															
7	77+766	77.764	EXISTING	1 x 2.0m	Widening	BOX CULVERT															
8	81+868	81.867	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
9	81+913	81.910	EXISTING	1 x 1.95m x 1.0m	Widening	BOX CULVERT															
10	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
11	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	Reconstruction	BOX CULVERT															
12	89+973	89.969	EXISTING	4 x 0.75m	Widening	BOX CULVERT															
13	90+640	90.637	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT															
14	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	Widening	BOX CULVERT															
15	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	Reconstruction	BOX CULVERT															
16	95+794	95.787	EXISTING	1 x 1.20m	Reconstruction	BOX CULVERT															
17	96+511	96.505	EXISTING	1 x 5.0m	Reconstruction	BOX CULVERT															
18	97+530	97.534	EXISTING	1x2.0m	Reconstruction	BOX CULVERT															
19	97+742	97.738	EXISTING	1 x 3.0m x 1.0m	Widening	BOX CULVERT															
20	99+471	99.467	EXISTING	1 x 3.0m x 4.0m	Repair & Widening	BOX CULVERT															
21	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT															
22	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	Repair & Widening	BOX CULVERT															
23	100+177	100.173	EXISTING	1 x 1m	Repair & Widening	BOX CULVERT															
24	100+364	100.358	EXISTING	1 x 10m	Repair & Widening	BOX CULVERT															
25	100+823	100.817	EXISTING	1 x 3.5m x 2.5m	Repair & Widening	BOX CULVERT															
26	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	Repair & Reconstruction	BOX CULVERT															
27	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	Repair & Reconstruction	BOX CULVERT															
28	104+197	104.190	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
29	104+215	104.208	EXISTING	1 x 1.0m	Reconstruction	BOX CULVERT															
30	109+786	109.779	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
31	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	Repair & Reconstruction	BOX CULVERT															
32	110+167	110.160	EXISTING	2 x 1.0m	Repair & Reconstruction	BOX CULVERT															
33	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	Repair & Widening	BOX CULVERT															
34	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	Repair & Reconstruction	BOX CULVERT															
35	113+897	113.885	EXISTING	1 x 1.0m	Repair & Widening	BOX CULVERT															
36	114+313	114.300	EXISTING	1 x 1.0m	Repair & Widening	BOX CULVERT															
37	114+703	114.703	EXISTING			BOX CULVERT															
38	114+954	114.952	EXISTING	1 x 1.0m	Repair & Reconstruction	BOX CULVERT															
39	115+097	115.087	EXISTING	2 x 1.0m	Repair & Reconstruction	BOX CULVERT															
40	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	Repair & Reconstruction	BOX CULVERT															
41	115+381	115.368	EXISTING	1 x 2.0m	Repair & Reconstruction	BOX CULVERT															
42	115+884	115.872	EXISTING	2 x 1.0m	Repair & Widening	BOX CULVERT															
43	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	Repair & Widening	BOX CULVERT															



SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON EXISTING ROAD - SERVICE ROAD								Completed							In Progress							
Status Upto	31.07.2020							LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Width (m)	Remarks	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	74+675	74.670	EXISTING	1 x 3.0m x 2.0m	45	New Construction	BOX CULVERT															
2	74+800	74.808	EXISTING	1 x 1.20m	45	Reconstruction	PIPE CULVERT															
3	75+558	75.555	EXISTING	1x3.0m	45	Reconstruction	BOX CULVERT															
4	75+902	75.897	EXISTING	1 x 2.0m x 2.0m	45	Reconstruction	BOX CULVERT															
5	76+390	76.387	EXISTING	1 x 3.0m	42.5	Reconstruction	BOX CULVERT															
6	77+382	77.379	EXISTING	1 x 4.0m	45	Reconstruction	BOX CULVERT															
7	77+766	77.764	EXISTING	1 x 2.0m	42.5	Widening	BOX CULVERT															
8	83+012	83.007	EXISTING	2 x 2.0m x 2.0m	42.5	Reconstruction	BOX CULVERT															
9	83+065	83.062	EXISTING	1 x 2.0m x 2.0m	42.5	Reconstruction	BOX CULVERT															
10	89+973	89.969	EXISTING	4 x 0.75m	42.5	Widening	PIPE CULVERT															
11	90+640	90.637	EXISTING	1 x 1.20m	45	Reconstruction	PIPE CULVERT															
12	94+509	94.509	EXISTING	1 x 3.6m x 1.6m	42.5	Widening	BOX CULVERT															
13	95+495	95.490	EXISTING	1 x 1.2m x 0.9m	45	Reconstruction	BOX CULVERT															
14	95+794	95.787	EXISTING	1 x 1.20m	45	Reconstruction	PIPE CULVERT															
15	96+511	96.505	EXISTING	1 x 5.0m	21.5	Reconstruction	BOX CULVERT															
16	97+530	97.534	EXISTING	1x2.0m	45	Reconstruction	BOX CULVERT															
17	99+776	99.769	EXISTING	1 x 2.0m x 2.0m	42.5	Repair & Widening	BOX CULVERT															
18	99+840	99.838	EXISTING	1 x 1.5m x 1.5m	42.5	Repair & Widening	BOX CULVERT															
19	100+177	100.173	EXISTING	1 x 1m	42.5	Repair & Widening	PIPE CULVERT															
20	100+364	100.358	EXISTING	1 x 10m	29	Repair & Widening	BOX CULVERT															
21	101+851	101.851	EXISTING	1 x 1.5m x 1.5m	45	Repair & Reconstruction	BOX CULVERT															
22	103+220	103.214	EXISTING	1 x 4.0m x 2.5m	45	Repair & Reconstruction	BOX CULVERT															
23	104+197	104.190	EXISTING	1 x 1.0m	45	Repair & Reconstruction	PIPE CULVERT															
24	104+215	104.208	EXISTING	1 x 1.0m	45	Reconstruction	PIPE CULVERT															
25	109+786	109.779	EXISTING	1 x 1.0m	45	Repair & Reconstruction	PIPE CULVERT															
26	109+975	109.967	EXISTING	1 x 2.0m x 1.7m	45	Repair & Reconstruction	BOX CULVERT															
27	110+167	110.160	EXISTING	2 x 1.0m	45	Repair & Reconstruction	PIPE CULVERT															
28	110+795	110.785	EXISTING	1 x 1.2m x 2.0m	42.5	Repair & Widening	BOX CULVERT															
29	110+980	110.971	EXISTING	1 x 1.5m x 2.0m	45	Repair & Reconstruction	BOX CULVERT															
30	113+897	113.885	EXISTING	1 x 1.0m	29	Repair & Widening	PIPE CULVERT															
31	114+313	114.300	EXISTING	1 x 1.0m	29	Repair & Widening	PIPE CULVERT															
32	114+954	114.952	EXISTING	1 x 1.0m	45	Repair & Reconstruction	PIPE CULVERT															
33	115+097	115.087	EXISTING	2 x 1.0m	45	Repair & Reconstruction	PIPE CULVERT															
34	115+232	115.221	EXISTING	1 x 2.0m x 2.0m	45	Repair & Reconstruction	BOX CULVERT															
35	115+381	115.368	EXISTING	1 x 2.0m	45	Repair & Reconstruction	BOX CULVERT															
36	115+884	115.872	EXISTING	2 x 1.0m	29	Repair & Widening	PIPE CULVERT															
37	115+978	115.978	EXISTING	1 x 2.0m x 2.0m	29	Repair & Widening	BOX CULVERT															

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - MCW						Completed	In Progress													
Status Upto	31.07.2020					LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	66+357	66.383	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
2	67+068	67.068	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
3	69+357	69.357	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
4	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
5	73+755	73.755	BYPASS	1x1.2.0mx2.0m	PIPE CULVERT															
6	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
7	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
8	105+440	105.440	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
9	105+536	105.525	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
10	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
11	108+002	107.994	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
12	108+080	108.070	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
13	108+225	108.225	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
14	108+345	108.334	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
15	108+441	108.441	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
16	108+540	108.500	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
17	108+767	108.767	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
18	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT															
19	111+452	111.452	BYPASS		PIPE CULVERT															

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF BOX CULVERTS ON BYPASS - SERVICE ROAD						Completed							In Progress							
Status Upto	31.07.2020					LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA		Number and Length of Spans (m)	Type of Structure	Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	72+570	72.578	BYPASS	1 x 3.0m x 2.0m	BOX CULVERT															
2	104+622	104.618	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
3	104+998	104.992	BYPASS	1 x 4.0m x 2.0m	BOX CULVERT															
4	106+442	106.432	BYPASS	1 x 2.0m x 2.0m	BOX CULVERT															
5	111+205	111.196	BYPASS	1 x 1.0m	PIPE CULVERT															

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - MCW						Completed													In Progress	
Status Upto	31.07.2020					LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure		Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	79+716	79.715	1 x 12.50m	MNBB	Widening															
2	79+795	79.795	2 x 12.50m	MNBB	Re-Const.															
3	82+007	82.006	2 x 12.50m	MNBB	Widening															
4	85+144	85.144	2 x 12.50m	MNBB	Re-Const.															
5	85+435	85.432	1 x 12.50m	MNBB	Widening															
6	88+513	88.513	1 x 12.50m	MNBB	Widening															
7	91+164	91.165	2 x 12.50m	MNBB	Re-Const.															
8	92+343	92.342	1 x 12.50m	MNBB	Widening															
9	101+101	101.100		MNBB	EXISTING															
10	66+757	66.730	2 x 12.5m	MNBB	BYPASS															
11	68+644	68.650	2 x 12.5m	MNBB	BYPASS															
12	74+173	74.175	2 x 12.5m	MNBB	BYPASS															
13	74+605	74.600	2 x 12.5m	MNBB	BYPASS															
14	105+915	105.915	2 x 12.5m	MNBB	BYPASS															
15	109+090	109.088	2 x 12.5m	MNBB	BYPASS															
16	109+195	109.208	2 x 12.5m	MNBB	BYPASS															
17	109+365	109.365	2 x 12.5m	MNBB	BYPASS															
18	109+540	109.540	2 x 12.5m	MNBB	BYPASS															
19	111+563	111.565	2 x 12.5m	MNBB	BYPASS															
20	112+807	112.807	1 x 25m	MNBB	BYPASS															
21	113+100	113.100	2 x 12.5m	MNBB	BYPASS															
22	113+505	113.505	2 x 12.5m	MNBB	BYPASS															

SETHIAHOPU CHOLOPURAM PROJECT - STATUS OF MNB-BOX - SERVICE ROAD						Completed							In Progress							
Status Upto	31.07.2020					LHS							RHS							
Sr. No.	As Approved by IE	Design Chainage As per CA	Number and Length of Spans (m)	Type of Structure		Protection Work	Slab	Wall	Raft	PCC	Granular Filling	Excavation	Excavation	Granular Filling	PCC	Raft	Wall	Slab	Protection Work	
1	74+605	74.600	2 x 12.5m	MNBB	BYPASS															
2	105+915	105.915	2 x 12.5m	MNBB	BYPASS															
3	109+090	109.088	2 x 12.5m	MNBB	BYPASS															
4	109+195	109.208	2 x 12.5m	MNBB	BYPASS															
5	109+365	109.365	2 x 12.5m	MNBB	BYPASS															
6	109+540	109.540	2 x 12.5m	MNBB	BYPASS															
7	111+563	111.565	2 x 12.5m	MNBB	BYPASS															
8	112+807	112.807	1 x 25m	MNBB	BYPASS															
9	113+100	113.100	2 x 12.5m	MNBB	BYPASS															
10	113+505	113.505	2 x 12.5m	MNBB	BYPASS															

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF LVUP					Completed							In Progress						
Status Upto	31.07.2020				LHS						RHS							
Sr. No.	As Approved by IE	Number and Length of Spans (m)	Type of Structure		Protection Work	Slab	Wall	Raft	PCC	Excavation	Excavation	PCC	Raft	Wall	Slab	Protection Work		
1	77+420	1X10.5	LVUP	EXISTING														
2	112+643	1X10.5	LVUP	BYPASS														

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MNB (>15m Span)					Completed								In Progress									
Status upto	31.07.2020	LHS												RHS								
Sr. No.	MNB at Chainage	Span			Crash Barrier	Slab	Girder	Piercap /Abtcap	Pier/Abt	Open Foundation	PCC	Excavation	Excavation	PCC	Open Foundation	Pier/Abt	Piercap /Abtcap	Girder	Slab	Crash Barrier		
1	70+185	2 x 20	BYPASS	A1																		
				P1																		
				A2																		
2	73+815	1 x 15	BYPASS	A1																		
				A2																		
3	84+725	1 x 15	EXISTING	A1																		
				A2																		
4	84+987	2 x 15	EXISTING	A1																		
				P1																		
				A2																		

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF MJB								Completed						
MJB at Chainage 66+530 (8x30) - BYPASS								In Progress						
Status Upto 31.07.2020	LHS/LSR							RHS/RSR						
	Crash Barrier	Slab	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Slab	Crash Barrier
A1														
P1														
P2														
P3														
P4														
P5														
P6														
P7														
A2														
MJB at Chainage 73+340 (9x30) - BYPASS								Completed						
Status Upto 31.07.2020	LHS/LSR							RHS/LSR						
	Crash Barrier	Slab	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Slab	Crash Barrier
A1														
P1														
P2														
P3														
P4														
P5														
P6														
P7														
P8														
A2														



MJB at Chainage 99+583 (3x25) - EXISTING ROAD								<div style="display: flex; justify-content: space-between;"> <span style="width: 15px; height: 15px; background-color: green; border: 1px solid black;"></span> Completed           <span style="width: 15px; height: 15px; background-color: yellow; border: 1px solid black;"></span> In Progress         </div>						
Status Upto 31.07.2020	LHS/LSR							RHS/LSR						
	Crash Barrier	Slab	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Slab	Crash Barrier
A1														
P1														
P2														
A2														
MJB at Chainage 107+400 - BYPASS								<div style="display: flex; justify-content: space-between;"> <span style="width: 15px; height: 15px; background-color: green; border: 1px solid black;"></span> Completed           <span style="width: 15px; height: 15px; background-color: yellow; border: 1px solid black;"></span> In Progress         </div>						
Status Upto 31.07.2020	LHS/LSR							RHS/LSR						
	Crash Barrier	Slab	Girder Casting	Pier Cap/Abt Cap	Pier/Abt	Pile Cap	Pile	Pile	Pile Cap	Pier/Abt	Pier Cap/Abt Cap	Girder Casting	Slab	Crash Barrier
A1														
P1														
P2														
P3														
P4														
P5														
P6														
P7														
P8														
P9														
P10														
P11														
P12														
P13														
P14														
P15														
P16														
P17														
P18														
P19														
A2														

SETHIYAHOPU CHOLOPURAM PROJECT -			Completed								In Progress							
Status upto	31.07.2020		LHS								RHS							
Sr.No.	FO at Chainage		Crash Barrier	Slab	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Abt Shaft	Piercap /Abtcap	Girder Casting	Slab	Crash Barrier
1	69+785	A1																
		A2																
2	74+655	A1																
		A2																
3	80+556	A1																
		A2																
4	80+720	A1																
		A2																
5	95+455	A1																
		P1																
6	98+950	A1																
		P1																
7	104+570	A1																
		A2																
8	110+110	A1																
		A2																

SETHIYAHOPU CHOLOPURAM PROJECT - STATUS OF VUP					Completed									In Progress									
Status upto	31.07.2020				LHS									RHS									
SR.NO.	VUP at Chainage	Span			Crash Barrier	Slab	Girder Launching	Girder Casting	Piercap /Abtcap	Abt Shaft	Pile Cap	PCC	Pile	Pile	PCC	Pile Cap	Abt Shaft	Piercap /Abtcap	Girder Casting	Girder Launching	Slab	Crash Barrier	
1	72+545	1x25	BYPASS	A1																			
				A2																			
2	75+830	1x25	EXISTING	A1																			
				A2																			
3	86+900	1x25	EXISTING	A1																			
				A2																			
4	87+670	1x25	EXISTING	A1																			
				A2																			
5	90+580	1x25	EXISTING	A1																			
				A2																			
6	97+225	1x25	EXISTING	A1																			
				A2																			
7	101+910	1x25	EXISTING	A1																			
				A2																			
8	102+975	1x25	EXISTING	A1																			
				A2																			
9	106+318	1x25	BYPASS	A1																			
				A2																			
10	109+350	1x25	BYPASS	A1																			
				A2																			
11	111+235	1x25	BYPASS+EXISTING	A1																			
				A2																			
12	113+550	1x25	BYPASS+EXISTING	A1																			
				A2																			
13	115+258	1x25	EXISTING	A1																			
				A2																			

5. Financial & Physical Progress of Work


---

Figure 3a: Financial Progress - Planned vs Achieved - S Curve

Figure 3b: Physical Progress - Planned vs Achieved - S Curve


Four Laning of Sethiyahopu - Cholapuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode

Fig. 03a- Financial Progress (S-Curve) as per revised Target based on EOT of 437 days ( 257 days +180 Days)



Schedule	2018					2019												2020												2021										
	Aug 1	Sep 2	Oct 3	Nov 4	Dec 5	Jan 6	Feb 7	Mar 8	Apr 9	May 10	Jun 11	Jul 12	Aug 13	Sep 14	Oct 15	Nov 16	Dec 17	Jan 18	Feb 19	Mar 20	Apr 21	May 22	Jun 23	Jul 24	Aug 25	Sep 26	Oct 27	Nov 28	Dec 29	Jan 30	Feb 31	Mar 32	Apr 33	May 34	Jun 35	Jul 36	Aug 37	Sep 38	Oct 39	
Monthly Planned	25.32	26.85	14.21	12.10	11.88	14.31	14.17	15.00	15.36	18.74	22.22	23.46	28.81	28.43	21.82	20.24	21.71	34.03	33.49	37.28	0.00	0.00	28.51	32.17	37.83	40.31	35.96	32.06	36.87	79.69	80.21	80.31	82.27	82.91	85.53	85.07	84.50	72.46	44.90	
Monthly Achieved	55.65	39.48	4.17	2.15	15.41	5.26	2.27	12.50	12.31	10.03	29.92	43.15	36.50	16.96	22.89	15.89	11.36	13.81	34.85	38.07	0.00	10.09	23.76	24.53																
Cumulative Planned	25.32	52.17	66.38	78.48	90.37	104.68	118.85	133.85	149.20	167.95	190.17	213.63	242.44	270.87	292.69	312.94	334.64	368.67	402.16	439.44	439.44	439.44	467.95	500.12	537.95	578.26	614.22	646.28	683.15	762.84	843.05	923.36	1005.63	1088.54	1174.07	1259.14	1343.64	1416.10	1461.00	
Cumulative Achieved	55.65	95.13	99.30	101.45	116.86	122.11	124.39	136.89	149.20	159.23	189.15	232.29	268.79	285.75	308.64	324.53	335.90	349.71	384.56	422.63	422.63	432.72	456.49	481.01																
Monthly Planned (%)	1.7%	1.8%	1.0%	0.8%	0.8%	1.0%	1.0%	1.0%	1.1%	1.3%	1.5%	1.6%	2.0%	1.9%	1.5%	1.4%	1.5%	2.3%	2.3%	2.6%	0.0%	0.0%	2.0%	2.2%	2.6%	2.8%	2.5%	2.2%	2.5%	5.5%	5.5%	5.5%	5.6%	5.7%	5.9%	5.8%	5.8%	5.0%	3.1%	
Monthly Achieved (%)	3.8%	2.7%	0.3%	0.1%	1.1%	0.4%	0.2%	0.9%	0.8%	0.7%	2.0%	3.0%	2.5%	1.2%	1.6%	1.1%	0.8%	0.9%	2.4%	2.6%	0.0%	0.7%	1.6%	1.7%																
Cumulative Planned (%)	1.7%	3.6%	4.5%	5.4%	6.2%	7.2%	8.1%	9.2%	10.2%	11.5%	13.0%	14.6%	16.6%	18.5%	20.0%	21.4%	22.9%	25.2%	27.5%	30.1%	30.1%	30.1%	32.0%	34.2%	36.8%	39.6%	42.0%	44.2%	46.8%	52.2%	57.7%	63.2%	68.8%	74.5%	80.4%	86.2%	92.0%	96.9%	100.0%	
Cumulative Achieved (%)	3.8%	6.5%	6.8%	6.9%	8.0%	8.4%	8.5%	9.4%	10.2%	10.9%	12.9%	15.9%	18.4%	19.6%	21.1%	22.2%	23.0%	23.9%	26.3%	28.9%	28.9%	29.6%	31.2%	32.9%																

**Four Laning of Sethiyahopu - Cholopuram from Km. 65.960 to 116.440 Section of NH45C in the state of Tamilnadu under NHDP-IV on Hybrid Annuity Mode**  
**Fig. 03b- Physical Progress (S-Curve) as per revised Target based on EOT of 437 days ( 257 days +180 Days)**



Schedule	2018					2019												2020												2021					Total					
	Aug 1	Sep 2	Oct 3	Nov 4	Dec 5	Jan 6	Feb 7	Mar 8	Apr 9	May 10	Jun 11	Jul 12	Aug 13	Sep 14	Oct 15	Nov 16	Dec 17	Jan 18	Feb 19	Mar 20	Apr 21	May 22	Jun 23	Jul 24	Aug 25	Sep 26	Oct 27	Nov 28	Dec 29	Jan 30	Feb 31	Mar 32	Apr 33	May 34		June 35	July 36	Aug 37	Sep 38	Oct 39
Monthly Planned	0.20%	0.20%	0.30%	0.15%	0.15%	0.80%	0.80%	0.80%	0.90%	2.19%	1.37%	1.40%	1.63%	1.24%	0.65%	0.64%	0.66%	3.80%	3.82%	3.91%	0.00%	0.00%	2.41%	2.55%	3.54%	3.81%	2.69%	2.80%	2.83%	6.66%	6.40%	6.56%	7.14%	5.83%	4.19%	4.54%	5.03%	4.35%	3.07%	1.00
Monthly Achieved	0.20%	0.20%	0.30%	0.18%	0.25%	0.57%	1.09%	1.24%	1.36%	1.18%	3.59%	0.89%	0.37%	2.31%	1.25%	5.30%	1.04%	1.10%	2.38%	2.54%	0.00%	1.04%	0.15%	4.36%																0
Cumulative Planned	0.20%	0.40%	0.70%	0.85%	1.00%	1.80%	2.60%	3.40%	4.30%	6.49%	7.86%	9.26%	10.89%	12.13%	12.78%	13.42%	14.08%	17.88%	21.70%	25.61%	25.61%	25.61%	28.02%	30.57%	34.11%	37.92%	40.60%	43.40%	46.23%	52.89%	59.29%	65.84%	72.99%	78.81%	83.00%	87.54%	92.57%	96.92%	100.00%	
Cumulative Achieved	0.20%	0.40%	0.70%	0.88%	1.13%	1.70%	2.79%	4.03%	5.39%	6.57%	10.16%	11.05%	11.42%	13.73%	14.98%	20.28%	21.32%	22.42%	24.80%	27.34%	27.34%	28.38%	28.53%	32.89%																

## 6. Quality Control and Quality Assurance

### 6.1. List of Lab Equipment's

A site laboratory has been set up with all equipment required for testing soil, GSB, WMM, Bitumen, aggregate and concrete. Following tables represents the list of QA/QC equipment's available at Annaikarai & Meensurity Lab.

Table 6.1 - 1 QA/QC Lab Equipment at Annaikarai Lab		
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	compression testing machine 2000 kN	1
2	cement mortar vibrating machine	1
3	AIV Apparatus	1
4	electronic weighing balance (50 kg)	1
5	electronic weighing balance (600 gm)	1
6	Hot Air Oven( 250° c)	1
7	Hot plate	1
8	Rain Gauge	1
9	Sieve: as per IS 460 -1962 200 dia Brass frame	
10	4.75 mm	1
11	1.18 mm	1
12	600 mic	1
13	300 mic	1
14	90 mic	1
15	75 mic	1
16	Pan with Lid	1
17	Sieve: as per IS 460 -1962 200 dia GI frame	
18	40 mm	1
19	20 mm	1
20	12.5 mm	1
21	10 mm	1
22	4.75 mm	1
23	2.36 mm	1
24	Pan with Lid	1

25	Thickness Gauge	1
26	Glass Rain measuring jar (200CM <sup>2</sup> )	2
27	GI Tray ( 18 x24 x50 )	5
28	Enamel Tray ( medium)	4
29	Enamel Tray ( small)	6
30	spactula wooden handle	8
31	GI Tray ( )	1
32	Iron tray	1
33	slump cone apparatus with tamping rod	2

Table 6.1 - 2 QA/QC Lab Equipment at Meensurity Lab

Sl. NO	EQUIPEMENT LIST'S	QUANTITY
1	Test Sieves Set 450mm internal diameter as per IS complete with lid & pan of hole sizes	
a	100mm	2 Nos
b	75mm	2 Nos
c	90mm	2 Nos
d	63mm	2 Nos
e	53mm	2 Nos
f	50mm	2 Nos
g	45mm	2 Nos
h	40mm	2 Nos
i	37.5mm	2 Nos
j	31.5mm	2 Nos
k	26.5mm	2 Nos
l	25mm	2 Nos
m	22.4mm	2 Nos
n	20.0mm	2 Nos
o	19.0mm	2 Nos
p	18mm	2 Nos
q	16mm	2 Nos
r	14mm	2 Nos
s	13.2mm	2 Nos



t	12.5mm	2 Nos
v	11.2mm	2 Nos
u	10mm	2 Nos
w	9.5mm	2 Nos
x	6.3mm	2 Nos
y	5.6mm	2 Nos
z	4.75mm	2 Nos
2	Test Sieves Set 200mm internal diameter (Brass frame & steel or brass wire cloth mesh ) as per IS complete with lid & pan of sieve	
a	37.5mm	2 Nos
b	26.5mm	2 Nos
c	22.4mm	2 Nos
d	19mm	2 Nos
e	16mm	2 Nos
f	14mm	2 Nos
g	13.2mm	2 Nos
h	12.5	2 Nos
i	11.2mm	2 Nos
j	10mm	2 Nos
k	9.5mm	2 Nos
l	4.75mm	2 Nos
m	2.8mm	2 Nos
n	2.36mm	2 Nos
o	2.0mm	2 Nos
Sl. NO	EQUIPEMENT LIST'S	QUANTITY
p	1.80mm	2 Nos
q	1.7mm	2 Nos
r	1.4mm	2 Nos
s	1.18mm	2 Nos
t	1.0mm	3 Nos
v	0.600mm	2 Nos
u	0.425mm	2 Nos

w	0.355mm	2 Nos
x	0.300mm	2 Nos
y	0.180	2 Nos
z	0.090mm	2 Nos
aa	0.075mm	6 Nos
3	Measuring cylinder - Borosilicate glass - 100ML	40 Nos
4	Glass Thermometer 00c to 3000c	10 Nos
5	Flash filtering borosil glass - 2000ML	1 No
6	Flash filtering borosil glass - 5000ML	1 No
7	Round hot Plate	2 Nos
8	Measuring cylinder - Borosilicate glass - 1000ML	4 Nos
9	Measuring cylinder - Borosilicate glass - 250ML	4 Nos
10	Measuring cylinder- Borosilicate glass - 500ML	4 Nos
11	Beakers - glass borosil - low from cap 600ML	4 Nos
12	Compaction pedestal - 4"	4 Nos
13	Extractor plate - 6" dia for marshal test	1 No
14	Rammer marshal - 4"	4 Nos
15	Thermometer Infra red - MTX - 2	2 Nos
16	LE - Chatlier mould one set of six	2 Nos
17	Cone penetrometer	1 No
18	Los angeles abrasion testing machine	1 No
19	Marshal Mould - 4" dia	51 nos
20	G.I Tray - 1500*1500*100MM	4 Nos
21	Compaction pedestal - 6"	1 No
22	Marshal stability apparatus	1 No
23	Measuring cylinder- Plastic - 50ML	4 Nos
24	Measuring cylinder- Plastic - 250ML	2 Nos
25	Measuring cylinder- Plastic - 500ML	2 Nos
26	Measuring cylinder- Plastic - 1000ML	2 Nos
27	Vibrating machine with digital timer	1 No
28	Hot Air Oven - Thermostatic - NoN Digital - 45*45*45 CM	1 No
29	Hot Air Oven - Thermostatic - NoN Digital - 90*60*60 CM	1 No

30	Penetration cup - 55*70 MM	2 Nos
31	Penetration cup - 55*35MM	6 Nos
32	Standard Penetrometer - Automatic with digital timer	1 No
33	proctor compaction mould 100mm dia with 2.69kg Rammer mid steel	4 Nos
34	proctor compaction mould 150mm dia with 4.89kg Rammer mid steel	6 Nos
35	proving ring compression type 10kn	1 Nos
<b>Sl. NO</b>	<b>EQUIPEMENT LIST'S</b>	<b>QUANTITY</b>
36	proving ring compression type 2.5kn	1 Nos
37	proving ring compression type 25kn	1 Nos
38	proving ring compression type 50kn	1 Nos
39	pycnometer bottle	4 Nos
40	Rapid moisture meter-0-25%	4 Nos
41	Riffle sample divider -G.I-20mm , no of slot ;16	1 nos
42	Riffle sample divider -G.I-40mm , no of slot ;12	1 Nos
43	Pipette borosilicate glass - 10 ml	4 Nos
44	Sant equivalent value test apparaus with accessories	1 Nos
45	fileld density test app - sand replacement method small	2 Set
46	shrinkage limit set W/O mercury	1 Nos
47	Mercury 250 Gm	1 Nos
48	Buoyancy balance	1 Nos
49	Spatula 8"	10 Nos
50	Spatula 4"	10 Nos
51	Standard sand - grade III - Bag of 25 kg	2 Nos
52	Standard sand - grade I - Bag of 25 kg	2 Bag
53	Standard sand - grade II - Bag of 25 kg	2 Bag
54	stanard penetrometer - automatic with digital timer	1 Nos
55	Beaking head assembly - 6'	1 Nos
56	Bulk density cylindrical metal measure - 15 LTR	1 Nos
57	Bulk density cylindrical metal measure - 5 LTR	1 Nos
58	Bulk density cylindrical metal measure - 30 LTR	1 Nos
59	Calcium carbide - 500 GM for rapid moisture meter	10 Nos

60	Liquid limits device - hand operated	1 Nos
61	CBR mould mild steel 150mm dia eith collar and base plate	60 Nos
62	Perforrated plate - for CBR test AS per 1377	57 Nos
63	Spacer disc - for CBR test	4 nos
64	surcharge weight 2.5kg annular for cbr test	120 nos
65	cbr load frame electrical single speed	1 nos
66	chiesel 25mm wide *300mm long	20 nos
67	compression testing machine 2000kn digital manual pace	1 nos
68	cube moulds 7.06cm isi marked for cement	12
69	Concrete mixer - Tilting drum type	1 No
70	Constant temperature waterbath for marshal test with digital	2 Nos
71	Core drilling machine with disel engine	1 No
72	Electronic weighing balance - 10KG	1 No
73	Cube moulds - 10CM	18 Nos
74	Cube moulds - 5CM	12 Nos
75	Electronic weighing balance - 600Gms	2 Nos
76	Dial gauge 0.01*30mm	4 Nos
77	Electronic platform balance - 100KG	1 Nos
78	Electronic weighing balance - 30KG	2 Nos
79	Electronic weighing balance - 50KG	2 Nos
80	Electronic weighing balance - 5KG	1 No
81	Stop watch - digital	4 Nos
<b>Sl. NO</b>	<b>EQUIPEMENT LIST'S</b>	<b>QUANTITY</b>
82	Direct shear apparatus	1 No
83	Bottle wash plastic - 1000ML	4 Nos
84	Length gauge	1 No
85	Tray - G.I 300*300MM (12"*12")	6 Nos
86	Enamel tray -300*250*40 mm (10"*12")	9 Nos
87	Tray G.I -300*250*40 mm (10"*12")	9 Nos
88	Enamel tray -450*600*40 mm (18"*12")	12 Nos
89	Field density test app -sand replacement method medium	2 Set
90	Field density test app -sand replacement method Large	2 Set

91	Filter paper for marshal test 100mm dia	10 PKT
92	Filter paper for CBR test 15cm dia PKT of 100 circles	10 PKT
93	Flakiness gauge - M.S .Chrome / powder coated	1 Nos
94	Pensky marten flash piot apparatus	1 Nos
95	Flexural strength testing machine curve	1 Nos
96	French curve	2 Nos
97	Slump test aprpratus with tamping rod 16mm dia *600mm long	9 Nos
98	Thermometer dial 100mm dia * 300mm long 00 - 3000c	10 Nos
99	Tripod stand for CBR test	4 Nos
100	Gauging trowel 6" (150mm)	4 Nos
101	U tube glass viscometer	1 Nos
102	Saybolt viscometer with energy regulator	1 Nos
103	Vacuum pump -Singal Stage	1 Nos
104	Vibrating table -60*60 CM	1 Nos
105	Needle final setting time for vicat needle aprpratus	1 Nos
106	Needle Intial setting time for vicat needle aprpratus	1 Nos
107	Vicat Needle apparatus	2 Nos
108	Hammer with Handle - 1000 GM	4 Nos
109	Aggregate Impact testing machine	1 Nos
110	Beakers - glass borosil - low form cap ; 600ML	2 Nos
111	Beam mould -15*15*70 CM - Mild steel	17 Nos

## 6.2. Quality Control Test Summary

GSB material, soil samples from borrow areas, aggregates, cement and bitumen are being tested regularly. Trial mix design for concrete with different admixtures is also in progress.

The detailed list of quality control test conducted up to the month of July - 2020 are tabulated below -

Four Laning of Sethiyahopu - Cholopuram From km 65.960 to km 116.440 Section of NH-45C in the State of TamilNadu Under NHDP Phase-IV on Hybrid Annuity Mode



**Monthly Progress Report : Summary of Quality Control Report : Month of July-2020**

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month				Test conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>1.0 Tests on OGL</b>															
1.1	Grain size analysis	IS:2720 (Part4)	1 test / 250 meters	329	329	0	89	0	0	0	0	329	329	0	89
1.2	Atterberg Limits	IS:2720 (Part5)	1 test / 250 meters	329	329	0	89	0	0	0	0	329	329	0	89
1.3	Proctor	IS:2720 (Part8)	1 test / 250 meters	329	329	0	89	0	0	0	0	329	329	0	89
1.4	Free Swell index	IS:2720 (Part40)	1 test / 250 meters	329	324	5	89	0	0	0	0	329	324	5	89
1.5	California bearing ratio	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
<b>2.0 Borrow Area for EMB/Subgrade (MoRT&amp;H 305)</b>															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	788	788	0	461	50	50	0	25	838	838	0	486
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	788	788	0	461	50	50	0	25	838	838	0	486
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	788	788	0	461	50	50	0	25	838	838	0	486
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	788	788	0	461	50	50	0	25	838	838	0	486
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	165	158	10	85	20	20	0	10	185	178	10	95
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	52	49	3	20	10	10	0	5	62	59	3	25
<b>3.0 Cutting portion &amp; Existing for EMB/SG site sampling (MoRT&amp;H 305)</b>															
3.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	41	39	0	15	4	4	0	2	45	43	0	17
3.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	41	39	0	15	4	4	0	2	45	43	0	17
3.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	41	39	0	15	4	4	0	2	45	43	0	17
3.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	41	39	0	15	4	4	0	2	45	43	0	17
3.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	17	15	2	8	2	2	0	1	19	17	2	9
3.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	1	1	0	1	0	0	0	0	1	1	0	1
<b>4.0 Service Road</b>															
2.1	Grain size analysis	IS:2720 (Part4)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.2	Atterberg Limits	IS:2720 (Part5)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.3	Proctor	IS:2720 (Part8)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.4	Free Swell index	IS:2720 (Part40)	1 test /1500 m <sup>3</sup>	27	27	0	20	0	0	0	0	27	27	0	20
2.5	California bearing ratio	IS:2720 (Part16)	1 test / 3000 m <sup>3</sup>	8	8	0	8	0	0	0	0	8	8	0	8
2.6	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
<b>5.0 FLYASH For Embankment</b>															
5.1	Liquid Limit & Plastic limit	TABLE-1	1 test /1500 m <sup>3</sup>	167	167	0	104	0	0	0	0	167	167	0	104
5.2	Maximum Dry Density	Clause 5.2	1 test /1500 m <sup>3</sup>	167	167	0	116	0	0	0	0	167	167	0	116
5.3	Grain size analysis	IS:2720 (Part4)	1 test /3000 m <sup>3</sup>	57	57	0	43	0	0	0	0	57	57	0	43
5.4	Direct shear Test	IS:2720 (Part13)	1 test /3000 m <sup>3</sup>	57	57	0	36	0	0	0	0	57	57	0	36

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month				Test conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>6.0 Field Density Test MORT&amp;H 305</b>															
6.1	Field density (OGL)	IS:2720 (Part28)	1 test /3000 sqm	3643	3526	117	955	76	76	0	0	3719	3602	117	955
6.2	EMB field density	IS:2720 (Part28)	1 test /3000 sqm	32155	30904	1251	8013	2906	2873	33	566	35061	33777	1284	8579
6.3	SG field density	IS:2720 (Part28)	1 test / 2000 sqm	5343	5166	177	2384	610	586	24	253	5953	5752	201	2637
6.4	Shoulder field density	IS:2720 (Part28)	1 test / 2000 sqm	323	320	3	30	0	0	0	0	323	320	3	30
6.5	Ground improvement (Soil)	IS:2720 (Part28)	1 test / 2000 sqm	950	920	30	82	300	283	17	40	1250	1203	47	122
6.6	Ground improvement (Flyash)	IS:2720 (Part28)	1 test / 2000 sqm	3858	3822	33	489	177	167	10	15	4035	3989	43	504
<b>7.0 Filter Media &amp; Back filling MoRT&amp;H 2500</b>															
7.1	Gradation		As required	0	0	0	0	0	0	0	0	0	0	0	0
7.2	Backfilling field density		1 test /1000 m <sup>3</sup>	752	752	0	40	0	0	0	0	752	752	0	40
7.3	RE Wall field density		As required	0	0	0	0	0	0	0	0	0	0	0	0
<b>8.0 Safe Bearing capacity of soil</b>															
8.1	Free Swell index	IS:2720 (Part40)	As required	61	55	6	56	5	5	0	5	66	60	6	61
8.2	Grain size analysis	IS:2720 (Part4)	As required	61	61	0	56	5	5	0	5	66	66	0	61
8.3	Proctor	IS:2720 (Part8)	As required	61	61	0	56	5	5	0	5	66	66	0	61
8.4	Direct shear Test	IS:2720 (Part13)	As required	61	52	9	56	5	5	0	5	66	57	9	61
8.5	Bearing Capacity / Plate Load Test	IS:6403 / IS 1888	As required	5	5	0	5	5	5	0	5	10	10	0	10
<b>9.0 CTSB Mix Design/Site Frequency MoRT&amp;H 403</b>															
9.1	Gradation	Table 400-4	1 test/400m <sup>3</sup>	203	203	0	127	25	25	0	9	228	228	0	136
9.2	Atterberg Limits	IS:2720 (Part5)	1 test/400m <sup>3</sup>	82	82	0	50	25	25	0	9	107	107	0	59
9.3	Proctor	IS:2720 (Part8)	As required	15	15	0	13	1	1	0	1	16	16	0	14
9.4	CBR Test or unconfined compressive	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	1	0	1
9.5	Quality of cement		Minimum 1 test/5 tons	2	2	0	2	0	0	0	0	2	2	0	2
9.6	Aggregate Impact value	IS:2386 Part-4	As required	28	28	0	17	0	0	0	0	28	28	0	17
9.7	Field Density	IS:2720 (Part28)	1 set of 2 Test per	1163	1163	0	668	245	245	0	238	1408	1408	0	906
9.8	Specific gravity & Water absorption	IS:2386 (Part2)	As required	2	2	0	2	0	0	0	0	2	2	0	2
9.9	Cubes	IRC SP 89 (2010)	As required	559	559	0	217	49	49	0	2	608	608	0	219
<b>10.0 Granular Bedding Material (For Structures-Ground Improvement) - Mix Design</b>															
10.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
10.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	0	0	0	0	0	0	0	0	0	0	0	0
10.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0	0
10.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	0	0	0	0	0	0	0	0	0	0	0	0

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month				Test conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>11.0 Granular Bedding Material (For Structures-Ground Improvement) - Site Frequency</b>															
11.1	Gradation	Table 400-1	1 test/400m <sup>3</sup>	3	3	0	3	0	0	0	0	3	3	0	3
11.2	Atterberg Limits	IS:2720 (Part5)	1 test/400 m <sup>3</sup>	3	3	0	3	0	0	0	0	3	3	0	3
11.3	Proctor	IS:2720 (Part8)	As required	0	0	0	0	0	0	0	0	0	0	0	0
11.4	CBR Test	IS:2720 (Part16)	As required	0	0	0	0	0	0	0	0	0	0	0	0
11.5	Aggregate Impact value	IS:2386 Part-4	As required	0	0	0	0	0	0	0	0	0	0	0	0
11.6	Field Density	IS:2720 (Part28)	1 Test per 1000Sq.m	90	90	0	21	0	0	0	0	90	90	0	21
<b>12.0 WMM Mix Design</b>															
12.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	53	53	0	53	0	0	0	0	53	53	0	53
12.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	5	5	0	5	0	0	0	0	5	5	0	5
12.3	Flakiness & Elagation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	4	4	0	4	0	0	0	0	4	4	0	4
12.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	4	4	0	4	0	0	0	0	4	4	0	4
12.5	Water absorption& Sp.Gravity	IS:2386 Part2	As required	8	8	0	8	0	0	0	0	8	8	0	8
12.6	Proctor	IS:2720 (Part8)	As required	4	4	0	4	0	0	0	0	4	4	0	4
12.7	CBR	IS:2720 (Part16)	As required	2	2	0	2	0	0	0	0	2	2	0	2
<b>13.0 WMM Site Frequency MoRT&amp;H 406</b>															
13.1	Gradation	Table 400-3	1 test/200m <sup>3</sup>	123	123	0	72	10	10	0	4	133	133	0	76
13.2	Aggregate Impact Value	IS:2386 Part-4	1 test/ 1000 m <sup>3</sup>	57	57	0	29	10	10	0	4	67	67	0	33
13.3	Flakiness & Elagation index	IS:2386 Part1	1 test/ 500 m <sup>3</sup>	51	51	0	21	10	10	0	4	61	61	0	25
13.4	Atterberg Limits	IS:2720 (Part5)	1 test/200m <sup>3</sup>	100	100	0	49	10	10	0	4	110	110	0	53
13.5	Water absorption	IS:2386 Part2	As required	4	4	0	4	0	0	0	0	4	4	0	4
13.6	Proctor	IS:2720 (Part8)	As required	4	7	0	3	0	0	0	0	4	7	0	3
13.7	CBR	IS:2720 (Part16)	As required	1	1	0	1	0	0	0	0	1	1	0	1
13.8	Field Density	IS:2720 (Part28)	1 set Test per 1000Sq.m	169	169	0	83	38	38	0	38	207	207	0	121
<b>14.0 Dense Bituminous Macadam (Grade - II)</b>															
14.1	Bitumen Extraction Test		1 Test/400MT	86	86	0	54	6	6	0	0	92	92	0	54
14.2	Gradation	Table 500 - 18, Grad.II	1 Test/400MT	86	86	0	54	6	6	0	0	92	92	0	54
14.3	Flakiness & Elagation index	MORTH Table 900 - 4	1 test/ 350 m <sup>3</sup>	67	67	0	42	3	3	0	0	70	70	0	42
14.4	Aggregate Impact Value	MORTH Table 900 - 4	1 test/350m <sup>3</sup>	106	106	0	60	3	3	0	0	109	109	0	60
14.5	Marshall Density	ASTM D 2726	1 Test/400MT	118	118	0	72	5	5	0	0	123	123	0	72
14.6	GMM	MORTH Table 900 - 4	1 Test/400MT	86	86	0	56	6	6	0	0	92	92	0	56
14.7	DBM Core Cutting	MORTH Table 900 - 4	1 Test/700M <sup>2</sup>	177	177	0	128	30	30	0	0	207	207	0	128
<b>Bitumen test</b>															
14.8	Softening Point	IS:1205 - 1978	1 Test/ 1 lot	27	27	0	13	4	4	0	0	31	31	0	13
14.9	Penetration	IS:1205 - 1978	1 Test/ 1 lot	27	27	0	13	4	4	0	0	31	31	0	13
14.9	viscosity	IS:1205 - 1978	1 Test/ 1 lot	27	27	0	13	4	4	0	0	31	31	0	13
<b>15.0 Prime Coat</b>															
15.1	Rate of Spread of Binder		Three tests per day	93	93	0	45	18	18	0	0	111	111	0	45
<b>16.0 Tack Coat</b>															
14.1	Rate of Spread of Binder		Three tests per day	69	69	0	32	0	0	0	0	69	69	0	32



S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month				Test conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>17.0 Fine Aggregate MoRT&amp;H 1008</b>															
17.1	Grade / Sieve analysis	IS:2386 (Part1)	1 test per day	907	907	0	330	40	40	0	27	947	947	0	357
17.2	Specific gravity & Water absorption	IS:2386 (Part2)	As required	16	16	0	15	0	0	0	0	16	16	0	15
17.3	Fineness Modulus	MORT&H Sec. 1008&383	1 test per day	765	765	0	258	40	40	0	27	805	805	0	285
17.4	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
17.5	Deleterious material/silt	IS:2386 (Part2)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
<b>18.0 Coarse Aggregate MoRT&amp;H 1007</b>															
18.1	Gradation	IS:2386 (Part2)	1 test per day	805	805	0	317	40	40	0	27	845	845	0	344
18.2	Specific gravity & Water absorption	IS:2386 (Part3)	As required	18	18	0	15	0	0	0	0	18	18	0	15
18.3	Aggregate Impact Value	IS:2386 (Part4)	1 test / each source	251	251	0	123	14	14	0	9	265	265	0	132
18.4	Flakiness index	IS:2386 (Part1)	1 test / each source & monthly	221	221	0	110	14	14	0	9	235	235	0	119
18.5	Soundness	IS:2386 (Part5)	As required	2	2	0	2	0	0	0	0	2	2	0	2
18.6	Alkali aggregate reactivity test	IS:2386 (Part-7)IS : 456	1 test per source	2	2	0	2	0	0	0	0	2	2	0	2
18.7	Deleterious constituents	IS:2386 (Part2)	1 test per source	2	2	0	2	0	0	0	0	2	2	0	2
18.8	Petrographic Examination	IS:2386 (Part8)	1 test per source	0	0	0	0	0	0	0	0	0	0	0	0
<b>19.0 Cement MoRT&amp;H 1006</b>															
19.1	Chemical test / Physical test	IS:4031,4032	1 test per source	6	15	0	6	0	0	0	0	6	15	0	6
19.2	Fineness	IS:4031 (Part1)	Every batch	318	318	0	165	13	13	0	6	331	331	0	171
19.3	Normal Consistency	IS:4031 (Part4)	Every batch	290	290	0	165	13	13	0	6	303	303	0	171
19.4	Initial, Final setting time	IS:4031 (Part5)	Every batch	290	290	0	165	13	13	0	6	303	303	0	171
19.5	Soundness of Cement	IS:4031 (Part3)	Every batch	234	234	0	131	13	13	0	6	247	247	0	137
19.6	Compressive Strength-set	IS:4031 (Part6)													
	3 days		1 test per Lot	241	241	0	128	13	13	0	7	254	254	0	135
	7 days		1 test per Lot	235	235	0	120	16	16	0	11	251	251	0	131
	28 days		1 test per Lot	224	224	0	113	14	14	0	6	238	238	0	119

S. No.	Description	IS Specification Clause	Frequency of Tests	Test conducted upto Previous month				Tests conducted during reporting month				Test conducted upto this month			
				No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE	No. of test Conducted EPC/ Concessionaire	Passed	Failed	Nos.of test witnessed by IE
<b>20.0.(A) Concrete Cube Strength</b>															
<b>M15 PCC</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	304	301	0	140	12	12	0	9	316	313	0	149
	28Days Compressive Strength			525	525	0	282	24	24	0	12	549	549	0	294
<b>M20 KERB</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	94	94	0	36	1	1	0	1	95	95	0	37
	28Days Compressive Strength			221	221	0	73	0	0	0	0	221	221	0	73
<b>M20 RCC</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	221	221	0	79	1	1	0	0	222	222	0	79
	28Days Compressive Strength			458	458	0	182	0	0	0	0	458	458	0	182
<b>M30 RCC</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	196	196	0	98	19	19	0	14	215	215	0	112
	28Days Compressive Strength			342	342	0	166	18	18	0	12	360	360	0	178
<b>M30 RCC PUMPABLE</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	17	17	0	13	2	2	0	0	19	19	0	13
	28Days Compressive Strength			44	44	0	23	7	7	0	7	51	51	0	30
<b>M35 RCC</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	165	165	0	121	2	2	0	0	167	167	0	121
	28Days Compressive Strength			361	361	0	236	0	0	0	0	361	361	0	236
<b>M35 PILING</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	758	758	0	399	62	62	0	36	820	820	0	435
	28Days Compressive Strength			2030	2024	0	1117	432	432	0	216	2462	2456	0	1333
<b>M35 RCC PUMPABLE</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	359	359	0	138	21	21	0	15	380	380	0	153
	28Days Compressive Strength			1043	1043	0	405	10	10	0	10	1053	1053	0	415
<b>M35 RE BLOCK</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	602	602	0	202	10	10	0	0	612	612	0	202
	28Days Compressive Strength			1730	1730	0	584	6	6	0	0	1736	1736	0	584
<b>M40 PUMP</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	76	76	0	34	0	0	0	0	76	76	0	34
	28Days Compressive Strength			173	173	0	65	0	0	0	0	173	173	0	65
<b>M40 PILING</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	306	306	0	92	0	0	0	0	306	306	0	92
	28Days Compressive Strength			997	997	0	271	0	0	0	0	997	997	0	271
<b>M45 PUMP</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	93	93	0	18	9	9	0	7	102	102	0	25
	28Days Compressive Strength			240	240	0	69	21	21	0	10	261	261	0	79
<b>M50 RCC</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	6	6	0	6	0	0	0	0	6	6	0	6
	28Days Compressive Strength			12	12	0	12	0	0	0	0	12	12	0	12
<b>M60 PUMP</b>															
	7Days Compressive Strength	MORT&H Sec. 1700	MORT&H Sec. 1700 No of sets	248	248	0	55	0	0	0	0	248	248	0	55
	28Days Compressive Strength			726	726	0	177	126	126	0	0	852	852	0	177

## 7. Weather Report

DATE	Temperature (°C)		Rainfall in mm	Humidity in %		Remarks
	Min	Max		Min	Max	
01/07/2020	29.9	35.80	0.00	50	74	
02/07/2020	30.1	35.80	2.00	50	71	
03/07/2020	29.2	35.80	10.00	50	72	
04/07/2020	28.4	35.70	0.00	49	75	
05/07/2020	28.9	35.80	0.00	50	73	
06/07/2020	29.7	35.80	25.00	50	70	
07/07/2020	29.2	36.10	3.00	47	73	
08/07/2020	28.9	36.10	0.00	47	80	
09/07/2020	28.8	36.10	23.00	47	79	
10/07/2020	28.1	36.10	0.00	47	82	
11/07/2020	28.2	36.10	4.00	48	77	
12/07/2020	28.8	36.10	0.00	47	79	
13/07/2020	29.1	36.20	0.00	47	76	
14/07/2020	28.9	36.10	27.00	46	75	
15/07/2020	27.5	36.20	0.00	47	89	
16/07/2020	28.5	36.30	0.00	46	76	
17/07/2020	29.1	36.20	0.00	47	72	
18/07/2020	28.7	36.20	0.00	47	76	
19/07/2020	26.6	36.20	0.00	48	89	
20/07/2020	28.4	36.20	0.00	47	76	
21/07/2020	27.5	36.30	0.00	46	82	
22/07/2020	30.0	35.20	0.00	55	79	
23/07/2020	29.2	35.20	0.00	54	77	
24/07/2020	28.9	35.20	0.00	54	74	
25/07/2020	28.8	36.80	10.00	45	77	
26/07/2020	29.3	36.80	0.00	45	84	
27/07/2020	29.5	36.80	5.00	45	74	
28/07/2020	28.2	36.80	52.00	45	80	
29/07/2020	26.0	35.90	2.00	46	89	
30/07/2020	29.4	35.10	2.00	55	89	
31/07/2020	27.8	35.70	2.00	56	82	

MPR JULY 2020

- Various issues related to environment and safety, such as traffic management, safety signage, disposal of waste materials and oil spillage, housekeeping, area barricading and traffic management, etc, are being taken care of during the execution of the project.

Periodic Safety meetings being conducted on a regular basis and the details of the photographs for the same along with action taken are as below.

## 9. Support required from NHAI

Concessionaire requests NHAI to take early action on the following issues:

1. Pending Disbursement of Payment to the beneficiaries from CALA towards Land and Buildings in Cuddalore, Ariyalur & Thanjavur District. – Request Authority to advise/instruct the Competent Authority of Land Acquisition to speed up the process of disbursement of pending payment.
2. Additional land acquisition for toll plaza, bus bays, turning radius of major junctions along the project highways.
3. Finalization of Toll plaza location.
4. Change of Scope notice required for relocation of VUP @ Km 113+500 due to existence of electrical substation of TANGENDCO at Km:113+700 to 113+800(RHS).
5. Change of Scope notice required for widening of Existing Minor Bridge @ Km 101+095 from two lane to four-lane carriageway.
6. Change of Scope notice required for reconstruction of Existing Box Culvert @ Km 110+785 because the existing structure of said location at site is a Pipe Culvert, which has been mentioned as Box type in the concession agreement.
7. Removal of Electrical substation 85+300 to 85+400, which is obstructing the project highways.
8. NOC from PWD/WRO, Govt of Tamil Nadu for construction of Minor Bridge (13 Nos) and Major Bridge (3 Nos) as per below

Sl No	Description	Total scope (Nos.)	Submitted as on date (Nos.)	Approved as on date (Nos.)	Balance (Nos.)	Present Status
1	MNB	26	26	13	13	Under Processing with Engineer In Chief, Chennai
2	MJB	4	4	2	2	
	Total	30	30	15	15	

9. In sufficient Right of Way with respect to the land handed over as per Clause 10.3.1 of Concession Agreement at the time of Signing of Joint Memorandum.
10. Payment disbursement and necessary clearances required for removal of religious and Govt. buildings.
11. NOC from PWD/WRO, Govt. of Tamil Nadu for construction of project highways in the existing ponds (in a length of 1.702 Kms).

Sl No	Chainage		Length Affected (M)	Side	AVG Toe Width from CL "A"	Width/distance of Pond Edge from CL "C"
	From	To				
1	75+557	75+632	74.75	RHS	32.50	7.00
2	77+330	77+400	70.00	LHS	28.16	3.00
3	78+404	78+422	17.90	LHS	16.00	9.50

4	80+396	80+415	19.00	LHS	27.00	7.00
5	80+400	80+423	23.00	RHS	24.00	6.50
6	81+356	81+416	60.30	LHS	18.00	9.00
7	81+760	81+835	75.00	LHS	14.30	2.00
8	90+804	90+837	32.77	RHS	32.00	12.80
9	97+376	97+551	175.00	RHS	32.67	11.00
10	97+822	97+845	23.00	RHS	27.50	7.80
11	99+961	100+020	59.70	RHS	25.00	17.28
12	100+350	100+389	39.00	LHS	22.70	4.00
13	100+800	100+845	44.70	RHS	23.00	12.25
14	100+731	100+854	123.75	LHS	23.00	5.00
15	103+039	103+056	17.60	LHS	23.00	6.60
16	103+125	103+435	310.10	LHS	23.00	6.00
17	103+822	103+846	24.00	LHS	23.20	5.20
18	104+091	104+262	171.00	RHS	23.00	16.80
19	103+992	104+264	271.50	LHS	23.00	10.90
20	114+547	114+617	70.00	LHS	20.62	0.00
<b>Total Length affected (in M)</b>			<b>1702.1</b>			

12. Removal/relocation of existing irrigation sluice and regulator in the locations.

Sl. No.	Chainage	Distance from PCL	Remarks/Action to be taken	Present Status
1	68+644 (02 Nos)	-	To be shifted to edge of PROW	The site inspection by irrigation officials has been done and the relocation estimate to be forwarded by the PWD, Chidambaram to NHAI.
2	81+850	9.3m	To be shifted to edge of PROW	
3	81+870	1.8m	To be shifted to edge of PROW	
4	81+910	1.8m	To be shifted to edge of PROW	
5	82+010	1.8m	To be shifted to edge of PROW	
6	82+100	7.4m	To be shifted to edge of PROW	
7	103+990	5.97m	To be shifted to edge of PROW	Approval of estimate is pending with NHAI

13. Permission for Removal of Teak wood trees from the Project Highway in Cuddalore District in a length of 2.84 Kms.

Sl no	Name of the Village	Location/Chainage	Effected Length (in Km)	Remarks
1	Nandeewaramanagalam	78+400 to 79+400	1.00	Teak Trees under

2	Cholatharam	79+730	0.25	Forest Dept. to be removed.
3	Pudaiyur	81+860	0.20	
4	Pudaiyur	82+100	0.15	
5	Agaraputhur	84+680	0.25	
6	Agaraputhur	84+830	0.25	
7	Agaraputhur	84+990	0.28	
8	Mamangalam Addl.	85+450	0.21	
9	Mamangalam Addl.	85+420	0.15	

## 14. Removal of Religious structures of 16 Nos. and Bus stand from the proposed ROW.

SL No	Chainage	Type of Structure	Side	Distance from PCL (M)	TCS Type	Formation Width Required from PCL	ROW From PCL	Remarks
<b>Priority I – Obstruction of Main Carriage way &amp; Service Road :-</b>								
1.	86+350	Temple	LHS	7	Type - B with SR 7.5	21.25	26.10	
2.	87+500	Temple	LHS	13	Fig -7.8 with SR 5.5	22.75	26.80	
3.	92+455	Temple	LHS	14	Type - A3	18.80	23.70	
4.	92+570	Temple	RHS	12	Type - B with SR 7.5	21.25	28.80	
<b>Priority II – Obstruction of Service Road :-</b>								
1.	75+650	Temple	RHS	15	Fig -7.8 with SR 5.5	22.75	25.50	
2.	80+125	Temple	RHS	16	Type -A3	20.80	23.50	
3.	83+615	Temple	RHS	16	Type - B with SR 7.5	21.25	21.25	
4.	84+070	Temple	LHS	16	Type - B with SR 7.5	21.25	29.00	
5.	86+280	Temple	RHS	23	Type - B with SR 7.5	21.25	30.00	
6.	86+390	Temple	LHS	18	Type - B with SR 7.5	21.25	26.10	
7.	89+310	Temple	RHS	16	Type - B with SR 7.5	21.25	22.50	
8.	90+325	Temple	RHS	14	Fig -7.8 with SR 5.5	22.75	23.00	
<b>Priority III – Falling Within ROW and effecting the Utility shifting works:-</b>								
1.	76+600	Temple	RHS	24.5	Type - B with SR 7.5	21.25	31.10	
2.	91+780	Temple	RHS	22	TCS - 1	14.00	26.00	
3.	92+135	Temple	LHS	22	Type - A3	15.65	26.00	
4.	99+710	Temple	LHS	20	Type - A3	17.95	25.00	

15. Removal of Government Buildings like VAO office, School, Post Office & Ration Shop etc.
16. Removal of unauthorized occupations in 38 nos. in Cuddalore dist. & 32 nos. in Ariyalur dist. in the project highways,
17. Removal/relocation of Veeranam Pipes between Km: 65+960 to 66+200 causing material adverse effect on construction, Authority requested to take up the matter with Concern Department for early removal of the same.
18. Providing/finalization of land by the concern owning department for construction of Over Head Tank in the following locations:

S. No	Name of the Village	Location/ Chainage	Capacity of OHT	Remarks
1	Nandeewaramangalam	77+760	30 KL	Land yet to be finalized
2	Cholatharam	80+120	30 KL	

19. With reference to our several correspondence time to time vide which we intimated the matter of enforced nationwide lockdown as well as its impact on the Project Highway, the World Health Organization (WHO) on 11th March' 2020 had characterized the Novel Coronavirus Disease (COVID-19) outbreak as a global Pandemic. In view of the WHO's announcement and over all prevailing condition of the nation, the Union Government of India (GOI) had invoked section 2 of Epidemic Disease Act 1897 on 12.03.2020 to prevent the spread of novel coronavirus in India. Accordingly, the State Government of Tamilnadu has enforced complete lockdown of the entire state from 24.03.2020 to 31.03.2020 to avoid the spread of COVID-19. Subsequently, The Ministry of Home Affairs (MHA) vide Order No. 40-3/2020-DM-I(A), dated 24.03.2020 directed to enforce complete nationwide lockdown for the period of 21 days from 25.03.2020 to 14.04.2020.

Further, based on the outcome of COVID-19 spread containment during 1st nationwide lockdown till 14<sup>th</sup> April' 2020 & condition of country as a whole, Ministry of Home Affairs (MHA), Govt. of India in exercise of powers conferred under Section 10(2)(l) of Disaster Management Act 2005, has issued an Order bearing no. 40-3/2020-DM-I(A), dated 15.04.2020 that the nationwide lockdown will remain continue till 3rd May' 2020 to contain the spread of COVID-19 in the country. However, to mitigate hardship of the public select additional activities will be allowed with effect from 20th April' 2020 including Road Construction Activities as per sr. no. 16 of Consolidated Revised Guidelines on the measures to be taken by Ministries / Departments of GOI, State/ UT Govt. and State/ UT Authorities incorporating these guidelines are enclosed with the MHA order.

Accordingly, we have submitted the detailed work program during the extended lock down period up to 03.05.2020 along with the list of Manpower & Machineries to be involved in the Construction work to take suitable action for the issuance of necessary permission from District Administration in this regard. Further, vide our letter no. 12 dated 23.04.2020 we informed that Press released no. 280 dated 20.04.2020 issued by Government of Tamilnadu that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 03.05.2020.

Further, vide our letter no. 16 dated 08.05.2020 & 19 dated 20.05.2020 we informed that Government of Tamilnadu had instructed to continue to enforce all the existing restrictions



issued by MHA order dated 24.03.2020 during extended lock down period i.e. up to 31.05.2020. After that, a notification issued by Revenue and Disaster Management (D-II) Department, Govt. of Tamilnadu bearing no. 203 dated 23.04.2020 vide which it is informed that resumption of construction of road & bridge project can be done with taking all precaution as per Standard Operating Procedure (SOPs) for social distancing and obtain permission from District Administration.

But so far we have not received the requisite permission from the District Administration for commencement of works and the entire construction activities are standstill since 21.03.2020 and the mobilised manpower and machineries are in idle conditions which the Concessionaire facing the huge losses of valuable time and cost due to occurrence of this Force Majeure under the Article-28 of Concession Agreement. Furthermore, we also notified in our earlier correspondence that Ministry of Home Affairs, Govt. of India vide their order dated 29.04.2020 allowed the movement of stranded migrant workers to their home town and subsequently, Local officials of District Administration are now approaching to our staff/labours directly & taking their willingness for movement to their home town. Due to this and havoc of spreading of coronavirus, our workers and labours are putting their voice/desire for roaming to their home town. Based on prevailing situation and circumstances thereto & on human ground we could not restrict them from going to their home town and many migrant labours/ staffs have registered their name for the movement to their home town.

This movement of migrant labours/ staffs to their home town are continuing. The comparison statement for details of staff/workers/labours availability between before lockdown and current status as listed below for your ready reference.

Description	Available before lockdown	Available in the month of July 2020 (in Nos)																														
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
Availability of staff/workers/labours	1027	321	332	337	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351	351

Further, Concessionaire has also reported that order dated 31.05.2020 issued by Health and Family Welfare (P1) Department, Government of Tamilnadu vide which they notified that state of Tamilnadu has been divided into 8 zones and issued additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

After that Government of India has announced "Unlock 1.0" in entire country except containment zones but Government of Tamilnadu has instructed to extended all restrictions issued vide additional guidelines for strict adherence on movement of person/ vehicle, testing & quarantine strategies for management of COVID-19 in the state.

In addition to that due to surge of cases of COVID-19 in State of Tamilndau, Government of these states has given instruction to compulsory quarantine period of 14 days for passenger/ people who are coming in the state from another state.

Thus, Concessionaire started construction activities in Project Highway after getting permission from District Administration as well as tried to get momentum of the Progress of work as like they have on 20.03.2020 but they are facing lots of challenges like non-availability of desired nos. of skilled labours, non-availability of desired staff for operation of our machineries, non-availability of spare parts in local market due to disturbance of supply chain, due to enforcement of 14 days Quarantine as per Govt. norms labours are also not willing to come back to work considering upcoming Monsoon season, etc. which are beyond of control of Concessionaire.

## 10. Important Events

Table 10.1. Details of Important Events

Sl. No	Date of Events	Description of Events	Remarks
1.	09.07.2020	Meeting at Office of Project Director, PIU in the presence of representatives from IE and Concessionaire regarding the issues related to land acquisition in the Project	
2.	10.07.2020	Site visit of EE, CMWSSB for shifting of Veeranam pipe line exists between Km:66+000 to 66+200	
3.	15.07.2020	Spl.DRO(LA) along with LA team site visit for	


## 11. Organization Chart

---


The following figures represents the organization structure of the EPC and SPV Team.

1. Fig. 4 - Organization Chart - EPC Team
2. Fig. 5 - Organization Chart - SPV Team

### ORGANIZATION CHART - EPC TEAM



## ORGANIZATION CHART - SPV TEAM



## 12. List of Plants, Machinery and Equipment's

Table 12.1 - List of Plants, Machinery and Equipment's

S.No.	Name of the Machinery	Capacity / Model	Mobilized in Nos.	Remarks
1	Grader	120K2	9	
2	Excavator	JCB-220	9	
3	Dozer		3	
4	Soil Compactor	HAMM 311	8	
5	Backhoe Loader	JCB 3DX	7	
6	Tipper	Bharat Benz- 3128C	73	
7	Transit Mixture	2523C	8	
8	Loader	455 ZX	4	
9	Trailer		2	
10	Water Tanker		5	
11	Boom Placer	S-36	1	
12	Tractor	5036 D V-2	2	
13	Mobile Service Van		1	
14	Tower Light	AJASKY	3	
11	Hydra Crane		2	
12	Asphalt Batch Mix Plant		1	
13	Wet Mix Plant	250 TPH	1	
14	Concrete Batch Mix Plant	45 cum	1	
15	Concrete Batch Mix Plant	60 cum	2	
16	Crusher Plant (3 Stage)	250 TPH	2	
17	Weigh Bridge for Camp 100MT	100MT	3	
18	Weigh Bridge for Crusher 100MT	100MT	2	
19	Genset Base Camp	25KV	1	
20	Genset 63KVA Boiler	63KVA Boile	1	
21	Genset (H.M & B/P)	82.50KV	3	
22	Genset (B/P-CP-45)	125KV	2	
23	Genset Concrete Plant-180 KVA	180 KVA	1	
24	Genset (Crusher)	1010KVA	3	
25	Gantry at Box Segment Casting Yard	100 MT	2	

## 13. Change of Scope Proposals

Table 13.1 - Status of Change of Scope Proposals

Sl. No	Proposal Details	Date of Proposal	Current Status	COS Amount	Actual Date of Approval
1	Strengthening/up grade the incident Management Service	10.05.2019	Required COS notice for Strengthening/upgrade the incident Management Service.	NA	NA
2	Relocation of VUP from Km. 113+550 to Km. 113+273	13.11.2018	The proposal for Shifting of VUP at Km. 113+550 had been submitted to IE/Authority through letter no. PSCHPL/HO/IE/101/2018 dated 13.11.2018.	NA	NA
3	Widening of existing Box Culvert at Km 110+ 785	25.01.2019	NHAI vide letter no. NHAI/PIU/Thanj./11019/59/20 17/913 dated 17.05.2019 advised the IE to submit the comprehensive statement in this regards.	NA	NA
4	Widening of Existing MNB at Km. 101+095	29.05.2019	The proposal for Widening of Existing MNB at Km. 101+095 had been submitted to IE/Authority through letter no. PSCHPL/HO/SCP/IE/008/2019 dated 29.05.2019.	NA	NA
5	COS proposal for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	07.06.2019	IE had submitted the COS proposal to Authority vide Lr.No.TES/IE/SCP/NHAI/2019/0 87 dated 07.06.2019 for 09 nos of Box culvert and 01 MNB under +ve COS and 01 nos of Box culvert under -ve COS.	NA	NA



## 14. Details of Correspondences

---

The following tables list out the correspondences between the parties.

Table 14.1. - Concessionaire to NHAI

Table 14.2. - NHAI to Concessionaire

Table 14.3. - Concessionaire to Independent Engineer

Table 14.4. - Independent Engineer to Concessionaire

TABLE 14.1 - CORRESPONDANCE - CONCESSIONAIRE TO NHAI

S.No	Date	Letter No	Subject	Remarks
1	04-07-2020	PSCHPL/SCP/NHAI/2020/670	Submission of soil Test Reports (BA No 01 & BA No 02)	
2	07-07-2020	PSCHPL/SCP/NHAI/2020/671	Submission of monthly progress report for the month of June 2020	
3	10-07-2020	PSCHPL/SCP/NHAI/2020/674	Procurement of Bitumen Emulsion from ms Tiki Tar and Shell India Pvt Ltd (SS1 & RS1)	
4	13-07-2020	PSCHPL/SCP/NHAI/2020/675	Submission of RE Wall drawings for the proposed VUP at Km 87+675 & Km 90+580	
5	13-07-2020	PSCHPL/SCP/NHAI/2020/676	Submission of Soil test Reports for Borrow Area 28	
6	15-07-2020	PSCHPL/SCP/NHAI/2020/679	Submission of soil test reports	
7	16-07-2020	PSCHPL/SCP/NHAI/2020/682	Submission of RE wall drawings for the proposed LVUP at Km 112+643	
8	20-07-2020	PSCHPL/SCP/NHAI/2020/686	Effect on project stretches due to delay in finalization of alternative Toll Plaza Location	

**TABLE 14.2 - CORRESPONDANCE - NHAI TO CONCESSIONAIRE**

S.No	Date	Letter No	Subject	Remarks
1	02-07-2020	NHAI/PIU/Thanj/11025/09/2018/1067	Shifting of Water Supply Utilities.	
2	08-07-2020	NHAI/PIU/Thanj/11025/11/2018/1104	Release of Mobilisation 2nd installment Bank guarantee -Approval-Reg.	
3	09-07-2020	NHAI/PIU/Thanj/11025/13/2018/1109	Review of monthly progress report submitted by the concessionaire for the month of May 2020.	
4	10-07-2020	NHAI/PIU/Thanj/11025/13/2018/1117	Acquisition of land in kurualapparkovil village of udayarpalayam Taluk in Ariyalur District in Survey Number 396-21-Compensation requested	
5	11-07-2020	NHAI/PIU/Thanj/11025/17/2018/1125	Permission to extract soil from the water bodiesponds exists in the cuddalore district-requested	
6	16-07-2020	NHAI/PIU/Thanj/11025/08/2018/1146	Shifting of HT line & Tower at Km 113+720-Requesting Line Clearance in Thugili Thirupanandal 110KV Feeder	
7	16-07-2020	NHAI/PIU/Thanj/11025/09/2009/1153	Usage of Plastic Waste in Construction of Service Road	
8	16-07-2020	NHAI/PIU/Thanj/11025/09/2009/1155	Hindrance Obtruction of Electrical substation between Km 85+300 to 85+400	
9	18-07-2020	NHAI/PIU/Thanj/11025/09/2009/1160	Request for relocation of existing 11 KV Electrical lines (Sikkal Naickarpettai) at km 113+720	

**TABLE 14.3 - CORRESPONDANCE - CONCESSIONAIRE TO INDEPENDENT ENGINEER**

S.No	Date	Letter No	Subject	Remarks
1	07-07-2020	PSCHPL/SCP/NHAI/2020/672	Obstruction of Fuel Station along with storage tank at Km:115+920-Reg	
2	08-07-2020	PSCHPL/SCP/NHAI/2020/673	Submission of certificate for lower rate deduction of TDS for the captioned project work	
3	13-07-2020	PSCHPL/SCP/NHAI/2020/677	Hindrance Obstruction of Irrigation structures within the proposed carriageway-Reg	
4	14-07-2020	PSCHPL/SCP/NHAI/2020/678	Delay in dismantling of existing buildings due to the protest of land owners in Cuddalore District	
5	15-07-2020	PSCHPL/SCP/NHAI/2020/681	Hindrance Obstruction of Electrical substation between Km 85+300 to 85+400 within the proposed carriageway	
6	17-07-2020	PSCHPL/SCP/NHAI/2020/684	Hindrance/obstruction of electrical pole at Km 113+700 (LHS) for erection of EHT Tower	

TABLE 14.4 - CORRESPONDANCE - INDEPENDENT ENGINEER TO CONCESSIONAIRE / NHAI				
S.No	Date	Letter No	Subject	Remarks
1	07-07-2020	TES/IE/SC/NHAI/2020/164	Shifting of Water utilities as per clause 11.2.1 of Concession Agreement RA Bill No 08	
2	07-07-2020	TES/IE/SC/NHAI/2020/165	Shifting of Water supply Pipeline	
3	07-07-2020	TES/IE/SC/NHAI/2020/166	Recommendation for issuance of Change of Scope Notices	
4	09-07-2020	TES/IE/SC/NHAI/2020/167	Thennavanallur, Thazhuthaimedu Village of udaiyarpalayam Taluk in Ariyalur District- Provision of Underpass requested-Reply	
5	09-07-2020	TES/IE/SC/PIL/2020/475	SCP_Submission of GAD for 01 No of Proposed Major Bridge for the concurrence of Tamilnadu PWD/WRO-NOC Issued-Additional Condition Imposed-Communicated.	
6	09-07-2020	TES/IE/SC/PIL/2020/476	NCR No 07 Diversion road damaged -Reg	
7	09-07-2020	TES/IE/SC/PIL/2020/477	Proposal of Borrow Area No-01 (EX No 03) & Borrow area No 2 (EX 01)-Reg	
8	09-07-2020	TES/IE/SC/PIL/2020/478	Submission of Compliance report-NCR 05-Kerb Laying-Reply	
9	14-07-2020	TES/IE/SC/NHAI/2020/168	Pinnalur village- provision to drainage the excess water in Walaja Eri-representation made -Provide Clear drawings	
10	17-07-2020	TES/IE/SC/PIL/2020/479	Location for providing median opening-Observation during the inspection-Reg	
11	18-07-2020	TES/IE/SC/NHAI/2020/169	Review and comments of IE on concessionaire Monthly Progress Report for the month of June-2020-	
12	18-07-2020	TES/IE/SC/PIL/2020/480	ProvisionConstruction of RCC drains on National Highways	
13	18-07-2020	TES/IE/SC/NHAI/2020/170	IE Inspection Report for the month of June 2020	
14	21-07-2020	TES/IE/SC/PIL/2020/481	Proposal of Borrow area No 28-	
15	23-07-2020	TES/IE/SC/PIL/2020/482	NCR No 08 Improper laying of kerb-Reg	
16	29-07-2020	TES/IE/SC/PIL/2020/483	Concurrence of Reinforced Earth Wall Drawings	

15. Progress Photographs

Sl.No	Description	Location	Side
1	Sub grade Work in Progress	Km:68+000 to Km:69+000	LHS



Sl.No	Description	Location	Side
2	Subgrade Work in Progress	Km:114+000 to Km:115+000	LHS



Sl.No	Description	Location	Side
3	CTSB Work in Progress	Km:79+600 to Km:79+660	LHS



Sl.No	Description	Location	Side
4	CTSB Work in Progress	Km:68+180 to Km:68+410	-



Sl.No	Description	Location	Side
5	WMM Laying Work in Progress	Km: 78+600 to 78+780	LHS



Sl.No	Description	Location	Side
6	WMM Laying Work in Progress	Km: 78+600 to 78+780	-





Sl.No	Description	Location	Side
7	DBM Laying Work in Progress	Km: 85+100	LHS



Sl.No	Description	Location	Side
8	CTSB laid on RHS and DBM Completed on LHS	Km: 77+200 to 79+000	-



Sl.No	Description	Location	Side
9	RE Wall Filling Work in Progress	GSI at Km:69+785	BHS



Sl.No	Description	Location	Side
10	RE Wall Filling Work in Progress	GSI at Km:104+570	BHS



Sl. No	Description	Location	Side	Remarks
11	Box Culvert Wall in Progress	104+706	RHS	
12	Box Culvert Slab in Progress		LHS	



Sl.No	Description	Location	Side	Remarks
13	Piling Work in progress	73+340	BHS	



Sl.No	Description	Location	Side
14	Super structure Completed	VUP at Km:106+315	BHS

**CH:106+000 to CH:107+000**



**VUP at Ch:106+315  
Super structure completed & RE Wall in progress**

Sl.No	Description	Location	Side
15	A2/RHS Pier Concrete Work in progress	VUP at Km:103+000	RHS

**CH:102+000 to CH:103+000**



**VUP at Ch:103+000  
Sub structure in progress**

Sl.No	Description	Location	Side
16	A1 side casting yard	MJB at Km:107+400	BHS

**CH:106+000 to CH:107+000**



**Major River Bridge at Ch:107+400 (Anaikarai River)  
A1 side casting yard**

Sl.No	Description	Location	Side
17	A2 side casting yard	MJB at Km:107+400	RHS

**CH:108+000 to CH:109+000**



**Major River Bridge at Ch:107+400 (Anaikarai)  
Casting yard A2 side**

Sl.No	Description	Location	Side
18	Substructure work in Progress	MJB at Km:107+400	BHS

**CH:107+000 to CH:108+000**



**Major River Bridge at Ch:107+400 (Anaikarai River)  
Sub structure in progress**

Sl.No	Description	Location	Side
19	Materials Stock Yard at Meensuriti Base camp	Km:92+500	RHS

**CH:92+000 to CH:93+000**

