



NATIONAL HIGHWAYS AUTHORITY OF INDIA (Ministry of Road Transport and Highways)

Construction of Eight lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

MONTHLY PROGRESS REPORT 05 FOR THE MONTH OF JULY-2019



Client	: NATIONAL HIGHWAYS AUTHORITY OF INDIA.
Concessionaire	: Patel Vadodara - Kim Expressway Private Limited.
Independent Engineer	: Aarvee Associates Architects Engineers & Consultants Pvt. Ltd.
EPC Contractor	: Patel Infrastructure Limited.

Table of Contents

Contents

1.0 EXECUTIVE SUMMARY	4
1.1 Construction progress in current month	4
1.2 Project Synopsis	5
1.3 Strip Plan (Summary).....	6
2.0 Project Overview.....	09
2.1 Salient Features of Project	09
2.2 Project Overview.....	10
2.3 Project Milestones	11
2.4 Critical Issues & Action Log	11
3.0 Physical Progress.....	12
3.0 A)Progress Details as per Schedule-B- Highway.....	12
3.0 B) Progress Details as per Schedule-B-Structures.....	15
3.1 Detailed Scope of Work & Physical Progress by Component	19
4.0 Land Acquisition and Clearance.....	35
4.1 LA Summary: A)Length Wise:.....	35
B)Area Wise:.....	38
4.2 Clearances Summary: -.....	39
4.3 Status of utility shifting: -	40
5.0 Change of Scope.....	41
6.0 Mobilization of Resources.	42
7.0 Financial Progress Details	43
7.1 Pen Picture - Escrow.....	43
7.2 Escrow detail.....	43
8.0 QA/QC Report.	44
8.1 Test conducted on site.....	44
8.2 Weather report.	49
9.0 Safety Features	50
9. 1 Pen picture of safety features	50
9.2 Accident report	50
10.0 Review status of drawings/design reports	51
10.1 Structure drawing status.....	51

10.2 Highway drawing status	55
10.3 Review status of source approvals.....	56
Annexure-01 Correspondence details	60
Annexure-02 Organization Chart	63
Annexure-03 RFI summary.....	64
Annexure-04 S-Curve.....	70
Annexure-05 LA & Utility Status	71.
Annexure-06 Highway Strip Chart.....	74
Annexure-07 Structure Strip chart.....	77
Annexure-08 LAB Equipment Calibration Status.....	106
Annexure-9 Project photographs.....	108
Annexure-10 Monthly Monitoring of On-going works For CGM (Tech.).....	117

1.0 EXECUTIVE SUMMARY

The Patel Vadodara - Kim Expressway Private Limited. has been awarded Construction of Eight Lane Vadodara Kim Expressway from Km 323.00 to Km 292.00 (Sanpa to Manubar)Section of Vadodara Mumbai Expressway) in the State of Gujarat Under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA- Package III).

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and full or partial control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

This report covers the activities for the month of July 2019. The Embankment work of the main carriageway is started and 21.321 Km of work is in progress. The overall Physical progress as on 31st July 2019 is assessed to be approximately 17.21%. The financial progress achieved 31st July 2019 is assessed to be 18.25 %.

The Project involves the Eight Lane new alignment with divided carriageway having total 119 structures which include 1-ROB, 1-Flyover, 1-VOP, 3-MJBs.

The Major National Highways and State Highways intersecting the project corridor are NH-228, SH-161.

1.1 Construction progress in current month

Key reporting metrics	Value/ %/ Amount
Scheduled Physical Progress (%)	18.28 %
Cumulative Physical Progress up to current month (%)	17.21 %
Physical Progress during current month (%)	4.08 %
Financial progress (%)	18.25 %
Cumulative Expenditure till date (Rs Cr)	281.96 Cr.
Tests passed as % of total tests witnessed by IE	
Number of pending COS proposals	NIL
Amount for pending COS (Rs Cr)	NIL

1.2 Project Synopsis

National Highways Authority of India plans to undertake the Construction of new alignment 8-lane from Sanpa to Manubar from Km 323.00 to Km 292.00 in the State of Gujarat under NHDP Phase-VI on Hybrid Annuity Mode (Length 31.00 Km.) – Package III.

The project involves new alignment from Km 323.00 to Km 292.00 the 8-lane divided carriageway. It includes the construction of bridges, intersections, Connecting roads, culverts and related infrastructure, and the installation of signaling systems and signboards. The project will be developed under National Highways Development Project (NHDP) Phase-VI on Hybrid Annuity Mode.


Proposed alignment

Sr.No	Design Chainage	Length	Village	Remark
1	323+000	321+600	1.40	Matar Talpad
2	321600	318+900	2.70	Suthodara
3	318+900	317+200	1.70	Danda
4	317+200	314+300	2.90	Dora
5	314+300	310+900	3.40	Simartha
6	310+900	307+750	3.15	Kurchan
7	307+750	305+550	2.20	Karela
8	305+550	301+200	4.35	Kelod
9	301+200	300+500	0.70	Tralsa
10	300+500	297+550	2.95	Dayadara
11	297+550	296+050	1.50	Tralsi
12	296+050	293+850	2.20	Derol
13	293+850	292+700	1.15	Tham
14	292+700	292+000	0.70	Manubar
		Total	31	Km


1.3 Strip Plan (Summary)

1. Work front Unavailable & reason for Unavailability			2. Length completed by layer (MCW)			3. Length completed by layer (Service Road)		
	Length (km)	% Total Pending Length		Length (km)	% Total Length		Length (km)	% Total Length
Total Length	31.000	100%	Total Length	31.00	100%	Total Length	-	-
Total Work front Unavailable(A= B+C)	5.515	17.79%	Total Length Completed (Till PQC)	-	-	Total Length Completed (Till DBM)	-	-
Pending Land Acquisition(B)	1.075	3.47%	PQC	-	-	BC	-	-
Pending Clearances Encumbrances(Utilities like electrical,water, tree cutting)(C)	4.440	14.32%	DLC	-	-	DBM	-	-
			GSB	-	-	WMM	-	-
			Sub-Grade	-	-	GSB	-	-
			Embankment (WIP)	22.40	72.25%	Sub-Grade	-	-
			C&G	23.17	74.74%	C&G	-	-


Figure1 Location MAP



STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-292.000 to Ch-306.850



STRIP CHART:- Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III ch-306.850 to ch-323.000



LEGEND:

- Major Bridge (MJB)
- Minor Bridge (MNB)
- Grade Separated Structure (VUP/LVUP)
- Under Construction
- Flyover
- Toll Plaza
- Rigid Pavement
- Railway

Pass (PUP/CUP)
za
avement
Over Bridge (RC)

Sl No	Description	Unit
1.	Total Length of Project	Km
2.	Length of Connecting Road	Km
3.	Length of Cross Road at VOP	Km
4.	Culverts	
i.	Box Culvert for Cross drainage	Nos.
ii.	Box Culvert For Interchange	Nos.

Salient Features of Project:				
Scope	Sl No	Description	Unit	Scope
31.000	iii.	Hume Pipe Culvert	Nos.	35
1.495	5.	Minor Bridge (over stream)	Nos.	07
0.930		MNB over GAS Pipeline	Nos.	04
	6.	Major Bridge	Nos.	03
21	7.	VOP/PUP/CUP	Nos.	31
04	8.	ROB	Nos.	01

Sl No	Description	Unit	Scope
9.	Flyover	Nos.	01
10.	Major Intersection	Nos.	01
11.	Toll Plaza	Nos.	01

	Drawing Title
	Strip Plan - Manubar to Sanpa Section of Vadodara Mumbai Expressway Package-III CH.-292.000 to CH.-323.000
Date.	Project No.
14-02-2019	

2.0 Project Overview

2.1 Salient Features of Project

Sr. No.	Component	Remarks
1	Project	Construction of Eight lane Vadodara Kim Expressway from Km Km 323.00 to 292.00 (Sanpa to Manuba Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"
2	Name of the Employer	National Highways Authority of India
3	Name of Concessionaire	Patel Vadodara Kim Expressway Pvt. Ltd.
4	Name of EPC Contractor	Patel Infrastructure Ltd.
5	Independent Engineer	Aarvee Associates Architects Engineers & Consultants Pvt. Ltd
6	Design Consultant	SPECIALIZED ENGINEERING SERVICES PVT. LTD
7	Project Length (In Km)	31.00 Km
8	Date of Concession Agreement	11th May, 2018
9	Appointed Date	08th March 2019
10	Scheduled Date of Completion	07th March 2021
11	Total Project Bid Cost as per CA	1712.00 Cr.
12	Project Cost (60 % of Bid Cost as per article 42)	1027.20 Cr.
13	Construction Period	2 Years (730 days)
14	Maintenance Period	15 Years
15	Total Concession Period	17 Years

2.2 Project Overview

2.2.1 Structures

Sr. No.	Feature	Description
1	Major Bridge	03 Nos.
2	Flyover	01 No.
3	ROB	01 No.
4	Minor bridges	11 Nos.
5	Vehicular underpass	03 Nos.
6	Light Vehicular Underpasses	07 Nos.
7	Pedestrian Underpasses	30 Nos.
8	Vehicular Overpasses	01 No.
9	Culverts (HP/BC)	62 Nos. (35 Nos. Pipe / 27 Nos. Box)
10	Toll Plaza	1 No.
11	Truck Parking Facility	02 Nos.
12	Toilet Facility	03 Nos.

2.2.2 Highway

Sr. No.	Feature	Description
1	Embankment	29.371 Km
2	Subgrade	29.371 Km
3	G.S.B	29.371 Km
4	D.L.C	29.371 Km
5	P.Q.C	29.371 Km

2.2.3 PROJECT LOCATION

The Project consists of new alignment of 8 lane of Sanpa to Manubar Section of Vadodara Mumbai Expressway. The project road stretch is a part of Vadodara Mumbai Expressway, which covers main cities like Vadodara, Surat, Thane and Mumbai. Major built up areas along the stretch under development are Ankleshwar, Bharuch, Valsad, and Navsari.

2.2.4 PROJECT DESCRIPTION

The road passes through plain and rolling terrain. Land use is mostly agricultural with Black Cotton soil. The entire length of the project road falls in the state of Gujarat under Bharuch Districts. The Function of expressway is to cater for movement of heavy volumes of motor traffic at high speeds. They connect major points of traffic generation and are intended to serve trips of medium and long length between large residential areas, industrial or commercial concentrations, and the central business district. They are divided highways with high standards of geometric and fully control of access and provided generally with grade separation at intersections. Parking, loading and unloading of goods and passengers and pedestrian traffic are not permitted on these highways.

2.3 Project Milestones

Sr. No.	Project Milestone	Period to achieve the Milestone	Required % of Physical & Financial Work Completion to Achieve Milestone	Date of Milestone Achievement as per CA	Financial Progress (INR in Cr.)
1	Milestone - 1	150 Th DAY	20%	05/08/2019	342.4
2	Milestone – 2	330 Th DAY	35%	01/02/2020	599.2
3	Milestone – 3	480 Th DAY	75%	30/06/2020	1284.0
4	Milestone – 4	730 Th DAY	100%	07/03/2021	1712.0

2.4 Critical Issues & Action Log

Sr.No	Issue Description	Type	Ongoing/ New Issue/ Resolved	Concerned Authority	Chainage (s) affected due to the issue	Length affected (km)	Action(s) taken till now	Action(s) suggested by the IE	Expected date/ Actual Date for resolving issue
1	Land Acquisition		Ongoing	Details as per 4.1 LA Summary: Page no 17					
2	Utility Shifting		Ongoing	Details as per 4.3 Status of utility shifting: Page no 18					

3.0 Physical Progress

Component	% Weightage	Physical Progress (During Current Month)	Physical Progress (Cumulative Up to Current Month)
Road Work	66.87 %	2.090%	10.350%
Major Bridge Works	17.16 %	1.765%	5.725%
Structures	1.05 %	-	-
Others	14.91%	0.226%	1.136%
Total Physical Progress		4.081%	17.21%

3.0 A) Progress Details as per Schedule-B- Highway

Main Expressway TCS (Appendix B-I (A))

Sr. No.	From	To	Side	Length	TCS Type	Embankment work in Progress
1	292+000	292+600	BHS	600.00	TCS 1	0
2	292+600	292+790	BHS	190.00	TCS 4	0
3	292+790	293+310	BHS	520.00	ROB/Structure	450
4	293+310	293+500	BHS	190.00	TCS 4	140
5	293+500	294+270	BHS	770.00	TCS 1	760
6	294+270	294+520	BHS	250.00	TCS 2	350
7	294+520	299+100	BHS	4580.00	TCS 1	2690
8	299+100	299+350	BHS	250.00	TCS 4/Structure	200
9	299+350	299+750	BHS	400.00	TCS 6/Structure	325
10	299+750	299+770	BHS	20.00	TCS 5	0
11	299+770	306+250	BHS	6480.00	TCS 1	5410
12	306+250	306+380	BHS	130.00	TCS 2	70
13	306+380	308+275	BHS	1895.00	TCS 1	1225
14	308+275	308+550	BHS	275.00	TCS 2	50
15	308+550	311+550	BHS	3000.00	TCS 1	2650
16	311+550	311+750	BHS	200.00	TCS 2	200
17	311+750	314+350	BHS	2600.00	TCS 1	2320
18	314+350	314+510	BHS	160.00	TCS 3	160
19	314+510	318+900	BHS	4390.00	TCS 1	3190
20	318+900	318+980	BHS	80.00	TCS 2	80
21	318+980	322+450	BHS	3470.00	TCS 1	2830
22	322+450	323+000	BHS	550.00	TCS 5	70
Total				31000		23170

Connecting Road (Appendix B-III (A))

1	299+350	299+750	LHS	400.00	TCS-6	
2	314+350	314+510	LHS	160.00	TCS 3	
3	294+270	294+520	RHS	250.00	TCS 2	
4	306+250	306+380	RHS	130.00	TCS 2	

Sr. No.	From	To	Side	Length	TCS Type	Embankment work in Progress
5	308+275	308+550	RHS	275.00	TCS 2	
6	311+550	311+750	RHS	200.00	TCS 2	
7	318+900	318+980	RHS	80.00	TCS 2	
Cross Road at VOP Locations (Appendix B-I (C))						
1	000+000	000+075		75.00	TCS 8	
2	000+075	000+825		750.00	TCS 9	
3	000+825	000+930		105.00	TCS 8	

3.0 B) STRUCTURE WORKS: -

Sr. No.	Type of Structure	Total No. of Structures	No. of Structures Tackled	No. of Structures Completed	No. of Structures in Balance	
					In Progress	Balance
1	ROB	1	1	0	1	0
2	Major Bridge	3	2	0	2	1
3	Minor Bridges	11	2	0	2	9
4	Flyover	1	1	0	1	0
5	Vehicular Underpass	3	2	0	2	1
6	Light Vehicular Underpass	7	2	0	2	5
7	Cattle Underpass	30	11	0	11	19
8	Vehicular Overpass	1	0	0	0	1
9	Box Culverts	27	6	3	3	21
10	Pipe Culverts	35	26	16	10	9

All Structure works as per CA- Scope vs Progress

Structure Type	Location	Span Arrangement	Pile Group		Pile Cap/Raft		Pier. Shaft/Abutment /Wall		Abt. cap		RCC Girder		PSC Girder		Slab		Crash Barrier		Remark
			Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	Scope	Comp.	
ROB	293+050	2 x(25.525 + 25 + 25.525) + 27.9 + (8 to 28.1)varies + 1 x 38 +44.0 +(6.00 to26.1) + 3x(25.525 + 25 + 25.525)	42	24.50	42	4	42		42		14		182		34		2097		
MJB	302+732	37.847 +38.045 +37.847	8	8	8	8	8		8				42		6		455		
MJB	318+875	2x32.2 +1x15.85	4	-	4	-	8		8		14		28		6		321		
MJB	321+280	2x37.658	6	6	6	6	6		6				28		4		301	0	
FLYOVER	299+375	16.859 +33.201 +16.859	8	4.5	8	-	16		8		28		14		6		268		
VUP	295+575	1x12	-	-	1	-	2		-		-				1		24		
VUP	303+830	1x12	-	-	1	-	2		-		-				1		24		
VUP	312+720	1x12	-	-	1	-	2		-		-				1		24		
VOP	307+193	1x2	3	0	3	-	3		3		-		8		2		24		
MNB	294+105	1x12.880	-	-	2	-	4		-		-		-		2		26		
MNB	296+450	1X27.846	-	-	4	-	4		4		14		-		2		111		
MNB	297+500	1x17.688	-	-	4	-	4		-		-		-		2		35		
MNB	297+580	1x37.341	4	4	4	-	4		4		-		14		2		149		
MNB	304+450	1x22.687	-	-	4	-	4		4		14		-		2		91		
MNB	307+754	1x36.54	4	4	4	-	4		4				14		2		146		
MNB	309+090	1x45.200	4	-	4	-	4		4		-		44		2		181		
MNB	309+873	1x23.688	-	-	4	-	4		4		14		-		2		95		
MNB	310+752	1x21.35	-	-	4	-	4		4		-		44		2		85		
MNB	313+835	1x24.347	-	-	4	-	4		4		14				2		97		
MNB	314+340	1x19.103	-	-	4	-	4		-				-		2		38		

Status of LVUP & PUP					
Sr.No.	Type of Structure	Chainage	Span	Side	Status
1	LVUP	293+895	1x10.5	BHS	Not yet Started
2	LVUP	294+550	1x10.5	BHS	
3	LVUP	301+240	1x10.5	BHS	
4	LVUP	308+550	1x10.5	BHS	
5	LVUP	311+047	1x10.5	BHS	Excavation Done, RHS side PCC done
6	LVUP	316+563	1x10.5	BHS	Not yet Started
7	LVUP	321+700	1x10.5	BHS	Excavation Done
1	PUP	292+099	1x7.0	BHS	Not yet Started
2	PUP	295+170	1x7.0	BHS	PCC work completed, Foundation work in Progress
3	PUP	296+230	1x7.0	BHS	Not yet Started
4	PUP	297+150	1x7.0	BHS	
5	PUP	297+900	1x7.0	BHS	Foundation Completed, Wall work in progress
6	PUP	298+380	1x7.0	BHS	Foundation Completed, Wall work in progress
7	PUP	299+100	1x7.0	BHS	Not yet Started
8	PUP	300+725	1x7.0	BHS	
9	PUP	301+790	1x7.0	BHS	
10	PUP	302+350	1x7.0	BHS	
11	PUP	303+220	1x7.0	BHS	PCC Done
12	PUP	304+170	1x7.0	BHS	LHS Slab Completed, RHS wall Work in Progress
13	PUP	305+058	1x7.0	BHS	Foundation Completed, Wall work in progress
14	PUP	305+850	1x7.0	BHS	BHS PCC Done , RHS Raft Completed
15	PUP	306+250	1x7.0	BHS	Not yet Started
16	PUP	306+900	1x7.0	BHS	
17	PUP	309+550	1x7.0	BHS	BHS Raft Completed
18	PUP	310+480	1x7.0	BHS	Excavation Done
19	PUP	311+650	1x7.0	BHS	BHS Raft Completed
20	PUP	312+280	1x7.0	BHS	Excavation Done
21	PUP	313+095	1x7.0	BHS	Not yet Started
22	PUP	314+850	1x7.0	BHS	
23	PUP	315+870	1x7.0	BHS	
24	PUP	317+100	1x7.0	BHS	
25	PUP	317+650	1x7.0	BHS	
26	PUP	318+245	1x7.0	BHS	
27	PUP	319+650	1x7.0	BHS	
28	PUP	320+330	1x7.0	BHS	
29	PUP	320+825	1x7.0	BHS	
30	PUP	322+550	1x7.0	BHS	

Status of Box Culverts					
Type of Culvert	Design Chainage As per CA	No of Vent	Span	Height	Status as on 30.06.2019
BC	292.450	1	2.00	2.0	Work yet to start
BC	294.750	2	4.00	4.0	
BC	295.007	1	2.00	2.00	
BC	295.585	1	2.00	2.00	BHS Excavation Done
BC	296.376	1	3.00	3.00	Work yet to start
BC	299.770	1	3.00	3.00	
BC	300.148	1	3.00	3.00	BHS Wall Work in
BC	301.247	1	2.00	2.00	Work yet to start
BC	303.403	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	305.437	1	2.00	2.00	BHS Slab Completed, Retaining wall works in progress
BC	307.709	1	2.00	2.00	Work yet to start
BC	307.789	1	2.00	2.00	
BC	309.030	1	3.00	3.00	
BC	309.840	1	3.00	3.00	
BC	309.892	1	3.00	3.00	
BC	314.148	1	3.00	3.00	BHS Slab Completed, Retaining wall works in progress
BC	315.247	1	5.00	3.00	Work yet to start
BC	316.427	1	2.00	2.00	BHS PCC Done
BC	316.582	1	2.00	2.00	Work yet to start
BC	318.612	1	3.00	3.00	
BC	322.750	1	2.00	2.00	BHS Excavation Done,Ground improvement in Progress
BC	323.087	1	2.00	2.0	Work yet to start
BC	269.883	1	2.00	2.0	
BC	270.373	1	2.00	2.0	
BC	270.731	1	2.00	2.0	
BC	0.250	1	2.00	2.0	
BC	0.650	1	2.00	2.0	

Status of Hume Pipe Culverts				
Type of Culvert	Design Chainage	TCS Type	Required Length of PC	Status as on 30.06.2019
HPC	293.620	TCS-5	69.79	Work yet to start
HPC	294.420	TCS-1	59.78	BHS Excavation Done
HPC	295.870	TCS-2	71.84	BHS Pipe Laying Done
HPC	296.720	TCS-2	59.99	BHS Pipe Laying Done
HPC	298.120	TCS-2	66.67	BHS Pipe Laying Done
HPC	298.819	TCS-2	59.13	BHS Pipe Laying Done
HPC	300.445	TCS-5	57.67	BHS Pipe Laying Done
HPC	300.970	TCS-5	57.42	Work yet to start
HPC	301.520	TCS-5	60.65	Work yet to start
HPC	302.270	TCS-5	59.29	BHS Pipe Laying Done
HPC	302.578	TCS-5	66.16	BHS Pipe Laying Done
HPC	303.608	TCS-5	64.08	BHS Pipe Laying Done
HPC	304.069	TCS-5	63.84	BHS Pipe Laying Done
HPC	304.649	TCS-5	58.06	BHS Pipe Laying Done
HPC	307.419	TCS-2	58.07	Work yet to start
HPC	307.969	TCS-2	63.95	BHS PCC Done
HPC	308.320	TCS-1	59.52	BHS PCC Done
HPC	308.794	TCS-2	61.18	BHS Pipe Laying Done
HPC	309.368	TCS-2	62.50	BHS Pipe Laying Done
HPC	310.119	TCS-2	64.71	BHS Pipe Laying Done
HPC	311.329	TCS-2	61.82	BHS Pipe Laying Done
HPC	311.969	TCS-2	57.85	BHS Pipe Laying Done
HPC	312.679	TCS-2	71.77	BHS Pipe Laying Done
HPC	313.369	TCS-2	62.98	BHS Pipe Laying Done
HPC	313.812	TCS-2	69.96	Work yet to start
HPC	314.669	TCS-3	61.19	BHS Pipe Laying Done
HPC	315.719	TCS-3	60.70	BHS Excavation Done
HPC	316.069	TCS-3	60.01	BHS PCC Done
HPC	316.819	TCS-3	60.90	BHS Pipe Laying Done
HPC	317.470	TCS-3	60.35	BHS Excavation Done
HPC	319.268	TCS-2	70.91	Work yet to start
HPC	319.969	TCS-2	55.87	
HPC	320.719	TCS-2	63.10	
HPC	322.294	TCS-2	60.35	BHS Excavation Done,Ground improvement in Progress
HPC	322.778	TCS-1	78.50	BHS Excavation Done,Ground improvement in Progress

3.1 Detailed Scope of Work & Physical Progress by Component

Item	Stage for measurement	Unit	Qty.	Weightage in percentage to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Road works including culverts, minor bridges, underpasses , overpasses, approaches to ROB/RUB/ Major Bridges/ Structures (but excluding service roads / Connecting road)	A- Widening and strengthening of Existing road			Not in Scope			
	1) Earthwork up to top of the subgrade						
	2) Granular work (Sub-base, shoulder)						
	GSB						
	3) Shoulders						
	4) Bituminous work						
	5) Rigid Pavement						
	a) DLC						
	b) PQC						
	6) Widening and repair of culverts						
	7) Widening and repair of minor bridges						
	B- New realignment/bypass						
	(1) Earthwork up to top of the sub-grade	KM	29.371	23.61%	0	8.52%	
	(2) Granular work (sub-base, base, shoulders)						
	(a) GSB	KM	29.371	2.82%	0		
	(3) Shoulders	KM	29.371	0.79%			
	(4) Bituminous work						
	(5) Rigid Pavement						
	(a) DLC	KM	29.371	3.14%			
	(b) PQC	KM	29.371	19.21%	0		
	C- New culverts, minor bridges, underpasses, overpasses on existing road, realignments, bypasses:				0		
	(1) Culverts (Pipe & Box)	No.	62	2.60%	32	0.53%	
	(2) Minor bridges						
	(a) Foundation	No.	42	2.17%	5.6	0.28%	
	(b) Sub-Structure	No.	44	1.07%			
	(c) Super- Structure	No.	22	1.79%			

Item	Stage for measurement	Unit	Qty.	Weightage in percentag e to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(including crash barrier etc. complete)						
	(3) Cattle/Pedestrian underpasses						
	(a) Foundation	No.	30	2.73%	6.5	0.61%	
	(b) Sub-Structure	No.	60	1.19%	1	0.02%	
	(c) Super- Structure (including crash barrier etc. complete)	No.	30	1.79%	0.5	0.02%	
	(4) Pedestrian overpasses			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(5) Grade separated structures						
	(a) Underpasses (VUP & LVUP)						
	(a) Foundation	No.	10	0.71%	0	0.005%	
	(b) Sub-Structure	No.	20	0.43%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	10	0.48%			
	(b) Overpass (VOP)						
	(a) Foundation	No.	3	0.11%			
	(b) Sub-Structure	No.	3	0.01%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	2	0.11%			
	(c) Flyover						
	(a) Foundation	No.	8	1.02%	4.5	0.36%	
	(b) Sub-Structure	No.	8	0.42%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	6	0.65%			
	(d) Foot Over Bridge			Not in Scope			
Major Bridge works and ROB/RUB	A - Widening and repairs of Major Bridges			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentag e to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	B - Widening and repairs of						
	a) ROB			Not in Scope			
	(a) Foundation						
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/Well Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	C- New Major Bridges						
	(a) Foundation	No.			14.00	3.01%	
	(a) Open Foundation	No.	0	-			
	(b) Pile Foundation/ Well Foundation	No.	22	4.74%			
	(b) Sub-Structure	No.	22	0.54%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	16	1.86%			
	D- New rail-road bridges						
	(a) ROB						
	(a) Foundation	No.	42	6.22%	16.5	2.71%	
	(b) Sub-Structure	No.	42	0.96%			
	(c) Super- Structure (including crash barrier etc. complete)	No.	40	2.85%			
	(b) RUB			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			

Item	Stage for measurement	Unit	Qty.	Weightage in percentag e to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
Structures (elevated sections, reinforced earth, Interchange)	Interchange			Not in Scope			
	(a) Foundation	No.	0	-			
	(b) Sub-Structure	No.	0	-			
	(c) Super- Structure (including crash barrier etc. complete)	No.	0	-			
	(d) Reinforced earth Wall (includes Approaches of ROB, Underpasses, Overpasses, Flyover etc)	Sqm	26446	1.05%			
Other works	(i) Service roads/ Slip Roads / Connecting Road	KM	2.425	0.47%			
	(ii) Toll Plaza	No.	2	0.92%			
	(iii) Road side drains	KM	29.371	1.27%			
	(iv) Road signs, markings, km stones, safety devices,						
Other works	(a)Road signs, markings, km stones, Road Delineators, Reflective Pavement Markers & Solar Studs, Traffic Impact Attenuators, Road Boundary Stone, Kilometer and Hectometer Stones.	KM	31.000	1.05%			
	(b)Concrete Crash Barrier / W- Beam Crash Barrier / Thrie Beam Steel Barriers in road works	KM	29.371	1.07%			
	(v) Project facilities						
	(a) Bus Bays	No.	0	-			
	(b) Truck Lay-byes	No.	2	1.00%			
	(c) Rest areas	No.	3	1.09%			
	(d) Operation & Maintainance Centre	No.	1	0.25%			
	(e) Lighting	KM	31.000	0.74%			
	(f) ATMS	KM	31.000	0.42%			
	(g) Noise Barrier	KM	10.500	0.37%			
	(h) Rain Water Harvesting Structure	No.	62	0.07%			
	(i) Fencing	KM	29.371	1.01%			

Item	Stage for measurement	Unit	Qty.	Weightage in percentag e to Contract Price	Quantity	% of Physical Progress	Remarks
1	2	3	4	5	6	7	8
	(j) Utilities (future ducts)	No.	62	0.22%	22.00	0.06%	
Other works	(vi) Repairs to bridges/structures			Not in Scope			
	(vii) Land Scaping and Tree plantation	KM	29.371	0.26%			
	(viii) Protection works						
	(a) Boulder Pitching/Turfing /other protection measures on slopes	KM	29.371	0.45%			
	(b) Toe/Retaining wall	KM	1.890	2.85%	0.11	0.17%	
	(ix) Tunnel			Not in Scope			
	(a) Excavation	Meter	0	-			
	(b) Construction of support system including Rock bolting, lining etc.	Meter	0	-			
	(c) On Complete completion of Tunnel	Meter	0	-			
	(x) Miscellaneous						
	(a) Overhead Signs	KM	31.000	0.18%			
	(b) Traffic Aid Booth	No.	1	0.016%			
	(c) Medical Aid Booth	No.	1	0.016%			
	(d) Emergency Cross Over	No.	6	0.016%			
	(d) Helipad	No.	1	0.016%			
	(d) Others (Wearing Course, Kerb, ROW establishment)	KM	31.000	1.17%	31	0.93%	
	Total			100.00%		17.21%	

3.1.1 : Details breakup of physical progress

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
1	Earth Work up to Top of Subgrade					
1.1	Clearing and grubbing of -MCW	Km.	29.37	0.040%	23.17	0.0316%
1.2	Carrying out Jungle Cutting/ removal of debris / dismentling of Concrete Structure / Dismantaling of existing road / Removal of any Physical item	Km.	29.37	2.159%	23.17	1.7034%
1.3	Earth work in excavation necessary	Km.	29.37	0.012%		0.0000%
1.4	Construction of embankment - MCW Height upto 1 Mtr	Km.	29.37	5.738%	18.06	3.5273%
1.5	Construction of embankment - MCW Height 1 mtr to 2 Mtr	Km.	29.37	4.782%	12.70	2.0676%
1.6	Construction of embankment - MCW Height 2 mtr to 3 Mtr	Km.	29.37	3.825%	8.02	1.0445%
1.7	Construction of embankment - MCW Height 3 mtr to Emb top Bottom	Km.	29.37	2.869%	1.49	0.1451%
1.8	Construction of embankment - MCW Embankment Top	Km.	29.37	1.913%		0.0000%
1.9	Construction of Sub grade - MCW	Km.	29.37	2.274%		0.0000%
1	Total EarthWork upto Top of Subgrade					
2	Grannular Sub Base Courses and Base Courses					
2.1	Constructing Grannular Sub-base	Km.	29.37	2.820%		
2	Grannular Sub Base Courses and Base Courses					
3	Shoulders					
3.1	Earthwork in filling of median / island area	Km.	29.37	0.132%		
3.2	Construction of modified Earthen / un paved shoulders	Km.	29.37	0.019%		
3.3	Providing min 200 mm dia NP4 pipes along the road in 2 Rows in shoulder	Km.	29.37	0.638%		
3	Total Shoulders					
4	Rigid Pavement					
4.01	Providing xxx mm thick DLC (M15) for CW	Km.	29.37	3.143%		
4.02	Providing xxx mm thick PQC for CW	Km.	29.37	19.214%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
4	Total Rigid Pavement					
5	Pipe Culverts					
5.01	Culvert Excavation	No.	35.00	0.006%	26.00	0.0043%
5.02	Culvert PCC M15 grade	No.	35.00	0.100%	21.00	0.0599%
5.03	Providing , laying and jointing NP4 (as per IS:458) Hume pipes for culverts, - Dia 1200 mm (Internal)	No.	35.00	0.555%	16.00	0.2539%
5a	Total Pipe Culverts					
5a	Box Culverts					
5.01a	Culvert Excavation	No.	27.00	0.020%	6.00	0.0045%
5.02a	Culvert PCC M15 grade	No.	27.00	0.159%	5.00	0.0294%
5.03a	Foundation RCC M 30 - Culvert	No.	27.00	0.369%	3.00	0.0410%
5.04a	HYSD bar in Foundation-Culvert	No.	27.00	0.443%	3.00	0.0492%
5.05a	Substructre RCC M 30 - Culvert	No.	27.00	0.271%	3.00	0.0301%
5.06a	HYSD bar in Substructure-Culvert	No.	27.00	0.247%	3.00	0.0274%
5.07a	Super Structure RCC M 30 - Culvert	No.	27.00	0.140%	3.00	0.0155%
5.08a	HYSD bar in Super Structure-Culvert	No.	27.00	0.117%	3.00	0.0130%
5.09a	Finishing Work (10% cost of overall work)	No.	27.00	0.177%		0.0000%
5b	Total Box Culverts					
6A	6A Minor Bridges					
6A,01	Structure excavation Ordinary and soft Soils - MNBR	No.	42.00	0.050%	8	0.008%
6A,02	MNBR - PCC M15 grade	No.	42.00	0.108%		
6A,03	MNBR - RCC M35 - Foundation	No.	34.00	0.808%		
6A,04	HYSD bar reinforcement - Foundation	No.	34.00	0.954%	5	0.1122%
6A,05	MNBR - RCC M35 Pile Cap	No.	8.00	0.082%		
6A,06	MNBR - RCC M35 1.2m dia piles	No.	8.00	0.171%	8	0.1710%
6A,07	MNBR - RCC M35- Substructure Abutment	No.	44.00	0.408%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6A,08	HYSD bar reinforcement - substructure Abutment	No.	44.00	0.411%		
6A,09	MNBR - RCC M35 - Abutment Cap	No.	44.00	0.117%		
6A,10	HYSD bar reinforcement - Abutment cap	No.	44.00	0.133%		
6A,11	RCC M35 - RCC Girder	No.	10.00	0.108%		
6A,12	PSC M45/M50 - PSC Girder	No.	8.00	0.219%		
6A,13	HYSD bar reinforcement - Super structure Girder	No.	18.00	0.541%		
6A,14	HT Steel for PSC Girder	No.	8.00	0.298%		
6A,15	RCC M35 - SLAB	No.	22.00	0.254%		
6A,16	HYSD bar reinforcement - SLAB	No.	22.00	0.367%		
6A,17	Finishing Work (10% cost of overall work)	No.	11.00	0.000%		
6A	Total Bill No: 6A Minor Bridges					
6B	6B : PUP					
6B,01	Structure excavation Ordinary and soft Soils - PUP	No.	30.00	0.023%	11.00	0.0083%
6B,02	PUP - PCC M15 grade Levelling course	No.	30.00	0.161%	9.00	0.0482%
6B,03	PUP - RCC M35 Raft	No.	30.00	1.108%	6.50	0.2402%
6B,04	HYSD bar reinforcement - RAFT	No.	30.00	1.439%	6.50	0.3118%
6B,05	PUP RCC M35 Wall	No.	60.00	0.618%	1.00	0.0103%
6B,06	HYSD bar reinforcement - Wall	No.	60.00	0.575%	1.00	0.0096%
6B,07	PUP - RCC M35 - TOP Slab	No.	30.00	0.616%	0.50	0.0103%
6B,08	HYSD bar reinforcement - TOP Slab	No.	30.00	0.651%	0.50	0.0109%
6B,09	Finishing Work (10% cost of overall work)	No.	30.00	0.524%		
6B	TOTAL Bill No. 6B : PUP					
6C	6C : VUP					
6C,01	Structure excavation Ordinary and soft Soils - VUP	No.	3.00	0.003%	2.00	0.0018%
6C,02	VUP - PCC M15 grade - Levelling course	No.	3.00	0.012%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6C,03	VUP - RCC M35 - Raft	No.	3.00	0.088%		
6C,04	HYSD bar reinforcement - Raft	No.	3.00	0.114%		
6C,05	VUP - RCC M35 - WALL	No.	6.00	0.079%		
6C,06	HYSD bar reinforcement - WALL	No.	6.00	0.073%		
6C,07	RCC M35 - TOP SLAB	No.	3.00	0.088%		
6C,08	HYSD bar reinforcement - TOP Slab	No.	3.00	0.076%		
6C,09	Finishing Work (10% cost of overall work)	No.	3.00	0.000%		
6C	TOTAL TOTAL Bill No. 6C : VUP					
6D	6D : LVUP					
6D,01	Structure excavation Ordinary and soft Soils - LVUP	No.	7.00	0.005%	2.00	0.0014%
6D,02	LVUP - PCC M15 grade levelling course	No.	7.00	0.029%	0.50	0.0021%
6D,03	LVUP - RCC M35 Raft	No.	7.00	0.200%		
6D,04	HYSD bar reinforcement - Raft	No.	7.00	0.260%		
6D,05	LVUP - RCC M35 - Wall	No.	14.00	0.142%		
6D,06	HYSD bar reinforcement - WALL	No.	14.00	0.132%		
6D,07	LVUP - RCC M35 - Top Slab	No.	7.00	0.171%		
6D,08	HYSD bar reinforcement - TOP Slab	No.	7.00	0.147%		
6D,09	Finishing Work (10% cost of overall work)	No.	7.00	0.000%		
6D	TOTAL Bill No. 6D : LVUP					
6E	6E : VOP					
6E,01	Structure Excavation for foundation of VOP	No.	3.00	0.000%		
6E,02	Foundation PCC M15 grade for levelling course	No.	3.00	0.001%		
6E,04	HYSD bar reinforcement - Foundation	No.	3.00	0.049%		
6E,05	RCC M35 Pile Cap	No.	3.00	0.011%		
6E,06	RCC M35 1.2m dia piles	No.	3.00	0.045%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6E,07	RCC M35 - ABUTMENT/Return Wall	No.	2.00	0.002%		
6E,08	HYSD bar reinforcement - ABUTMENT/Return Wall	No.	2.00	0.002%		
6E,09	RCC M35 - ABUTMENT CAP	No.	2.00	0.002%		
6E,10	HYSD bar reinforcement - ABUTMENT CAP	No.	2.00	0.003%		
6E,11	RCC M35 - PIER	No.	1.00	0.001%		
6E,12	HYSD bar reinforcement - PIER	No.	1.00	0.001%		
6E,13	RCC M35 - PIER CAP	No.	1.00	0.001%		
6E,14	HYSD bar reinforcement -PIER CAP	No.	1.00	0.002%		
6E,15	HYSD bar reinforcement - Super structure Girder	No.	2.00	0.046%		
6E,16	HT Steel for PSC - Girder	No.	2.00	0.031%		
6E,17	PSC M50 - Box Girder/PSC Girder	No.	2.00	0.023%		
6E,18	M-35 for SLAB super structure	No.	2.00	0.014%		
6E,18	Finishing Work (10% cost of overall work)	No.	2.00	0.000%		
6E	Total Bill No. 6E : VOP					
6F	6F Flyover					
6F,01	Structure excavation Ordinary and soft Soils - Flyover	No.	8.00	0.003%	2	0.000%
6F,02	Flyover - PCC M15 grade - levelling course under fdn.	No.	8.00	0.005%	0	
6F,03	HYSD bar reinforcement - Foundation	No.	8.00	0.531%	2.25	0.1492%
6F,04	RCC M35 Pile Cap	No.	8.00	0.104%	-	
6F,05	RCC M35 1.2m dia piles	No.	8.00	0.380%	4.50	0.2137%
6F,06	RCC M35 - ABUTMENT	No.	4.00	0.043%	0	
6F,07	HYSD bar reinforcement - ABUTMENT	No.	4.00	0.053%	0	
6F,08	RCC M35 - ABUTMENT CAP	No.	4.00	0.029%		
6F,09	HYSD bar reinforcement - Abutment cap	No.	4.00	0.049%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6F,10	RCC M35 - Pier Substructure	No.	4.00	0.034%		
6F,11	HYSD bar reinforcement - Pier Substructure	No.	4.00	0.053%		
6F,12	RCC M35 - Pier CAP	No.	4.00	0.059%		
6F,13	HYSD bar reinforcement - Pier CAP	No.	4.00	0.101%		
6F,14	RCC M35 - RCC Girder	No.	4.00	0.029%		
6F,15	PSC M45/M50 - Girder	No.	2.00	0.048%		
6F,16	HYSD bar reinforcement - Girder	No.	6.00	0.133%		
6F,17	HT Steel for PSC - Girder	No.	2.00	0.066%		
6F,18	RCC M35 - SLAB	No.	6.00	0.077%		
6F,19	HYSD bar reinforcement - SLAB	No.	6.00	0.116%		
6F,20	Finishing Work (10% cost of overall work)	No.	6.00	0.184%		
6F	Total Bill No: 6F Flyover					
6G	6G Major Bridges					
6G,01	Structure excavation Ordinary and soft Soils - MJB	No.	22.00	0.012%	14	0.0079%
6G,02	Major Bridge PCC M15 grade - Levelling course	No.	22.00	0.023%	14	0.0147%
6G,03	HYSD bar reinforcement - Foundation	No.	22.00	2.534%	14	1.6123%
6G,04	RCC M35 Pile Cap	No.	22.00	0.646%	14	0.4108%
6G,05	RCC M35 1.2m dia piles	No.	22.00	1.523%	14	0.9692%
6G,06	RCC M35 - Abutment substructure	No.	12.00	0.091%		
6G,07	HYSD bar reinforcement - Abutment Substructure	No.	12.00	0.092%		
6G,08	RCC M35 - ABUTMENT CAP	No.	12.00	0.030%		
6G,09	HYSD bar reinforcement - ABUTMENT CAP	No.	12.00	0.034%		
6G,10	RCC M35 - Pier Substructure	No.	10.00	0.034%		
6G,11	HYSD bar reinforcement - Pier Substructure	No.	10.00	0.052%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6G,12	RCC M35 - Pier CAP	No.	10.00	0.082%		
6G,13	HYSD bar reinforcement - Pier CAP	No.	10.00	0.126%		
6G,14	PSC M45/M50 - Girder	No.	16.00	0.239%		
6G,15	HYSD bar reinforcement -Girder	No.	16.00	0.316%		
6G,16	HT Steel for PSC -Girder	No.	16.00	0.314%		
6G,17	RCC M35 - SLAB	No.	16.00	0.163%		
6G,18	HYSD bar reinforcement - SLAB	No.	16.00	0.245%		
6G,19	Finishing Work (10% cost of overall work)	No.	16.00	0.583%		
6G	Total Bill No: 6G Major Bridges					
6H	6H : ROB					
6H,01	Structural Excavation in ROB foundation	No.	42.00	0.016%	8.00	0.0030%
6H,02	ROB - Foundation PCC M15 grade Levelling course	No.	42.00	0.030%	4.00	0.0028%
6H,03	HYSD bar reinforcement - Foundation	No.	42.00	3.038%	16.50	1.1935%
6H,04	RCC M35 Pile Cap	No.	42.00	0.652%	4.00	0.0621%
6H,05	RCC M35 1.2m dia piles	No.	42.00	2.485%	24.50	1.4493%
6H,06	RCC M35 - ABUTMENT/Return Wall	No.	4.00	0.017%		
6H,07	HYSD bar reinforcement - ABUTMENT/Return Wall	No.	4.00	0.021%		
6H,08	RCC M35 - ABUTMENT CAP	No.	4.00	0.011%		
6H,09	HYSD bar reinforcement - ABUTMENT CAP	No.	4.00	0.018%		
6H,10	RCC M35 - PIER	No.	38.00	0.178%		
6H,11	HYSD bar reinforcement - PIER	No.	38.00	0.276%		
6H,12	RCC M35 - PIER CAP	No.	38.00	0.163%		
6H,13	HYSD bar reinforcement - Pier CAP	No.	38.00	0.278%		
6G,14	PSC M45/M50 - Girder	No.	40.00	0.225%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
6G,15	HYSD bar reinforcement -Girder	No.	40.00	0.290%		
6G,16	HT Steel for PSC -Girder	No.	40.00	0.306%		
6H,14	RCC M35 - SLAB	No.	40.00	0.237%		
6H,15	HYSD bar reinforcement - SLAB	No.	40.00	0.352%		
6H,16	Providing and Fixing Steel Girder for Superstructure as per Technical Specification	No.	4.00	0.904%		
6H,17	Finishing Work (10% cost of overall work)	No.	40.00	0.531%		
6H	Total Bill No. 6H : ROB					
7	Reinforced Earth Wall					
7.01	PCC For RE Wall Foundation	Sqm.	26446.00	0.008%		
7.02	Providing RCC Facia Panel / Block	Sqm.	26446.00	0.431%		
7.03	Filter media behind RE walls	Sqm.	26446.00	0.101%		
7.04	Construction of embankment with Reinforced Earth	Sqm.	26446.00	0.270%		
7.05	RCC crash barrier with friction slab M 40	Sqm.	4228.00	0.243%		
7	Total Amount Reinforced Earth Wall					
8	Service roads/ Slip Roads					
8.01	Construction of Subgrade	Km.	2.43	0.054%		
8.02	Construction of GSB	Km.	2.43	0.111%		
8.03	Constructing Wet Mix Macadam base	Km.	2.43	0.145%		
8.04	Primer coat - Connecting road	Km.	2.43	0.009%		
8.05	Tack coat -1 - Connecting road	Km.	2.43	0.003%		
8.07	Dense Bituminous Macadam course- Connecting road	Km.	2.43	0.045%		
8.08	Bituminous Concrete - Connecting Road	Km.	2.43	0.102%		
8	Total Service roads/ Slip Roads					
9	Toll Plaza					
9.01	Clearing and grubbing - Toll Plaza	No.	2.00	0.000%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
9.02	Construction of embankment - Toll Plaza	No.	2.00	0.096%		
9.03	Construction of Subgrade - Toll Plaza	No.	2.00	0.021%		
9.04	Constructing Granular Sub-base - Toll Plaza	No.	2.00	0.025%		
9.05	Providing xxx mm thick DLC (M15) for Toll plaza	No.	2.00	0.036%		
9.06	Providing xxx mm thick PQC for Toll plaza	No.	2.00	0.241%		
9.07	Providing and fixing of Tool booth	No.	2.00	0.018%		
9.08	Roof over Toll plaza	No.	2.00	0.046%		
9.09	Operation & Office building at toll plaza	No.	1.00	0.127%		
9.11	Toll plaza sign boards	No.	2.00	0.100%		
9.12	Toll Plaza Facilities	No.	2.00	0.207%		
9	Total Toll Plaza					
9.10	Providing operational and maintenance Center	No.	1.00	0.249%		
9.11	Traffic Aid Booth	No.	1.00	0.016%		
9.12	Medical Aid Booth	No.	1.00	0.016%		
10.00	DRAINAGE					
10.01	Drain Excavation	Km.	29.37	0.060%		
10.02	Drain Lining	Km.	29.37	0.419%		
10.03	RCC M 20 Grade Dain	Km.	29.37	0.247%		
10.04	HYSD bar reinforcement	Km.	29.37	0.108%		
10.05	Construction of chute lined drain in shoulder	Km.	29.37	0.377%		
10.06	Construction of energy dissipation basin and sumps	Km.	29.37	0.062%		
10	Total : DRAINAGE					
11.00	Traffic signs, Road markings and other road appurtenances					
11.01a	Providing Kerb M-20 grade	Km.	29.37	0.213%		
11.01b	Painting on Kerbs	Km.	29.37	0.013%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
11.02a	Supplying & Fixing Sign Boards	Km.	31.00	0.556%		
11.03a	Pavement marking	Km.	31.00	0.268%		
11	Traffic signs, Road markings and other road appurtenances					
11.05a	Providing lighting including all	Km.	31.00	0.742%		
11.06	Overhead Signs	Km.	31.00	0.18%		
b)	W-Beam Crash Barrier in Road work					
11.06b	Providing and erecting " W " metal beam crash barrier	Km.	29.37	1.070%		
12	Wayside Amenities/Rest Area					
12.01	Truck Parking service area	No.	2.00	0.996%		
12.02	Smaller Parking service area	No.	3.00	1.091%		
12	Wayside Amenities/Rest Area					
13	Road Side Plantation					
	Land Scaping and Tree plantation	Km.	29.37	0.258%		
13	Environmental Plan					
14	PROTECTION WORKS					
I	Boulder pitchin on slopes					
A	Providing and laying stone pitching on embankment slopes	Km.	29.37	0.321%		
B	Providing and laying filter media underneath stone pitching	Km.	29.37	0.133%		
II	Toe/Retaining wall					
A	Excavation of Retaining Wall + Toe Wall	Km.	1.89	0.028%	0.15	0.002%
B	M-15 PCC Retaining Wall + Toe Wall	Km.	1.89	0.077%	0.15	0.006%
C	M-25 Retaining Wall + Toe Wall	Km.	1.89	1.484%	0.11	0.0863%
D	HYSD - Retaining Wall + Toe Wall	Km.	1.89	1.265%	0.11	0.0736%
14	Total : PROTECTION WORKS					
15	MISCELLANEOUS WORKS					
III	Fencing Work					
A	Providing Chain Link Fencing in ROW	Km.	29.37	1.009%		
B	Providing & Placing Noise Barrier	Km.	9.30	0.366%		

Item No,	Description	Unit	Physical Progress Quantity	Weightage in percentage to the Contract Price	Up to Date Quantity	Percentage of Work Done
15.01	Providing Advanced Traffic Management Systems (ATMS)	Km.	31.00	0.421%		
15.02	Providing min 600 mm dia NP4 pipes across the road for utility work	No.	50.00	0.216%	15.00	0.0432%
15.03	Providing Rain Water Harvesting arrangement as shown in drawing with all materials etc., with all lifts and leads complete as directed by the engineer	No.	62.00	0.068%		
	Others					
15.04	Wearing courses	Km.	31.00	0.241%		
15.05	ROW Survey, centerline fixing along with fixing of ROW pillar and obtaining puation of ROW.....	Km.	31.00	0.926%	31	0.9264%
15.06	Emergency Cross Over	Nos.	6.00	0.016%		
15.07	Helipad	Nos.	1.00	0.016%		
15	Total Bill No.15 : MISCELLANEOUS WORKS					
	Total Physical Progress			100%		17.21%

4.0 Land Acquisition and Clearance

4.1 LA Summary: - A)Length Wise:

Land Acquisition Status									Annexure - G	
Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	SIDE	REMARKS
	FROM	TO								
1	292+000	293+410	1.410				1.410			
2	293+410	293+510	0.100	Tham	231	Huriben wd/o Vali bagas and others	0.100		LHS	
3	293+510	296+350	2.840				2.840			
4	296+350	296+450	0.100	Derol	519	Maniben Wd/o Gambhirsinh Dadabhai and others		0.100	BHS	
5	296+450	297+380	0.930				0.930			
6	297+380	297+455	0.075	Dayadra	504	Ismailbhai Ahamdbhai Isabhai and others	0.075		LHS	
7	297+455	297+600	0.145				0.145			
8	297+600	297+630	0.030	Dayadra	481	Musabhai Ahmadbhai Mala	0.030		RHS	
9	297+630	297+660	0.030				0.030			
10	297+660	297+705	0.045	Dayadra	462,463,465,466,467,468	Umarajibhai Ahamed Valibhai and others,Salimyusuf Ibrahimbhai Mahanmadbhai and others	0.045		BHS	
11	297+705	297+805	0.100				0.100			
12	297+805	297+875	0.070	Dayadra	469	Ikbal Ahmad Isa	0.070		RHS	
13	297+875	298+070	0.195				0.195			
14	298+070	298+135	0.065	Dayadra	435	Ahmadbhai Amijibhai Mithabhai	0.065		RHS	
15	298+135	298+520	0.385				0.385			
16	298+520	298+540	0.020	Dayadra	540	Ismail Aadam Vali and others	0.020		RHS	
17	298+540	298+710	0.170				0.170			
18	298+710	298+750	0.040	Dayadra	356	Gulambhai Ahmadbhai Mahanmadbhai and others	0.040		LHS	
19	298+750	298+875	0.125				0.125			
20	298+875	299+000	0.125	Dayadra	547	Aadambhai Musebhai Aamanjibhai		0.125	BHS	
21	299+000	299+360	0.360				0.360			
22	299+360	299+505	0.145	Dayadra	563,565/A	Usmanbhai Sulemanbhai Adambhai and others,Bibiben Wd/o Valibhai Isapbhai and others	0.145		BHS	
23	299+505	299+650	0.145				0.145			
24	299+650	299+680	0.030	Dayadra	567/B	Valibhai Yusufbhai Isabhai and others	0.030		RHS	

Land Acquisition Status									Annexure - G	
Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	SIDE	REMARKS
	FROM	TO								
25	299+680	299+710	0.030				0.030			
26	299+710	299+820	0.110	Dayadra	569/A, 569/B	Zubedaben Wd/o Mahmadbhai Valibhai and others	0.110		BHS	
27	299+820	300+915	1.095				1.095			
28	300+915	301+000	0.085	Tralsa		Haji Ibrahim Ismail Kothivala and others	0.085		BHS	
29	301+000	301+110	0.110				0.110			
30	301+110	301+150	0.040	Tralsa		Haji Ibrahim Ismail Kothivala and others	0.040		BHS	
31	301+150	301+640	0.490				0.490			
32	301+640	301+850	0.210	Kelod	253/A	Mahmad Musabhai Vali Kalabhai and others		0.210	BHS	
33	301+850	305+000	3.150				3.150			
34	305+000	305+080	0.080	Pipaliya	213	Rashid Musa Ali and others	0.080		RHS	
35	305+080	305+155	0.075				0.075			
36	305+155	305+210	0.055	Pipaliya	215	Rashid Musa Ali and others	0.055		RHS	
37	305+210	306+050	0.840				0.840			
38	306+050	306+155	0.105	Karela	120	Thakorhai Lalubhai and others	0.105		LHS	
39	306+155	306+480	0.325				0.325			
40	306+480	306+530	0.050	Karela	61	Rameshbhai Falubhai Patel	0.050		LHS	
41	306+530	309+640	3.110				3.110			
42	309+640	309+690	0.050	Kurchan	574	Vali Mahmad Abhram Vali	0.050		LHS	
43	309+690	309+880	0.190				0.190			
44	309+880	310+030	0.150	Kurchan	529/1,524/ 1,523/1,52 2,527	Yusuf Ibrahim Umarji and others,Ismail Ibrahim Vali,Aadam Vali and others		0.150	BHS	
45	310+030	310+040	0.010				0.010			
46	310+040	310+120	0.080	Kurchan	495	Ismail Mahnmad Aku	0.080		RHS	
47	310+120	312+300	2.180				2.180			
48	312+300	312+570	0.270	Simaltha	42	Administrator of Kamnath Mahadev	0.270		BHS	
49	312+570	313+630	1.060				1.060			
50	313+630	313+735	0.105	Simaltha	303	Maheshbhai Vasava		0.105	RHS	
51	313+735	316+780	3.045				3.045			

Land Acquisition Status										Annexure - G	
Sr.No	CHAINAGE		LENGTH (KM)	VILLAGE	SURVEY NO	Owner Name	CLEAR LENGTH (KM)	UNCLEAR LENGTH (KM)	SIDE	REMARKS	
	FROM	TO									
52	316+780	316+875	0.095	Dora	733	Old Govt. Land		0.095	BHS		
53	316+875	317+600	0.725				0.725				
54	317+600	317+710	0.110	Dora	620171	Administrator of Brahmanpanch	0.110		BHS		
55	317+710	319+800	2.090				2.090				
56	319+800	319+890	0.090	Danda	605	Jayantibhai Lallubhai		0.090	BHS		
57	319+890	320+230	0.340				0.340				
58	320+230	320+290	0.060	Telod	385	Administrator of Telod Kabripanth, Ambalal Ganeshbhai.	0.060		RHS		
59	320+290	320+340	0.050				0.050				
60	320+340	320+410	0.070	Telod	393	Administrator of Telod Kabripanth, Ambalal Ganeshbhai.	0.070		RHS		
61	320+410	321+220	0.810				0.810				
62	321+220	321+250	0.030	Suthodra	97	Mohansang Chhatrasang Deputy and others		0.030	RHS		
63	321+250	321+330	0.080				0.080				
64	321+330	321+410	0.080	Suthodra	108	Harisinh Jitsinh	0.080		LHS		
65	321+410	321+520	0.110				0.110				
66	321+520	321+700	0.180	Suthodra	106	Rukshanaben Jashubha Bhaibava and others	0.180		BHS		
67	321+700	321+850	0.150				0.150				
68	321+850	321+905	0.055	Suthodra	118	Rajendrasinh Udesinh		0.055	RHS		
69	321+905	322+130	0.225				0.225				
70	322+130	322+245	0.115	Matar Talpad	468,467	Jaydevprasad Ramanlal,Shree Bhikhabhai Laljibhai		0.115	BHS		
71	322+245	323+000	0.755				0.755				
Length % of Project		31.000					29.925	1.075			
		100%					96.53%	3.47%			

B)Area Wise:

Package - 3 (Sampa to Manubar)(Km 323.000 to Km 292.00)							
Sl. No.	Village Name	Taluka & District	Area in Hec.	Award (Rs. In Cr.)	Disbus Area in Hec.	Disburs (Rs. In Cr.)	Disbus Area in %
1	Matar Talpad	Tal.-Amod Dist.-Bharuch	19.7199	10.02	16.7231	8.43	85%
2	Vanta Matar		1.6709	1.64	0.6865	1.37	41%
3	Sunthodara		13.0293	1.77	13.0293	1.62	100%
4	Telod		3.4501	1.24	2.8330	1.15	82%
5	Danda		29.1681	19.81	28.6605	19.46	98%
6	Dora		38.0178	22.58	37.0607	22.17	97%
7	Simlatha		21.2190	42.05	19.6934	38.39	93%
8	Vantarsa		0.2261	0.04	0.2261	0.04	100%
9	Kurchan		18.1489	3.21	17.0847	3.00	94%
10	Padariya	Tal. & Dist.-Bharuch	5.7697	2.78	5.7697	2.78	100%
11	Karela		42.1435	20.70	40.8154	20.09	97%
12	Pipaliya		12.4403	3.78	12.2705	3.71	99%
13	Kelod		25.5545	24.16	24.4512	23.46	96%
14	Taralsa		16.5034	11.56	15.5425	10.88	94%
15	Dayadara		20.9353	8.48	17.1477	7.64	82%
16	Derol		35.3771	35.89	34.6392	35.12	98%
17	Tham		8.1923	4.22	7.9318	4.00	97%
18	Kanthariya		8.6506	11.01	6.6815	9.97	77%
	TOTAL AWARD PKG #3		320.2168	224.94	301.25	213.27	94%

4.2 Clearances Summary: -

Environment				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
As per Schedule-A (Annex-V) – The Environmental clearance have been obtained				
Forest Land/Tree				
Proposal Description	Status	Length impacted	Current stage	Issues/Comments
Tree cutting permission received on dated 25.03.2019 with letter no. NHAI PIU SURAT (Expressway)/FR-02/2019/1717				

4.3 Status of utility shifting: -

Utility Category	Name/ Department	Status	Length affected	Date & letter of request by Authority for estimate	Date & letter when Estimate was Received from concerned dept.	Date & letter when Estimate was Verified By IE.	Date & letter of Approval by Authority RO/ HQ	Date & letter of Deposit of super-vision charge	Progress of Physical Shifting	Date of Certification from Agency for Completion	Estimate Amount	Issue/ Comments
Water	GWSSB	Estimate is under progress	80 M	-	-	-	-	-	-	-	-	-
	SSNNL	SSNNL asking authority to get into agreement and rent.	730 M									
Electricity	DGVCL	PVKPL submit supervision charges vide Letter #80 on 16.05.2019	2640 M	-	-	#72,73 & 74 on 13.02.2019	-	Supervision Charges Paid for 1) Palej on 24.05.2019 2) Amod on 23.05.2019 3) Bharuch (Rural) Pending-	-	-	-	Issue of Supervision charges of 2.5% (as per NHAI) & 15% as demanded by DGVCL is to be resolved
	GETCO	3/6 is submitted and rest are under progress	710 M			#342 on 01.05.2019						
Gas Pipe Lines	GAIL		300 M					Supervision Charges Paid by NHAI without GST				
Others	Trees	Charges Paid to DFO	900 M	#PVKEPL/V KE3/NHAI/ 100/2019 on 28.02.2019	#548-51/18-19 on 16.03.2019		-	NHAI/PIU Surat/2019/P-3-5/3195 On 17.05.2019	-	-	-	-

5.0 Change of Scope:-

Sr. No.	Proposal Details	Date of first submission to IE	Current Status	COS Amount	Expected/Actual date of Approval
	NIL	NIL	NIL	NIL	NIL

6.0 Mobilization of Resources.

Sr. No	Equipment	Unit	Tentative Planning	Deployed Machinery Month of July-19
1	Excavator	Nos	30	21
2	Motor Grader	Nos	20	12
3	Vibratory Roller	Nos	25	18
4	Wet Mix/ DLC Paver	Nos	1	-
5	Wet Mix Plant	Nos	1	1
6	PQC Paver	Nos	1	1
7	Pneumatic Tyre Roller	Nos	0	-
8	Dumpers/Tippers	Nos	100	51
9	FE Loaders/JCB	Nos	10	7
10	Water Tanker	Nos	30	20
11	Batching Plant CP60	Nos	2	2
12	Batching Plant CP 120	Nos	2	1
13	Transit Mixers	Nos	20	14
14	Concrete Pump	Nos	1	1
15	Kerb Machine	Nos	1	0

7.0 Financial Progress Details

7.1 Pen Picture - Escrow

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Cumulative inflow to Escrow till previous month (Cr)	Cumulative outflow from Escrow till previous month (Cr)	Inflow to Escrow During the month (Cr)	Outflow from Escrow during the month (Cr)
1712.00	1027.2 Cr.	186.26	155.06	3.20	31.19

7.2 Escrow detail

Total Bid Project Cost (Cr.)	Total Project Cost (Cr.)	Escrow Plan till date-Debt (HAM)(Cr)	Escrow Plan till date- Equity (HAM)(Cr)	Escrow Plan till date- VGF (HAM)(Cr)	Escrow Actual till date-Debt (HAM)(Cr)	Escrow Actual till date- Equity (HAM)(Cr)	Escrow Actual till date- YGF (HAM)(Cr)
1712.00	1027.2 Cr.	142.03	102.72	265.36	0	103.49	0

8.0 QA/QC Report.

8.1 Test conducted on

NATIONAL HIGHWAY AUTHORITY OF INDIA														
Project		: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)												
Client		: National Highways Authority Of India												
Independent Engineer		: Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.												
CONCESSIONAIRE		: Patel Vadodara Kim Expressway Private Limited												
EPC CONTRACTOR		: Patel Infrastructure Limited												
MONTHLY PROGRESS REPORT MONTH OF JULY- 2019														
Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted								Remarks	
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed		Cum. No. of Test
OGL & Cutting soil														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	10	0	10	0	0	0	10	0	10	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	0	0	0	0	0	0	0	0	0	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	LL= Not>50 %, PI =Not> 25 %	10	0	10	0	0	0	10	0	10	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc	0	0	0	0	0	0	0	0	0	
5	CBR	IS 2720 Part 16	1 test as required	Min. 8 % or as per design	0	0	0	0	0	0	0	0	0	
6	Density of Comp.Layer	IS 2720 Part 28	1 set of 10 tests/ 3000 m ²	90-95 % of lab MDD	74	7	81	0	0	0	74	7	81	
7	Moisture Cont.	IS 2720 Part 2	2 test per 3000 m ³	-2% to +1 % OMC	0	0	0	0	0	0	0	0	0	
Borrow Area (Embankment & Subgrade)														
1	Free Swell Index	IS 2720 Part 40	2 test per 3000 m ³	50 % Max	1758	0	1758	175	0	175	1933	0	1933	
2	Grain Size Analysis	IS 2720 Part 4	2 test per 3000 m ³	-	1758	0	1758	175	0	175	1933	0	1933	
3	Plasticity Index	IS 2720 Part 5	2 test per 3000 m ³	LL= Not>50 %, PI =Not> 25 %	1758	0	1758	175	0	175	1933	0	1933	
4	Max. Dry Density	IS 2720 Part 8	2 test per 3000 m ³	Up to 3m 1.52 gm./cc More than 3m 1.60 gm./cc	1758	0	1758	175	0	175	1933	0	1933	
5	CBR	IS 2720 Part 16	1 test per 3000 m3	Min. 8 % as per design	113	0	113	5	0	5	118	0	118	
Earthwork Field test														
1	Density of Comp.Layer (Emb.)	IS 2720 Part 28	1 set of 10 tests per 3000 m ²	95% of Lab MDD	10746	116	10862	3	1	4	10749	117	10866	
2	Density of Comp.Layer (Sub grade & Earthen shoulder)	IS 2720 Part 28	1 set of 10 tests per 2000 m ²	97% of Lab MDD	0	0	0	0	0	0	0	0	0	
EPC Contractor's Representative				Concessionaire's Representative				IE's Representative						



NATIONAL HIGHWAY AUTHORITY OF INDIA



Project	: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)
Client	: National Highways Authority Of India
Independent Engineer	: Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.
CONCESSIONAIRE	: Patel Vadodara Kim Expressway Private Limited
EPC CONTRACTOR	: Patel Infrastructure Limited

MONTHLY PROGRESS REPORT

MONTH OF JULY- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted								Remarks	
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
GSB														
1	Sieve Analysis		1 Test /400M ³	As per MORT&H Table 400-1	14	0	14	0	0	0	14	0	14	
2	Plasticity Index	IS 2720 Part 5	1 Test /400M ³	LL=Not>25% PI=Not>6%	13	0	13	0	0	0	13	0	13	
3	Max. Dry Density	IS 2720 Part 8	1 TEST PER SOURCE		12	0	12	0	0	0	12	0	12	
4	CBR	IS 2720 Part 16	As Required	30% Min.	5	0	5	0	0	0	5	0	5	
5	Water Absorption	IS 2386 Part 3	As Required	2% Max.	3	0	3	0	0	0	3	0	3	
6	AIV	IS 2386 (P-4) & IS 5540	As Required	40% Max	7	0	7	0	0	0	7	0	7	
7	Density of Comp.Layer	IS 2720 Part 28	1 Test /1000M ³	98% of Lab MDD	32	0	32	0	0	0	32	0	32	
PHYSICAL PROPERTIES OF AGGREGATE FOR CONCRETE														
1	Sieve Analysis of CA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	90	0	90	28	0	28	118	0	118	
2	Sieve Analysis of FA	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	60	0	60	28	0	28	88	0	88	
3	Aggregate Impact Value	IS 2386 Part 4	1 Test/Concreting Day	As per IS 383	60	0	60	28	0	28	88	0	88	
4	Flakiness Index	IS 2386 Part 1	1 Test/Concreting Day	As per IS 383	60	0	60	28	0	28	88	0	88	
5	Silt Content	IS 383	As Required		60	0	60	15	0	15	75	0	75	
6	Specific Gravity & W A	IS 2386 PART 3	1 Test/Month		3	0	3	3	0	3	6	0	6	
Concrete Mix Design (cube sets)														
1	M15	7 Days	IS-516	As per MoRT&H	0	0	0	0	0	0	0	0	0	
		28 Days			0	0	0	0	0	0	0	0	0	
2	M20 Kerb	7 Days			0	0	0	0	0	0	0	0	0	
		28 Days			0	0	0	0	0	0	0	0	0	
3	M20	7 Days			0	0	0	0	0	0	0	0	0	
		28 Days			0	0	0	0	0	0	0	0	0	
4	M25 PCC	7 Days			4	0	0	5	0	5	9	0	5	
		28 Days			12	0	0	12	0	12	24	0	12	
5	M30	7 Days			6	0	0	8	0	8	14	0	8	

EPC Contractor's Representative

Concessionaire's Representative

IE's Representative



NATIONAL HIGHWAY AUTHORITY OF INDIA



Project	: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)
Client	: National Highways Authority Of India
Independent Engineer	: Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.
CONCESSIONAIRE	: Patel Vadodara Kim Expressway Private Limited
EPC CONTRACTOR	: Patel Infrastructure Limited

MONTHLY PROGRESS REPORT

MONTH OF JULY- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted								Remarks	
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
5	28 Days				12	0	0	15	0	15	27	0	15	
6	M35 7 Days				14	0	0	45	0	45	59	0	45	
	28 Days				36	0	0	45	0	45	81	0	45	
7	M35 Pile 7 Days				9	0	0	6	0	6	15	0	6	
	28 Days				21	0	0	21	0	21	42	0	21	
8	M35 RE block 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
9	M40 7 Days				1	0	0	2	0	2	3	0	2	
	28 Days				3	0	0	12	0	12	15	0	12	
10	M45 7 Days				1	0	0	0	0	0	1	0	0	
	28 Days				6	0	0	3	0	3	9	0	3	
11	M50 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
12	M40 PQC 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
13	M40 PQC Fl. Strength 7 Days				0	0	0	0	0	0	0	0	0	
	28 Days				0	0	0	0	0	0	0	0	0	
14	DLC 7 Days	IS-516	10 cubes	As per MoRT&H	0	0	0	30	12	42	30	12	42	

EPC Contractor's Representative

Concessionaire's Representative

IE's Representative



NATIONAL HIGHWAY AUTHORITY OF INDIA



Project	: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)
Client	: National Highways Authority Of India
Independent Engineer	: Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.
CONCESSIONAIRE	: Patel Vadodara Kim Expressway Private Limited
EPC CONTRACTOR	: Patel Infrastructure Limited

MONTHLY PROGRESS REPORT

MONTH OF JULY- 2019

Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted								Remarks	
					Up To Previous Month			This Month			Total Upto Date			
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test	
Field Concrete (cube sets)														
1	M15		7 Days 28 Days	IS-516 1 test - 0-5 M3 2test - 6-15 m3 3test - 16-30 m3 4 test - 31-50 m3 +1 test for every 50m3 concrete	As per MoRTH&H	22	0	22	0	0	0	22	0	22
						85	0	85	0	0	0	85	0	85
2	M20 Kerb		7 Days 28 Days		As per MoRTH&H	0	0	0	0	0	0	0	0	0
						2	0	2	0	0	0	2	0	2
3	M25 PCC		7 Days 28 Days		As per MoRTH&H	122	0	122	61	0	61	183	0	183
						120	0	120	276	0	276	396	0	396
4	M30		7 Days 28 Days		As per MoRTH&H	52	0	52	33	0	33	85	0	85
						135	0	135	2	0	2	137	0	137
5	M35		7 Days 28 Days		As per MoRTH&H	38	0	38	18	0	18	56	0	56
						79	0	79	154	0	154	233	0	233
6	M35 Pile		7 Days 28 Days		As per MoRTH&H	183	0	183	45	0	45	228	0	228
						606	0	606	548	0	548	1154	0	1154
7	M35 RE block		7 Days 28 Days		As per MoRTH&H	0	0	0	0	0	0	0	0	0
						0	0	0	0	0	0	0	0	0
8	M40		7 Days 28 Days		As per MoRTH&H	1	0	1	1	0	1	2	0	2
						3	0	3	1	0	1	4	0	4
9	M45		7 Days 28 Days		As per MoRTH&H	0	0	0	0	0	0	0	0	0
						0	0	0	0	0	0	0	0	0
10	M50		7 Days 28 Days		As per MoRTH&H	0	0	0	0	0	0	0	0	0
						0	0	0	0	0	0	0	0	0

EPC Contractor's Representative

Concessionaire's Representative

IE's Representative



NATIONAL HIGHWAY AUTHORITY OF INDIA



Project	: Construction of Eight lane Vadodara Kim Expressway from Km. 292.000 to Km. 323.000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA - Package III)
Client	: National Highways Authority Of India
Independent Engineer	: Aarvee Associates Architects Engineers & Consultant Pvt. Ltd.
CONCESSIONAIRE	: Patel Vadodara Kim Expressway Private Limited
EPC CONTRACTOR	: Patel Infrastructure Limited

MONTHLY PROGRESS REPORT

MONTH OF JULY- 2019


Sr. No.	Name of Test	Testing Method	Frequency of Test	Specification Requirements	Number of Tests Conducted								Remarks
					Up To Previous Month			This Month			Total Upto Date		
					Passed	Failed	Total No. of Test	Passed	Failed	Total No. of Test	Passed	Failed	Cum. No. of Test
11	M40 PQC	IS-516	1 test of 2 cubes & 2beams for 150 m ³ or Min. 6 cubes & 6 beams for the day	As per MoRT&H	0	0	0	0	0	0	0	0	0
	28 Days				0	0	0	0	0	0	0	0	0
12	M40 PQC F.S	IS-516	7 Days	As per MoRT&H	0	0	0	0	0	0	0	0	0
	28 Days				0	0	0	0	0	0	0	0	0
13	DLC	IS-516	1set of 3cubes for 1000 m ²	As per MoRT&H	0	0	0	0	0	0	0	0	0
14	DLC	FDD IS 2720 Part 28	1 Test /2000M ²	98% of Ref. Density	0	0	0	0	0	0	0	0	0
Cement													
1	Fineness	IS 4031	1 Test/Week		22	0	22	3	0	3	25	0	25
2	Consistency	IS 4031	1 Test/Week		16	0	16	3	0	3	19	0	19
3	Setting Time	IS 4031	1 Test/Week		16	0	16	3	0	3	19	0	19
4	Soundness	IS 4031	1 Test/Week		2	0	2	0	0	0	2	0	2
5	Compressive Strength	IS 4031	1 Test/Week										
a) 3 Days			01 set = 3 Cube		16	0	16	3	0	3	19	0	19
b) 7 Days			01 set = 3 Cube		14	0	14	6	0	6	20	0	20
c) 28 Days			01 set = 3 Cube		14	0	14	10	0	10	24	0	24

EPC Contractor's Representative

Concessionsaire's Representative

IE's Representative

8.2 Weather report



Contractor's Representative

Concessionaire's Representative

IE 's Representative

9.0 Safety Features

9. 1 Pen picture of safety features

Location of Black spot	Suggested Remedial Measures with in provisions of Concession Agreement	Additional Remedial Measures (if any)	Financial implications of additional Remedial Measures for Authority
NIL			

9.2 Accident report : NIL

10.0 Review status of drawings/design reports

10.1 Structure drawing status

Design Status of Manubar- Sanpa Project [As on 31.07.2019]								
Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
1	Pipe Culvert	35	35	-	-	Submitted via direct mail from SES to IE dated 15.05.2019 at 2:36 PM	Found in order as per MoM dt. 17.05.2019	-
2	Box Culvert	27	21	-	-	Submitted via letter no. 050 dated 17.04.2019, also via direct mail from SES on 26.05.2019 at 5:44pm for BC 315+225, also 12 submitted via letter no. 089 dt. 27.05.2019, 316+420 submitted via letter no. 128 dt 27.06.2019	316+420 approval received via letter no. 632 dt. 16.07.2019	12 Nos are found in order (less than 20°) in MOM
3	Flyover	1	1	-	299+375	Submitted via letter no. 071 dated 09.05.2019	Comments received via letter No. 584 dated 01.07.2019	Pending with concessionaire
4	Major Bridge	3	3	-	302+732	Submitted via letter no. 029 dated 28.03.2019	Comments received via letter No. 383 dated 11.05.2019	Pending with Concessionaire
					318+875	Submitted via letter no. 039 dated 10.04.2019	Comments received via letter No. 338 dated 01.05.2019	Pending with Concessionaire
					321+280	Submitted via letter no. 030 dated 28.03.2019	Comments received via letter No. 387 dated 11.05.2019	Pending with IE
5	Minor Bridge	11	10	-	294+085	Directly by SES to Aarvee via mail dt. 25.05.2019 at 6:20 pm	-	Pending with IE

Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
5	Minor Bridge	11	10	-	296+432	Direct mail from SES to IE dated 01.06.2019 at 10:19 AM and letter no. 117 dt.21.06.2019	AA/VKE/PVKEPL/144/19-20/Q&M/602 Dt. 08.07.2019	Pending with concessionaire
					297+472	Submitted via letter no. 017 dated 28.02.2019, also Directly by SES to Aarvee via mail dt. 24.05.2019 at 6:22 pm. compliance submitted via letter no. PVKEPL/VKP3/IE/178/2019 dt. 23.07.2019	Comments received via letter No. 531 dated 21.06.2019	Pending with IE
					297+562	Submitted via direct mail from SES to IE dated 29.05.2019 at 6:41 PM	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with Concessionaire
					304+450	Directly by SES to Aarvee via mail dt. 31.05.2019 at 4:45 pm	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with Concessionaire
					307+731	Submitted via direct mail from SES to IE dated 29.05.2019 at 7:00 PM	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with Concessionaire
					309+100	Submitted via letter no. 135 dated 05.04.2019	Comments received via letter No. 355 dated 06.05.2019	Pending with Concessionaire
					309+840	Submitted via letter no. 014 dated 21.02.2019, also Directly submitted by SES to Aarvee via mail dt. 23.05.2019 at 6:41 pm	-	Pending with IE
					310+752	Submitted via letter no. 132 dt. 12.07.2019	-	Pending with IE

Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
5	Minor Bridge	11	10	-	313+835	Submitted via direct mail from SES to IE dated 29.05.2019 at 4:52 PM	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613 Dt. 09.07.2019	Pending with Concessionaire
					314+314	Directly by SES to Aarvee via mail dt. 25.05.2019 at 6:19 pm and via letter no. PVKEPL/VKE3/IE/177/2019 dt. 23.07.2019	-	Pending with IE
6	PUP	30	30	-	-	-29 Nos via letter No. 21 dated 22.10.2018 - 1 No via letter No. 37 dated 12.12.2018 -Further 18 Nos revised Submitted Via ltr no. 18 on 28.02.2019, also Directly submitted by SES to Aarvee via mail dt. 23.05.2019 at 6:41 pm R3-PVKEPL/HO/VKP3/IE/093/2019 dt. 28.05.2019 - Further revised 12 Nos submitted via 049 on 17.04.2019 -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm	comments received via letter no. AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/357 dated 06.05.2019 and AA/VKE/PVKEPL/092/19-20/DESIGN REVIEW/442 dated 28.05.2019 on Geotech reports 3 Approved vide AA/VKE/PVKEPL/0114/19-20/DESIGN REVIEW/472 Dt. 03.06.2019 18 Approved vide AA/VKE/PVKEPL/0115/19-20/DESIGN REVIEW/473 Dt. 03.06.2019	9 Nos. Pending wih concessionaire
7	VUP	3	3	-	295+575	Directly by SES to Aarvee via mail dt. 24.05.2019 at 6:22 pm	AA/VKE/PVKEPL/0116/19-20/DESIGN REVIEW/474 Dt. 03.06.2019	Approved by IE
					303+830	Submitted via direct mail from SES to IE dated 30.05.2019 at 8:00 PM	-	Pending with IE
					312+720	Submitted via letter no. 024 dated 22.10.2018	Comments received via letter No. 053 dated 02.02.2019	Complied.

Sr.No	Type of Structure	Total scope [in Nos.]	Nos. of structures Submitted to IE	Nos. of structures Approved by IE	Chainage	Submission to IE	Comments from IE	Remarks
8	VOP	1	-	-	307+193	Submitted via PVKEPL/HO/VKP3/IE/129/2019 dt. 09.07.2019	-	Pending with IE
9	LVUP	7	7	1		Submitted via letter no. 021 dated 22.10.2019, also 4 submitted Directly by SES to Aarvee via mail dt. 26.05.2019 at 4:55 pm, 311+047 submitted via direct mail from SES on 28.05.2019 at 8:20 pm -Directly by SES to Aarvee via mail dt. 30.05.2019 at 8:00 pm 6 submitted via letter no. 127 dt. 25.06.2019	311+047 approved by AA/VKE/PVKEPL/0119/19-20/DESIGN REVIEW/485 Dt. 06.06.2019. comments on 6 LVUP received via letter no. 590 Dt. 04.07.2019	1 approved 6 to be complied by concessionaire
10	ROB	1	1	-	293+014	Submitted via letter no. 046 dated 26.04.2019	Comments received via IE letter no. 526 dt. 17.06.2019	Pending with concessionaire

10.2 Highway drawing status

Plan and Profile				
Sr No.	Description	Concessionaire Submission Letter No. and Date	IE's comment Letter No. and Date	Remark
1	MCW	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	
2	Connecting road	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	
3	VOP Approaches	# 35 on 08.04.2019	# 476 Dt. 04.06.2019	

Abstract of Pavement Design

Connecting Road / Main Carriageway & Type of Pavement		Pavement Composition	Status	Remark	
connecting Roads/ Overpass Cross Roads	Flexible Pavement	New Construction (10 MSA)	40 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +250 mm WMM + 200 mm GSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			30 mm BC + 50 mm DBM +100 mm WMM + 150 mm CTSB + 500 mm Subgrade with 10% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
			40 mm BC + 100 mm Aggregate Layer (WMM) + 200 mm Cemented Base + 250 mm GSB + 500 mm Subgrade with 10 % effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019
Main Carriage Way	Rigid Pavement	New Construction	300 mm PQC + 150 mm DLC + 150 mm GSB+ 500 mm Subgrade with 8% effective CBR	APPROVED	Letter no. AA/VKE/PVKEPL/051/18-19/Design Review/176 dated 13.03.2019

PLANT & APPROVAL STATUS

CRUSHER:-

300 TPH @ Rajpardi for Aggregates – Functional

Batching Plant:-

1. Batching Plant (60 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
2. Batching Plant (112 CUM) @ Tralsa Camp (KM 299+350 R/S) - Functional
3. Batching Plant (60 CUM) @ Dayadra (KM 300+000 L/S) - Functional

10.3 Review status of source approvals

Course Aggregates:-

1. Rajpardi Quarry Approved vide letter no. 85 dated 15th FEB 2019

Fine Aggregates:-

Bodeli Source Approved vide letter no. 86 dated 16th FEB 2019

Nareshwar Source Approved vide letter no. 86 dated 16th FEB 2019

Cement:-

M/s Birla Corporation Ltd., Chanderiya, Rajasthan	vide 048 dated 02 th Feb 2019
M/s Ultra Tech Cement Ltd., Mumbai	vide 048 dated 02 th Feb 2019
M/s Udaipur Cement works lid.	Vide 048 dated 02 th Feb 2019
M/s Sanghi Industries Ltd., Kutch District, Gujarat.	Vide 048 dated 02th Feb 2019
M/s JK Lakshmi Cement Ltd., Sirohi, Rajasthan	vide 048 dated 02 th Feb 2019
M/s Gujarat Sidhee cement	vide 281 dated 11 th March 2019
M/s Hathi Cement	vide 289 dated 13 th March 2019
M/s Nuvoko Cement	vide 546 dated 24 th July 2019

Chemical Admixture:-

M/S BASF India Limited Approved vide letter no. 062 dated 12th Feb 2019

M/S Kunal Conchem Pvt Ltd Approved vide letter no. 062 dated 12th Feb 2019

M/S STO vide letter no. 288 dated 13th April 2019

M/S Salimar Seal and Tar Product vide letter no. 676 dated 29th July 2019

M/S Yahska polymers Private limited vide letter no. 674 dated 29th July 2019

M/S CAC vide letter no. 677 dated 29th July 2019

Reinforcement Steel:-

M/s Essar Steel Limited, Mumbai

M/s Electrosteel Steel Limited, Kolkatta

Steel Authority of India Limited (SAIL)

Tata Iron and Steel company Limited (TISCO)

Rashtriya Ispat Nigam Limited (RINL)

Jindal Steel & Power Limited (JSPL)

NP4 Hume Pipe:-

M/s Giriraj Hume Pipes Industries, Bodeli Approved vide letter no. 066 dated 12th Feb 2019
Approved Quantity of 1200 Dia NP4 Pipes – 700 Nos.
M/s T&G Approved vide letter no. 547 dated 24th June 2019

Concrete Mix Design:-

- 1) M-15 PCC, M-20 PCC, M-25 RCC, M-30 RCC, M-35 RCC, M-35 Pile, M-40 RCC
With Ultratech OPC 53 Grade cement, Timba Quarry Aggregates, Bodeli and Nareshwar Sand and Kunal Con Plast Admixture. Approved vide letter no. 131 dated 25th Feb 2019.
- 2) M-15 PCC, M-20 PCC, M-25 RCC, M-30 RCC, M-35 RCC, M-35 Pile, M-40 RCC
With Ultratech OPC 53 Grade cement, Timba Quarry Aggregates, Bodeli and Nareshwar Sand and BASF Admixture. Approved vide letter no. 132 dated 25th Feb 2019.

Borrow Area:-

Status	Number of Borrow areas	Qty(Cum)
Approved	27	998817
Compliance Req	21	790275
Compliance Done	1	14700
submitted - Under Review with IE	12	429200
Req. to submit	3	95370
Total		2328362

Independent Laboratory:-

Mukesh A Patel, Ahmedabad Approved vide letter no. 065 dated 12th Feb 2019
Geo Design & Research Pvt Ltd Approved vide letter no. 283 dated 11th April 2019

NCR:-

NCR.01:- Embankment construction is carried out on review stretches without ground improvement. By Letter no. 209 on 22.03.2019 and complied Vide letter 56 on dated 19.04.2019. IE reviewed and commented vide letter mo 451 on dated 30.05.2019.

NCR.02:- Embankment construction is carried out on review stretches without ground improvement. By Letter no. 253 on 08.04.2019 and complied Vide letter 56 on dated 19.04.2019.IE reviewed and commented vide letter mo 466 on dated 31.05.2019.

NCR.03:- Construction of Raft is carried out 500mm below the OGL at interface of PUP at Ch. 304+170 on LHS.Rectification Done.

NCR.04:- PCC Construction is carried out at Foundation level over un-compacted earth fill of 900mm thick for the construction of PUP at Km. 305+058 and Km. 309+550. Rectification work in progress.

NCR.05:- Construction of back fill is carried out in a single layer with embankment of 1.5m depth around the HPC at ch.303+408. Rectification work in progress.

DETAILS OF CORRESPONDENCE IN THE YEAR OF 2018 BY PVKEPL

Sr. No.	Letter No.	Date	Letter from PVKEPL Reg.
1	PVKEPL/HO//VKE3/153/2019	06.07.2019	Details of Authorized nominated person to interact with GAIL- Reg.
2	PVKEPL/HO/VKP3/IE/129/2019	09.07.2019	Regarding Submission of detailed Drawing, Design and Geotech report for VOP at Ch. 307 + 170
3	PVKEPL/HO/VKE3/IE/130/2019	09.07.2019	Submission of Monthly progress Report for the Month of June 2019- Reg.
4	PVKEPL/HO/VKP3/NHAI/131/2019	12.07.2019	Submission of Certificate for Lower rate deduction of TDS for the above captioned project work
5	PVKEPL/HO/VKP3/IE/132/2019	12.07.2019	Regarding Submission of detailed design and drawing for MNB at Ch. 310 + 720
6	PVKEPL/HO/VKE3/IE/133/2019	12.07.2019	Submission of Monthly progress Report for the Month of June 2019- Reg.
7	PVKEPL/HO/VP3/PIU/134/2019	19.07.2019	Submission of detailed design and drawing for ROB between Tham and Samni stations (between EP No. 9/8 & 9/10) at Ch. 293 + 014
8	PVKEPL/HO/VP3/PIU/135/2019	20.07.2019	Contract price Weightages as per Annexure - 1 of Schedule - G of Concession Agreement
9	PVKEPL/VKE3/IE/177/2019	23.07.2019	Regarding Submission of detailed Drawing, Design, Hydrology & Geo-tech Report for MNB at Ch. 314 + 314
10	PVKEPL/VKE3/IE/178/2019	23.07.2019	Regarding Submission of detailed Drawing, Design, Hydrology and Geo-tech Report for MNB at Ch. 297 + 472
11	PVKEPL/VKE3/IE/179/2019	24.07.2019	Regarding Submission of detailed Drawing and Design for MJB at Ch. 321 + 253
12	PVKEPL/VKE3/IE/180/2019	25.07.2019	Six Monthly (MoEF) Monitoring Report No. 1 from March - 2019 to July - 2019
13	PVKEPL/HO/VKP3/IE/136/2019	29.07.2019	Contract Price Weightage as per Annexure - 1 of Schedule - G of Concession Agreement
14	PVKEPL/HO/VKP3/NHAI/137/2019	29.07.2019	Regarding Approval of the Utility shifting estimate of DGVCL
15	PVKEPL/HO/VKP3/IE/138/2019	30.07.2019	Regarding Slow Progress notice issued towards the likely delay in achievement of Milestone - 1 (Schedule - G) of Concession Agreement - Reg.


DETAILS OF CORRESPONDENCE IN JULY- 2019 Between Client & PVKEPL

Sr. No.	Letter No.	Date	Letter from Client Reg.
1	NHAI/PIU-Surat (Expressway)/P-3-F/P-3-T/2019/4063	01.07.2019	Submission of Power of Attorney for the captioned project
2	NHAI/PIU-Surat (Expressway)/P-3-S/2019/S1-1-Gas/4075	02.07.2019	Construction of Minor Bridge across gas pipeline (GAIL) along Vadodara Mumbai Expressway
3	NHAI/PIU-Surat (Expressway)/P-1/2/3/4/5/49/2019/4076	02.07.2019	Monitoring and Management of the Ongoing Contracts
4	NHAI/PIU-SURAT (Expressway)/P-3-F/2019/4133	03.07.2019	Submission of Evidence of Contractor's All Risks Insurance Policy - Reg.
5	NHAI/PIU-SURat (Expressway)/37/2019/4136	04.07.2019	Furnishing of Information under RTI Act, 2005- Information - Reg.
6	NHAI/PIU-SURat (Expresesway) /51-1-Gas Pipeline/2019/4198	08.07.2019	Approval for GAD for construction of Vadodara - Mumbai Expreesway across GAIL's Natural Gas Pipeline
7	NHAI/PIU-Surat (Expressway)/P-1-U/P-2-U/P-3-U/2019/4288	12.07.2019	Details of Authorized Nominated person to interact with M/s. GAIL - Reg.
8	NHAI/PIU-Surat (Expressway)/P-3-P/2019/4322	13.07.2019	Contract Price Weightages as per Annexure -1 of Schedule G of Concession Agreement
9	NHAI/PIU Surat (Expressway) / VME-IE/2019/4392	17.07.2019	Reimbusement of Consultancy service charges paid to Independent Engineer for Phase IA of Package I, II & III for May - 2019 (Invoioc eNo. 08) - Reg.
10	NHAI/PIU Surat (Expressway) / VME-IE/2019/4393	17.07.2019	Reimbusement of Consultancy service charges paid to Independent Engineer for Phase IA of Package I, II & III for June - 2019 (Invoioc eNo. 09) - Reg.
11	NHAI/PIU-Bharch/P-3-Utility/2019/216	17.07.2019	Approval of Estimate for shifting of 66kv Handod - Sarban line between location no. 42 to 47 for M/s. NHAI under option - II - Reg.
12	NHAI/PIU-Bharch/P-3-Utility/2019/217	17.07.2019	Approval of Estimate for shifting of 220kv Haldwara - Dahej line between location no. 63 to 67 for M/s. NHAI under option - II - Reg.
13	NHAI/PIU-Bharch/P-3-Utility/2019/218	17.07.2019	Approval of Estimate for shifting of 220kv Haldarwa - IPCL line between location no. 59 to 64 for M/s. NHAI under option - II - Reg.
14	NHAI/PIU-Bharch/P-3-Utility/2019/219	17.07.2019	Approval of Estimate for shifting of 400kv GPEC - Kasor line between location no.213 to 217 for M/s. NHAI under option - II - Reg.
15	NHAI/PIU-Bharch/P-3-Utility/2019/220	17.07.2019	Approval of Estimate for shifting of 66kv Bharuch - Wagra line between location no. 55 to 59 for M/s. NHAI under option - II - Reg.
16	NHAI/PIU-Bharuch/P-3/2019/221	19.07.2019	Submission of detailed design and drawing for ROB between Tham adn Samni Stations (between EP No. 9/8 & 9/10) at Ch. 293+014 - Reg.
17	NHAI/PIU-Bharuch/P-1-S/P-2-S/P-3-S/2019/242	23.07.2019	Non Compliance of Six Monthly Environment Report - Reg.
18	NHAI/PIU-Bharuch/11/12/2019/243	25.07.2019	Public and Industrial Utility Services - reg.
19	NHAI/PIU-Bharuch/ P-1/P-2/P-3/ 43-12(EPC)/2019/248	25.07.2019	Circular No. 9.2.25 reg. Determination of Extension of Time (EOT), Payment of Price Adjustment & Damges in EPC Projects and interim payment of 90% of Price Adjustment
20	NHAI/PIU-Bharuch/P-3-G/2019/250	26.07.2019	To Shift an Electric Connection on our land which is acquired for VME - Reg.
21	NHAI/PIU-Bharuch/P-3-Utility/2019/271	03.08.2019	Compliance and Extension of Validity for the utility shifting estimate of GETCO.
22	NHAI/PIU-Bharuch/P-3-Utility/2019/272	03.08.2019	Approval of the utility shifting estimate of DGVCL.

Details of Correspondance in JULY - 2019 between Aarvee Associates & PVKEPL

Sr. No.	Letter No.	Date	Letter from Aarvee Associates Reg.
1	AA/VKE/PVKEPL/134/19-20/Q & M/575	01.07.2019	Proposal and Method Statement for Separation Layer - Reg.
2	AA/VKE/PVKEPL/135/19-20/Q & M/578	01.07.2019	Submission of Borrow Area Test Results along with Summary - Reg.
3	AA/VKE/PVKEPL/136/19-20/Q & M/579	01.07.2019	Submission of Borrow Area Test Results along with Summary - Reg.
4	AA/VKE/PVKEPL/137/19-20/Q & M/584	01.07.2019	Submission of desig and drawing for Flyover at Km299+354
5	AA/VKE/PVKEPL/138/19-20/Q & M/590	04.07.2019	Submission of detailed design and drawing for 6 nos. of LVUP's at Ch. 293+875, 294+520, 301+124, 308+550, 316+536 & 321+673
6	AA/VKE/PVKEPL/139/19-20/Q & M/592	05.07.2019	Submission of Independent laboratory Test Result Regarding Chemical Admixture Approval - reg.
7	AA/VKE/PVKEPL/140/19-20/ Q & M/593	05.07.2019	Submission of Independent laboratory Test Result Regarding Cement Approval - reg.
8	AA/VKE/PVKEPL/141/19-20/Q & M /594	05.07.2019	Applicable Permit of the Borrow Areas Soil as per Schedule E - Reg.
9	AA/VKE/PVKEPL/142/19-20/Q & M/ 595	05.07.2019	Applicable Permits of the Materials Soil as per Schedule E - Reg.
10	AA/VKE/PVKEPL/ 143/19-20/Q & M/596	05.07.2019	Approval on submission of test Reprot for NP4 Hume Pipe of 1200 mm and 600 mm Diaeter - Reg.
11	AA/VKE/PVKEPL/144/19-20/Q & M/602	08.07.2019	Submission of detailed design and drawing of MNB at Km 296+432
12	AA/VKE/NHAI/106/19-20/LEAVE/604	08.07.2019	Leave of absence of Team Leader - Reg.
13	AA/VKE/PVKEPL/135/19-20/DESIGN REVIEW/ 606	08.07.2019	Slight Modidification in Span Arrangement and / or Structure Type - Reg.
14	AA/VKE/PVKEPL/144/19-20/Q & M/609	09.07.2019	Testing of SteelTMT bars from Independent Laboratory - reg.
15	AA/VKE/CONCESSIONAIRE/016/19-20/RTI/610	09.07.2019	Furnishing of infromation under RTI Act 2005 - Information - Reg.
16	AA/VKE//CONCESSIONAIRE/017/19-20/MONITORING/611	09.07.2019	Monitoring and Management of the Ongoing Contracts - Reg.
17	AA/VKE/PVKEPL/145/19-20/DESIGN REVIEW/613	09.07.2019	Reg. Submission of detailed design and drawing fo MNB at Km 297+562, 304+454,307+733, 309+840 and 313+809
18	AA/VKE/NHAI & PVKEPL/004/19-20/MIR/616	10.07.2019	Programme of Inspectionon the Project Highway for the month of June 2019 - Reg.
19	AA/VKE/PVKEPL/146/19-20/Q&M/628	15.07.2019	Contract Pricie Weightages as per Annexure - 1 of Schedule G of Concession Agreement - Reg.
20	AA/VKE/PVKEPL/147/19-20/Q&M/632	16.07.2019	Submission of revised design and drawing of Box Culvert at Km 316+420
21	AA/VKE/PVKEPL/148/19-20/DPW/ 637	19.07.2019	Contract Price Weightages as per Annexure -1of Schedule - G of Concession Agreement - Reg.
22	AA/VKE/NHAI/VK1EPL/114/19-20/MIR/660	24.07.2019	Monthly Inspection Reprot Reg. (for June -2019)
23	AA/VKE/PVKEPL/149/19-20/Q&M/666	25.07.2019	Submission of design and drawing of POT/PTFE bearing for Major Bridge at Ch. 318+870 and321+253 - Reg.
24	AA/VKE/NHAI/PVKEPL/117/19-0/ENV. REPORT/670	26.07.2019	Six Monthly (MoEF) Monitoring Report No. 01 - Reg.

Project Organization Chart



RFI Summary

PACKAGE **3**

Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"														
Authority		National Highways Authority of India											Date of Submission			
Concessionaire		Patel Vadodara - Kim Expressway Private Limited														
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt.Ltd											Date of Inspection			
EPC Contractor		Patel Infrastructure Ltd.														
Contractor																
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description			Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks	
				From	To											
1855	VKE-3/PIL/STR/2946	09:00AM	4-Jul-19	Checking of Reinforcement & Shuttering of Retaining Wall 1st lift			322+470	322+490	LHS					Mr. Shubhasis	9777784634	Retaining Wall
1856	VKE-3/PIL/STR/2947	09:30AM	4-Jul-19	Pouring M30 grade of Concrete of Retaining Wall 1st lift			322+470	322+490	LHS							
1857	VKE-3/PIL/STR/2948	09:00AM	4-Jul-19	Checking of Ground Improvement 1st Layer			311+047		LHS							
1858	VKE-3/PIL/STR/2949	12:00 PM	4-Jul-19	Checking of Ground Improvement 2nd Layer			311+047		LHS					Mr. Joyjit	8961199323	LVUP
1859	VKE-3/PIL/STR/2950	4:00 PM	4-Jul-19	Checking of Ground Improvement 3rd Layer			311+047		LHS							
1860	VKE-3/PIL/STR/2951	09:00AM	5-Jul-19	Checking of Reinforcement & Shuttering of Wall 1st lift A1 and A2 Side			297+900		RHS					Mr. Ishan	9904068001	PUP
1861	VKE-3/PIL/STR/2952	09:30AM	5-Jul-19	Pouring M35 grade of Concrete of Wall 1st lift A1 and A2 Side			297+900		RHS							
1862	VKE-3/PIL/STR/2953	11:00AM	5-Jul-19	Checking of PCC Laying			311+047		LHS					Mr. Joyjit	8961199323	LVUP
1863	VKE-3/PIL/STR/2954	9:00AM	6-Jul-19	Checking of PCC Laying			311+047		LHS					Mr. Joyjit	8961199323	LVUP
1864	VKE-3/PIL/STR/2955	09:00AM	10-Jul-19	Layout and Excavation			303+808		RHS					Mr. Ishan	9904068001	VUP
1865	VKE-3/PIL/STR/2956	10:00AM	11-Jul-19	Layout and Excavation			310+480		RHS							PUP
1866	VKE-3/PIL/STR/2957	11:00AM	11-Jul-19	Checking of Reinforcement & Shuttering of Pile cap			293+014		LHS					Mr. Ishan	9904068001	A1 ROB
1867	VKE-3/PIL/STR/2958	11:30AM	11-Jul-19	Pouring M35 grade of Concrete pile cap			293+014		LHS							A1 ROB
1868	VKE-3/PIL/STR/2959	09:00AM	12-Jul-19	Layout and Excavation			295+151		BHS					Mr. Amar	8159010968	PUP
1869	VKE-3/PIL/STR/2960	09:00AM	13-Jul-19	Checking of Ground Improvement			303+808		RHS					Mr. Shubhasish	9777784634	VUP
1870	VKE-3/PIL/STR/2961	10:00AM	13-Jul-19	Checking of PCC Laying			303+808		RHS							VUP
1871	VKE-3/PIL/STR/2962	11:00AM	14-Jul-19	Checking of Reinforcement Formwork & Concrete for wall 2nd lift A1 & A2			297+900		BHS							PUP
1872	VKE-3/PIL/STR/2963	09:00AM	14-Jul-19	Checking of Ground Improvement			303+808		RHS					Mr. Ishan	9904068001	VUP
1873	VKE-3/PIL/STR/2964	10:00AM	14-Jul-19	Laying of PCC			303+808		RHS							VUP
1874	VKE-3/PIL/STR/2965	04:00PM	14-Jul-19	Checking of Ground Improvement			310+480		RHS					Mr. Joyjeet	8961199323	PUP
1875	VKE-3/PIL/STR/2966	10:00AM	14-Jul-19	Checking of Ground Improvement			295+151		LHS					Mr. Amar Bera	8159010968	PUP
1876	VKE-3/PIL/STR/2967	03:00PM	14-Jul-19	Pouring M25 Grade of Concrete For PCC.			295+151		LHS							PUP
1877	VKE-3/PIL/STR/2968	09:00AM	15-Jul-19	Checking of Ground Improvement			303+808		RHS					Mr. Ishan	9904068001	VUP
1878	VKE-3/PIL/STR/2969	11:00AM	15-Jul-19	Laying of PCC			303+808		RHS							VUP
1879	VKE-3/PIL/STR/2970	04:00PM	15-Jul-19	Laying of PCC			310+480		RHS					Mr. Joyjeet	8961199323	PUP
1880	VKE-3/PIL/STR/2971	04:00PM	15-Jul-19	Checking of Ground Improvement			295+151		RHS					Mr. Amit	8218198459	PUP
1881	VKE-3/PIL/STR/2972	10:00AM	16-Jul-19	layout and excavation			310+480		RHS					Mr. Joyjeet	9904068001	PUP
1882	VKE-3/PIL/STR/2973	02:00PM	16-Jul-19	Checking of Ground Improvement			310+480		RHS					Mr. Amit	8218198459	PUP
1883	VKE-3/PIL/STR/2974	12:00PM	16-Jul-19	Checking of Ground Improvement			295+151		RHS					Mr. Joyjeet	8961199323	PUP
1884	VKE-3/PIL/STR/2975	12:00PM	16-Jul-19	Checking of Laying PCC			295+151		RHS					Mr. Joyjeet	9149042843	PUP
1885	VKE-3/PIL/STR/2976	03:00PM	16-Jul-19	Checking of Laying M25 PCC			303+220		RHS					Mr. Joyjeet	8961199323	PUP
1886	VKE-3/PIL/STR/2977	10:00AM	17-Jul-19	Laying of PCC			310+480		RHS					Mr. Joyjeet	8961199323	PUP
1887	VKE-3/PIL/STR/2978	10:00AM	17-Jul-19	Checking the Bore Depth of Pile			293+014		RHS							ROB Pile No 104
1888	VKE-3/PIL/STR/2979	11:00PM	17-Jul-19	Checking of Reinforcement of Pile			293+014		RHS							ROB Pile No 104
1889	VKE-3/PIL/STR/2980	12.00PM	17-Jul-19	Checking of Concreting of Pile			293+014		RHS							ROB Pile No 104
1890	VKE-3/PIL/STR/2981	02.00PM	17-Jul-19	Checking the Bore Depth of Pile			293+014		RHS							ROB Pile No 105
1891	VKE-3/PIL/STR/2982	03.00PM	17-Jul-19	Checking of Reinforcement of Pile			293+014		RHS							ROB Pile No 105
1892	VKE-3/PIL/STR/2983	04.00PM	17-Jul-19	Checking of Concreting of Pile			293+014		RHS							ROB Pile No 105
1893	VKE-3/PIL/STR/2984	05.00PM	17-Jul-19	Checking the Bore Depth of Pile			293+014		RHS							ROB Pile No 106
1894	VKE-3/PIL/STR/2985	06.00PM	17-Jul-19	Checking of Reinforcement of Pile			293+014		RHS							ROB Pile No 106
1895	VKE-3/PIL/STR/2986	06.30PM	17-Jul-19	Checking of Concreting of Pile			293+014		RHS							ROB Pile No 106

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
1896	VKE-3/PIL/STR/2987	04.30PM	17-Jul-19	Checking of Pile Coordinates of Pier-P5	293+014		RHS						ROB
1897	VKE-3/PIL/STR/2988	12.00PM	17-Jul-19	Checking of Reinforcement Formwork & Concrete Wall 1st lift A2 Side	298+380		LHS				Mr.Amar	8159010968	PUP
1898	VKE-3/PIL/STR/2989	09:00AM	17-Jul-19	Checking of PCC Laying	303+220		RHS				Mr.Rahul	9149042843	PUP
1899	VKE-3/PIL/STR/2990	09:00AM	18-Jul-19	Laying & Excavation	295+585		BHS				Mr. Amit	8218198459	Box Culvert
1900	VKE-3/PIL/STR/2991	10:00AM	18-Jul-19	Checking the Bore Depth of Pile	293+014		RHS				Mr.Gurdeep	9529227700	ROB Pile No 101
1901	VKE-3/PIL/STR/2992	11:00PM	18-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 101
1902	VKE-3/PIL/STR/2993	12.00PM	18-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 101
1903	VKE-3/PIL/STR/2994	02.00PM	18-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 102
1904	VKE-3/PIL/STR/2995	03.00PM	18-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 102
1905	VKE-3/PIL/STR/2996	04.00PM	18-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 102
1906	VKE-3/PIL/STR/2997	05.00PM	18-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 103
1907	VKE-3/PIL/STR/2998	06.00PM	18-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 103
1908	VKE-3/PIL/STR/2999	06.30PM	18-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 103
1909	VKE-3/PIL/STR/3000	10:00AM	18-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS				Mr. Amar	8159010968	FO Pile No 06
1910	VKE-3/PIL/STR/3001	11:00PM	18-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 06
1911	VKE-3/PIL/STR/3002	12.00PM	18-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 06
1912	VKE-3/PIL/STR/3003	02.00PM	18-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS						FO Pile No 04
1913	VKE-3/PIL/STR/3004	03.00PM	18-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 04
1914	VKE-3/PIL/STR/3005	04.00PM	18-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 04
1915	VKE-3/PIL/STR/3006	04:00PM	18-Jul-19	Checking of M 25 PCC Laying	303+220		LHS				Mr.Rahul	9149042843	PUP
1916	VKE-3/PIL/STR/3007	03:00PM	19-Jul-19	Checking of Ground Improvement	295+585		BHS				Mr. Amit	8218198459	Box Culvert
1917	VKE-3/PIL/STR/3008	10:00AM	19-Jul-19	Checking the Bore Depth of Pile	293+014		RHS				Mr. Rahul	9149042843	ROB Pile No 102
1918	VKE-3/PIL/STR/3009	11:00PM	19-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 102
1919	VKE-3/PIL/STR/3010	12.00PM	19-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 102
1920	VKE-3/PIL/STR/3011	02.00PM	19-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 103
1921	VKE-3/PIL/STR/3012	03.00PM	19-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 103
1922	VKE-3/PIL/STR/3013	04.00PM	19-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 103
1923	VKE-3/PIL/STR/3014	10:00AM	19-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS				Mr. Amar	8159010968	FO Pile No 06
1924	VKE-3/PIL/STR/3015	11:00PM	19-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 06
1925	VKE-3/PIL/STR/3016	12.00PM	19-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 06
1926	VKE-3/PIL/STR/3017	02.00PM	19-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS						FO Pile No 04
1927	VKE-3/PIL/STR/3018	03.00PM	19-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 04
1928	VKE-3/PIL/STR/3019	04.00PM	19-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 04
1929	VKE-3/PIL/STR/3020	11.00AM	19-Jul-19	Checking of Reinforcement Formwork	297+900		LHS				Mr. Rahul	9149042843	PUP
1930	VKE-3/PIL/STR/3021	12.00PM	19-Jul-19	Pouring of Concrete for wall 1st lift A1 & A2 side	297+900		LHS						PUP
1931	VKE-3/PIL/STR/3022	08:00AM	20-Jul-19	Checking of Reinforcement & Shuttering of Pile Cap	293+014		RHS						ROB
1932	VKE-3/PIL/STR/3023	02:00PM	20-Jul-19	Pouring of Pile Cap M35 Concrete	293+014		RHS						ROB
1933	VKE-3/PIL/STR/3024	10:00AM	20-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 102
1934	VKE-3/PIL/STR/3025	11:00PM	20-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 102
1935	VKE-3/PIL/STR/3026	12.00PM	20-Jul-19	Checking of Concreting of Pile	293+014		RHS				Mr. Rahul	9149042843	ROB Pile No 102
1936	VKE-3/PIL/STR/3027	03.00PM	20-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 104
1937	VKE-3/PIL/STR/3028	04.00PM	20-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 104
1938	VKE-3/PIL/STR/3029	05.00PM	20-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 104
1939	VKE-3/PIL/STR/3030	10:00AM	20-Jul-19	Checking the Bore Depth of Pile A1	299+354		RHS						FO Pile No 12
1940	VKE-3/PIL/STR/3031	11:00PM	20-Jul-19	Checking of Reinforcement of Pile A1	299+354		RHS						FO Pile No 12
1941	VKE-3/PIL/STR/3032	12.00PM	20-Jul-19	Checking of Concreting of Pile A1	299+354		RHS				Mr. Amar	8159010968	FO Pile No 12
1942	VKE-3/PIL/STR/3033	02.00PM	20-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS						FO Pile No 04
1943	VKE-3/PIL/STR/3034	03.00PM	20-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 04
1944	VKE-3/PIL/STR/3035	04.00PM	20-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 04
1945	VKE-3/PIL/STR/3036	10:00AM	21-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 102
1946	VKE-3/PIL/STR/3037	11:00PM	21-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 102

Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks
					From	To							
1947	VKE-3/PIL/STR/3038	12.00PM	21-Jul-19	Checking of Concreting of Pile	293+014		RHS				Mr. Rahul	9149042843	ROB Pile No 102
1948	VKE-3/PIL/STR/3039	03.00PM	21-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 104
1949	VKE-3/PIL/STR/3040	04.00PM	21-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 104
1950	VKE-3/PIL/STR/3041	05.00PM	21-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 104
1951	VKE-3/PIL/STR/3042	10:00AM	21-Jul-19	Checking the Bore Depth of Pile A1	299+354		RHS				Mr. Amar	8159010968	FO Pile No 12
1952	VKE-3/PIL/STR/3043	11:00PM	21-Jul-19	Checking of Reinforcement of Pile A1	299+354		RHS						FO Pile No 12
1953	VKE-3/PIL/STR/3044	12.00PM	21-Jul-19	Checking of Concreting of Pile A1	299+354		RHS						FO Pile No 12
1954	VKE-3/PIL/STR/3045	02.00PM	21-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS						FO Pile No 01
1955	VKE-3/PIL/STR/3046	03.00PM	21-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS				Mr. Rahul	9149042843	FO Pile No 01
1956	VKE-3/PIL/STR/3047	04.00PM	21-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 01
1957	VKE-3/PIL/STR/3048	10:00AM	22-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 102
1958	VKE-3/PIL/STR/3049	11:00PM	22-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 102
1959	VKE-3/PIL/STR/3050	12.00PM	22-Jul-19	Checking of Concreting of Pile	293+014		RHS				Mr. Rahul	9149042843	ROB Pile No 102
1960	VKE-3/PIL/STR/3051	03.00PM	22-Jul-19	Checking the Bore Depth of Pile	293+014		RHS						ROB Pile No 104
1961	VKE-3/PIL/STR/3052	04.00PM	22-Jul-19	Checking of Reinforcement of Pile	293+014		RHS						ROB Pile No 104
1962	VKE-3/PIL/STR/3053	05.00PM	22-Jul-19	Checking of Concreting of Pile	293+014		RHS						ROB Pile No 104
1963	VKE-3/PIL/STR/3054	10:00AM	22-Jul-19	Checking the Bore Depth of Pile A1	299+354		RHS				Mr. Amar	8159010968	FO Pile No 12
1964	VKE-3/PIL/STR/3055	11:00PM	22-Jul-19	Checking of Reinforcement of Pile A1	299+354		RHS						FO Pile No 12
1965	VKE-3/PIL/STR/3056	12.00PM	22-Jul-19	Checking of Concreting of Pile A1	299+354		RHS						FO Pile No 12
1966	VKE-3/PIL/STR/3057	02.00PM	22-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS						FO Pile No 01
1967	VKE-3/PIL/STR/3058	03.00PM	22-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS				Mr. Amar	8159010968	FO Pile No 01
1968	VKE-3/PIL/STR/3059	04.00PM	22-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 01
1969	VKE-3/PIL/STR/3060	10:00AM	23-Jul-19	Checking of Reinforcement FORMWORK & M35 Concrete from bottom Launch A1 side	311+650		RHS						MI. Shankarmanna 9149042843 PUP
1970	VKE-3/PIL/STR/3061	10:00AM	23-Jul-19	Layout & Excavation	321+673		BHS				Mr. Amar	8159010968	Mr. Ishan 9904068001 LVUP
1971	VKE-3/PIL/STR/3062	10:30AM	23-Jul-19	Checking the Bore Depth of Pile A1	299+354		RHS						FO Pile No 12
1972	VKE-3/PIL/STR/3063	11:00AM	23-Jul-19	Checking of Reinforcement of Pile A1	299+354		RHS						FO Pile No 12
1973	VKE-3/PIL/STR/3064	12.00PM	23-Jul-19	Checking of Concreting of Pile A1	299+354		RHS						FO Pile No 12
1974	VKE-3/PIL/STR/3065	02.00PM	23-Jul-19	Checking the Bore Depth of Pile A1	299+354		LHS				Mr. Amar	8159010968	FO Pile No 02
1975	VKE-3/PIL/STR/3066	03.00PM	23-Jul-19	Checking of Reinforcement of Pile A1	299+354		LHS						FO Pile No 02
1976	VKE-3/PIL/STR/3067	04.00PM	23-Jul-19	Checking of Concreting of Pile A1	299+354		LHS						FO Pile No 02

RFI Summary

PACKAGE 3

Project		Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"													
Authority		National Highways Authority of India													Date of Submission
Concessionaire		Patel Vadodara - Kim Expressway Private Limited													
Independent Engineer		Aarvee Associates Architects Engineers & Consultants Pvt..Ltd													Date of Inspection
EPC Contractor		Patel Infrastructure Ltd.													
Contractor															
Sr. NO.	RFI NO.	Inspection Time	Inspection date	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number		Remarks	
From	To														
1769	VKE-3/PIL/HW/2914	3:00 PM	3-Jul-19	EMB 7th. Layer F.D.D	319+900	320+000	RHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
1770	VKE-3/PIL/HW/2915	4:30 PM	3-Jul-19	EMB 5th. Layer F.D.D	320+400	320+600	RHS	MCW	CA	M					
1771	VKE-3/PIL/HW/2916	5:00 PM	3-Jul-19	EMB 5th. Layer F.D.D	320+200	320+300	RHS	MCW	CA	M					
1772	VKE-3/PIL/HW/2917	3:00 PM	4-Jul-19	EMB 4th. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
1773	VKE-3/PIL/HW/2918	3:00 PM	5-Jul-19	EMB 2nd. Layer F.D.D	319+100	319+200	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
1774	VKE-3/PIL/HW/2919	3:00 PM	6-Jul-19	EMB 3rd. Layer F.D.D	319+300	319+500	LHS	MCW	CA	M	Mr. Shailendra Singh	9463989989			
1775	VKE-3/PIL/HW/2920	3:00 PM	21-Jul-19	FDD Checking of Embankment 20TH Layer	303+600	303+780	RHS	MCW	CA	M	Mr.Kamdev Jena	7787080273			
1776	VKE-3/PIL/HW/2921	4:00 PM	21-Jul-19	FDD Checking of Copper Slag 1ST Layer	303+020	303+200	LHS	MCW	CA	M					

RFI Summary

PACKAGE **3**


Project	Construction of Eight lane Vadodara Kim Expressway from Km 292.00 to Km 323.00 (Manubar to Sanpa Section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)"														
Authority	National Highways Authority of India													Date of Submission	
Concessionaire	Patel Vadodara - Kim Expressway Private Limited														
Independent Engineer	Aarvee Associates Architects Engineers & Consultants Pvt.Ltd													Date of Inspection	
EPC Contractor	Patel Infrastructure Ltd.														
Contractor															
Sr. No.	RFI NO.	Inspection date	Inspection Time	Item Description			Chainage From	Chainage To	Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks
190	VKE-3/PIL/LAB/180	10:00 AM	2-Jul-19	DLC Mix Design with Siddhee Cement			QC Lab						Mr. Rajesh	8809579106	
191	VKE-3/PIL/LAB/181	10:15 AM	2-Jul-19	DLC Mix Design with Ultratech Cement			QC Lab								
192	VKE-3/PIL/LAB/182	11:00 AM	2-Jul-19	Strength Performance trial of Curing Compound			QC Lab								
193	VKE-3/PIL/LAB/183	11:00 AM	3-Jul-19	Hume Pipe Testing of Dia. 600mm & 1200mm NP4			QC Lab						Mr. Rajesh	8809579106	
194	VKE-3/PIL/LAB/184	10:00 AM	3-Jul-19	Review of Concrete Mix Design of M30 with Siddhee Cement and Kunaplast Admixture			QC Lab								
195	VKE-3/PIL/LAB/185	10:15 AM	3-Jul-19	Review of Concrete Mix Design of M30 with Ultratech Cement and Kunaplast Admixture			QC Lab								
196	VKE-3/PIL/LAB/186	12:00 PM	2-Jul-19	DLC Mix Design with Siddhee Cement			QC Lab						Mr. Rajesh	8809579106	
197	VKE-3/PIL/LAB/187	11:00 AM	4-Jul-19	Sampling of Pond Ash for Laboratory Analysis			GNFC,Bharuch								
198	VKE-3/PIL/LAB/188	10:00 AM	4-Jul-19	Review of Concrete Mix Design of M25 PCC with Siddhee Cement and Kunaplast Admixture			QC Lab								
199	VKE-3/PIL/LAB/189	10:15 AM	4-Jul-19	Review of Concrete Mix Design of M40 with Siddhee Cement and Kunaplast Admixture			QC Lab						Mr. Rajesh	8809579106	
200	VKE-3/PIL/LAB/190	11:00 AM	5-Jul-19	Laboratory Analysis of Pond Ash			QC Lab								
201	VKE-3/PIL/LAB/191	9:00 AM	5-Jul-19	Sampling of Pond Ash for Laboratory Analysis			Birla Cellulose,Vilayat								
202	VKE-3/PIL/LAB/192	10:00 AM	5-Jul-19	Review of Concrete Mix Design of M35 Pile with Siddhee Cement and Fairmate Admixture			QC Lab						Mr. Rajesh	8809579106	
203	VKE-3/PIL/LAB/193	12:00 PM	5-Jul-19	Review of Concrete Mix Design of M40 with Siddhee Cement and Fairmate Admixture			QC Lab								
204	VKE-3/PIL/LAB/194	10:30 AM	5-Jul-19	Confirmative Trial of DLC Concrete			QC Lab								
205	VKE-3/PIL/LAB/195	11:30 AM	5-Jul-19	Sampling of Borrow Area			321+500		RHS				Mr. Rajesh	8809579106	BR No.-6B (300m Inside)
206	VKE-3/PIL/LAB/196	2:00 PM	5-Jul-19	Sampling of Borrow Area			317+300		LHS						BR No.-25C (100m Inside)
207	VKE-3/PIL/LAB/197	2:30 PM	5-Jul-19	Sampling of Borrow Area			297+300		LHS						BR No.-10 (500m Inside)
208	VKE-3/PIL/LAB/198	11:00 AM	6-Jul-19	Review of Concrete Mix Design of M35 with Siddhee Cement and Kunplast Admixture			QC Lab						Mr. Rajesh	8809579106	
209	VKE-3/PIL/LAB/199	12:00 PM	6-Jul-19	Review of Concrete Mix Design of M35 with Siddhee Cement and Fairmate Admixture			QC Lab								
210	VKE-3/PIL/LAB/200	10:30 AM	6-Jul-19	Laboratory Analysis of Pond Ash			QC Lab								
211	VKE-3/PIL/LAB/201	11:30 AM	7-Jul-19	Sampling of Borrow Area No 1D			297+300		LHS				Mr. Rajesh	8809579106	
212	VKE-3/PIL/LAB/202	1:00 PM	7-Jul-19	Sampling of Borrow Area No 31A			309+200		RHS						
213	VKE-3/PIL/LAB/203	10:30 AM	7-Jul-19	Sampling of Borrow Area No 11C			311+600		RHS						
214	VKE-3/PIL/LAB/204	10:30 AM	8-Jul-19	Sampling of Copper Slag for Chemical Analysis			QC LAB						Mr. Rajesh	8809579106	
215	VKE-3/PIL/LAB/205	11:00 AM	8-Jul-19	Calibration of Rapid Moisture Meter (RMM)			QC LAB								
216	VKE-3/PIL/LAB/206	12:30 PM	8-Jul-19	Calibration of CBR Mould			QC LAB								
217	VKE-3/PIL/LAB/207	2:30 PM	8-Jul-19	Sampling of Jindal Steel			QC LAB						Mr. Rajesh	8809579106	
218	VKE-3/PIL/LAB/208	10:00 AM	10-Jul-19	Review of Mix Design M35 RCC with Sidhee Cement & BASF Admixture.			QC Lab								
219	VKE-3/PIL/LAB/209	10:00 AM	10-Jul-19	Calibration of Batching Plant at Kiya			299+300								
220	VKE-3/PIL/LAB/210	11:00 AM	10-Jul-19	Review of Mix Design M35 RCC with UltraTech OPC 43 Grade Cement & Kunplast Admixture.			QC Lab								
221	VKE-3/PIL/LAB/211	12:00 PM	10-Jul-19	Review of Mix Design M35 RCC with UltraTech OPC 43 Grade Cement & BASF Admixture.			QC Lab						Mr. Rajesh	8809579106	
222	VKE-3/PIL/LAB/212	12:30 PM	10-Jul-19	Review of Mix Design M35 RCC with UltraTech OPC 43 Grade Cement & Fairmate Admixture.			QC Lab								
223	VKE-3/PIL/LAB/213	1:00 PM	10-Jul-19	Sampling of Cement UltraTech Grade at PIL Plant			Third party								
224	VKE-3/PIL/LAB/214	2:00 PM	10-Jul-19	Sampling of Steel of Jindal Brand			QC Lab						Mr. Rajesh	8809579106	
225	VKE-3/PIL/LAB/215	3:00 PM	10-Jul-19	Borrow Area Resampling 3A			301+200		LHS						
226	VKE-3/PIL/LAB/216	4:00 PM	10-Jul-19	Borrow Area Resampling 17			307+200		RHS						
227	VKE-3/PIL/LAB/217	5:00 PM	10-Jul-19	Borrow Area Resampling 9A			304+450		LHS				Mr. Rajesh	8809579106	

Sr. No.	RFI NO.	Inspection date	Inspection Time	Item Description	Chainage		Side	MCW/ CR	CA/ COS	Unit	Contact Person	Contact Number	Remarks	
					From	To								
228	VKE-3/PIL/LAB/218	6:00 PM	10-Jul-19	DLC Mix Design with UltraTech OPC 43 Grade Cement	QC Lab									
229	VKE-3/PIL/LAB/219	10:00 AM	11-Jul-19	Calibration of Batching Plant 60 m3 capacity	Camp									
230	VKE-3/PIL/LAB/220	11:00 AM	11-Jul-19	Concrete Mix Design M35 RCC with UltraTech & Thermal Admixture.	QC Lab							Mr. Rajesh	8809579106	
231	VKE-3/PIL/LAB/221	12:00 PM	11-Jul-19	Sampling of BASF admixture at PIL	QC Lab									
232	VKE-3/PIL/LAB/222	8:30 AM	12-Jul-19	Sampling of fly ash for Third Party Testing	QC Lab									
233	VKE-3/PIL/LAB/223	9:00 AM	12-Jul-19	Sampling of CAC Admixture	QC Lab									
234	VKE-3/PIL/LAB/224	9:30 AM	12-Jul-19	Concrete Mix Design M30 RCC with UltraTech OPC 43 grade & Kunal Admixture	QC Lab									
235	VKE-3/PIL/LAB/225	10:00 AM	12-Jul-19	Concrete Mix Design M30 RCC with UltraTech OPC 43 grade & BASF Admixture	QC Lab									
236	VKE-3/PIL/LAB/226	10:30 AM	12-Jul-19	Concrete Mix Design M30 RCC with UltraTech OPC 43 grade & CAC Admixture	QC Lab							Mr. Rajesh	8809579106	
237	VKE-3/PIL/LAB/227	11:00 AM	12-Jul-19	DLC Concrete Mix Design RCC with UltraTech OPC 43 grade	QC Lab									
238	VKE-3/PIL/LAB/228	11:30 AM	12-Jul-19	DLC Concrete Mix Design RCC with UltraTech OPC 53 grade	QC Lab									
239	VKE-3/PIL/LAB/229	12:00 PM	12-Jul-19	DLC Concrete Mix Design RCC with Sidhee Cement OPC 53 grade	QC Lab									
240	VKE-3/PIL/LAB/230	12:30 PM	12-Jul-19	Sampling and Testing of Soil from site	321+400 - 322+000	BHS								
241	VKE-3/PIL/LAB/231	9:45 AM	12-Jul-19	Sampling and Testing of Soil from site	311+000 - 312+000	BHS						Mr. Mahendra	7500247026	
242	VKE-3/PIL/LAB/232	10:45 AM	12-Jul-19	Sampling and Testing of Soil from site	309+000-310+000	BHS								
243	VKE-3/PIL/LAB/233	11:45 AM	12-Jul-19	Sampling and Testing of Soil from site	322+000-322+500	BHS								
244	VKE-3/PIL/LAB/234	2:00 PM	12-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement,Flyash and Fairmate Admixture	QC Lab									
245	VKE-3/PIL/LAB/235	2:30 PM	12-Jul-19	Sampling of Fairmate Admixture	QC Lab							Mr. Rajesh	8809579106	
246	VKE-3/PIL/LAB/236	10:00 AM	12-Jul-19	Calibration of PIL Batching Plant 150m3 Capacity	At PIL Plant									
247	VKE-3/PIL/LAB/237	3:00 PM	12-Jul-19	Concrete Mix Design M35 Pile with UltraTech Cement,Flyash and Fairmate Admixture	QC Lab									
248	VKE-3/PIL/LAB/238	8:30 AM	13-Jul-19	Sampling of Aggregate for PQC Mix Design for Laboratory Test	QC Lab									
249	VKE-3/PIL/LAB/239	9:30 AM	13-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement, Flyash & Thermax Admixture	QC Lab									
250	VKE-3/PIL/LAB/240	10:00 AM	13-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & Fairmate Admixture	QC Lab							Mr. Rajesh	8809579106	
251	VKE-3/PIL/LAB/241	2:00 PM	13-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement,Flyash and Kunal Admixture	QC Lab									
252	VKE-3/PIL/LAB/242	3:00 PM	13-Jul-19	Concrete Mix Design M35 Pile with UltraTech Cement and Fairmate Admixture	QC Lab									
253	VKE-3/PIL/LAB/243	11:00 AM	13-Jul-19	DLC Mix Design with Sidhee OPC 53 Grade Cement	QC Lab									
254	VKE-3/PIL/LAB/244	12:00 PM	13-Jul-19	Laboratory Testing of Aggregate for PQC	QC Lab									
255	VKE-3/PIL/LAB/245	9:00 AM	14-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & Thermax Admixture.	QC Lab									
256	VKE-3/PIL/LAB/245	10:00 AM	14-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & Kunal Admixture.	QC Lab									
257	VKE-3/PIL/LAB/246	11:00 AM	14-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & molecule Admixture.	QC Lab							Mr. Rajesh	8809579106	
258	VKE-3/PIL/LAB/247	12:00 AM	14-Jul-19	Calibration of PQC Mould	QC Lab									
259	VKE-3/PIL/LAB/248	10:00 AM	15-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & Kunal Admixture.	QC Lab							Mr. Rajesh	8809579106	
260	VKE-3/PIL/LAB/249	11:00 AM	15-Jul-19	Concrete Mix Design M35 RCC with Sidhee Cement & Kunal Admixture.	QC Lab							Mr. Rajesh	8809579106	
261	VKE-3/PIL/LAB/250	10:00 AM	16-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & BASG Admixture.	QC Lab							Mr. Rajesh	8809579106	
262	VKE-3/PIL/LAB/251	11:00 AM	16-Jul-19	Concrete Mix Design M35 RCC with Sidhee Cement & BASF Admixture.	QC Lab									
263	VKE-3/PIL/LAB/252	10:00 AM	17-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & CHRYSO Admixture.	QC Lab							Mr. Rajesh	8809579106	
264	VKE-3/PIL/LAB/253	11:00 AM	17-Jul-19	Concrete Mix Design M35 RCC with Sidhee Cement & CHRYSO Admixture.	QC Lab									
265	VKE-3/PIL/LAB/254	12:00 PM	17-Jul-19	Concrete Mix Design M35 RCC with UltraTech Cement & molecule Admixture.	QC Lab									
266	VKE-3/PIL/LAB/255	2:00 PM	17-Jul-19	Concrete Mix Design M35 RCC with Sidhee Cement & molecule Admixture.	QC Lab									
267	VKE-3/PIL/LAB/256	3:00 PM	17-Jul-19	DLC Mix Design With UltraTech Cement	QC Lab									
268	VKE-3/PIL/LAB/257	10:00 AM	18-Jul-19	Concrete Mix Design M35 RCC with Saurashtra Cement & BASF Admixture.	QC Lab							Mr. Rajesh	8809579106	
269	VKE-3/PIL/LAB/258	11:00 AM	18-Jul-19	Concrete Mix Design M30 RCC with Saurashtra Cement & BASF Admixture.	QC Lab									
270	VKE-3/PIL/LAB/259	12:00 PM	18-Jul-19	Concrete Mix Design M35 RCC with Saurashtra Cement & Yashka Admixture.	QC Lab									
271	VKE-3/PIL/LAB/260	10:00 AM	22-Jul-19	Calibration of Batching plant	keya plant									
272	VKE-3/PIL/LAB/261	11:00 AM	22-Jul-19	Concrete Mix Design M35 RCC with Sidhee Cement & CAC Admixture.	QC Lab							Mr. Rajesh	8809579106	
273	VKE-3/PIL/LAB/262	12:00 PM	22-Jul-19	Concrete Mix Design M35 PILE with Sidhee Cement & CAC Admixture.	QC Lab									
274	VKE-3/PIL/LAB/263	1:00 PM	22-Jul-19	Concrete Mix Design M30 RCC with Sidhee Cement & CAC Admixture.	QC Lab									
275	VKE-3/PIL/LAB/264	2:00 PM	22-Jul-19	Concrete Mix Design M25 PCC with Sidhee Cement & CAC Admixture.	QC Lab									
276	VKE-3/PIL/LAB/265	10:00 AM	23-Jul-19	Concrete Mix Design M25 with Sidhee Cement & CAC Admixture.	QC Lab									
277	VKE-3/PIL/LAB/266	11:00 AM	23-Jul-19	Concrete Mix Design M25 with Sidhee Cement & Kunal Admixture.	QC Lab							Mr. Rajesh	8809579106	
278	VKE-3/PIL/LAB/267	12:00 PM	23-Jul-19	Concrete Mix Design M25 with Sidhee Cement & BASF Admixture.	QC Lab									

Concessionaire: - PATEL Vadodara-Kim Expressway Pvt. Ltd.

EPC Contractor: - PATEL Infrastructure Ltd.

S - Curve



Details of SSNNL Canal						
SR. NO.	Chainage			Length	TYPE	REMARKS
	C/L	From	To			
1	294+750	294+735	294+765	30	MNB over Iuwara branch canal	
2	295+007	294+992	295+022	30	MNB over Tancha Disty. canal	
3	300+148	300+133	300+163	30	MNB over Simartha minor & Ghannad canal	
4	301+247	301+232	301+262	30	MJB over Achhod Dis. & Danda minor canal	
5	301+500	301+485	301+515	30	BOX Structure	
6	306+230	306+215	306+245	30	BOX Structure	
7	307+709	307+694	307+724	30	BOX Structure	
8	307+734	307+699	307+769	70	BOX Structure	
9	307+789	307+774	307+804	30	BOX Structure	
10	309+030	309+015	309+045	30	BOX Structure	
11	309+840	309+825	309+855	30	BOX Structure	
12	309+853	309+828	309+878	50	BOX Structure	
13	309+892	309+877	309+907	30	BOX Structure	
14	313+075	313+060	313+090	30	BOX Structure	
15	313+815	313+790	313+840	50	BOX Structure	
16	315+247	315+232	315+262	30	BOX Structure	
17	316+582	316+567	316+597	30	BOX Structure	
18	318+612	318+597	318+627	30	BOX Structure	
19	318+858	318+803	318+913	110	BOX Structure	
		Total	730			

Details of Electrical Utilities

Appendix-1B

A) Electric Pole and Transformer

SR. NO.	CHAINAGE	From	To	TYPE	EFFECTED LENGTH	REMARKS
1	292+890	292+880	292+910	2/11 KV	30	Electric Pole and Line Crossing
2	292+930	292+885	292+975	6/11 KV	90	Electric Pole and Line Crossing
3	294+785	294+775	294+805	2/11 KV	30	Electric Pole and Line Crossing
4	294+880	294+760	295+000	6/11 KV	240	Electric Pole and Line Crossing
5	295+282	295+202	295+362	3/11 KV	160	Electric Pole and Line Crossing
6	295+510	295+475	295+545	4/11 KV	70	Electric Pole and Line Crossing
7	295+990	295+930	296+050	5/11 KV	120	Electric Pole and Line Crossing
8	300+520	300+365	300+675	6/11 KV	310	Electric Pole and Line Crossing
9	300+910	300+900	300+920	2/11 KV	20	Electric Pole and Line Crossing
10	301+330	301+285	301+375	2/11 KV	90	Electric Pole and Line Crossing
11	301+400	301+385	301+415	1/11 KV	30	Electric Line Crossing & transformer
12	301+940	301+930	301+950	2/11 KV	20	Electric Pole and Line Crossing
13	303+780	303+760	303+800	2/11 KV	40	Electric Pole and Line Crossing
14	304+050	304+015	304+085	2/11 KV	70	Electric Pole and Line Crossing
15	307+165	307+150	307+180	3/11 KV	30	Electric Pole and Line Crossing
16	307+193	307+178	307+208	2/11 KV	30	Electric Pole and Line Crossing
17	310+000	309+950	310+050	3/11 KV	100	Electric Pole and Line Crossing
18	311+540	311+450	311+630	2/11 KV	180	Electric Pole and Line Crossing
19	312+090	312+065	312+115	1/11 KV	50	Electric Pole and Line Crossing
20	312+695	312+665	312+725	3/11 KV	60	Electric Pole and Line Crossing
21	313+340	313+275	313+405	2/11 KV	130	Electric Pole and Line Crossing
22	313+370	313+335	313+405	1/11 KV	70	Electric Pole and Line Crossing
23	315+770	315+670	315+770	4/11 KV	100	Electric Pole and Line Crossing
24	315+950	315+895	316+005	1/11 KV	110	Electric Pole and Line Crossing
25	316+530	316+510	316+530	2/11 KV	20	Electric Pole and Line Crossing
26	318+600	318+500	318+600	3/11 KV	100	Electric Pole and Line Crossing
27	318+800	318+780	318+820	4/11 KV	40	Electric Pole and Line Crossing
28	318+840	318+825	318+855	2/11 KV	30	Electric Pole and Line Crossing
29	318+860	318+845	318+875	2/11 KV	30	Electric Pole and Line Crossing
30	319+000	318+985	319+015	2/11 KV	30	Electric Pole and Line Crossing
31	320+685	320+670	320+700	11 KV	30	Electric Pole and Line Crossing
32	320+690	320+665	320+715	11 KV	50	Electric Pole and Line Crossing
33	322+700	322+600	322+700	3/11 KV	100	Electric Pole and Line Crossing
34	322+880	322+865	322+895	11 KV	30	Electric Line Crossing & transformer

Total **2640**

B) GETCO High Tension Line


35	296+415	296+375	296+455	1/66 KV	80	Getco HT line Crossing
36	300+100	300+070	300+120	220 KV	50	Getco HT line Crossing
37	300+390	300+350	300+430	1/220 KV	80	Getco HT line Crossing
38	308+200	308+160	308+240	2/66 KV	80	Getco HT line Crossing
39	308+400	308+460	308+580	1/66 KV	120	Getco HT line Crossing
40	312+270	312+120	312+420	1/400 KV	300	Getco HT line Crossing

Total **710**

Details of Gas Pipe Lines

Appendix-1D

SR. NO.	Chainage			SIDE	Length	TYPE	REMARKS
	C/L	From	To				
1	296+450	296+420	296+480	BHS	60	GAIL Gas Pipe line	
2	304+450	304+420	304+480	BHS	60	GAIL Gas Pipe line	
3	309+090	309+000	309+180	BHS	180	GAIL Gas Pipe line	
					300		



LHS	POC						
LHS	DLC						
LHS	GSB						
LHS	SUBGRADE						
LHS	EMB						
LHS	C&G						
CHAINAGE		322.000	322.100	322.200	322.300	322.400	PUP (322+550)
RHS	C&G					322.600	
RHS	EMB						322.700
RHS	SUBGRADE						322.800
RHS	GSB						322.900
RHS	DLC						
RHS	POC						

Flyover	
MJB	
VUP	
LVUP	
MNB	
ROB	
PUP	
VOP	
Completed	
WIP (EMB)	

**VADODARA-KIM EXPRESSWAY PROJECT
FROM CHAINAGE 292+000 TO 323+000
SERVICE ROAD STRIP CHART**

Progress During Month

Project:

Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor:

Patel Infrastructure Ltd.

Legend : Completed

WIP

Progress during Month

Major Structures

Project:

Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor:

Patel Infrastructure Ltd.

Progress Chart

Legend : Completed

WIF

Progress during Month

Major Structures

Project:

Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IA-Package III)

Name of EPC Contractor:

Patel Infrastructure Ltd.


Major Structures

Legend : Completed (Red) WIP (Blue) Progress during Month (Yellow)

Project: Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity

Name of EPC Contractor: Patel Infrastructure Ltd.


Progress Chart





Project:


Construction of Eight Lane Vadodara Kim Expressway from Km. 292+000 to Km. 323+000 (Manubar to Sanpa section of Vadodara Mumbai Expressway) in the State of Gujarat under NHDP Phase - VI on Hybrid Annuity Mode (Phase IIA-Package

Name of EPC Contractor:
Progress Chart












BOX CULVERT' - CH: 314+148 (RHS)




BOX CULVERT' - CH: 314+148 (LHS)




BOX CULVERT' - CH: 303+403 (RHS)




BOX CULVERT' - CH: 303+403 (LHS)




BOX CULVERT' - CH: 305+437 (RHS)




BOX CULVERT' - CH:305+437 (LHS)




BOX CULVERT' - CH: 300+148 (RHS)




BOX CULVERT' - CH:300+148 (LHS)




BOX CULVERT' - CH: 316+420 (RHS)




BOX CULVERT' - CH: 316+420 (LHS)




BOX CULVERT' - CH: 295+585 (RHS)




BOX CULVERT' - CH: 295+585 (LHS)




BOX CULVERT' - CH: 322+750 (RHS)




BOX CULVERT' - CH: 322+750 (LHS)




PUP' - CH: 304+170 (RHS)




PUP' - CH: 304+170 (LHS)




PUP - CH: 305+058 (RHS)




PUP - CH: 305+058 (LHS)




PUP' - CH: 309+550 (RHS)




PUP - CH:309+550 (LHS)




PUP-297+900(RHS)




PUP-297+900(LHS)




PUP-298+380(RHS)




PUP-298+380(LHS)




PUP-311+650 (RHS)




PUP-311+650 (LHS)




PUP-305+850 (RHS)




PUP-305+850 (LHS)




PUP-295+151 (RHS)




PUP 295+151 (LHS)




PUP-303+220 (RHS)




PUP 303+220 (LHS)




PUP-310+480 (RHS)




PUP 310+480 (LHS)




PUP-312+280 (RHS)




PUP 312+280 (LHS)




VUP' - CH: 303+830 (RHS)




VUP' - CH: 303+830 (LHS)




VUP' - CH: 312+720 (RHS)




VUP' - CH: 312+720 (LHS)




LVUP' - CH: 311+047 (RHS)




LVUP - CH:311+047 (LHS)




LVUP-321+695 (RHS)



LVUP-321+695 (LHS)




MNB -CH:297+562 (LHS)




Slab
PSC Girder
RCC Girder
Dirt Wall
Pedestal
Abutment Cap
Final lift
Lift-4
Lift-3
Lift-2
Lift-1
Pile cap
Pile Cap PCC
Pile
Excavation
Work not started


LHS A1



LHS A2




MNB -CH: 297+562 (RHS)




Slab
PSC Girder
RCC Girder
Dirt Wall
Pedestal
Abutment Cap
Final lift
Lift-4
Lift-3
Lift-2
Lift-1
Pile cap
Pile Cap PCC
Pile
Excavation
Work not started


RHS A1




RHS A2




MNB - CH:307+733 (LHS)



LHS A1






LHS A2




MNB - CH: 307+733 (RHS)

Date:3/5/2019


Slab
PSC Girder
RCC Girder
Dirt Wall
Pedestal
Abutment Cap
Final lift
Lift-4
Lift-3
Lift-2
Lift-1
Pile cap
Pile Cap PCC
Pile
Excavation
Work not started






FO - CH: 299+354 (LHS)






FO - CH: 299+354 (RHS)




MJB - CH: 302+713 (LHS)




MJB - CH: 302+713 (RHS)




MJB - CH: 321+253 (LHS)




MJB - CH: 321+253 (RHS)






ROB-293+014


LP.11




RP.11




LP.12




RP.12




LP.13




RP.13




LP.14




RP.14




LP.15




RP.15



LA.2



RA.2



Total Nos. of Pile:-
Completed Pile:

412
240

Construction of Eight lane Vadodara Mumbai Expressway from km 292.00 to km 323.00 (Manubar to Sapna Section of Vadodara Mumbai Expressway) in the state of Gujarat under NHDP Phase -VI on Hybrid annuity Mode (Phase IA- Package-III)

CLIENT	: National highway authority of India			
CONCESSIONAIRE	: Patel Vadodara - Kim Expressway Private Limited			
INDEPENDENT ENGINEER	: Aarvee Associates Architects & Consultant Pvt Ltd.			
EPC CONTRACTOR	: Patel Infrastructure Limited			

STATUS OF LABORATORY EQUIPMENTS AND PLANTS CALIBRATION

SR NO.	ITEM NAME	CAPACITY	Qty. in Nos.	MAKE	Date of Calibration	DUE Date of Calibration	REMARK
1	PROCTOR MOULD	2250 CC	3	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
2	PROCTOR MOULD	1000 CC	2	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
3	PROCTOR RAMMER	4.89 Kg.	2	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
4	PROCTOR RAMMER	2.6 Kg	3	EIE	09.04.19	10.10.19	For every 6 Months or As & when required
5	MOISTURE CONTAINER	A SIZE	111	EIE	24.03.19	23.06.19	
6	ELCTRONIC BALANCE	150 Kg	1	GLOBE	12.03.19	12.06.2019	
7	ELCTRONIC BALANCE	50 Kg.	2	Swisser	12.03.19	12.06.2019	
8	ELCTRONIC BALANCE	30 Kg	2	GLOBE	12.03.19	12.06.2019	
9	ELCTRONIC BALANCE	20 Kg	1	GLOBE	12.03.19	12.06.2019	
10	ELCTRONIC BALANCE	10 Kg	1	Swisser	02.04.2019	02.10.2019	For every 6 Months or As & when required
11	ELCTRONIC BALANCE	600 Gram	2	R.K.Enterprise	12.03.19	12.09.2019	For every 6 Months or As & when required
12	OVEN (BIG)	900X600X600 MM	1	EIE	02.08.2019	02.02.2020	For every 6 Months or As & when required
13	C.B.R MOULD	2250 CC	22	EIE	09.04.2019	10.10.2019	For every 6 Months or As & when required
14	PROVING RING	25 KN	1	ASAHI	07.02.2019	06.02.2020	For every 12 Months or As & when required
15	PROVING RING	30 KN	2	MERCER	07.02.2019	06.02.2020	For every 12 Months or As & when required
16	POURING CYLINDER (SMALL) FDD SET	100 MM	2	EIE	27.07.2019	27.08.2019	For every 1 Months or As & when required
17	POURING CYLINDER (MEDIUM) FDD SET	150 MM	1	EIE	27.07.2019	27.08.2019	For every 1 Months or As & when required
18	POURING CYLINDER (BIG) FDD SET	200 mm	3	EIE	11.07.2019	11.08.2019	For every 1 Months or As & when required
19	POURING CYLINDER TRAY (SMALL) FDD	100 MM	2	EIE			Not in use
20	POURING CYLINDER TRAY(MEDIUM) FDD	150 MM	1	EIE			Not in use
21	POURING CYLINDER TRAY(BIG) FDD	200 mm	3	EIE			Not in use
22	RMM		3	EIE	30.06.2019	29.09.2019	For every 3 Months or As & when required
23	Cylinder for bulk Density of Aggregate	30 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
24	Cylinder for bulk Density of Aggregate	10 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
25	Cylinder for bulk Density of Aggregate	3 Ltr.	1	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
26	CONCRETE CUBE MOULD	15X15X15CM	80	EIE	28.02.2019	28.02.2020	For every 12 Months or As & when required
27	BEAM MOULD	70X15X15CM	85	EIE			Not in use
28	COMPRESSIVE STRENGTH TEST (CTM)	2000 KN	2	Continetal Sales Syndicate	02.02.2019	01.02.2020	For every 12 Months or As & when required
29	FLEXTURAL STRENGTH TESTING MACHINE (FTM)		1	EIE	18.02.2019	17.02.2020	For every 12 Months or As & when required
30	GROUTING CUBE MOULD	10X10X10CM	12	EIE			Not in use
31	CEMENT MORTAR CUBE MOULD		18	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
32	SLUMP CONE WITH RODS		4	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
33	AIV APP.		1	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required
34	FI & EI GUAGE APP.		2	EIE	24.12.2018	23.12.2019	For every 12 Months or As & when required

SR NO.	ITEM NAME	CAPACITY	Qty. in Nos.	MAKE	Date of Calibration	DUE Date of Calibration	REMARK
35	SIEVE SIZE (450 MM) WITH PAN & LID	125 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
36	SIEVE SIZE (450 MM) WITH PAN & LID	90 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
37	SIEVE SIZE (450 MM) WITH PAN & LID	75 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
38	SIEVE SIZE (450 MM) WITH PAN & LID	63 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
39	SIEVE SIZE (450 MM) WITH PAN & LID	53 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
40	SIEVE SIZE (450 MM) WITH PAN & LID	50 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
41	SIEVE SIZE (450 MM) WITH PAN & LID	45 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
42	SIEVE SIZE (450 MM) WITH PAN & LID	40 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
43	SIEVE SIZE (450 MM) WITH PAN & LID	37.5 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
44	SIEVE SIZE (450 MM) WITH PAN & LID	31.5 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
45	SIEVE SIZE (450 MM) WITH PAN & LID	26.5 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
46	SIEVE SIZE (450 MM) WITH PAN & LID	25 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
47	SIEVE SIZE (450 MM) WITH PAN & LID	22.4 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
48	SIEVE SIZE (450 MM) WITH PAN & LID	20 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
49	SIEVE SIZE (450 MM) WITH PAN & LID	19 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
50	SIEVE SIZE (450 MM) WITH PAN & LID	16 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
51	SIEVE SIZE (450 MM) WITH PAN & LID	14 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
52	SIEVE SIZE (450 MM) WITH PAN & LID	13.2 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
53	SIEVE SIZE (450 MM) WITH PAN & LID	12.5 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
54	SIEVE SIZE (450 MM) WITH PAN & LID	11.2 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
55	SIEVE SIZE (450 MM) WITH PAN & LID	10 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
56	SIEVE SIZE (450 MM) WITH PAN & LID	9.5 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
57	SIEVE SIZE (450 MM) WITH PAN & LID	6.3 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
58	SIEVE SIZE (450 MM) WITH PAN & LID	5.6 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
59	SIEVE SIZE (450 MM) WITH PAN & LID	4.75 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
60	SIEVE SIZE (450 MM) WITH PAN & LID	4.00 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
61	SIEVE SIZE (450 MM) WITH PAN & LID	2.36 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
62	SIEVE SIZE (200 MM) WITH PAN & LID	4.75 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
63	SIEVE SIZE (200 MM) WITH PAN & LID	2.8 MM	1	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
64	SIEVE SIZE (200 MM) WITH PAN & LID	2.36 MM	2	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
65	CEMENT MORTAR CUBE MOULD	100X100X100	12	EIE	22.12.2018	21.12.2019	For every 12 Months or As & when required
66	SBC by plate load Test Equipments	300 KN	1	EIE			For every 12 Months or As & when required
67	Concrete Batching Plant	120 Cum/Hour	1	Swing Stetter	22.02.2019	22.08.2019	For every 6 Months or As & when required
68	Concrete Batching Plant	60 Cum/Hour	1	Swing Stetter	27.02.2019	27.08.2019	For every 6 Months or As & when required
69	Concrete Batching Plant	60 Cum/Hour	1	Swing Stetter	27.02.2019	27.08.2019	For every 6 Months or As & when required



Base Camp- Tree Plantation



Base Camp- Tree Plantation



05-07-2019 12:02

CH.297+900 PUP Wall Concreting



CH298+380 PUP Slab reinforcement work in progress



CH.303+220 PUP Dewatering



CH.310+480 PUP Excavation



CH.311+650 PUP wall reinforcement



Ch. 316+420Box Culvert Reinforcement work



CH.295+585 Box Culvert Excavation work In Progress



CH.294+520 PUP Excavation work



CH.295+151 PUP Reinforcement work



CH.295+585 Box Culvert Dewatering



Shot on OPPO F5 Youth

ROB Pile Cap Reinforcement work



VUP ch 303+808 raft bottom steel bending work in progress RHS



ROB water logging



Safety Talk



REDMI NOTE 5 PRO
MI DUAL CAMERA

Blood Donation camp



REDMI NOTE 5 PRO
MI DUAL CAMERA

2019/7/30 11:26

Blood Donation

Annexure 10 Monthly monitoring of ongoing works for CGM(Tech.)

Sr. No.	Monthly Monitoring Points	Status	Remarks
1	Monitoring of approved construction programme viz-a-viz the actual progress.	PVKEPL Submitted Work program as per approved Schedule G vide Letter No PVKEPL/HO/VKP3/IE/114/2019 Dt.19.06.2016, which is under review with IE	
2	Monitoring of the deployed resources (man, Machinery, material) viz-a-viz required for completion of work as per the original/extended period.	We have submitted machinery deployment schedule along with above work programme, vide Letter No PVKEPL/HO/VKP3/IE/114/2019 Dt.19.06.2016, which is under review with IE	
3	Intimation of authority's losses like toll loss, accidents loss, contractual damages etc. in case the delays, from original programme is due to default of the agency, alongwith quantifications of losses.	No losses to Authority as on date.	
4	Review of the works included in the schedules based on the ground conditions over the land handed over to the agency for the earliest issue of COS notice/approval.	No COS as on date	
5	Requirement/ quantifications of the work as per the design/drawings of the agency on the sections / stretches not handed over by the authority.	Only 1.075 Km remains to be handed over	
6	Review and recommendations of the claim of the agency (direct/indirect, losses/ damages as per contract and actual in reimbursable basis) intimated by the agency to the authority for its default till date.	No Claim as on date	
7	Status of any hindrance, obstructing any scope of work included under Schedules.	Hindered work front is 5.515 Km, comprising of 1.075 km Land acquisition and 4.444 km affected due to utility shifting.	